



सत्यमेव जयते

Government of India
Ministry of Statistics and
Programme Implementation

QUARTERLY PROJECT IMPLEMENTATION STATUS REPORT

COSTING RS. 150 CRORE & ABOVE



**Quarter-3 FY 2024-25
(October-December)**

CONTENTS

Synopsis	1-2
List of Tables	3-294
Table:-1. Overview of Ongoing Projects: Sector-wise Distribution.....	3-4
Table:-2. Overview of Ongoing Projects: State-wise Distribution.....	5-7
Table:-3. Project List: Completed during 3 rd Quarter (October-December), 2024-25	8-18
Table:-4. Project List: Added during 3 rd Quarter (October-December), 2024-25	19-25
Table:-5. Project List: Frozen/Deleted during 3 rd Quarter (October-December), 2024-25.....	26-29
Table:-6. Project List: Ongoing Projects of North-East Region.....	30-55
Table:-7. Project List: Ongoing Projects during 3 rd Quarter (October-December), 2024-25.....	56-294

SYNOPSIS

Flash Report - Central Sector Infrastructure Projects Costing Rs. 150 crore & above

Total Ongoing Projects (1856, ₹28,01,563.54 crore)

Mega*
(640 projects,
₹ 22,60,772.09
crore)

Major*
(1216 projects,
₹ 5,40,791.45
crore)

Completed[@]
projects
during 3rd Qtr
(24-25)
(96 projects,
₹ 90,537.67
crore)



Newly Added
Projects during
3rd Qtr (24-25)
(57 projects,
₹ 37178.61
crore)

Note: @ Indicated legend is in format (Project Count, Cumulative Expenditure)
other Indicated legends are in format (Project count, Original Cost)


* Mega Project if having original cost >= 1000 crore

* Major Project if original cost < 1000 crore

Cost and Expenditure Details
(Amount is in ₹ Crore)



Note: all indicated legends are in format (Project count, Cumulative expenditure)





Note: all indicated legends are in format (Project count, Original Cost)

Total North East Region Ongoing Projects (233, ₹ 1,84,397.01 crore)


Mega*
(23 projects,
₹ 1,00,224.07
crore)

Major*
(210 projects,
₹ 84,172.94
crore)




Sectoral Distribution of total 718 projects with reported Physical Progress between 80-100%

Sectoral Comparison : Major Sectors (as per count)
 [Outer Ring: Original Approved Cost in ₹ Crore] & [Inner Ring: Project Count]




*Others include Water Resources, Civil Aviation, Urban Development, Department of Higher Education, Steel, Health & Family welfare, Mines, Telecommunications, Atomic energy, Home Affairs, Finance, DPIIT, DONER, Renewable Energy, Shipping & Ports, and Social Justice

State Comparison : Major States (as per count)
 [Outer Ring: Original Approved Cost in ₹ Crore] & [Inner Ring: Project Count]



*Others include Jharkhand, Delhi, Chhattisgarh, Haryana, Jammu & Kashmir, West Bengal, Kerala, Assam, Arunachal Pradesh, Punjab, Telangana, Uttarakhand, Himachal Pradesh, Manipur, Sikkim, Nagaland, Mizoram, Meghalaya, Tripura, Goa, A&N



Note: This report is as of December 2024, based on the (non-exhaustive) list of projects and information as reported by Line Ministries/ implementing agencies on the OCMS (www.cspm.gov.in) portal latest by 8th December 2024

LIST OF TABLES

Table:-1. Overview of Ongoing Projects: Sector-wise Distribution.....3-4

Table:-2. Overview of Ongoing Projects: State-wise Distribution.....5-7

Table:-3. Project List: Completed during 3rd Quarter (October-December), 2024-258-18

Table:-4. Project List: Added during 3rd Quarter (October-December), 2024-2519-25

Table:-5. Project List: Frozen/Deleted during 3rd Quarter (October-December), 2024-25.....26-29

Table:-6. Project List: Ongoing Projects of North-East Region.....30-55

Table:-7. Project List: Ongoing Projects during 3rd Quarter (October-December), 2024-25.....56-294

**Table:-1. Overview of Ongoing Projects: Sector-wise Distribution during 3rd Quarter
(October-December),2024-25**

Sl. No.	Sector	Projects	Cost Original (Revised)* {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore
1	ATOMIC ENERGY	5	116741.00 (167447) {171625.00}	111309.72
2	CIVIL AVIATION	41	28039.58 (28969.7) {32092.62}	17066.15
3	COAL	117	193520.17 (198064.21) {201715.93}	73538.65
4	DEPARTMENT OF HIGHER EDUCATION	20	9680.92 (10006.18) {10127.07}	7295.17
5	DONER	1	151.33 (151.33) {151.33}	148.33
6	DPIIT	2	24857.00 (24857) {25485.00}	15089.57
7	FINANCE	2	577.27 (577.27) {569.04}	399.67
8	HEALTH AND FAMILY WELFARE	9	7561.27 (7730.18) {7727.97}	4785.19
9	HOME AFFAIRS	5	2025.73 (2949.25) {2949.25}	2437.36
10	MINES	8	7559.78 (9356.73) {9833.57}	5503.39
11	PETROLEUM	125	463657.12 (522796.97) {533406.23}	265372.13
12	POWER	99	322012.86 (339688.69) {394752.54}	216150.77
13	RAILWAYS	234	430844.69 (559594.92) {691469.52}	450161.97
14	ROAD TRANSPORT AND HIGHWAYS	1096	837030.44 (874518.32) {886215.65}	437163.24
15	SHIPPING AND PORTS	1	5369.18 (5061.15) {5061.15}	3195.05
16	SOCIAL JUSTICE	1	170.99 (170.99) {170.99}	73.8

**Table:-1. Overview of Ongoing Projects: Sector-wise Distribution during 3rd Quarter
(October-December),2024-25**

Sl. No.	Sector	Projects	Cost Original (Revised)* {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore
17	STEEL	12	11337.99 (12682.15) {12682.15}	6231.62
18	TELECOMMUNICATIONS	6	26961.69 (26949.89) {26949.89}	6614.97
19	URBAN DEVELOPMENT	31	289998.25 (297011.61) {315511.44}	212347.51
20	WATER RESOURCES	41	23466.28 (23420.5) {70139.55}	29717.76
	Total	1856	2801563.54 (3112004.04) {3398635.89}	1864602.02

***Either Revised or Original Cost**

**Table:-2. Overview of Ongoing Projects: State-wise Distribution during 3rd Quarter
(October-December), 2024-25**

Sl. No.	State	Projects	Cost Original (Revised)* {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore
1	ANDAMAN AND NICOBAR ISLANDS	12	3609.99 (3900.49) {3881.35}	2046.3
2	ANDHRA PRADESH	112	147730.32 (157910.65) {211288.75}	123743.57
3	ARUNACHAL PRADESH	24	47923.74 (47987.27) {67837.42}	31632.43
4	ASSAM	66	66008.78 (66200.25) {75741.21}	46556.01
5	BIHAR	100	128030.98 (147623.76) {159641.45}	100968.56
6	CHHATTISGARH	54	82550.77 (84082.83) {86174.68}	36797.47
7	DELHI	27	92995.74 (98711.59) {97266.78}	75439.63
8	GOA	7	4466.09 (4466.09) {4552.59}	3137.11
9	GUJARAT	93	148851.59 (168057.7) {170338.62}	102469.41
10	HARYANA	33	74759.15 (84840.23) {85590.2}	40229.86
11	HIMACHAL PRADESH	32	31734.58 (32876.04) {48217.35}	31606.6
12	JAMMU AND KASHMIR	55	79408.13 (114982.7) {121175.98}	78165.11
13	JHARKHAND	66	105120.09 (110347.09) {113746.3}	59201.36
14	KARNATAKA	85	107019.61 (109840.09) {112623.45}	52383.48
15	KERALA	34	70127.95 (77758.75) {77956.53}	38554.19
16	LADAKH	6	2474.97 (2474.97) {2634.64}	1195.29

**Table:-2. Overview of Ongoing Projects: State-wise Distribution during 3rd Quarter
(October-December), 2024-25**

Sl. No.	State	Projects	Cost Original (Revised)* {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore
17	MADHYA PRADESH	68	109192.98 (114684.67) {124579.24}	42972.58
18	MAHARASHTRA	214	245864.13 (250164.69) {279296.82}	137200.86
19	MANIPUR	34	16128.33 (23984.39) {31191.86}	19080.58
20	MEGHALAYA	17	7241.51 (7528.4) {14604.71}	3905.36
21	MIZORAM	21	12352.48 (17430.09) {20917.83}	16785.45
22	MULTI STATE	58	286178.2 (332052.72) {352716.62}	235261.82
23	NAGALAND	34	12315.74 (18004.99) {17703.96}	8489.36
24	ODISHA	80	144541.42 (147690.19) {155572.45}	65943.14
25	PUNJAB	43	41821.35 (41939.94) {42028.18}	18396.02
26	RAJASTHAN	71	139766.88 (178550.83) {180229.5}	107583.95
27	SIKKIM	22	14500.36 (25689.99) {26533.56}	16982.57
28	TAMIL NADU	79	212295.43 (252017.65) {268277.29}	128250.3
29	TELANGANA	54	39364.66 (39823.81) {42210.62}	25122.72
30	TRIPURA	15	7926.07 (8048.44) {8187.54}	1480.98
31	UTTAR PRADESH	138	206265.27 (215047.05) {230543.31}	113389.09
32	UTTARAKHAND	34	37076.43 (42300.54) {60613.32}	43915.62

**Table:-2. Overview of Ongoing Projects: State-wise Distribution during 3rd Quarter
(October-December), 2024-25**

Sl. No.	State	Projects	Cost Original (Revised)* {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore
33	WEST BENGAL	68	75919.82 (84985.15) {104761.78}	55715.24
	Total	1856	2801563.54 (3112004.04) {3398635.89}	1864602.02

***Either Revised or Original Cost**

Table:-3. Project List: Completed during 3rd Quarter (October-December),2024-25

Sector	Sl. No.	Project Name (Agency Name) (Project Code) (State Name)	Original Cost in Rs. Crore	Date of Commissioning Original (MM/YYYY)	Cumulative Expenditure in Rs. Crore
COAL					
	1	DURGAPUR EXTENSION (DEEP) OC (3.0 MTY) (WCL) (N06000157) (MULTI STATE)	328	03-2021	378.87
	2	BELLORA-NAIGAON DEEP OC (WCL) (N06000180) (MAHARASHTRA)	252.71	03-2021	222.51
	3	CHURI BENTI UG (0.81 MTY) (CCL) (N06000083) (JHARKHAND)	163.51	03-2011	133.35
PETROLEUM					
	4	ENNORE THIRUVALLUR BENGALURU PUDUCHERRY NAGAPATTINAM MADURAITUTICORIN GAS PIPELINE (IOCL) (N16000253) (TAMIL NADU)	4497	12-2018	5519.37
	5	CONSTRUCTION OF TWO PRODUCED WATER TREATMENT PLANTS (PWTP) AT BECHARAJI AND SOBHASAN INSTALLATION OF (ONGC) (N16000482) (GUJARAT)	320.2	07-2024	176.01
	6	GAS ASSISTED GRAVITY DRAINAGE SCHEME, KASOMARIGAON (ONGC) (N16000433) (ASSAM)	218.38	02-2023	218
	7	CONSTRUCTION OF CAPTIVE POL LPG JETTY AT KAMARAJAR PORT, CHENNAI (IOCL) (N16000403) (TAMIL NADU)	921	09-2023	777.15
POWER					
	8	KALPI SOLAR POWER PROJECT (NHPC) (N18000323) (UTTAR PRADESH)	314.64	03-2022	331.25
	9	NORTH EASTERN REGION STRENGTHENING SCHEME-XII (PGCIL) (N18000316) (MULTI STATE)	576.42	03-2023	419.96

Table:-3. Project List: Completed during 3rd Quarter (October-December),2024-25

Sector	Sl. No.	Project Name (Agency Name) (Project Code) (State Name)	Original Cost in Rs. Crore	Date of Commissioning Original (MM/YYYY)	Cumulative Expenditure in Rs. Crore
	10	OMKARESHWAR FLOATING SOLAR POWER PROJECT (90 MW) (SJVN) (N18000342) (MADHYA PRADESH)	646.17	04-2024	600.77
	11	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA (PGCIL) (N18000307) (RAJASTHAN)	1006	12-2022	884.11
	12	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA (PGCIL) (N18000306) (RAJASTHAN)	1562	12-2022	1324.25
	13	ESTABLISHMENT OF FIBER OPTIC COMMUNICATION SYSTEM IN NR UNDER FIBER OPTIC EXPANSION PROJECT (ADDITIO (PGCIL) (N18000184) (MULTI STATE)	197.4	03-2018	162.89
RAILWAYS					
	14	JAYANAGAR-DARBHANGA-NARKATIA GANJ(GC),ECR (ECR) (220100240) (BIHAR)	324.73	03-2012	1236.97
	15	BHUJ-NALIYA(GC) WITH EXTENSION FROM NALIYA TO VAYOR (WR) (WR) (N22000123) (GUJARAT)	318.24	03-2012	1317.64
	16	POWARKHEDA - JUJHARPUR - SINGLE LINE FLYOVER IN UP DIRECTION (15.89 KM) (WCR) (N22000552) (MADHYA PRADESH)	199.63	03-2024	150
	17	KALOL-KADI-KATOSAN ROAD (37.23 KM) (WR) (N22000549) (GUJARAT)	279.23	06-2027	397.87
	18	PHULERA - DIGANA DOUBLING (NWR) (N22000326) (MULTI STATE)	600	03-2020	765.54

Table:-3. Project List: Completed during 3rd Quarter (October-December),2024-25

Sector	Sl. No.	Project Name (Agency Name) (Project Code) (State Name)	Original Cost in Rs. Crore	Date of Commissioning Original (MM/YYYY)	Cumulative Expenditure in Rs. Crore
	19	Chinnasalem-Kallakurichi New Line (MM of cuddalore- Salem 191 KM) (SR) (N22000567) (TAMIL NADU)	417.5	03-2025	184.32
	20	KATNI-BINA 3RD LINE (263 KM) (WCR) (N22000415) (MADHYA PRADESH)	2478.23	03-2022	1279.35
	21	MANMAD-PARBHANI-NANDED-SECUNDERABAD-GADWAL-DHONE- GUNTAKAL - TRAIN COLLISION AVOIDANCE SYSTEM (958 K (SCR) (N22000432) (TELANGANA)	119.73	03-2022	54.15
	22	NATHDWARA-NEW NATHDWARA NEW LINE (MM OF AJMER-CHITTAURGARH-UDAIPUR) (WR) (N22000623) (GUJARAT)	166.33	06-2025	55.81
	23	MAYLADUTHURAI-THIRUVARUR-KARAIKUDI-THIRU 'POND'-AGASTIYAMPALLI (SR) (N22000079) (TAMIL NADU)	724.69	02-2019	1931.12
	24	DAUSA-GANGAPUR CITY(NL),NWR (NWR) (220100184) (RAJASTHAN)	410.08	02-2019	1060.42
	25	SAKRI-NIRMALI AND JHANJHARPUR-LAUKAHABAZAR AND SAHARSA-FORBESGANJ (GC) (ECR) (N22000180) (BIHAR)	372.14		2538.48
	26	AGARTALA-AKHAURA NL (NFR) (N22000195) (TRIPURA)	569.63	03-2020	380.92
	27	BARABANKI AKBARPUR DOUBLING (NR) (N22000578) (UTTAR PRADESH)	1200	03-2025	1650

Table:-3. Project List: Completed during 3rd Quarter (October-December),2024-25

Sector	Sl. No.	Project Name (Agency Name) (Project Code) (State Name)	Original Cost in Rs. Crore	Date of Commissioning Original (MM/YYYY)	Cumulative Expenditure in Rs. Crore
ROAD TRANSPORT AND HIGHWAYS	28	RAJPURA-BHATINDA (172.64 KM) (AMR) (N22000597) (PUNJAB)	1775.73	03-2024	1750
	29	JAUNPUR AKBARPUR (TANDA) DOUBLING (NR) (N22000582) (UTTAR PRADESH)	515.5	03-2025	670
	30	NILAJPHATA TO BHANDARA (MoRTH) (N24001043) (MAHARASHTRA)	420.63	05-2020	219.4
	31	CONSTRUCTION OF 4 LANE BANGALORE-CHENNAI EXPRESSWAY FROM KM 0.000 TO KM 26.400 NE-7(ALONG WITH 0.700 (NHAI) (N24001688) (KARNATAKA)	3184	09-2023	1165
	32	DHANGAON - BORGAON SECTION (KM 81.000 TO KM 139.000) [INDORE - EDLABAD PKG IV] (NHAI) (N24001769) (MADHYA PRADESH)	831	08-2023	1185.04
	33	CHIMUR TO WARORA (MoRTH) (N24001105) (MAHARASHTRA)	467.7	03-2019	235.04
	34	CONSTRUCTION OF BRIDGE INCLUDING APPROACHES ACROSS RIVER ZUARI ON NH-17 (NH-66) ON PANJIM-MANGALORE (MoRTH) (N24000444) (GOA)	936.4		770.9
	35	DULTE- KWALKULH - CHAMPAI PKG.3 (NHIDCL) (N24001357) (MIZORAM)	674.71	06-2023	589.25
	36	OSMANNAGAR TO KUNDRAL (MoRTH) (N24001075) (MAHARASHTRA)	344.25	08-2020	194.72

Table:-3. Project List: Completed during 3rd Quarter (October-December),2024-25

Sector	Sl. No.	Project Name (Agency Name) (Project Code) (State Name)	Original Cost in Rs. Crore	Date of Commissioning Original (MM/YYYY)	Cumulative Expenditure in Rs. Crore
	37	2-LANING OF KHOWAI -AGARTALA SECTION FROM DESIGN KM 31.300 TO KM 45.300 OF NH-208A PKG-3 (NHIDCL) (N24001318) (TRIPURA)	173.17	04-2022	93.35
	38	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-VI) FROM JUNCTION WITH PATIALA-SAMANA-PATRAN ROAD (SH-1) (NHAI) (N24001414) (PUNJAB)	733	01-2024	868.44
	39	4 LANING OF BAHADURGANJ ARARIA SECTION FROM KM 49.000 TO KM 94.000 (PACKAGE-II) OF NH-327E (NHAI) (N24001707) (BIHAR)	1143.46	01-2024	551.35
	40	PIMPLA TO MANJARSUMBHA (MoRTH) (N24001030) (MAHARASHTRA)	595.77	08-2019	357.73
	41	MOPA AIRPORT (MoRTH) (N24001458) (GOA)	1183.16	04-2022	1106.3
	42	REHABILITATION AND UPGRADATION OF NH219(NEW NH42) FROM KM 244.930 TO 299.775 (MADANAPALLI PUNGANURU) (MoRTH) (N24000929) (ANDHRA PRADESH)	372.68	02-2017	274.76
	43	4L OF DUDHADHARI ELEVATED FLYOVER (MUZAFFARNAGAR ?HARIDWAR SECTION) FROM KM 356.450 TO KM 353.800 OF (NHAI) (N24001995) (UTTARAKHAND)	154.52	11-2023	158.26
	44	4L OF MALOUT-MANDI DABWALI SECTION PKG-01 DANEWALA AT KM 7.000 TO MANDI DABWALI AT KM 29.500 OF NH-0 (NHAI) (N24001645) (PUNJAB)	366.85	06-2023	276.34
	45	KOTHARI TO DHANORA (MoRTH) (N24001073) (MAHARASHTRA)	301.38	08-2020	240.32

Table:-3. Project List: Completed during 3rd Quarter (October-December),2024-25

Sector	Sl. No.	Project Name (Agency Name) (Project Code) (State Name)	Original Cost in Rs. Crore	Date of Commissioning Original (MM/YYYY)	Cumulative Expenditure in Rs. Crore
	46	SHIROD SHAHPURER TO NANDED (MoRTH) (N24001041) (MAHARASHTRA)	211.34	07-2019	136.33
	47	JORAM ? KOLORIANG ROAD FROM EXISTING KM104.850 TO KM 122.60 (PKG-6) (NHIDCL) (N24001392) (ARUNACHAL PRADESH)	199.03	04-2022	102.85
	48	CONSTRUCTION, OPERATION AND MAINTENANCE OF Z-MORH TUNNEL INCLUDING APPROACHES ON NH-01 SRINAGAR-SONA (NHIDCL) (N24001253) (JAMMU AND KASHMIR)	2680.42	12-2023	2660
	49	JAHIRABAD TO LATUR (MoRTH) (N24001040) (MAHARASHTRA)	461.96	11-2019	329.59
	50	MANSAR TO SALAIKHURD (MoRTH) (N24001035) (MAHARASHTRA)	418.36	12-2019	263.13
	51	2 LANING OF KOHIMA - JESSAMI SECTION (PACKAGE III) (NHIDCL) (N24001284) (NAGALAND)	361.53	06-2022	200.22
	52	SHRIRAMPUR (KM. 0.000) TO KOCHUGAON (KM. 30.000) OF BIJUNI TO ASSAM./WEST BENGAL BORDER SECTION OF NH (NHAI) (N24001549) (ASSAM)	442.23	04-2020	647.3
	53	FOUR LANING OF BAL. WORKS OF BARASAT-KRISHNAGAR FROM KM.48.553 TO KM.115.272 (NHAI) (N24001752) (WEST BENGAL)	2375.87	02-2023	2701.38
	54	REHABILITATION AND UPGRADATION OF EXISTING NH-565 FROM KM.86.057 TO 133.922 OF NAGARJUNASAGAR DAM T (MoRTH) (N24000282) (ANDHRA PRADESH)	195.45	11-2014	294.47

Table:-3. Project List: Completed during 3rd Quarter (October-December),2024-25

Sector	Sl. No.	Project Name (Agency Name) (Project Code) (State Name)	Original Cost in Rs. Crore	Date of Commissioning Original (MM/YYYY)	Cumulative Expenditure in Rs. Crore
	55	FOUR LANING OF BARHI - KODERMA SECTION OF NH - 31 (NHAI) (N24000725) (JHARKHAND)	273.46	11-2021	255.63
	56	WAKAN PALI KHOPOLI (MoRTH) (N24001026) (MAHARASHTRA)	376.19	05-2019	118.74
	57	WARDHA TO ARVI (MoRTH) (N24001150) (MAHARASHTRA)	313.58	04-2020	230.41
	58	SALAIKHURD TO TIRORA (MoRTH) (N24001042) (MAHARASHTRA)	415.25	12-2019	274.02
	59	FOUR LANING OF 5.122 KM OF NH9(NEW NH 65) FROM KM 269.900(DSIGN CH0.0) TO KM 275/622(DSIGN CH 5.12 (MoRTH) (N24000928) (ANDHRA PRADESH)	333.21	12-2015	342.71
	60	DHAD BHOKARDAN TO BHOKARDHAN SILLOD (MoRTH) (N24001062) (MAHARASHTRA)	336.21	12-2019	236.11
	61	CONSTRUCTION OF 4 LANE BANGALORE -CHENNAI EXPRESSWAY FROM KM 53.500 TO KM 71.000 SECTION OF NE-7 (BA (NHAI) (N24001685) (KARNATAKA)	1069	01-2024	840.4
	62	4 LANING OF GALGALIA - BAHADURGANJ SECTION FROM KM 0.000 TO KM 49.000 (PACKAGE-I) OF NH-327E. (NHAI) (N24001706) (BIHAR)	1097.18	01-2024	518.04
	63	PARBHANI TO GANGKHED (MoRTH) (N24001065) (MAHARASHTRA)	238.19	12-2019	194.54

Table:-3. Project List: Completed during 3rd Quarter (October-December),2024-25

Sector	Sl. No.	Project Name (Agency Name) (Project Code) (State Name)	Original Cost in Rs. Crore	Date of Commissioning Original (MM/YYYY)	Cumulative Expenditure in Rs. Crore
	64	BALANCE WORK OF RANCHI-MAHULIA SECTION OF NH-33 FROM KM 113.730 (VIKAS) TO KM 140.000 (RAMPUR) (PKG- (NHAI) (N24001597) (JHARKHAND)	466.55	12-2020	460
	65	FARDAPUR TO JALGAON (MoRTH) (N24001126) (MAHARASHTRA)	456.45	06-2019	427.43
	66	IMPHAL ? MOREH (PACKAGE 4) (NHIDCL) (N24001399) (MANIPUR)	277.99	01-2023	146.35
	67	2 LANING OF KOHIMA - JESSAMI SECTION (PACKAGE I) (NHIDCL) (N24001280) (NAGALAND)	320.97	06-2022	182.21
	68	4-LANING OF LOHA - WARANGA SECTION OF NH-361 FROM KM. 187.800 TO KM. 244.369 (DESIGN LENGTH 56.569 K (NHAI) (N24000854) (JHARKHAND)	1005.08	03-2021	699.05
	69	WIDENING TO 4/6/8 LANES OF EXISTING NH-17 FROM KM 522/615 (NEAR GMC) TO KM 530/850 JOINING NEW ZUIAR (MoRTH) (N24000516) (GOA)	819.95		504.65
	70	FOUR LANING OF MADURAI- CHETTIKULAM SECTION OF NH-785 FROM MADURAI (KM 0/000) TO CHETTICULAM (7/300) (NHAI) (N24000827) (TAMIL NADU)	628.71	11-2020	757.81
	71	REHABILITATION AND UPGRADATION OF NH565 FROM EXISTING KM 361.330(DORNALA T JUNCTION) TO KM 420.800(P (MoRTH) (N24000963) (ANDHRA PRADESH)	418.03	08-2018	370.55
	72	4 LANING FROM KM. 34.600 TO KM. 79.970 and 2LPS FROM KM. 79.970 TO KM. 82.000 OF NARENPUR - PURNEA S (NHAI) (N24001710) (BIHAR)	2334.68	03-2023	916

Table:-3. Project List: Completed during 3rd Quarter (October-December),2024-25

Sector	Sl. No.	Project Name (Agency Name) (Project Code) (State Name)	Original Cost in Rs. Crore	Date of Commissioning Original (MM/YYYY)	Cumulative Expenditure in Rs. Crore
	73	DIBRUGARH-LAHOAL-CHABUA BYPASS PACKAGE-2 (NHIDCL) (N24001452) (ASSAM)	170.95	07-2024	125.71
	74	CONSTRUCTION OF 4 LANE BANGALORE - CHENNAI EXPRESSWAY FROM KM 26.400 TO KM 53.500 SECTION OF NE-7 (M (NHAI) (N24001689) (KARNATAKA)	1745	09-2023	1252.9
	75	REHABILITATION AND UPGRADATION OF NH-42 FROM KM 4-350 TO KM 75-600 (MoRTH) (N24000422) (ANDHRA PRADESH)	309.01	09-2015	274.36
	76	NAGPUR RING ROAD PACKAGE-1 (NHAI) (N24000558) (MAHARASHTRA)	546	07-2019	528.35
	77	SIX LANNING OF MANDI DABWALI (PUNJAB/HARYANA BORDER)- CHAUTALA ROAD SECTION FROM PROPOSED MANDI DABW (NHAI) (N24001672) (HARYANA)	864.27	01-2024	787.78
	78	REHABILITATION AND UPGRADATION OF NH-340 FROM KM 0/0 TO KM 60/380 (DESIGN CH. 0/000 TO 60/025 EXCLUD (MoRTH) (N24000932) (ANDHRA PRADESH)	319.28	08-2017	245.55
	79	REHABILITATION AND UPGRADATION OF AMBOLI JUNCTION (DESIGN CH. 71+530) TO AJARA (DESIGN CH.100+835) SE (MoRTH) (N24001881) (MAHARASHTRA)	574	11-2024	574
	80	FOUR LANING OF EXISTING 2 LANE SECTION FROM MALOUT (DESIGN KM 44.500, EXISTING KM 80.200 OF NH-07) V (NHAI) (N24001514) (PUNJAB)	1060.29	01-2024	975.55
	81	6L ACCESS CONTROLLED HIGHWAY FROM JN WITH JAIPUR PUSHTA ROAD TO JN WITH SECTOR 62/65 DIVIDING ROAD (NHAI) (N24002047) (HARYANA)	1328.07	08-2023	1087.16

Table:-3. Project List: Completed during 3rd Quarter (October-December),2024-25

Sector	Sl. No.	Project Name (Agency Name) (Project Code) (State Name)	Original Cost in Rs. Crore	Date of Commissioning Original (MM/YYYY)	Cumulative Expenditure in Rs. Crore
	82	TWO/FOUR LANNING OF BRT TIGER RESERVE BOUNDARY TO BANGALORE SECTION OF NH-209(EXISTING CHAINAGE FROM (NHAI) (N24000622) (KARNATAKA)	950.69	08-2019	1844.43
	83	4-LANNING OF VARANASI GORAKHPUR SECTION OF NH-29 FROM 148.00 208.300 KM [PACKAGE-IV] (NHAI) (N24000551) (UTTAR PRADESH)	1587.49	04-2019	3379.63
	84	MEHKAR TO AJISPUR (MoRTH) (N24001048) (MAHARASHTRA)	232.77	07-2019	151.6
	85	BARASGAON TO RAHATEE (MoRTH) (N24001113) (MAHARASHTRA)	289.11	09-2018	232.56
	86	CHIKALI TO DHAD (MoRTH) (N24001061) (MAHARASHTRA)	189.46	12-2019	133.07
	87	CONSTRUCTION OF EIGHT LANE EXPRESSWAY STARTING AT CH. 47+000 NEAR KHANPUR GHATI AND ENDS AT HARYANA (NHAI) (N24001784) (HARYANA)	1935.61	09-2021	856.41
	88	SHEWALI (SAKRI) - NANDURBAR (MoRTH) (N24001893) (MAHARASHTRA)	232.59	04-2024	97.7
	89	IMPROVEMENT/WIDENING TO 2-LANE WITH EARTHEN SHOULDERS FROM RANIKOR TO NONGJRI EXISTING CHAINAGE FROM (NHIDCL) (N24000903) (MEGHALAYA)	306.28	03-2022	233.49
	90	FOUR LANING OF BALACHERA-HARANGAJAO SECTION OF NH-54 (EXT) FROM KM 275.00 TO KM 244.000 IN THE STATE (NHIDCL) (N24000902) (ASSAM)	818	06-2020	874.3

Table:-3. Project List: Completed during 3rd Quarter (October-December),2024-25

Sector	Sl. No.	Project Name (Agency Name) (Project Code) (State Name)	Original Cost in Rs. Crore	Date of Commissioning Original (MM/YYYY)	Cumulative Expenditure in Rs. Crore
	91	AHMADPUR TO PIMPLA (MoRTH) (N24001029) (MAHARASHTRA)	422.38	08-2019	269.59
URBAN DEVELOPMENT					
	92	DELHI METRO RAIL EXTENSION FROM NAJAFGARH TO DHANSA BUS STAND (DMRC) (N28000136) (DELHI)	565	12-2020	522.33
	93	CHENNAI METRO RAIL LTD (PHASE 1) (CMRL) (N28000084) (TAMIL NADU)	14600	12-2015	17619.68
	94	KOCHI METRO RAIL PROJECT (KMRCCL) (N28000081) (KERALA)	5181.79	07-2017	6059.17
	95	CHENNAI METRO RAIL LTD (PHASE 1 EXT) (CMRL) (N28000097) (TAMIL NADU)	3770	03-2018	2527.73
WATER RESOURCES					
	96	PROTECTION OF MAJULI ISLAND FROM FLOOD AND EROSION OF RIVER BRAHMAPUTRA (BPB) (N30000001) (MAHARASHTRA)	233.57	12-2019	217.42
		Total	90115.98		90537.67

Table:-4. Project List: Added during 3rd Quarter
(October-December),2024-25

Sector	Sl. No.	Project Name (Agency Name) (Project Code) (State Name)	Date of Approval (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)
<u>CIVIL AVIATION</u>	1	CALICUT AIRPORT - DEVELOPMENT OF ADDITIONAL RESA ON EITHER END ON RUNWAY 10-28 AT CALICUT AIRPORT (AAI) (N04000111) (KERALA)	6-2023	323.98 (323.98) {323.98}	9/2025 (N.A.) {9/2025}
	2	DARBHANGA:DEVELOPMENT OF NEW CIVIL ENCLAVE AT DARBHANGA, BIHAR. SH- CONSTRUCTION OF NEW TERMINAL BUI (AAI) (N04000112) (BIHAR)	7-2024	911.66 (911.66) {911.66}	7/2026 (N.A.) {7/2026}
<u>FINANCE</u>	3	C/O RESIDENTIAL COMPLEX BUILDING FOR CENTRAL BOARD OF INDIRECT TAXES AND CUSTOMS AT SECTOR-9, DWARKA (NPCC) (N07000001) (DELHI)	7-2018	228.5 (228.5) {220.27}	4/2022 (N.A.) {4/2022}
<u>PETROLEUM</u>	4	IRUGUR-DEVANGONTHI POL PIPELINE (BPCL) (N16000234) (TAMIL NADU)	11-2012	678 (1732) {1732}	2/2017 () {10/2025}
<u>POWER</u>	5	BUXAR THERMAL POWER PLANT (1320 MW) (SJVN) (N18000194) (BIHAR)	3-2019	10439.09 (10439.09) {12999.36}	1/2024 (N.A.) {6/2025}
	6	TELANGANA SUPER THERMAL POWER PROJECT PHASE I (NTPC) (N18000212) (TELANGANA)	1-2016	10598.98 (10598.98) {10998}	11/2020 (N.A.) {2/2024}
	7	COMPREHENSIVE SCHEME FOR THE STRENGTHENING OF THE TRANSMISSION AND DISTRIBUTION SYSTEM IN A P (PGCIL) (N18000249) (MULTI STATE)	12-2014	4754.42 (9129.32) {9129.32}	12/2018 () {3/2025}
	8	NORTH EASTERN REGION POWER SYSTEM IMPROVEMENT PROJECT (NERPSIP) FOR SIX (6) STATES (PGCIL) (N18000250) (MULTI STATE)	12-2014	5111.33 (6700) {6700}	12/2018 () {3/2025}

Table:-4. Project List: Added during 3rd Quarter
(October-December),2024-25

Sector	Sl. No.	Project Name (Agency Name) (Project Code) (State Name)	Date of Approval (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)
	9	HVDC BIPOLE LINK BETWEEN WR AND SR -NORTH TRICHUR - SCHEME -II AC SYSTEM STRENGTHENING AT PUGALUR EN (PGCIL) (N18000264) (MULTI STATE)	8-2017	1931.39 (2635.55) {2635.55}	2/2020 () {9/2025}
	10	KHURJA SUPER THERMAL POWER PROJECT (THDCIL) (N18000272) (UTTAR PRADESH)	3-2019	11089.42 (11089.42) {13276.16}	9/2023 (N.A.) {9/2025}
	11	PATRATU STPP-I (3X800MW) (NTPC) (N18000275) (JHARKHAND)	11-2017	17112 (17112) {17112}	3/2023 (N.A.) {11/2025}
	12	DURGAPUR PP-III (2X20 MW) - NSPCL (NTPC) (N18000277) (WEST BENGAL)	12-2016	529.68 (529.68) {679}	11/2018 (N.A.) {3/2024}
	13	KIRU HYDRO ELECTRIC PROJECT (CVPPPL) (N18000278) (JAMMU AND KASHMIR)	3-2019	4287.59 (4287.59) {4287.59}	8/2024 (N.A.) {9/2026}
	14	LUHRI HYDROELECTRIC PROJECT (STAGE1) (SJVN) (N18000279) (HIMACHAL PRADESH)	11-2020	1810.56 (1810.56) {3060.71}	1/2026 (N.A.) {6/2027}
	15	SAMBHU KI BHURJ-II SOLAR 300MW (NTPC) (N18000286) (RAJASTHAN)	3-2020	1782 (12) {1782}	9/2021 (N.A.) {3/2025}
	16	DHAULASIDH HYDROELECTRIC PROJECT (66 MW) (SJVN) (N18000291) (HIMACHAL PRADESH)	10-2020	687.97 (687.97) {1426}	11/2025 (N.A.) {5/2026}
	17	ANTA SOLAR 90 MW (NTPC) (N18000292) (RAJASTHAN)	1-2021	382.22 (382.22) {382.22}	3/2022 (N.A.) {3/2022}

Table:-4. Project List: Added during 3rd Quarter
(October-December),2024-25

Sector	Sl. No.	Project Name (Agency Name) (Project Code) (State Name)	Date of Approval (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)
RAILWAYS	18	CHOTTAUDEPUR-DHAR(NL) (WR) (N22000138) (MULTI STATE)	4-2007	1347.26 (1793.63) {1793.63}	3/2022 () {12/2027}
	19	DAHOD-INDORE VIA SARDARPUR, JHABUA AND DHAR (NL) (WR) (N22000139) (MULTI STATE)	4-2007	1640.04 (1873.1) {2873.11}	3/2022 () {2/2027}
	20	MIYAGAM-KARJAN-DABHOI-SAMLAYA (GC) (WR) (N22000142) (GUJARAT)	4-2011	844.1 (844.1) {844.1}	() {10/2025}
	21	GWALIOR-SEOPURKALA WITH EXTENSION TO KOTA (GC) (NCR) (N22000148) (MULTI STATE)	4-2011	2912.96 (2912.96) {3845.6}	3/2022 (N.A.) {12/2024}
	22	DHOLPUR-SIRMUTTRA WITH EXTENSION TO GANGAPURCITY AND MOHARI-TANTPUR AND TANPUR-BANSI PAHARPUR (NCR) (N22000158) (MULTI STATE)	4-2010	2030.5 (746.83) {746.83}	() {12/2026}
	23	SAKRI-HASANPUR ROAD (NL) (ECR) (N22000171) (BIHAR)	4-1999	325 (735.2) {735.2}	(N.A.) {3/2027}
	24	ARARIA-SUPAUL (NL) (ECR) (N22000177) (BIHAR)	4-2008	1605.17 (1605.17) {1605.17}	(N.A.) {1/2025}
	25	SAKRI-NIRMALI AND JHANJHARPUR-LAUKAHABAZAR AND SAHARSA-FORBESGANJ (GC) (ECR) (N22000180) (BIHAR)	4-2004	372.14 (1470.5) {2350}	(N.A.) {6/2024}
	26	JAYNAGAR-BIJALPURA INCLUDING EXTENSION BIJALPURA- BARDIBAS(NEPAL) GC (ECR) (N22000181) (BIHAR)	4-2009	548 (548) {783.83}	3/2020 (N.A.) {3/2026}

Table:-4. Project List: Added during 3rd Quarter
(October-December),2024-25

Sector	Sl. No.	Project Name (Agency Name) (Project Code) (State Name)	Date of Approval (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)
	27	DALLIRAJHARA - ROWGHAT (95 KM) {PART OF DALLIRAJHARA-JAGDALPUR (235 KM)} (RVNL) (N22000602) (CHHATTISGARH)	3-2008	631.78 (631.78) {1627.56}	6/2025 (N.A.) {6/2025}
<u>ROAD TRANSPORT AND HIGHWAYS</u>	28	CONSTRUCTION OF STRR (WEST SIDE)-NH948A-BALAGONDAPALLI (TAMIL NADU) TO KARNATAKA/TAMIL NADU BORDER F (NHAI) (N24001968) (TAMIL NADU)	4-2022	1260.74 (1260.74) {1260.74}	5/2025 (N.A.) {5/2025}
	29	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XIII) [KM. 26.582 TO KM. 50.700] (SHIRSAD - MASVAN) (NHAI) (N24001506) (MAHARASHTRA)	2-2022	2747 (2747) {2747}	2/2024 () {6/2025}
<u>URBAN DEVELOPMENT</u>	30	BANGALORE METRO RAIL PROJECT LIMITED. PHASE. 2A AND 2B (BMRCL) (N28000151) (KARNATAKA)	6-2021	14788.1 (14788.1) {14788.1}	6/2026 (N.A.) {6/2026}
	31	CONSTRUCTION OF 184 MULTI STORIED FLATS FOR HON'BLE MPS AT BKS MARG, NEW DELHI (CPWD) (N28000153) (DELHI)	1-2022	646.52 (646.52) {646.52}	11/2024 () {5/2025}
	32	CONSTRUCTION OF PERMANENT CAMPUS OF CENTRAL UNIVERSITY OF HIMACHAL PRADESH AT DEHRA AND JADRANGAL (D (CPWD) (N28000154) (HIMACHAL PRADESH)	4-2022	512.34 (512.34) {512.34}	11/2024 (N.A.) {11/2024}
	33	NAGPUR METRO RAIL PROJECT PHASE II (NMRCL) (N28000155) (MAHARASHTRA)	12-2022	6708 (6708) {6708}	12/2027 (N.A.) {12/2027}
	34	REDEVELOPMENT OF GPRA AT NETAJI NAGAR NEW DELHI PACKAGE 2 (NBCC) (N28000156) (DELHI)	10-2016	1536.72 (1536.72) {1536.72}	3/2024 () {3/2025}

Table:-4. Project List: Added during 3rd Quarter
(October-December),2024-25

Sector	Sl. No.	Project Name (Agency Name) (Project Code) (State Name)	Date of Approval (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)
	35	PCMC NIGDI PROJECT EXTENSION OF CORRIDOR 1 OF PUNE METRO PHASE 1 (MMRC) (N28000157) (MAHARASHTRA)	10-2023	910.18 (910.18) {910.18}	1/2027 (N.A.) {1/2027}
	36	KOCHI METRO RAIL PROJECT PHASE II FROM JLN STADIUM TO INFOPARK VIA KAKKANAD (KMRCL) (N28000158) (KERALA)	7-2018	1957.05 (1957.05) {1957.05}	11/2026 (N.A.) {11/2026}
	37	KOCHI METRO RAIL PROJECT PHASE IB SECTION FROM S N JUNCTION TO THRIPUNITHURA (KMRCL) (N28000159) (KERALA)	6-2019	355.7 (448) {448.33}	9/2023 (N.A.) {9/2023}
	38	PUNE METRO PHASE-1 EXTENSION FROM SWARGATE TO KATRAJ (MMRC) (N28000160) (MAHARASHTRA)	9-2024	2954.53 (2954.53) {2954.53}	3/2029 (N.A.) {3/2029}
WATER RESOURCES	39	PROTECTION OF MAJULI ISLAND FROM FLOOD AND EROSION OF RIVER BRAHMAPUTRA (BPB) (N30000001) (MAHARASHTRA)	3-2017	233.57 (233.57) {233.57}	12/2019 () {12/2023}
	40	POLAVARAM IRRIGATION PROJECT (PPA) (N30000002) (ANDHRA PRADESH)	2-2009	10151.04 (10151.04) {55548.87}	3/2020 (N.A.) {3/2026}
	41	INTERCEPTION AND DIVERSION WITH STP AT RISHIKESH (UKJalNigam) (N30000004) (UTTARAKHAND)	3-2017	158 (158) {158}	11/2019 (N.A.) {2/2022}
	42	INTERCEPTION, DIVERSION AND TREATMENT WORKS FOR NAINI DISTRICT G PHAPHAMAU DISTRICT F AND JHUSI AREA (UPJalNigam) (N30000006) (UTTAR PRADESH)	5-2017	767.59 (767.59) {767.59}	9/2021 (N.A.) {6/2023}
	43	FARRUKHABAD I AND D AND STP WORKS HAM (UPJalNigam) (N30000008) (UTTAR PRADESH)	10-2017	213.62 (261.12) {261.12}	3/2022 () {11/2024}

Table:-4. Project List: Added during 3rd Quarter
(October-December),2024-25

Sector	Sl. No.	Project Name (Agency Name) (Project Code) (State Name)	Date of Approval (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)
	44	STP AT PANKHA KANPUR AND INTEGRATION WITH EXISTING STPS (UPJalNigam) (N30000010) (UTTAR PRADESH)	3-2018	967.23 (708.7) {967.23}	9/2021 (N.A.) {7/2023}
	45	INTERCEPTION AND DIVERSION WORKS WITH STP AT BAREILLY, UTTAR PRADESH (UPJalNigam) (N30000013) (UTTAR PRADESH)	3-2019	271.39 (271.39) {271.39}	8/2021 (N.A.) {7/2024}
	46	CONSTRUCTION OF 564 MLD 124 MGD WASTE WATER TREATMENT PLANT WITH EFFLUENT STANDARDS OF BOD ? 10MG/L (DJB) (N30000014) (DELHI)	3-2017	665.78 (665.78) {665.78}	12/2022 (N.A.) {12/2024}
	47	REHABILITATION AND UP-GRADATION OF PHASE I STP 182 MLD R2 (DJB) (N30000015) (DELHI)	5-2016	211.79 (223.7) {211.79}	12/2021 (N.A.) {2/2024}
	48	REHABILITATION AND UPGRADATION OF KONDLI PHASE I STP 45 MLD PHASE II STP 114 MLD AND PHASE III S (DJB) (N30000016) (DELHI)	5-2016	239.11 (314.71) {239.11}	2/2022 () {7/2023}
	49	CONSTRUCTION OF 318 MLD WWTP WITH 10 YEARS O AND M AT CORONATION PILLAR DELHI (DJB) (N30000017) (DELHI)	12-2018	515.07 (515.07) {515.07}	1/2021 (N.A.) {3/2022}
	50	7 NOS PRIORITIZED STPS 1 NO. SPS AND PERIPHERAL SEWERS IN COMMAND AREA OF NAJAFHARH DRAIN DHANSA TO (DJB) (N30000018) (DELHI)	5-2017	344.81 (344.81) {344.81}	5/2020 (N.A.) {5/2020}
	51	MATHURA SEWERAGE SCHEME (UPJalNigam) (N30000019) (UTTAR PRADESH)	12-2017	460.45 (460.45) {460.45}	12/2020 () {6/2022}

Table:-4. Project List: Added during 3rd Quarter
(October-December),2024-25

Sector	Sl. No.	Project Name (Agency Name) (Project Code) (State Name)	Date of Approval (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)
	52	INTERCEPTION AND DIVERSION WORKS AND STP AT MUZAFFARNAGAR UTTAR PRADESH (UPJalNigam) (N30000021) (UTTAR PRADESH)	1-2019	231.79 (234.03) {234.03}	12/2021 () {12/2024}
	53	INTERCEPTION AND DIVERSION WORKS AND SEWAGE TREATMENT PLANT AT JAUNPUR UTTAR PRADESH (UPJalNigam) (N30000022) (UTTAR PRADESH)	1-2019	206.05 (206.05) {206.05}	10/2021 (N.A.) {7/2023}
	54	SEWERAGE SCHEME INTERCEPTION AND DIVERSION WITH STP WORKS AT MEERUT UTTAR PRADESH (UPJalNigam) (N30000024) (UTTAR PRADESH)	2-2019	681.78 (681.78) {690.71}	6/2022 (N.A.) {12/2025}
	55	INTERCEPTION AND DIVERSION WORKS WITH STP AT LUCKNOW UTTAR PRADESH (UPJalNigam) (N30000025) (UTTAR PRADESH)	3-2019	298.12 (298.12) {240.93}	7/2021 () {9/2024}
	56	SEWER NETWORK SPS AND STP BEGUSARAI (BUIDCO) (N30000026) (BIHAR)	3-2018	230.06 (230.06) {230.06}	7/2021 () {12/2024}
	57	I AND D AND STP WORKS FOR BHAGALPUR (BUIDCO) (N30000027) (BIHAR)	10-2017	254.13 (413.29) {413.29}	9/2020 () {12/2024}
Grand Total				136394 (143380.23) {201990.21}	

Table:-5. Project List: Frozen/Deleted during 3rd Quarter (October-December),2024-25

Sector	Sl. No.	Project Name (Agency Name) (Project Code) (State Name)	Original Cost in Rs. Crore	Date of Commissioning Original (MM/YYYY)	Cumulative Expenditure in Rs. Crore
ATOMIC ENERGY					
	1	KUDANKULAM NUCLEAR POWER PROJECT 5 AND 6 (NPCIL) (N02000029) (TAMIL NADU)	49621	09/2027	18135
	2	PROTOTYPE FAST BREEDER REACTOR (BHAVINI, 500 MWE) (BHAVNI) (020100044) (TAMIL NADU)	3492	09/2010	6921.72
	3	KAKRAPAR ATOMIC POWER PROJECT - 3 AND 4 (NPCIL) (N02000010) (GUJARAT)	11459	12/2015	21479
	4	RAJASTHAN ATOMIC POWER PROJECT -7 AND 8 (2X700 MW) (NPCIL) (N02000027) (RAJASTHAN)	12320	12/2016	19056
	5	KUDANKULAM NUCLEAR POWER PROJECT UNIT-3 and 4 (NPCIL) (N02000028) (TAMIL NADU)	39849	11/2020	45718
HEALTH AND FAMILY WELFARE					
	6	CONSTRUCTION OF 300 BEDDED HOSPITAL AND TEACHING BLOCK IN DR YS PARMAR GMC AT NAHAN HIMACHAL PRADESH (CPWD FOR HEALTH) (N28000127) (HIMACHAL PRADESH)	260	06/2021	46.36
PETROLEUM					
	7	CBR ASANUR PIPELINE AND ITS HOOK UP WITH EXISTING CHENNAI TRICHY MADURAI PRODUCT PIPELINE (IOCL) (N16000451) (TAMIL NADU)	564	11/2024	144.55
	8	EXTENSION OF ASANUR-SANKARI SECTION OF CHENNAI-TRICHY- MADURAI PIPELINE UPTO COIMBATORE (IRUGUR) (IOCL) (N16000479) (TAMIL NADU)	346.7	01/2025	0.72
RAILWAYS					
	9	TURAVUR-AMBALAPUZHA DOUBLING (SR) (N22000400) (KERALA)	1000	N.A.	1.63

Table:-5. Project List: Frozen/Deleted during 3rd Quarter (October-December),2024-25

Sector	Sl. No.	Project Name (Agency Name) (Project Code) (State Name)	Original Cost in Rs. Crore	Date of Commissioning Original (MM/YYYY)	Cumulative Expenditure in Rs. Crore
	10	EAST WEST METRO CORRIDOR FROM HOWRAH MAIDAN TO SALT LAKE (MRTPT) (N22000135) (WEST BENGAL)	4874.58	03/2016	8008.94
	11	MEHSANA-PALANPUR (65.1 KM) (WVR) (N22000534) (GUJARAT)	529.3	09/2026	371.32
	12	NEW BG LINE FROM BYRNIHAT TO SHILLONG (NFR) (N22000205) (MEGHALAYA)	906.46	03/2021	269.8
	13	MADURAI-TUTICORIN VIA ARUPPUKOTTAI (SR) (N22000215) (MULTI STATE)	120.7	03/2019	342.13
ROAD TRANSPORT AND HIGHWAYS					
	14	CONSTRUCTION OF MAJOR BRIDGE OVER MIDDLE STRAIT CREEK BETWEEN KM. 106.590 TO KM. 107.762 OF NH 223 () (NHIDCL) (N24000744) (ANDAMAN AND NICOBAR ISLANDS)	262.97	01/2022	92.73
	15	TWO LANNING WITH FORMATION OF FOUR LANE OF PROPOSED SHIMLA BYPASS (NHAI) (N24000606) (HIMACHAL PRADESH)	1583.18	09/2020	0
	16	REHABILITATION AND UP GRADATION OF SECTION FROM KM 107.760 TO KM 129.445 (AFTER MIDDLE STRAIT TO HUM (NHIDCL) (N24000748) (ANDAMAN AND NICOBAR ISLANDS)	391	09/2020	170.37
	17	SIX LANING OF AURANGABAD TO BIHAR - JHARKHAND BORDER (CHORDAHA) SECTION (NHAI) (N24000724) (BIHAR)	895.39	04/2024	1632.71
	18	PEREN-DIMAPUR PKG-5 (NHIDCL) (N24001407) (NAGALAND)	207.33	03/2023	0
	19	FOUR LANING OF RAMBAN - BANIHAL SECTION OF NH-1A (NHAI) (N24000471) (JAMMU AND KASHMIR)	2168.66	06/2019	0

Table:-5. Project List: Frozen/Deleted during 3rd Quarter (October-December),2024-25

Sector	Sl. No.	Project Name (Agency Name) (Project Code) (State Name)	Original Cost in Rs. Crore	Date of Commissioning Original (MM/YYYY)	Cumulative Expenditure in Rs. Crore
	20	SPECIAL PROTECTION WORK ON REHABILITATION AND RESTORATION OF SLIDING AND SINKING ZONE FROM RANGPO TO (NHIDCL) (N24001913) (SIKKIM)	165.56	06/2022	0
	21	LADDA - BASAI (NHIDCL) (N24001316) (ARUNACHAL PRADESH)	445.96	04/2023	119.09
	22	FOUR LANING OF KIRATPUR NEAR CHOUK SECTION (73.20 KM TO186.50 KM) (NHAI) (N24000232) (HIMACHAL PRADESH)	1916.79	11/2016	1660.92
	23	FOUR LANNING OF VIKRAVANDI-SETHIYAHOPU FROM KM 0.000 TO KM 60.250(DSIGN CHAINAGE KM 0.000 TO KM 65. (NHAI) (N24000652) (TAMIL NADU)	848.45	03/2020	303.04
	24	FOUR LANING OF PATNA TO KOILWAR (NHAI) (N24000473) (BIHAR)	556.07	N.A.	0
	25	CONSTRUCTION OF 2-LANING WITH HARD SHOULDERS OF DEMWE-BRAHMAKUND SECTION OF NH-13 FROM CH.0.00 KM TO (NHIDCL) (N24001245) (ARUNACHAL PRADESH)	353.9	05/2022	41.82
	26	BARELA-MANDLA SECTION OF NH-12A IN MADHYA PRADESH KM 22/8 TO KM 89/6 OF NH-12A (MoRTH) (N24000378) (MADHYA PRADESH)	390.51	N.A.	0
	27	IMPROVEMENT/UPGRADATION OF EXISTING 2-LANE TO 4-LANE DIVIDED HIGHWAY FROM DAILI TO KURAOPOKPI SECTIO (NHIDCL) (N24001275) (MANIPUR)	268.98	04/2022	22.08
	28	TADADEGE - HENKAR (NHIDCL) (N24001315) (ARUNACHAL PRADESH)	550.45	03/2023	115.32
	29	DOGINALA - GAU (NHIDCL) (N24001320) (ARUNACHAL PRADESH)	242.3	09/2022	21.47

Table:-5. Project List: Frozen/Deleted during 3rd Quarter (October-December),2024-25

Sector	Sl. No.	Project Name (Agency Name) (Project Code) (State Name)	Original Cost in Rs. Crore	Date of Commissioning Original (MM/YYYY)	Cumulative Expenditure in Rs. Crore
	30	REHABILITATION AND UPGRADATION OF NH 216 FROM KM 3.800 TO 90.460 RAIGARH TO SARAIPALLI SECTION (MoRTH) (N24001226) (CHHATTISGARH)	496.02	03/2015	240.11
	31	CONSTRUCTION OF BYPASS FOR PROVIDING INTER CONNECTIVITY AMONG (NHS) AROUND THE PRATAPGARH CITY (PRAT (MoRTH) (N24001423) (UTTAR PRADESH)	309.48	09/2023	112.99
WATER RESOURCES					
	32	INTERCEPTION AND DIVERSION WORKS WITH STP FOR DRAINS FALLING IN RIVER DAMODAR AT DURGAPURL (KMDA) (N30000030) (WEST BENGAL)	287.53	04/2022	0
	33	I AND D AND STP WORKS AT BURDWAN WEST BENGAL (KMDA) (N30000031) (WEST BENGAL)	234.31	04/2022	0
	34	7 NOS PRIORITIZED STPS 1 NO. SPS AND PERIPHERAL SEWERS IN COMMAND AREA OF NAJAFHARH DRAIN DHANSA TO (DJB) (N30000018) (DELHI)	344.81	05/2020	0
	35	DETAILED PROJECT REPORT FOR I AND D SEWERAGE SYSTEM AND STP FOR ASANSOL AND KULTI TOWNS (KMDA) (N30000029) (WEST BENGAL)	384.96	04/2022	0
	36	INTEGRATION OF STPS WITH REHABILITATION AND O AND M OF EXISTING ASSETS (KMDA) (N30000033) (WEST BENGAL)	165.16	06/2022	160
		Total	138812.51		125187.82

**Table:-6. Project List: Ongoing Projects of North-East Region during 3rd Quarter
(October-December),2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
ARUNACHAL PRADESH	CIVIL AVIATION	1	CONSTRUCTION OF NEW GREEN FIELD AIRPORT AT HOLLONGI ITANAGAR ARUNACHAL PRADESH (AAI) (N04000092)	2-2019	8/2022 () {3/2025}	645.63 (645.63) {712.15}	675.61	99
	POWER	2	SUBANSIRI LOWER H.E.P (8X250 MW) (NHPC) (NHPC) (180100221)	9-2003	9/2010 (N.A.) {5/2026}	6285.33 (6285.33) {26075.54}	22930.85	94.48
		3	DIBANG MULTIPURPOSE PROJECT 2880 MW ARUNACHAL PRADESH (NHPC) (N18000362)	2-2023	2/2032 (N.A.) {2/2032}	31876.39 (31876.39) {31876.39}	2779.12	13.75
	ROAD TRANSPORT AND HIGHWAYS	4	TWO LANING OF JORAM KOLORIANG ROAD (NH 713) ON EPC BASIS FROM DESIGN KM. 138+000 TO KM. 154+036 [EX (NHIDCL) (N24000683)	2-2017	11/2023 () {12/2024}	180.57 (244.1) {180.57}	158.72	94.85
		5	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDERS OF JORAM KOLORIANG ROAD (NH 713) ON EPC BASIS FROM EXI (NHIDCL) (N24000685)	2-2017	4/2022 () {11/2023}	167.28 (167.28) {167.28}	145.2	100
		6	CONSTRUCTION OF 2-LANE ROAD WITH PAVED SHOULDERS FROM KM16.00 OF ROING-HUNLI SECTION TO KM 21.500 OF (NHIDCL) (N24000946)	3-2017	3/2022 () {6/2025}	1718.59 (1718.59) {1718.59}	693.18	69.8
		7	CONSTRUCTION OF 2 LANING OF EXISTING HUNLI-ANINI ROAD ON EPC BASIS FROM DESIGN KM 53.500 TO KM 92.50 (NHIDCL) (N24000948)	9-2016	12/2019 () {9/2024}	568.92 (568.92) {568.92}	508.65	100
		8	TWO-LANING OF HAYULIANG? HAWAI BYPASS ROAD ON EPC BASIS FROM DESIGN KM. 51.825 TO KM. 63.131 EXISTI (NHIDCL) (N24000979)	1-2017	5/2023 () {3/2025}	256.66 (256.66) {256.66}	0	63.59
		9	CONSTRUCTION OF 2-LANING WITH HARD SHOULDERS OF ARROWA-KHUPA- HAYULIANG SECTION OF NH-113 FROM CH.68. (NHIDCL) (N24001244)	8-2020	4/2022 () {2/2025}	301.06 (301.06) {301.06}	150.65	68.05

**Table:-6. Project List: Ongoing Projects of North-East Region during 3rd Quarter
(October-December),2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		10	CONSTRUCTION OF 2-LANING WITH HARD SHOULDERS OF DEMWE-BRAHMAKUND SECTION OF NH-13 FROM CH.0.00 KM TO (NHIDCL) (N24001245)	9-2020	5/2022 () {3/2024}	353.9 (353.9) {353.9}	41.82	25.38
		11	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 77.95 TO KM 117.56 (PACKAGE (MoRTH) (N24001291)	3-2019	3/2027 (N.A.) {3/2027}	421.48 (421.48) {421.48}	365.83	100
		12	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 117.56 TO KM 163.59 (PACKAGE (MoRTH) (N24001292)	3-2019	3/2027 (N.A.) {3/2027}	543.05 (543.05) {600}	588.85	100
		13	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 206.66 TO KM 247.05 (PACKAGE (MoRTH) (N24001293)	3-2019	3/2027 (N.A.) {3/2027}	486.7 (486.7) {486.7}	480.44	100
		14	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 163.59 TO KM 206.66 (PACKAGE (MoRTH) (N24001297)	3-2019	3/2027 (N.A.) {3/2027}	450.65 (450.65) {450.65}	389.68	95.26
		15	TADADEGE - HENKAR (NHIDCL) (N24001315)	2-2021	3/2023 () {9/2024}	550.45 (550.45) {550.45}	115.32	44.2
		16	LADDA - BASAI (NHIDCL) (N24001316)	2-2021	4/2023 () {3/2025}	445.96 (445.96) {445.96}	119.09	50.5
		17	DOGINALA - GAU (NHIDCL) (N24001320)	12-2020	9/2022 (N.A.) {12/2024}	242.3 (242.3) {242.3}	21.47	17.81
		18	JORAM ? KOLORIANG ROAD FROM EXISTING KM 50.050 TO KM 70.00 (PKG-3) (NHIDCL) (N24001390)	8-2020	4/2022 () {9/2024}	228.71 (228.71) {228.71}	98.86	99.52
		19	JORAM ? KOLORIANG ROAD FROM EXISTING KM 70.00 TO KM 88.700 (PKG-4) (NHIDCL) (N24001391)	8-2020	4/2022 () {9/2024}	294.04 (294.04) {294.04}	147.13	100

**Table:-6. Project List: Ongoing Projects of North-East Region during 3rd Quarter
(October-December),2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		20	JORAM ? KOLORIANG ROAD FROM EXISTING KM104.850 TO KM 122.60 (PKG-6) (NHIDCL) (N24001392)	8-2020	4/2022 () {7/2023}	199.03 (199.03) {199.03}	102.85	100
		21	JORAM ? KOLORIANG ROAD FROM EXISTING KM122.600 TO KM138.00 (PKG-7) (NHIDCL) (N24001393)	8-2020	4/2022 () {12/2024}	184.88 (184.88) {184.88}	97.69	95.84
		22	BALANCE WORK 2-LANING OF LALPUL MANMAO CHANGLANG ROAD (NH-215) ON EPC MODE IN THE STATE OF ARUNACH (MoRTH) (N24001372)	2-2021	3/2024 () {12/2024}	588.09 (588.09) {588.09}	496.88	100
		23	4-LANING OF ITANAGAR TO BANDARDEWA SECTION OF NH-415 FROM KM 51+700 TO KM 59+199 (PACKAGE-C) ON EPC (MoRTH) (N24001374)	6-2020	3/2027 (N.A.) {3/2027}	437.6 (437.6) {437.6}	365.93	100
		24	4 LANING OF ITANAGAR TO BANDARDEWA SECTION OF NH-415 FROM KM 40+430 TO KM 51+735 (PACKAGE B) ON EPC (MoRTH) (N24001375)	6-2020	3/2027 (N.A.) {3/2027}	496.47 (496.47) {496.47}	158.61	36.13
ASSAM	CIVIL AVIATION	25	CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING AT LGBI AIRPORT GUWAHATI (AAI) (N04000083)	12-2016	3/2021 (N.A.) {5/2025}	1142 (1142) {2333}	1550.25	74.55
	HEALTH AND FAMILY WELFARE	26	ALL INDIA INSTITUTE OF MEDICAL SCIENCE AT GUWAHATI, ASSAM (HITES) (N21000027)	5-2017	5/2021 () {11/2024}	875 (873.92) {860}	769.3	99.19
	PETROLEUM	27	BORHOLLA GGS LIFE EXTENSION PROJECT (ONGC) (N16000532)	9-2023	5/2026 (N.A.) {5/2026}	198.7 (198.7) {198.7}	3.15	5.5
		28	POWER RECOVERY TURBINE IN PFCCU (NRL) (N16000510)	3-2023	7/2025 (N.A.) {7/2025}	293.5 (293.5) {293.5}	56.33	85

**Table:-6. Project List: Ongoing Projects of North-East Region during 3rd Quarter
(October-December),2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		29	DCU REVAMP PROJECT (NRL) (N16000511)	8-2021	3/2025 (N.A.) {10/2025}	370 (370) {370}	182.65	40.3
		30	PIPELINE NETWORK PROJECT RUDRASAGAR (ONGC) (N16000528)	1-2023	4/2026 (N.A.) {4/2026}	344.99 (344.99) {344.99}	140.01	41.4
		31	NUMALIGARH REFINERY EXPANSION PROJECT 6 MMTPA REFINARY (NRL) (N16000379)	1-2019	10/2024 (N.A.) {12/2025}	12366 (12366) {18968}	14664.95	67.78
		32	NUMALIGARH REFINERY EXPANSION PROJECT COIT AND PIPELINES (NRL) (N16000394)	1-2019	10/2024 (N.A.) {9/2025}	10228 (10228) {9058}	8666.27	80.89
		33	EXPANSION OF GUWAHATI REFINERY FROM 1 TO 1.2 MMTPA ALONG WITH INSTALLATION OF CATALYTIC REFORMING UN (IOCL) (N16000414)	5-2021	10/2023 () {5/2026}	412 (509.84) {509.84}	363.35	79.9
		34	GAS ASSISTED GRAVITY DRAINAGE SCHEME, KASOMARIGAON (ONGC) (N16000433)	8-2021	2/2023 () {11/2024}	218.38 (218.38) {218.38}	218	100
		35	REVAMPING OF FACILITIES AT EXISTING GUWAHATI TERMINAL, ASSAM (IOCL) (N16000441)	3-2022	7/2026 () {9/2026}	277 (277) {277}	159.2	56.4
		36	UPGRADATION OF FACILITIES OF NUMALIGARH-SILIGURI PRODUCT PIPELINE (NSPL) FOR TRANSPORTATION OF ADDIT (OIL) (N16000449)	6-2021	12/2024 () {4/2025}	860 (860) {860}	467.22	91.4
		37	PROJECT TO CONSTRUCT A FIELD GAS GATHERING STATION AT BAGHJAN AREA FOR COLLECTION,PROCESSING (OIL) (N16000450)	12-2020	7/2024 () {6/2025}	430.76 (430.76) {430.76}	279.32	74.83

**Table:-6. Project List: Ongoing Projects of North-East Region during 3rd Quarter
(October-December),2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		38	CAPACITY EXPANSION OF DIGBOI REFINERY FROM 0.65 TO 1.0 MMTA (IOCL) (N16000457)	6-2022	10/2025 (N.A.) {3/2026}	768 (768) {768}	64.39	11.9
		39	CONSTRUCTION OF LPG FACILITIES AT KAMARDANGA, ASSAM (HPCL) (N16000484)	3-2023	7/2027 () {7/2027}	156.36 (156.36) {156.36}	14.55	16
		40	SETTING UP OF NEW RAIL FED POL FACILITY AT KAMARDANGA, ASSAM (HPCL) (N16000494)	3-2023	7/2027 () {7/2027}	384.04 (384.04) {384.04}	52.3	13
		41	DEVELOPMENT OF SURFACE FACILITIES FOR PRODUCTION AND EVACUATION OF CRUDE OIL AND NATURAL GAS FROM NA (OIL) (N16000331)	1-2018	2/2020 () {6/2025}	543.91 (543.91) {670.9}	491.56	93.88
	RAILWAYS	42	BONGAIGAON-GOALPARA-GUWAHATI (176 KM) (NFR) (N22000388)	4-2015	3/2022 (N.A.) {3/2027}	2232.32 (2232.32) {4983.94}	3537.78	92.25
	ROAD TRANSPORT AND HIGHWAYS	43	CONSTRUCTION OF 2-LANE MAJOR BRIDGE INCLUDING APPROACHES OVER BRAHMAPUTRA BETWEEN MAJULI ON NORTH BAN (MoRTH) (N24001408)	2-2021	7/2025 (N.A.) {7/2025}	925.47 (925.47) {925.47}	192.5	30.65
		44	6L FLYOVER AT BORAGAON, GORCHUK, LOKHRA AND BASISTHA JUNCTION ON GUWAHATI BYPASS SECTION FROM KM 146 (NHAI) (N24001432)	12-2021	8/2024 () {8/2024}	300 (300) {300}	297.62	100
		45	JOGIGHOPA BRIDGE (NHIDCL) (N24001434)	8-2021	11/2024 (N.A.) {12/2026}	746.76 (746.76) {746.76}	307.6	59.5
		46	2-LANING FROM YAINGANGPOKPI TO FINCH CORNER (PKG-I) (NHIDCL) (N24001331)	3-2020	6/2022 () {5/2025}	261.13 (261.13) {261.13}	64.96	57.01
		47	2-LANING FROM YAINGANGPOKPI TO FINCH CORNER (PKG-II) (NHIDCL) (N24001332)	3-2020	6/2022 () {4/2025}	217.5 (217.5) {217.5}	84.36	68.03

**Table:-6. Project List: Ongoing Projects of North-East Region during 3rd Quarter
(October-December),2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		48	DABOKA KATHKATI PACKAGE-5 (NHIDCL) (N24001366)	3-2021	1/2023 (N.A.) {11/2024}	288.85 (288.85) {288.85}	247.73	100
		49	TULUNGIA-JOGIGHOPA-PAIKAN ROAD PKG-7 (NHIDCL) (N24001368)	3-2021	1/2024 (N.A.) {10/2025}	286.72 (286.72) {286.72}	99.71	46.8
		50	DABOKA KATHKATI PACKAGE-6 (NHIDCL) (N24001450)	9-2021	7/2024 (N.A.) {2/2025}	625.64 (625.64) {625.64}	502.29	91.9
		51	DIBRUGARH-LAHOAL-CHABUA BYPASS PACKAGE-1 (NHIDCL) (N24001451)	3-2022	7/2024 (N.A.) {10/2024}	215.27 (215.27) {215.27}	151.19	100
		52	DIBRUGARH-LAHOAL-CHABUA BYPASS PACKAGE-2 (NHIDCL) (N24001452)	4-2022	7/2024 (N.A.) {8/2024}	170.95 (170.95) {170.95}	125.71	100
		53	DABOKA KATHKATI PACKAGE-7 (NHIDCL) (N24001537)	11-2021	7/2024 (N.A.) {2/2025}	204.1 (204.1) {204.1}	132.91	87.1
		54	FOUR LANING OF SRIRAMPUR-DHUBRI PKG-2 (NHIDCL) (N24001544)	3-2022	1/2025 (N.A.) {2/2025}	909.02 (909.02) {909.02}	443.58	91
		55	6L STANDALONE FLYOVERS AT RAHA, DEMOW, BORGHAT, KATHIATALI JUNCTIONS AND ROB AT JAGIROAD ON STRETCH (NHAI) (N24001545)	8-2022	12/2022 () {6/2024}	175 (175) {175}	182.23	99.72
		56	BALANCE WORK OF 4L OF NARIMBANGLO?JATINGA JUNCTION- HARANGAJO ROAD SECTION FROM KM 0.000 TO KM 49.23 (NHAI) (N24001547)	3-2022	1/2026 (N.A.) {1/2026}	1909.98 (1909.98) {1909.98}	480.84	58.9

**Table:-6. Project List: Ongoing Projects of North-East Region during 3rd Quarter
(October-December),2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		57	6L STANDALONE FLYOVERS AT BONGAIGAON, CHAPAGURI, PATHSALA, SIMLAGURI CHOWK AND BAIHATA BYPASS JUNCTI (NHAI) (N24001548)	3-2022	6/2024 (N.A.) {12/2024}	457.72 (457.72) {457.72}	315.13	97.35
		58	SHRIRAMPUR (KM. 0.000) TO KOCHUGAON (KM. 30.000) OF BIJNI TO ASSAM./WEST BENGAL BORDER SECTION OF NH (NHAI) (N24001549)	7-2017	4/2020 () {7/2024}	442.23 (442.23) {442.23}	647.3	100
		59	4-L DHUBRI PHULBARI BRIDGE WITH APPROACH ROAD (NHIDCL) (N24001326)	11-2020	9/2028 (N.A.) {9/2028}	4997.04 (4997.04) {4997.04}	2189.45	55.2
		60	FOUR LANING OF BALACHERA- HARANGAJAO SECTION OF NH-54 (EXT) FROM KM 275.00 TO KM 244.000 IN THE STATE (NHIDCL) (N24000902)	10-2017	6/2020 () {4/2024}	818 (887.68) {887.68}	874.3	100
		61	2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG- IB) (NHIDCL) (N24001269)	3-2020	3/2022 () {5/2025}	216.49 (241.52) {216.49}	104.36	80.43
		62	4-LANING OF HAPACHARA - TULUNGIA SECTION (NHIDCL) (N24001246)	3-2020	12/2022 (N.A.) {6/2024}	220.2 (220.2) {220.2}	216.18	97.8
		63	WIDENING/IMPROVEMENT TO 4-LANE WITH PAVED SHOULDER FROM CH.75.330KM TO CH.88.00KM (DESIGN CH.71.800 (NHIDCL) (N24001248)	8-2020	4/2022 (N.A.) {7/2024}	208.84 (208.84) {208.84}	193.59	100
		64	4 LANING OF JORHAT TO JHANJI SECTION FROM KM. 453.00 TO KM. 491.08 (DESIGN KM 403.200 TO KM 454.240) (NHIDCL) (N24000319)	6-2015	8/2023 (N.A.) {12/2024}	437.39 (437.39) {437.39}	359.75	34.63
		65	FOUR LANING OF JHANJHI JN TO DEMOW SECTION FROM KM. 491.050 TO KM. 535.250(DESIGN KM 490.800 TO KM 5 (NHIDCL) (N24000320)	6-2015	3/2024 (N.A.) {10/2025}	463.49 (463.49) {463.49}	394.51	15.5

**Table:-6. Project List: Ongoing Projects of North-East Region during 3rd Quarter
(October-December),2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		66	4 LANING FROM JAMUGURI TO BISWANATH CHARIALI FROM KM 182 TO KM 208 OF NH-52 (NHIDCL) (N24000431)	1-1991	6/2019 () {6/2025}	520.01 (520.01) {520.01}	305.01	90.01
		67	4 LANING FROM RANGAGARA TO KALIABHOR TINALI FROM KM 297.00 TO KM 315.315 OF NH-37 ON EPC BASIS. (NHIDCL) (N24000438)	12-2015	12/2018 () {3/2025}	289.99 (289.99) {289.99}	232.86	87.62
		68	4 LANING OF NH-37 SECTION BETWEEN DEMOW TO END OF MORAN BYPASS (FROM KM. 534.800 TO KM. 561.700) O (NHIDCL) (N24000582)	1-2016	1/2016 (N.A.) {2/2025}	294.17 (294.17) {294.17}	328.84	63
		69	4 LANING OF NH 37 SECTION BETWEEN END OF MORAN BYPASS TO BOGIBEEL JUNCTION NEAR LAPETKETA (KM. 561 (NHIDCL) (N24000583)	1-2016	12/2021 (N.A.) {3/2025}	252 (252) {330.3}	172.81	33.1
		70	BILASIPURA-GUWAHATI ROAD PKG-8 (NHIDCL) (N24002021)	3-2023	12/2026 (N.A.) {12/2026}	1457.59 (1457.59) {1457.59}	387.52	29.4
		71	BILASIPURA-GUWAHATI ROAD PKG-9 (NHIDCL) (N24002022)	3-2023	6/2026 (N.A.) {6/2026}	1000.27 (1000.27) {1000.27}	240.31	14.8
		72	BILASIPURA-GUWAHATI ROAD PKG-10 (NHIDCL) (N24002023)	3-2023	6/2026 (N.A.) {6/2026}	1264.9 (1264.9) {1264.9}	374.62	16.5
		73	DABOKA BYPASS OF DABOKA - PAROKHAOWA PKG -1 (NHIDCL) (N24002024)	1-2023	11/2025 (N.A.) {11/2025}	516.88 (516.88) {516.88}	190.9	57.6
		74	2 LANE WITH PAVED SHOULDER FROM KM 16+900 (BOGAPANI) TO KM 27+150 (GOLAI GAON) ON EXISTING DIBRUGARH (NHIDCL) (N24002025)	1-2023	12/2025 (N.A.) {12/2026}	356.65 (356.65) {356.65}	117.64	7.9

**Table:-6. Project List: Ongoing Projects of North-East Region during 3rd Quarter
(October-December),2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		75	2 LANE WITH PAVED SHOULDER FROM KM 27+150 (GOLAI GAON) TO KM 47+682 (LEDO) ON EXISTING DIBRUGARH TO (NHIDCL) (N24002026)	3-2023	12/2025 (N.A.) {12/2026}	643.42 (643.42) {643.42}	67.4	8.9
		76	DEVELOPMENT OF EXTERNAL TRUNK CONNECTIVITY AND INTERNAL INFRASTRUCTURE WORKS AT MULTI MODEL LOGISTIC (NHIDCL) (N24002030)	2-2020	3/2022 (N.A.) {9/2024}	592.06 (592.06) {592.06}	307.89	100
		77	SILCHAR VAIRENGTE SAIRANG ROAD PKG-1 (NHIDCL) (N24002127)	2-2023	7/2026 (N.A.) {7/2026}	1256.9 (1256.9) {1256.9}	398.85	20.5
		78	SILCHAR VAIRENGTE SAIRANG ROAD PKG-2 (NHIDCL) (N24002128)	3-2023	8/2026 (N.A.) {8/2026}	1716.21 (1716.21) {1716.21}	745.26	39.6
		79	FOUR LANNING OF BADARPUR BYPASS FROM DESIGN CHAINAGE KM 27+300 AT CROSSING WITH NH-6 (NHIDCL) (N24002129)	2-2023	8/2026 (N.A.) {8/2026}	574.26 (574.26) {574.26}	207.6	32.4
		80	TAMENGLONG- MAHUR ROAD PKG-7 (NHIDCL) (N24002130)	12-2023	3/2026 (N.A.) {3/2026}	846.82 (846.82) {846.82}	313.2	41.2
		81	CONSTRUCTION OF 4-LANE PANCHGRAM BYPASS FROM DESIGN CHAINAGE KM 15+500 ON NH-37 (OLD NH-53) AT KALIN (NHIDCL) (N24002154)	3-2023	2/2027 (N.A.) {2/2027}	728.97 (728.97) {728.97}	123	12
		82	WIDENING/IMPROVEMENT TO 4-LANE WITH PAVED SHOULDER FROM KM 55+000 (NAGABANG GAMSUK) TO KM 82+514 (OY) (NHIDCL) (N24002155)	3-2023	3/2027 (N.A.) {3/2027}	665.47 (665.47) {665.47}	73.06	0
		83	SRIRAMPUR - DHUBRI PKG-1 (NHIDCL) (N24001831)	3-2022	2/2025 (N.A.) {11/2026}	613.89 (613.89) {613.89}	17.18	0

**Table:-6. Project List: Ongoing Projects of North-East Region during 3rd Quarter
(October-December),2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		84	DIBRUGARH-LAHOAL-CHABUA BYPASS PACKAGE-3 (NHIDCL) (N24001832)	1-2023	5/2025 (N.A.) {5/2025}	458.59 (458.59) {458.59}	162.13	47.7
		85	CONSTRUCTION OF MANGALDOI BYPASS (NH-15) STARTING AT CH 26+400 AND TERMINATING AT CH 41+505 UNDER RA (MoRTH) (N24001840)	3-2022	4/2025 (N.A.) {4/2025}	535.03 (535.03) {535.03}	4.07	10.6
		86	WIDENING AND UPGRADATION TO TWO LANES WITH PAVED SHOULDERS ROAD FROM TAMENGLONG TO MAHUR (NH-137) I (NHIDCL) (N24001969)	3-2023	8/2025 (N.A.) {8/2025}	904.04 (904.04) {904.04}	343.06	48.5
		87	WIDENING AND UPGRADATION TO TWO LANES WITH PAVED SHOULDERS ROAD FROM TAMENGLONG TO MAHUR (NH-137) IN (NHIDCL) (N24001970)	3-2023	8/2025 (N.A.) {8/2025}	860.37 (860.37) {860.37}	317.95	43.3
		88	WIDENING AND UPGRADATION TO TWO LANES WITH PAVED SHOULDERS ROAD FROM TAMENGLONG TO MAHUR (NH-137) IN (NHIDCL) (N24001971)	3-2023	8/2025 (N.A.) {8/2025}	890.33 (890.33) {890.33}	377.84	41.3
		89	WIDENING/IMPROVEMENT TO 4-LANE WITH PAVED SHOULDER FROM KM 0+800 (KANDULIJAN GAON) TO KM 27+701 (SI (NHIDCL) (N24001972)	3-2023	4/2026 (N.A.) {4/2026}	609.16 (609.16) {609.16}	238.87	76
		90	WIDENING/IMPROVEMENT TO 4-LANE WITH PAVED SHOULDER FROM KM 27+701 (SIMEN CHAPORI) TO KM 55+000 (NAG (NHIDCL) (N24001973)	3-2023	2/2026 (N.A.) {2/2026}	562.05 (562.05) {562.05}	219.76	75.9
MANIPUR	CIVIL AVIATION	91	CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING, CONTROL TOWER CUM TECHNICAL BLOCK, APRON, LINK TAX (AAI) (N04000100)	11-2021	7/2024 () {3/2026}	499 (499) {499}	120.21	37.96
	RAILWAYS	92	JIRIBAM TO IMPHAL (TUPUI)(NL)(NEFR) (NFR) (220100288)	4-2003	3/2011 () {12/2028}	4454.17 (12274.06) {19517.7}	14976.94	80.95

**Table:-6. Project List: Ongoing Projects of North-East Region during 3rd Quarter
(October-December),2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
	ROAD TRANSPORT AND HIGHWAYS	93	CONSTRUCTION OF 2-LANING WITH HARD SHOULDER ROAD OF UKHRUL - TOLOI - TADUBI SECTION OF NH-102A FROM (NHIDCL) (N24001974)	9-2021	1/2025 () {9/2025}	315.56 (315.56) {315.56}	93.08	63.74
		94	MARREM KHULLEN TO JESSAMI SECTION IMPHAL - UKHRUL - JESSAMI PKG-6 (DESIGN CHAINAGE KM 95.700 TO KM 14 (NHIDCL) (N24002202)	3-2023	12/2026 (N.A.) {12/2026}	554.66 (554.66) {554.66}	0	0
		95	IMPHAL-KOHIMA ROAD PKG-4B (NHIDCL) (N24002203)	9-2020	6/2026 (N.A.) {6/2026}	268.98 (268.98) {268.98}	0	0
		96	LMPHAL TO JIRIBAM PKG-7 (NHIDCL) (N24002028)	1-2023	12/2025 () {12/2025}	760.16 (760.16) {760.16}	80.42	34.62
		97	UKHRUL TOLOI TADUBI PKG-2 (NHIDCL) (N24002131)	3-2023	2/2026 () {3/2026}	578.98 (578.98) {578.98}	94.21	40.9
		98	2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG- 2A) (NHIDCL) (N24001270)	3-2020	6/2022 () {5/2025}	292.24 (292.24) {292.24}	127.86	85.33
		99	2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG- 2B) (NHIDCL) (N24001271)	6-2020	8/2022 () {5/2025}	365.53 (365.53) {365.53}	156.31	77.36
		100	2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG- 4A) (NHIDCL) (N24001272)	3-2020	6/2022 () {5/2025}	167.95 (204.12) {167.95}	88.05	69.89
		101	2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG- 4B) (NHIDCL) (N24001273)	7-2020	8/2022 () {2/2025}	177.76 (177.76) {177.76}	89.67	80.53

**Table:-6. Project List: Ongoing Projects of North-East Region during 3rd Quarter
(October-December),2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		102	IMPROVEMENT/UPGRADATION OF EXISTING 2-LANE TO 4-LANE DIVIDED HIGHWAY FROM TAPHOU KUKI TO DAILI SECTI (NHIDCL) (N24001274)	8-2020	4/2022 () {6/2025}	379.39 (379.39) {379.39}	193.87	50.72
		103	IMPROVEMENT/UPGRADATION OF EXISTING 2-LANE TO 4-LANE DIVIDED HIGHWAY FROM DAILI TO KURAOPOKPI SECTIO (NHIDCL) (N24001275)	8-2020	4/2022 () {6/2026}	268.98 (268.98) {268.98}	22.08	1.88
		104	IMPROVEMENT/UPGRADATION OF EXISTING 2-LANE TO 4-LANE DIVIDED HIGHWAY FROM KURAOPOKPI TO SEKMAI SECTI (NHIDCL) (N24001276)	8-2020	4/2022 (N.A.) {3/2025}	228.97 (228.97) {228.97}	0	0
		105	IMPHAL - KHONGSANG PKG-5 (NHIDCL) (N24001538)	12-2021	5/2024 () {10/2025}	410.68 (410.68) {410.68}	105.71	54.83
		106	IMPHAL - KHONGSANG PKG-6 (NHIDCL) (N24001539)	12-2021	2/2025 () {9/2025}	504.76 (504.76) {504.76}	120.33	55.89
		107	AKASH BRIDGE - JESSAMI SECTION PKG-2 (NHIDCL) (N24001540)	3-2022	2/2025 () {2/2025}	152.11 (152.11) {152.11}	57.12	83.38
		108	CONSTRUCTION OF 2-LANING WITH HARD SHOULDER ROAD OF UKHRUL - TOLOI - TADUBI SECTION OF NH-102A FROM (NHIDCL) (N24001473)	9-2021	2/2024 () {3/2025}	310.76 (310.76) {310.76}	125.46	83.07
		109	IMPHAL - KHONGSANG PKG-4 (NHIDCL) (N24001453)	8-2021	12/2023 () {7/2025}	579.63 (579.63) {579.63}	142.05	55.85
		110	MARAM - PEREN PKG-3 (NHIDCL) (N24001439)	8-2021	5/2023 () {1/2025}	467.41 (467.41) {467.41}	251.65	95.96

**Table:-6. Project List: Ongoing Projects of North-East Region during 3rd Quarter
(October-December),2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		111	MARIAM - PEREN PKG-1A (NHIDCL) (N24001349)	2-2021	12/2022 () {3/2025}	226.32 (226.32) {226.32}	96.41	67.95
		112	MARIAM - PEREN (PKG 1B) (NHIDCL) (N24001350)	2-2021	12/2022 () {1/2025}	188.36 (188.36) {188.36}	126.71	97.95
		113	IMPHAL ? MOREH PACKAGE- 3 (NHIDCL) (N24001352)	3-2021	12/2022 (N.A.) {6/2024}	259.31 (259.31) {259.31}	144.94	100
		114	IMPHAL - KHONGSANG PKG-2 (NHIDCL) (N24001353)	3-2021	12/2022 () {10/2025}	195.14 (195.14) {195.14}	61.81	50.79
		115	TAMENGLONG - MAHUR PKG-3 (NHIDCL) (N24001354)	3-2021	12/2022 () {1/2025}	234.08 (234.08) {234.08}	139.45	90.34
		116	TAMENGLONG - MAHUR PKG-5 (NHIDCL) (N24001436)	8-2021	5/2023 () {4/2025}	477.86 (477.86) {477.86}	235.67	80.5
		117	TAMENGLONG - MAHUR PKG-6 (NHIDCL) (N24001437)	9-2021	5/2023 () {4/2025}	311.18 (311.18) {311.18}	171.57	73.39
		118	IMPHAL ? MOREH (PACKAGE 4) (NHIDCL) (N24001399)	3-2021	1/2023 (N.A.) {4/2024}	277.99 (277.99) {277.99}	146.35	100
		119	SENAPATI- IMPHAL PKG-5B (NHIDCL) (N24001400)	3-2021	1/2023 () {5/2025}	211.7 (211.7) {211.7}	54.54	45.72
		120	IMPHAL - KHONGSANG PKG-3 (NHIDCL) (N24001401)	7-2021	3/2023 () {3/2025}	467 (467) {467}	183.55	76.34

**Table:-6. Project List: Ongoing Projects of North-East Region during 3rd Quarter
(October-December),2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
MEGHALAYA		121	TAMENGLONG - MAHUR PKG-1 (NHIDCL) (N24001402)	7-2021	3/2023 () {1/2025}	185.8 (185.8) {185.8}	114.69	98.45
		122	TAMENGLONG - MAHUR PKG-2 (NHIDCL) (N24001403)	7-2021	3/2023 () {3/2025}	483.87 (483.87) {483.87}	278.89	91.72
		123	TAMENGLONG - MAHUR PKG-4 (NHIDCL) (N24001404)	7-2021	3/2023 () {2/2025}	198.77 (198.77) {198.77}	113.05	88.65
		124	CHURACHANPUR TUIVAI PKG-3 (NHIDCL) (N24001405)	7-2021	10/2023 () {3/2025}	673.27 (673.27) {673.27}	367.93	74.4
	<u>DEPARTMENT OF HIGHER EDUCATION</u>	125	CONSTRUCTION AND DEVELOPMENT OF NATINAL INSTITUTE OF TECHNOLOGY MEGHALAYA PERMANENT CAMPUS AT SOHRA (RITES OF HIGHER) (N42000001)	9-2013	9/2014 () {7/2024}	484.32 (429.7) {429.7}	287.05	75.5
	<u>DONER</u>	126	CONSTRUCTION OF INTERNATIONAL CENTRE FOR PERFORMING ARTS AND CULTURE,SHILONG IN MEGALAYA UNDER NLCPR (HSCL FOR DONER) (N12000103)	4-2014	9/2017 (N.A.) {9/2017}	151.33 (151.33) {151.33}	148.33	98.5
	<u>RAILWAYS</u>	127	NEW BG LINE FROM BYRNIHAT TO SHILLONG (NFR) (N22000205)	4-2010	3/2021 (N.A.) {}	906.46 (1202.33) {8324.28}	269.8	2
	<u>ROAD TRANSPORT AND HIGHWAYS</u>	128	IMPROVEMENT/WIDENING TO 2-LANE WITH PAVED SHOULDER FROM (DESIGN KM 45.760 TO KM 63.530) BETWEEN SHIL (NHIDCL) (N24001334)	11-2020	12/2023 (N.A.) {4/2026}	445.51 (445.51) {445.51}	196.36	10.5
		129	IMPROVEMENT/WIDENING TO 2-LANE WITH PAVED SHOULDER / 4-LANING FROM (DESIGN KM 63.530 TO KM 71.520) B (NHIDCL) (N24001335)	11-2020	12/2023 (N.A.) {11/2026}	284.21 (284.21) {284.21}	58.24	6

**Table:-6. Project List: Ongoing Projects of North-East Region during 3rd Quarter
(October-December),2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		130	RANIKOR-MAHESHKHOLA- BAGHMARA (RMB) PKG-3 (NHIDCL) (N24001360)	3-2021	12/2022 () {2/2025}	260.21 (260.21) {260.21}	223.99	94.34
		131	REHABILITATION AND UP GRADATION OF NONGSTOIN-RAMBRAI-KYRSHAI ROAD UP TO MEGHALAYA-ASSAM BORDER FROM (NHIDCL) (N24001474)	9-2021	5/2024 () {3/2025}	359.86 (359.86) {359.86}	220.74	81.2
		132	REHABILITATION AND UPGRADATION OF NONGSTOIN TO WAHKAJI SECTION OF PROJECT ROAD KM 0.000 TO KM 43.06 (MoRTH) (N24001441)	8-2020	2/2022 () {1/2025}	302.88 (302.88) {302.88}	216.2	93.11
		133	RANIKOR- MAHESHKHOLA- BAGHMARA PKG- 2 (NHIDCL) (N24001541)	11-2021	6/2024 () {3/2025}	283.5 (283.5) {283.5}	223.07	79.35
		134	RANIKOR-MAHESHKHOLA- BAGHMARA (RMB) PKG-4 (KANAI-RONGARA) (NHIDCL) (N24001339)	10-2020	4/2022 () {12/2024}	157.86 (146.92) {157.86}	147.93	97.49
		135	IMPROVEMENT/WIDENING TO 2-LANE WITH EARTHEN SHOULDERS FROM RANIKOR TO NONGJRI EXISTING CHAINAGE FROM (NHIDCL) (N24000903)	3-2019	3/2022 () {12/2023}	306.28 (306.28) {306.28}	233.49	100
		136	IMPROVEMENT/WIDENING TO 2-L WITH PAVED SHOULDER FROM (DESIGN KM 0.00 TO KM 10.670) / 4-LANING FROM () (NHIDCL) (N24001313)	11-2020	12/2023 () {10/2025}	351.12 (351.12) {351.12}	244.17	34.5
		137	IMPROVEMENT/WIDENING TO 2-LANE WITH PAVED SHOULDER FROM (DESIGN KM 10.670 TO KM 37.550) BETWEEN SHIL (NHIDCL) (N24001314)	11-2020	12/2023 (N.A.) {8/2026}	525.68 (525.68) {525.68}	390.88	16
		138	WIDENING TO 2-LANE WITH GEOMETRIC IMPROVEMENTS OF TURA DALU ROAD UNDER JICA FUNDING FROM KM 85.000 T (NHIDCL) (N24000771)	4-2017	9/2021 () {3/2025}	553.51 (610.09) {553.51}	345.15	70.28

**Table:-6. Project List: Ongoing Projects of North-East Region during 3rd Quarter
(October-December),2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		139	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER OF SHILLONG WESTERN BYPASS STARTING FROM NH-06 NEAR LADUM (NHIDCL) (N24002156)	3-2023	9/2026 (N.A.) {9/2026}	620.3 (620.3) {620.3}	184.85	9.84
		140	SHILLONG WESTERN BYPASS PACKAGE-2 (NHIDCL) (N24002157)	3-2023	9/2026 (N.A.) {9/2026}	686 (686) {686}	241.74	7.5
		141	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDERS OF SHILLONG WESTERN BYPASS STARTING FROM NH-06 NEAR LADU (NHIDCL) (N24002158)	3-2023	9/2026 (N.A.) {9/2026}	562.48 (562.48) {562.48}	273.37	8.6
MIZORAM	RAILWAYS	142	BHAIRABI SAIRONG, NL, NEFR (NFR) (N22000100)	4-2008	3/2014 (N.A.) {7/2025}	2393.47 (5021.45) {8213.72}	7658.16	93
	ROAD TRANSPORT AND HIGHWAYS	143	ZORINPUI- HMAWNGBU-LONGMASU (NH- 502A) (NHIDCL) (N24002204)	2-2023	12/2026 (N.A.) {12/2026}	781.85 (781.85) {781.85}	0	0
		144	KEIFANG - TUVAI PKG-3 (NHIDCL) (N24002027)	12-2021	2/2025 (N.A.) {12/2025}	500.88 (500.88) {500.88}	148.96	42
		145	UP-GRADATION TO 2-LANE WITH PAVED SHOULDERS OF NGOPA - PAWL RANG SECTION OF NH 102B OF AIZAWL - IMPHA (NHIDCL) (N24001975)	9-2021	2/2025 (N.A.) {2/2026}	523.78 (523.78) {523.78}	263.25	50
		146	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO (NHIDCL) (N24000857)	4-2017	4/2023 () {1/2025}	519.09 (785.65) {785.65}	657.51	90
		147	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO (NHIDCL) (N24000858)	4-2017	7/2023 () {5/2024}	640.07 (990.88) {1286.35}	1217.65	99

**Table:-6. Project List: Ongoing Projects of North-East Region during 3rd Quarter
(October-December),2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		148	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO (NHIDCL) (N24000859)	4-2017	6/2023 () {3/2024}	642.96 (988.23) {988.23}	729.84	99
		149	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO (NHIDCL) (N24000861)	4-2017	4/2023 () {2/2025}	473.18 (688.25) {688.25}	521.23	85
		150	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO (NHIDCL) (N24000862)	4-2017	4/2023 () {2/2025}	537.82 (789.05) {789.05}	752.9	92
		151	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO (NHIDCL) (N24000863)	4-2017	6/2023 () {3/2025}	518.53 (906.76) {906.76}	804.57	90
		152	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO (NHIDCL) (N24000864)	4-2017	4/2024 () {3/2025}	404.29 (750.32) {750.32}	599.84	86
		153	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO (NHIDCL) (N24000865)	4-2017	9/2023 () {3/2025}	428.11 (746.39) {746.39}	588.02	88
		154	CONSTRUCTION OF CHHIATHLANG - SERCHHIP BYPASS (PKG-1) ON AIZAWL-TUIPANG SECTION OF NH-54 (NHIDCL) (N24001277)	9-2020	10/2022 () {3/2024}	275.02 (247.25) {247.25}	231.19	100
		155	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER OF SELLING-DULTE SECTION OF NH-06 (PKG-I) (NHIDCL) (N24001278)	3-2020	7/2022 () {6/2024}	206.88 (219.33) {219.33}	206.58	97
		156	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER OF SELLING-DULTE SECTION OF NH-06 (PKG-III) (NHIDCL) (N24001281)	3-2020	7/2022 () {10/2024}	292.24 (331.17) {331.17}	293.9	92

**Table:-6. Project List: Ongoing Projects of North-East Region during 3rd Quarter
(October-December),2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		157	KEIFANG - TUVAI PKG-1 (NHIDCL) (N24001440)	9-2021	5/2023 () {5/2024}	492.94 (492.94) {492.94}	357.26	85
		158	DULTE- KWALKULH - CHAMPAI PKG.1 (NHIDCL) (N24001355)	3-2021	12/2022 () {3/2024}	374.39 (318.92) {318.92}	292.37	100
		159	DULTE- KWALKULH - CHAMPAI PKG.2 (NHIDCL) (N24001356)	3-2021	12/2022 () {4/2024}	233.25 (233.25) {233.25}	178.37	100
		160	DULTE- KWALKULH - CHAMPAI PKG.3 (NHIDCL) (N24001357)	3-2021	6/2023 () {1/2024}	674.71 (674.71) {674.71}	589.25	100
		161	TLABUNG - LUNGLEI PKG-A (NHIDCL) (N24001358)	3-2021	12/2022 () {12/2025}	698.44 (698.45) {698.45}	400.71	43
		162	TLABUNG - LUNGLEI PKG-B (NHIDCL) (N24001359)	3-2021	1/2023 () {12/2025}	740.58 (740.58) {740.58}	293.89	42
<u>NAGALAND</u>	<u>PETROLEUM</u>	163	AUGMENTATION OF DIMAPUR DEPOT, DIMAPUR (IOCL) (N16000529)	8-2023	11/2027 (N.A.) {11/2027}	227.62 (227.62) {227.62}	2.05	12.4
	<u>RAILWAYS</u>	164	NEW LINE FROM DIMAPUR TO ZUBZA(KOHIMA) NATIONAL PROJECT (NEFR) (NFR) (N22000124)	4-2006	3/2015 (N.A.) {12/2029}	2326.52 (6663.2) {6663.2}	3993.27	62
	<u>ROAD TRANSPORT AND HIGHWAYS</u>	165	PEREN-DIMAPUR SECTION PKG-2 (NHIDCL) (N24001406)	7-2021	3/2023 () {9/2025}	258.52 (258.52) {258.52}	70.61	68.68
		166	PEREN-DIMAPUR PKG-5 (NHIDCL) (N24001407)	2-2021	3/2023 (N.A.) {3/2023}	207.33 (207.33) {207.33}	0	0
		167	MERANGKONG-TAMLU-MON (MTM) PKG-5 (NHIDCL) (N24001438)	7-2021	12/2023 (N.A.) {9/2025}	161.73 (161.73) {161.73}	51.05	36.77

**Table:-6. Project List: Ongoing Projects of North-East Region during 3rd Quarter
(October-December),2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		168	CHANGTONGYA TO LONGLENG ROAD PKG-2 (NHIDCL) (N24001389)	3-2020	6/2022 () {1/2025}	206.53 (206.53) {206.53}	119.25	99.4
		169	WIDENING OF EXISTING SINGLE LANE / INTERMEDIATE LANE ROAD TO 2 LANE FROM KM 101 TO KM 125 OF NH 61 I (MoRTH) (N24001465)	6-2020	9/2024 () {6/2026}	252.19 (252.19) {252.19}	0.28	0
		170	WIDENING TO EXISTING SINGLE LANE /INTERMEDIATE LANE TO 2 LANE FROM KM185.00 TO KM 220.00 OF NH-61 (N (MoRTH) (N24001466)	3-2021	7/2024 () {3/2025}	297.24 (297.24) {297.24}	121.54	70.7
		171	WIDENING TO EXISTING SINGRE/INTERMEDIATE RANE TO 2 LANE FROM KM 135 TO KM 147 AND FROM KM 156.00 TO (MoRTH) (N24001467)	3-2021	2/2024 () {1/2025}	226.44 (226.44) {226.44}	122.65	86.25
		172	CONSTRUCTION OF 2 LANE WITH HARD SHOULDER FROM DESIGN CHAINAGE KM 283.000 TO KM 325.440 (5- LEGGED J (NHIDCL) (N24001475)	3-2022	12/2024 (N.A.) {1/2025}	605.36 (605.36) {605.36}	247.66	97.64
		173	2 LANING OF KOHIMA - JESSAMI SECTION (PACKAGE II) (NHIDCL) (N24001282)	3-2020	6/2022 (N.A.) {1/2026}	355.79 (355.79) {355.79}	109.24	60.63
		174	2 LANING OF KOHIMA - JESSAMI SECTION (PACKAGE III) (NHIDCL) (N24001284)	3-2020	6/2022 () {6/2024}	361.53 (365.42) {365.42}	200.22	100
		175	2-LANING OF CHANGTONGYA TO LONGLENG ROAD OF NH-702 (PKG-I) (NHIDCL) (N24001286)	3-2020	6/2022 () {6/2023}	278.95 (278.95) {278.95}	166.29	100
		176	2 LANING OF KOHIMA - JESSAMI SECTION (PACKAGE V) (NHIDCL) (N24001287)	4-2020	12/2021 () {11/2025}	330.8 (330.8) {330.8}	122.94	68.29

**Table:-6. Project List: Ongoing Projects of North-East Region during 3rd Quarter
(October-December),2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		177	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER OF KOHIMA-BYPASS ROAD FROM DESIGN KM 0.00 TO KM 10.500 [D (NHIDCL) (N24001288)	8-2020	4/2022 () {11/2026}	232.29 (350.88) {232.29}	63.64	11.01
		178	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER OF KOHIMA-BYPASS ROAD FROM DESIGN KM10.500 TO 21.00KM [D (NHIDCL) (N24001255)	9-2020	10/2022 () {6/2026}	277.44 (277.44) {277.44}	166.31	63.77
		179	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER OF KOHIMA-BYPASS ROAD FROM DESIGN KM21.0 TO KM32.0 [DESIG (NHIDCL) (N24001257)	8-2020	10/2022 () {6/2025}	159.85 (342.29) {159.85}	84.88	18.85
		180	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER OF KOHIMA-BYPASS ROAD FROM DSIGN KM32.0 TO KM43.454 [DES (NHIDCL) (N24001258)	8-2020	4/2022 () {2/2025}	202.36 (202.36) {202.36}	72.03	27.58
		181	UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER FROM KOHIMA TO MAO FROM KM 185.540 TO KM (NHIDCL) (N24001259)	9-2020	4/2022 () {2/2025}	315.63 (315.63) {315.63}	95.84	74.23
		182	2 LANING OF KOHIMA - JESSAMI SECTION (PACKAGE I) (NHIDCL) (N24001280)	3-2020	6/2022 () {9/2023}	320.97 (320.97) {320.97}	182.21	100
		183	CONSTRUCTION OF 2 LANE WITH PAVED SHOULDER FROM KM. 168 TO 183.783 (YESEMYONG TO UNGER) ON MOKOKCHUN (MoRTH) (N24001179)	3-2017	11/2020 () {2/2023}	217.35 (217.35) {217.35}	214.18	100
		184	WIDENING OF EXISTING SINGLE/INTERMEDIATE LANE ROAD TO 2 LANE ROAD FROM KM. 83.00 TO KM 101.00 ON NH- (MoRTH) (N24001180)	3-2019	12/2022 () {1/2023}	237.51 (237.51) {237.51}	201.2	100

**Table:-6. Project List: Ongoing Projects of North-East Region during 3rd Quarter
(October-December),2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		185	FOUR LANING OF DIMAPUR KOHIMA ROAD FROM DESIGN KM 123.840 TO KM 138.775 (EXISTING KM 124.100 TO KM 1 (NHIDCL) (N24000686)	3-2016	9/2019 () {1/2025}	373.07 (534.41) {534.41}	382.5	99.81
		186	FOUR LANING OF EXISTING DIMAPUR KOHIMA ROAD FROM DESIGN KM 152.490 TO KM 166.700 (EXISTING KM 156.00 (NHIDCL) (N24000688)	3-2016	8/2022 () {9/2025}	429.52 (794.74) {794.74}	294.98	84.8
		187	(I) CONSTRUCTION OF FOUR/SIX LANING FROM KM 132.375 TO KM 158.058 (TOTAL NEW ALIGNMENT LENGTH OF 20. (NHIDCL) (N24000752)	2-2017	9/2020 () {3/2025}	387 (688.12) {688.12}	387.5	99.4
		188	(II) CONSTRUCTION OF DIMAPUR BYPASS (ASSAM PORTION) OF 4/6 LANE PAVEMENT ON EPC BASIS FROM EXISTING (NHIDCL) (N24000753)	3-2018	11/2022 () {3/2025}	500.09 (698.81) {698.81}	373.62	96.83
		189	CONSTRUCTION OF TWO LANE WITH HARD SHOULDERS OF CHAKABAMA-ZUNHEBOTO ROAD FROM EXISTING KM 52.370 TO (NHIDCL) (N24000756)	3-2018	9/2022 () {7/2024}	285.68 (285.68) {285.68}	174.28	99.9
		190	CONSTRUCTION OF TWO LANE WITH HARD SHOULDERS OF MERANGKONG-TAMLU-MON ROAD FROM EXISTING KM 20.456 TO (NHIDCL) (N24000763)	3-2018	12/2021 () {8/2025}	215.79 (215.79) {215.79}	114.99	44.34
		191	CONSTRUCTION OF TWO LANE WITH HARD SHOULDERS OF MERANGKONG-TAMLU-MON ROAD FROM EXISTING KM 60.345 TO (NHIDCL) (N24000765)	3-2018	9/2018 () {9/2025}	323.98 (323.98) {323.98}	99.61	36.7
		192	WIDENING TO 2 LANE WITH HARD SHOULDER OF AKEGWO-AVANGKHU SECTION OF NH-202K FOR PACKAGE-I (DESIGN CH (NHIDCL) (N24001976)	12-2022	2/2026 (N.A.) {2/2026}	430.24 (430.24) {430.24}	50.74	29.67

**Table:-6. Project List: Ongoing Projects of North-East Region during 3rd Quarter
(October-December),2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		193	WIDENING TO 2 LANE WITH HARD SHOULDER OF AKEGWO-AVANGKHU SECTION OF NH-202K FOR PACKAGE-II (DESIGN C (NHIDCL) (N24001977)	12-2022	2/2026 (N.A.) {2/2026}	442.54 (442.54) {442.54}	17.58	14.02
		194	WIDENING TO 2 LANE WITH HARD SHOULDER OF AKEGWO-AVANGKHU SECTION OF NH-202K FOR PACKAGE-III (DESIGN (NHIDCL) (N24001978)	12-2022	2/2026 (N.A.) {2/2026}	497.18 (497.18) {497.18}	78	42.82
		195	WIDENING OF EXISTING SINGLE LANE ROAD TO INTERMEDIATE LANE ROAD FROM MOKOKCHUNG TO CHARE VIA DIKHU I (MoRTH) (N24001855)	2-2021	6/2025 () {6/2025}	192.93 (192.93) {192.93}	80.35	70.51
		196	PEREN-DIMAPUR PKG-3 (NHIDCL) (N24001912)	2-2021	6/2025 (N.A.) {6/2025}	177.77 (199.02) {199.02}	27.87	37.36
SIKKIM	CIVIL AVIATION	197	PAKYONG AIRPORT- WIDENING OF BASIC STRIP AT WESTERN SIDE OF RUNWAY CHAINAGE 80M TO 920M I/C SLOPE ST (AAI) (N04000110)	11-2023	6/2026 (N.A.) {6/2026}	323.26 (323.26) {323.26}	11.96	6.25
	DEPARTMENT OF HIGHER EDUCATION	198	CONSTRUCTION OF SIKKIM UNIVERSITY CAMPUS PHASE-I, PACKAGE -II AT YANGANG SOUTH SIKKIM (Sikkim Universi) (N44000002)	8-2020	1/2025 (N.A.) {12/2024}	314.06 (314.06) {303.55}	157.24	54
	POWER	199	TEESTA VI HE PROJECT (NHPC) (N18000325)	3-2019	3/2024 (N.A.) {12/2027}	5748.04 (5748.04) {5748.04}	3926.72	64.71
		200	RANGIT IV HE PROJECT (NHPC) (N18000326)	3-2021	5/2024 (N.A.) {12/2025}	938.29 (938.29) {1828.11}	1303.49	82.55
	RAILWAYS	201	SEVOK RANGPO, NEFR (NFR) (N22000102)	4-2008	12/2015 () {12/2027}	1339.48 (12132.95) {12132.95}	7684.79	68.5

**Table:-6. Project List: Ongoing Projects of North-East Region during 3rd Quarter
(October-December),2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
	ROAD TRANSPORT AND HIGHWAYS	202	SPECIAL PROTECTION WORK ON REHABILITATION AND RESTORATION OF SLIDING AND SINKING ZONE FROM RANGPO TO (NHIDCL) (N24001913)	3-2017	6/2022 (N.A.) {6/2022}	165.56 (165.56) {165.56}	0	71.74
		203	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IMPROVEMENT FROM KM 0.000 TO KM 16.00 (NHIDCL) (N24000767)	3-2017	4/2022 () {12/2023}	375.8 (375.8) {375.8}	287.54	96.55
		204	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IMPROVEMENT FROM KM 16.000 TO KM 32.5 (NHIDCL) (N24000768)	11-2017	10/2020 () {4/2024}	290.05 (290.05) {290.05}	218.36	100
		205	CONSTRUCTION/UPGRADATION OF EXISTING HIGHWAY TO 2 LANE WITH PAVED SHOULDER FROM KM 0.00 TO KM 13.00 N (NHIDCL) (N24001251)	3-2019	4/2022 (N.A.) {1/2025}	402.94 (402.94) {402.94}	239.34	74.78
		206	CONSTRUCTION/UPGRADATION OF EXISTING HIGHWAY TO 2 LANE WITH PAVED SHOULDER FROM KM 13.00 TO KM 25.600 (NHIDCL) (N24001252)	8-2020	4/2023 () {3/2025}	295.97 (295.97) {295.97}	243.94	93.89
		207	CONSTRUCTION/UPGRADATION OF EXISTING HIGHWAY TO 2 LANE WITH PAVED SHOULDER FROM KM 26.10 TO KM 40.00 (NHIDCL) (N24001254)	3-2020	6/2022 (N.A.) {1/2024}	242.97 (242.97) {244.45}	246.91	100
		208	CONSTRUCTION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IMPROV (NHIDCL) (N24001261)	8-2020	4/2023 (N.A.) {10/2024}	311 (311) {273.78}	254.48	94.53
		209	CONSTRUCTION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IMPROV (NHIDCL) (N24001262)	7-2020	4/2023 () {3/2025}	345.38 (395.59) {395.59}	356.67	90.1

**Table:-6. Project List: Ongoing Projects of North-East Region during 3rd Quarter
(October-December),2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		210	REHABILITATION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IM (NHIDCL) (N24001327)	8-2020	5/2022 () {3/2025}	292.8 (292.8) {292.8}	189.05	51.7
		211	CONSTRUCTION OF 2-LANE ROAD WITH PAVED SHOULDER (GREENFIELD ALIGNMENT) OF EXISTING STRETCH BETWEEN L (NHIDCL) (N24001322)	9-2020	5/2022 () {3/2025}	183.31 (439.56) {439.56}	351.8	46.98
		212	CONSTRUCTION OF 2-LANE SPECIFICATION ROAD WITH PAVED SHOULDER AS REALIGNMENT (GREENFIELD ALIGNMENT) (NHIDCL) (N24001325)	9-2020	5/2023 () {3/2025}	262.84 (414.2) {414.2}	220.26	46.17
		213	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER GANGTOK BYPASS ROAD FROM RANIPOOL TO BURTUK (L=23.316KM) (MoRTH) (N24001442)	10-2021	5/2024 () {1/2025}	385.15 (385.15) {385.15}	168.42	78
		214	RISHI BORDER- ROLEP- MENLA PKG- 2A (NHIDCL) (N24001361)	1-2021	9/2023 () {12/2025}	332.2 (332.2) {332.2}	149.38	41.04
		215	RISHI BORDER- ROLEP- MENLA PKG- 3B (NHIDCL) (N24001362)	12-2020	2/2024 () {6/2025}	410.6 (379.3) {379.3}	202.84	46.52
		216	CONSTRUCTION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER FROM KM27.200 (END OF RO (NHIDCL) (N24001336)	8-2020	4/2023 () {6/2025}	230.45 (244.91) {244.91}	200.82	77.45
		217	CONSTRUCTION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER FROM NEW ROLEP BRIDGE AT (NHIDCL) (N24001337)	10-2020	11/2023 () {7/2025}	493.42 (478.79) {478.79}	277.14	42.73
		218	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER OF NEW GREEN FIELD ALIGNMENT FROM CHOCHENPHERI AT KM 52.0 (NHIDCL) (N24001338)	10-2020	12/2023 () {12/2025}	816.79 (786.6) {786.6}	291.42	40.8

**Table:-6. Project List: Ongoing Projects of North-East Region during 3rd Quarter
(October-December),2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
TRIPURA	PETROLEUM	219	GRASS ROOT RAIL FED DEPOT AT SEKERKOTE, AGARTALA AS RESITEMENT OF EXISTING DHARMANAGAR DEPOT (IOCL) (N16000495)	6-2022	8/2025 () {9/2025}	656 (656) {656}	359.77	69.6
	RAILWAYS	220	AGARTALA-AKHAURA NL (NFR) (N22000195)	4-2012	3/2020 () {9/2022}	569.63 (569.63) {708.73}	380.92	100
	ROAD TRANSPORT AND HIGHWAYS	221	MANU-SIMLUNG (PKG 4) (NHIDCL) (N24001363)	3-2021	12/2022 () {1/2025}	354.79 (354.79) {354.79}	34.08	17
		222	2 LANING FROM MANU-SIMLUNG PKG-2 (NHIDCL) (N24001542)	2-2022	1/2025 (N.A.) {5/2025}	456.88 (456.88) {456.88}	101.38	42.27
		223	2-LANING FROM JOLAIBARI - BELONIA (NHIDCL) (N24001317)	6-2020	1/2022 () {11/2024}	201.99 (287.47) {287.47}	144.07	96
		224	2-LANING OF KHOWAI -AGARTALA SECTION FROM DESIGN KM 31.300 TO KM 45.300 OF NH-208A PKG-3 (NHIDCL) (N24001318)	9-2020	4/2022 () {5/2024}	173.17 (173.17) {173.17}	93.35	100
		225	KAILASHAHAR TO KHOWAI PKG-4 (NHIDCL) (N24001309)	11-2020	6/2022 () {11/2024}	159.13 (171.5) {171.5}	84.33	100
		226	REHABILITATION AND UPGRADATION OF ROAD FROM KM 0.00 TO KM 18.600 OF KUMARGHAT-KAILASHAHAR SECTION (NHIDCL) (N24001263)	6-2020	1/2022 () {12/2024}	277.5 (302.02) {302.02}	253.5	99.94
		227	IMPROVEMENT AND WIDENING TO 2-LANE WITH EARTHEN PAVED SHOULDER FROM UDAIPUR TO SRIMANTAPUR (NHIDCL) (N24001914)	5-2023	11/2024 (N.A.) {2/2025}	195.95 (195.95) {195.95}	21.27	24.75
		228	4 LANE WITH PAVED SHOULDER AGARTALA BYPASS (WESTERN SIDE) CONNECTING NH- 8 (NHIDCL) (N24002132)	3-2023	3/2027 (N.A.) {3/2027}	2026.05 (2026.05) {2026.05}	0	3.12

**Table:-6. Project List: Ongoing Projects of North-East Region during 3rd Quarter
(October-December),2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		229	CHAMPAK NAGAR TO KHAYERPUR SECTION (DESIGN KM 242+500 TO KM 261+610) (NHIDCL) (N24002205)	12-2023	9/2026 (N.A.) {9/2026}	920.66 (920.66) {920.66}	0	3.1
		230	REHABILITATION AND UP-GRADATION OF ROAD FROM DESIGN KM 25.250 TO KM 36.460 (TOTAL LENGH: 11.210 KM) (NHIDCL) (N24002159)	2-2020	3/2026 (N.A.) {3/2026}	174.43 (174.43) {174.43}	0	0.04
		231	IMPROVEMENT AND WIDENING TO 2-LANE WITH PAVED SHOULDER OF ROAD FROM KM 101.300 TO KM 127.319 (TOTAL (NHIDCL) (N24002160)	1-2024	7/2026 (N.A.) {7/2026}	431.78 (431.78) {431.78}	0	3
		232	KHOWAI ?TELIAMURA-AMARPUR-HARINA- SABROOM PACKAGE-2 (NHIDCL) (N24002161)	1-2024	9/2026 (N.A.) {9/2026}	657.21 (657.21) {657.21}	8.31	5
		233	KHOWAI ?TELIAMURA-AMARPUR-HARINA- SABROOM PACKAGE-3 (NHIDCL) (N24002162)	1-2024	9/2026 (N.A.) {9/2026}	670.9 (670.9) {670.9}	0	0
			Total			184397.01 (214873.82) {262718.09}	144912.74	

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
ANDAMAN AND NICOBAR ISLANDS	CIVIL AVIATION	1	CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING AT VSI AIRPORT, PORTBLAIR (AAI) (N04000073)	10-2013	9/2018 () {6/2023}	417.23 (707.73) {707.73}	698.8	100
	RAILWAYS	2	LUDHIANA KILA RAIPUR (19 KMS) WITH FREIGHT LINE AT GILL STATION ON LDH-JHL SECTION (NR) (N22000584)	3-2019	3/2025 (N.A.) {3/2025}	235.72 (235.72) {235.72}	46.56	50
	ROAD TRANSPORT AND HIGHWAYS	3	MAJOR BRIDGE OVER MIDDLE STRAIT CREEK (NHIDCL) (N24002207)	12-2024	2/2026 (N.A.) {2/2026}	371.8 (371.8) {371.8}	0	0
		4	PACKAGE-3A (NHIDCL) (N24002208)	2-2018	9/2025 (N.A.) {9/2025}	207.54 (207.54) {207.54}	0	0
		5	PACKAGE-3B (NHIDCL) (N24002209)	2-2018	11/2025 (N.A.) {11/2025}	183.47 (183.47) {183.47}	0	0
		6	CONSTRUCTION OF MAJOR BRIDGE OVER MIDDLE STRAIT CREEK BETWEEN KM. 106.590 TO KM. 107.762 OF NH 223 ((NHIDCL) (N24000744)	3-2015	1/2022 (N.A.) {2/2026}	262.97 (262.97) {262.97}	92.73	0
		7	2 LANE WITH HARD SHOLDER , REHABILITATION AND UP GRADATION OF SECTION FROM KM 242.0 TO KM 298.0 OF N (NHIDCL) (N24000745)	3-2017	12/2019 () {9/2024}	409.85 (409.85) {409.85}	214.23	94.59
		8	REHABILITATION AND UP GRADATION OF SECTION FROM KM 107.760 TO KM 129.445 (AFTER MIDDLE STRAIT TO HUM (NHIDCL) (N24000748)	2-2018	9/2020 () {8/2025}	391 (391) {391}	170.37	0

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		9	REHABILITATION AND UP GRADATION OF SECTION FROM KM 206.00 TO KM 242.00 (NIMBUTALA TO AUSTIN CREEK) O (NHIDCL) (N24000749)	3-2018	9/2020 () {12/2024}	234.27 (234.27) {234.27}	126.5	80.26
		10	Rehabilitation and up gradation to 2 lane with paved shoulder configuration from existing km. 122.00 (MoRTH) (N24000820)	11-2017	11/2019 (N.A.) {11/2019}	237.8 (237.8) {238}	222.13	98.23
		11	RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING 2 LANE/INTERMEDIATE LANE TO 2LANE WITH PAVED S (MoRTH) (N24000821)	11-2017	11/2019 (N.A.) {11/2019}	257.34 (257.34) {238}	214.9	100
		12	AJANTHA TO BULDHANA (MoRTH) (N24001008)	2-2017	7/2019 (N.A.) {12/2023}	401 (401) {401}	260.08	97
ANDHRA PRADESH	CIVIL AVIATION	13	EXT AND STR. OF EXISTING RUNWAY 08/26 AT TIRUPATI AIRPORT (AAI) (N04000089)	8-2017	2/2020 () {1/2024}	177.1 (177.1) {177.1}	143.08	100
		14	C/O OF NITB AND ASSOCIATED WORK AT VIJAYAWADA AIRPORT (AAI) (N04000091)	4-2020	3/2023 (N.A.) {6/2025}	611.8 (611.8) {611.8}	383.89	63
		15	RAJAHMUNDRY AIRPORT: CONSTRUCTION OF NEW DOMESTIC TERMINAL BUILDING AND MISCELLANEOUS WORKS INCLUD (AAI) (N04000103)	12-2022	8/2025 (N.A.) {8/2025}	347.15 (347.15) {347.15}	56.73	33

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		16	KADAPPA AIRPORT- CONSTRUCTION OF NEW DOMESTIC TERMINAL BUILDING AND MISCELLANEOUS WORKS INCLUDING MA (AAI) (N04000106)	3-2023	1/2026 (N.A.) {1/2026}	265.91 (265.91) {265.91}	29.41	17
	DEPARTMENT OF HIGHER EDUCATION	17	CONSTRUCTION OF PERMANENT CAMPUS FOR INDIAN INSTITUTE OF TECHNOLOGY TIRUPATI AT MERLAPAKA VILLAGE YE (CPWD EDUCATION) (N42000005)	2-2019	6/2020 (N.A.) {6/2020}	655.34 (655.34) {655.34}	366.21	95
		18	CONSTRUCTION OF PERMANENT CAMPUS FOR IISER AT JANGALAPALLI VILLAGE, YERPEDU MANDAL, CHITTOOR DISTRICT (CPWD EDUCATION) (N42000007)	9-2019	9/2022 (N.A.) {6/2024}	588.72 (656.39) {656.39}	666.18	100
	PETROLEUM	19	VISAKH REFINERY MODERNISATION PROJECT (HPCL) (N16000235)	7-2016	7/2020 () {2/2025}	20928 (30609) {30609}	27712	98.6
		20	KG-DWN-98-2 CLUSTER II DEVELOPMENT PROJECT (ONGC) (N16000247)	3-2016	6/2020 () {3/2025}	34012 (34012) {34012}	31900.45	95.9
		21	REVAMPING OF FACILITIES AT VIZAG TERMINAL (IOCL) (N16000343)	4-2018	4/2022 () {3/2025}	355 (355) {355}	247.36	78
		22	SWRO II WITH LLPH FACILITIES (HPCL) (N16000378)	9-2019	7/2020 (N.A.) {3/2025}	196.26 (196.26) {196.26}	168.6	87.4
		23	HP CRUDE TO OLEFINS AND AROMATICS TECHNOLOGY DEMO UNIT AT VISAKH REFINERY (HPCL) (N16000432)	9-2021	6/2024 () {3/2026}	160 (220) {220}	15.17	42.7

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		24	CGD PROJECT AT KURNOOL, GUNTUR AND PRAKASAM DISTRICTS (IOCL) (N16000485)	3-2022	3/2030 (N.A.) {3/2030}	1420 (1420) {1420}	122.44	5
		25	MULTI-PRODUCT PIPELINE FROM KRISHNAPATNAM COASTAL INSTALLATION TO THE PROPOSED INSTALLATION AT HYDER (BPCL) (N16000499)	9-2019	3/2025 (N.A.) {10/2025}	1932 (1932) {1932}	1491.61	72.4
		26	HP TRIJET UNIT IN VR (HPCL) (N16000535)	7-2024	7/2027 (N.A.) {7/2027}	193 (193) {193}	0.19	9
		27	CONSTRUCTION OF AVIATION FUEL FARM FACILITIES AT BHOGAPURAM AIRPORT (HPCL) (N16000538)	8-2024	3/2026 (N.A.) {3/2026}	240 (240) {240}	0.65	4.6
		28	VISAKHA RAIPUR PIPELINE PROJECT (HPCL) (N16000539)	9-2024	9/2027 (N.A.) {9/2027}	2212 (2212) {2212}	0	0.68
	POWER	29	TRANSMISSION SCHEME FOR SOLAR ENERGY ZONE IN ANANTHPURAM (2500MW) AND KURNOOL (1000MW) (PGCIL) (N18000380)	9-2023	3/2025 (N.A.) {9/2025}	1249 (1249) {1249}	175.81	43
		30	AUGMENTATION OF 1500MVA 3RD 765/400KV TRANSFORMATION CAPACITY AT KURNOOL NEW SUBSTATION (PGCIL) (N18000395)	5-2023	9/2025 (N.A.) {9/2025}	164 (164) {164}	4	2
	RAILWAYS	31	KOTLPALLI-NARASAPUR (NL) (SCR) (SCR) (220100265)	12-2001	3/2009 (N.A.) {3/2027}	1045.2 (1045.2) {2500.98}	1150.74	18

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		32	NADIKUDE-SRI KALAHASTI (SCR) (N22000286)	4-2011	3/2021 (N.A.) {5/2027}	2288.7 (2288.7) {3122.35}	1766.61	0
		33	GUNTUR-GUNTAKAL (SCR) (N22000368)	4-2016	3/2022 (N.A.) {12/2025}	3631 (3631) {3887.48}	3266.81	0
		34	VIJAYAWADA-GUDUR (RVNL) (N22000369)	4-2015	12/2023 (N.A.) {12/2024}	3246.26 (3246.26) {6238.67}	5883.89	0
		35	KOTTAVALSA - KORAPUT DOUBLING (ECOR) (N22000377)	4-2015	3/2022 (N.A.) {3/2022}	2499.71 (2499.71) {2499.71}	1816.18	68.5
		36	PENUKONDA-DHARMAVARAM, EXCL. DHARMAVARAM (41.5 KM) (SWR) (N22000555)	4-2019	3/2026 (N.A.) {6/2025}	294.67 (307.66) {307.66}	160.44	41
		37	MALUGUR-PALASAMUDRAM (17.98 KM) (PB#29/NR/2022-23) (SWR) (N22000556)	9-2022	12/2025 (N.A.) {12/2026}	323.14 (342.41) {342.41}	39.46	12
		38	DOUBLING BETWEEN GOOTY- PENDAKALLU (29.225) (SCR) (N22000585)	3-2023	3/2027 (N.A.) {3/2027}	351.83 (351.83) {351.83}	0	0
		39	VIJAYAWADA KAZIPET BYEPASS LINE (SCR) (N22000586)	4-2016	12/2025 (N.A.) {12/2025}	226.72 (226.72) {226.72}	200.17	0
		40	RENIGUNTA WADI GOOTY - BYPASS (SCR) (N22000587)	4-2016	12/2025 (N.A.) {12/2025}	302 (302) {302}	175.57	50

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
	ROAD TRANSPORT AND HIGHWAYS	41	6L OF CHILKARARUPET BYPASS FROM KM. 357.400 TO KM. 371.920 OF NH-16 (NHAI) (N24001817)	2-2019	3/2023 () {10/2024}	757.45 (757.45) {757.45}	589.94	95.02
		42	6L OF PONDAVAKKAM TO KANNIGAIPAI FROM KM 96.040 TO KM 116.100 OF NH 716B (PKG-IV) (NHAI) (N24001818)	2-2021	1/2025 (N.A.) {1/2025}	818.73 (818.73) {1105}	347.24	20.5
		43	6L OF VEERA KAVERI RAJA PURAM TO PONDAVAKKAM FROM KM 61.380 TO KM 96.040 OF NH 716B (PKG-III) (NHAI) (N24001819)	3-2021	1/2025 (N.A.) {1/2025}	1102.63 (1102.63) {1303}	842.26	80.87
		44	6L OF VARADHARAJULA TO KUMARAJAPET FROM KM 0.000 TO KM 43.800 OF NH-716B (PKG-I) (NHAI) (N24001820)	2-2021	12/2024 (N.A.) {12/2024}	1484.83 (1484.83) {1768}	1041.05	69.09
		45	BANGALORE CHENNAI EXPRESSWAY (PHASE-II PKG-II) FROM KM.127.000 TO KM 156.000 (BANGARUPALEM TO GUDIP (NHAI) (N24001821)	11-2020	10/2024 (N.A.) {10/2024}	1137.74 (1137.74) {1289}	966.72	90.08
		46	BANGALORE CHENNAI EXPRESSWAY (PHASE-II PKG-I) FROM KM.71.000 TO KM 96.000 (BETHAMANGALA IN THE STATE (NHAI) (N24001822)	12-2020	10/2024 (N.A.) {10/2024}	1075.27 (1075.27) {1307}	840.36	69.45
		47	4L OF MADANAPALLE TO PILERU SECTION FROM KM 0.000 TO KM 55.900 OF NH-71(PACKAGE-I) - N/05060/01002/A (NHAI) (N24001823)	1-2022	1/2025 () {1/2025}	1852.12 (1852.12) {1787}	684.25	74
		48	RENIGUNTA - POYYA - NAIDUPETA KM 124.60 TO KM 183.4 OF NH 71 - N/04027/06001/AP (NHAI) (N24001824)	3-2020	1/2024 () {12/2024}	1863.09 (1863.09) {2238}	1227.61	96.05

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		49	6L KANTAKAPALLE ? SABBAVARAM SECTION OF NH-130CD ROAD FROM KM 445.100 TO KM 464.662 (PKG-4) (NHAI) (N24001836)	2-2021	10/2024 (N.A.) {12/2025}	824.29 (824.29) {924}	391.84	62.5
		50	6L JAKKUVA ? KORLAM SECTION OF NH-130CD ROAD FROM KM 396.800 TO KM 421.100 (PKG 2) (NHAI) (N24001837)	2-2021	3/2024 () {3/2025}	663.6 (663.6) {768}	342.5	96.22
		51	6L ALURU - JAKKUVA SECTION OF NH- 130CD ROAD FROM KM 365.033 TO KM 396.800 (PKG. 1) (NHAI) (N24001838)	2-2021	3/2024 (N.A.) {4/2025}	922.5 (922.5) {1128.68}	416.22	72.91
		52	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM KODUR 0.000 KMS TO VANAVOLU 24.300 KMS OF NH 544G PACKA (NHAI) (N24001841)	12-2022	9/2025 (N.A.) {2/2026}	912.94 (912.94) {912.94}	178.95	37.21
		53	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM VANAVOLU 24.300 KM. TO VANKARAKUNTA 45.700 KM. OF NH 5 (NHAI) (N24001842)	12-2022	11/2025 (N.A.) {11/2025}	750.81 (750.81) {750.81}	122.5	31.24
		54	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM VANKARAKUNTA 45.700 KM. TO ODULAPALLE 72.000 KM. OF NH (NHAI) (N24001843)	12-2022	11/2025 (N.A.) {11/2025}	992.89 (992.89) {992.89}	128.64	26.12
		55	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM ODULAPALLE 72.000 KM. TO NALLACHERUVUPALLI 96.300 KM. (NHAI) (N24001844)	12-2022	10/2025 (N.A.) {10/2025}	1058.9 (1058.9) {1058.9}	171.8	31.3

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		56	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM NALLACHERUVU PALLI 96.300 KM. TO YERRAGUDIPADU 129.000 (NHAI) (N24001845)	2-2023	10/2025 (N.A.) {10/2025}	1253.24 (1253.24) {1253.24}	112.77	7.2
		57	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM YERRAGUDIPADU 129.000 KM. TO AUDIREDDIPALLE 160.000 KM. (NHAI) (N24001846)	2-2023	10/2025 (N.A.) {10/2025}	1200.42 (1200.42) {1200.42}	57.89	3.2
		58	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM AUDIREDDIPALLE 160.000 KM. TO MALLAPALLE 176.000 KM. PA (NHAI) (N24001847)	1-2023	11/2025 (N.A.) {11/2025}	956.14 (956.14) {956.14}	135.37	26.9
		59	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM MALLAPALLE 176.000 KM. TO KAVULAKUNTLA 196.000 KM. PACK (NHAI) (N24001848)	2-2023	10/2025 (N.A.) {10/2025}	909.02 (909.02) {909.02}	63.32	7.85
		60	4L PS MYDUKUR BADVEL FROM KM 585.820 TO KM 630.960 SECTION OF NH 67 (NHAI) (N24001849)	5-2022	7/2025 (N.A.) {9/2025}	1063.72 (1063.72) {1063.72}	382.11	52.47
		61	CONSTRUCTION OF 4-LANE HIGHWAY FROM SAMARLAKOTA TO ACHAMPETA JUNCTION (FROM KM. 0.000 TO KM. 12.250 (NHAI) (N24001856)	5-2023	8/2025 (N.A.) {8/2025}	648.75 (648.75) {648.75}	148.7	38.33
		62	4 LANING OF BATHALAPALLI TO MUDIGUBBA SECTION (DESIGN CHAINAGE KM. 96.300 TO 129.300) INCLUDING BATH (MoRTH) (N24001931)	3-2022	2/2025 (N.A.) {2/2025}	536 (536) {536}	393.81	97.92

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		63	2L+PS FROM KM. 0+000 TO KM. 32+000 (MUDIGUBBA TO PUTTAPARTHI) OF NH-342 (MoRTH) (N24001932)	3-2022	9/2024 (N.A.) {3/2025}	401.72 (401.72) {401.72}	173.24	71
		64	MULAKALACHERUVU TO MADANAPALLE SECTION OF NH42 FROM KM 202.050 TO KM 245.640 EXCLUDING RETAINED STRE (MoRTH) (N24001933)	12-2021	12/2024 (N.A.) {12/2024}	480.1 (480.1) {480.1}	443.87	97
		65	NH440 RAYACHOTY TOVEMPALLI 2LPS (MoRTH) (N24001934)	12-2021	5/2024 (N.A.) {7/2025}	439.82 (439.82) {439.82}	193.63	27
		66	4 LANE WITH PAVED SHOULDER FROM KM 0.000 TO KM 51.119 OF TADIPATRI TO MUDDANUR OF NH67 (MoRTH) (N24001935)	3-2022	8/2025 (N.A.) {8/2025}	724.17 (724.17) {724.17}	381.46	85
		67	NH165 FROM KM 0.000 TO KM 64.020 PAMARRU TO AKIVEEDU SECTION TO TWO LANE WITH PAVED SHOULDERS (MoRTH) (N24001939)	3-2020	9/2023 (N.A.) {12/2025}	529.24 (529.24) {529.24}	312.17	51.78
		68	2LPS FROM KM36.400 TO KM. 107.224 OF NH167BG FROM DUTTALUR TO KAVALI SECTION (MoRTH) (N24001942)	3-2021	7/2024 (N.A.) {3/2025}	423.67 (423.67) {423.67}	228.15	69.82
		69	NH167B FROM KM 99.103 CS PURAM TO KM 143.320 MALAKONDA TO 2LPS (MoRTH) (N24001949)	12-2021	3/2024 (N.A.) {1/2025}	277.3 (277.3) {277.3}	195.88	98
		70	NH167B FROM KM.143.320 MALAKONDA TO 189.050 SINGARAYAKONDA ON NH 16 TO TWO LANE WITH PAVED SHOULDERS (MoRTH) (N24001950)	3-2021	2/2025 (N.A.) {2/2025}	369.81 (369.81) {369.81}	274.07	86.55

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		71	NH167AD FROM MACHERLA TO DACHEPALLI FROM KM.0.000 TO 43.659 TO 2LPS (MoRTH) (N24001951)	1-2022	1/2025 (N.A.) {1/2025}	403.22 (403.22) {403.22}	262.08	88
		72	NH 167 B KADAPA NELLORE BORDER TO CSPURAM I.E. FROM KM 58.635 TO KM 99.409 (MoRTH) (N24001952)	3-2022	8/2025 (N.A.) {8/2025}	285.5 (285.5) {285.5}	155.73	75
		73	NH-30-BHADRACHALAM TO KONTA SECTION 2LPS (MoRTH) (N24001953)	12-2021	9/2024 (N.A.) {3/2025}	388.71 (388.71) {388.71}	199.43	75
		74	WIDENING TO 2LPS OF RAMPACHODAVARAM - KOYYURU SECTION OF NH516E FROM KM.43.700 TO KM 113.820 (MoRTH) (N24001954)	3-2022	1/2025 (N.A.) {1/2025}	568.12 (568.12) {568.12}	334.73	86
		75	GUDIWADA TOWN 2 LANE ROB AND ROAD IMPROVEMENT OF NH165 IN REPLACEMENT OF LC NO 3ESPL3 AT KM 231.700 (MoRTH) (N24001955)	3-2022	5/2025 (N.A.) {5/2025}	317.22 (317.22) {317.22}	181.63	52
		76	2LPS FROM GONDIGUDA TO ARAKU BHALLAGUDA KM 27.480 TO KM 51.772 SECTION OF NH 516E (MoRTH) (N24001956)	8-2020	9/2023 (N.A.) {12/2024}	296.66 (296.66) {296.66}	216.41	79
		77	2LPS OF KOYYURU TO CHAPRATHIPALEM SECTION OF NH 516E (MoRTH) (N24001957)	8-2020	7/2024 (N.A.) {3/2025}	349.29 (349.29) {349.29}	157.64	59
		78	2LPS OF CHAPRATHIPALEM TO LAMBASINGI SECTION OF NH 516E (MoRTH) (N24001958)	8-2020	10/2024 (N.A.) {3/2025}	311.22 (311.22) {311.22}	108.54	52

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		79	4 LANE FROM KM 56.400 TO KM 120.300 FROM B.KOTHAPALLI JUNCTION TO GORANTLA OF NH 716G (MoRTH) (N24001959)	3-2022	9/2025 (N.A.) {9/2025}	839.98 (839.98) {839.98}	286.82	52
		80	4L GREENFIELD ROAD CONNECTING NORTH AND SOUTH INDUSTRIAL CLUSTER OF KHANDALERU CREEK NEAR KRISHNAPAT (NHAI) (N24001979)	8-2022	9/2025 (N.A.) {9/2025}	609.43 (609.43) {609.43}	25.24	32.18
		81	4 LANING OF NH 544D FROM EXISTING KM 346.300 OF NH 44 (DESIGN CHAINAGE KM 0.000) TO KM 39.380 (DESIG (NHAI) (N24001980)	10-2022	7/2025 (N.A.) {7/2025}	907.76 (907.76) {907.76}	305.83	63.05
		82	CONSTRUCTION OF SIX LANING OF NAIDUPETA JUNCTION - TURPUKANUPUR SECTION FROM KM.57+046 TO KM.91+927 (NHAI) (N24001981)	7-2022	10/2025 (N.A.) {10/2025}	1398.84 (1398.84) {1398.84}	58.68	8.66
		83	4L PS FROM KURNOOL (EXISTING KM. 5.400 OF NH-40/DESIGN KM.0.000) TO MANDLEM (EXISTING KM.38.000/DESI (NHAI) (N24001982)	3-2023	10/2025 (N.A.) {10/2025}	827.39 (827.39) {827.39}	302.35	95
		84	4 LANING FROM EXISTING KM 39.380 (DESIGN CH. 37.000) TO KM 74.450 (DESIGN CH. 69.000) OF MUCHUKOTA ? (NHAI) (N24001983)	10-2022	8/2025 (N.A.) {8/2025}	972.63 (972.63) {1055.23}	234.42	41.05
		85	4L PS FROM MANDLEM (EXISTING KM. 38.000/DESIGN KM.30.600) TO ATMAKUR (EXISTING KM.73.000/DESIGN KM 6 (NHAI) (N24001984)	3-2023	10/2025 (N.A.) {10/2025}	887.28 (887.28) {887.28}	144.88	40

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		86	BANGALORE CHENNAI EXPRESSWAY (PHASE-II PKG-II) FROM KM.96.000 TO KM 127.000 (BAIREDDYPALLE TO BANGAR (NHAI) (N24001985)	3-2021	6/2025 (N.A.) {6/2025}	1942.94 (2171) {2171}	1099.84	44.2
		87	4L OF PILERU TO KALUR SECTION FROM KM 55.900 TO KM 92.800 AND KM 94.500 TO KM 95.717 (NHAI) (N24001986)	10-2023	4/2025 (N.A.) {4/2025}	1047.32 (1047.32) {1047.32}	277.21	73.2
		88	CONSTRUCTION OF 1 NOS ROB, 2 NOS VUPS, SERVICE ROADS, PROVISION OF LIGHTING AND CONSTRUCTION OF OTHE (NHAI) (N24001987)	6-2023	12/2024 (N.A.) {12/2024}	152.05 (152.05) {152.05}	112	71.14
		89	6L OF CHITTOOR TO THATCHUR FROM KUMARAJAPET TO VEERA KAVERI RAJA PURAM FROM KM 43.800 TO KM 61.380 O (NHAI) (N24001988)	2-2021	10/2025 (N.A.) {10/2025}	591.99 (703) {703}	284.63	44.03
		90	CONSTRUCTION OF 4 LANE ACCESS CONTROLLED HIGHWAY FROM CHILLAKURU CROSS ROAD TO TURPUKANUPUR KM 0+000 (NHAI) (N24002033)	7-2022	12/2025 (N.A.) {12/2025}	909.47 (909.47) {909.47}	97.03	18.38
		91	COMPLETION OF BALANCE WORKS PENDING IN BIT AND PIECES (INCOMPLETE STRETCH AT 7 LOCATIONS) AND LISTED (NHAI) (N24002103)	9-2022	1/2025 (N.A.) {1/2025}	166.52 (166.52) {166.52}	44.07	75.16
		92	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM NARAYANMPET (CH. 203+500) TO CHANDRASEKHARPURAM (CH. 22 (NHAI) (N24002122)	2-2024	2/2026 (N.A.) {2/2026}	813.66 (813.66) {813.66}	35.22	7.76

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		93	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM CHANDRASEKHARAPURAM (CH. 228+000) TO POLAVARAM (CH. 260 (NHAI) (N24002123)	2-2024	2/2026 (N.A.) {2/2026}	1292.65 (1292.65) {1292.65}	89.52	6.13
		94	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM POLAVARAM (CH. 260+000) TO MARRIPUDI (CH. 285+500) OF [(NHAI) (N24002124)	2-2024	2/2026 (N.A.) {2/2026}	747.29 (747.29) {747.29}	73.63	7.8
		95	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM MARRIPUDI (CH. 285+500) TO SOMAVARAPPADU (CH. 314+600) (NHAI) (N24002125)	2-2024	2/2026 (N.A.) {2/2026}	976.4 (976.4) {976.4}	161.92	23.98
		96	6L ACCESS CONTROLLED GREENFIELD HIGHWAY FROM SOMAVARAPPADU (CH.314.600) TO MUPPAVARAM (CH.343+240) O (NHAI) (N24002126)	2-2024	2/2026 (N.A.) {2/2026}	1103.89 (1103.89) {1103.89}	54.54	0.81
		97	4-LANE WITH PAVED SHOULDERS FROM KM 32/0 TO KM 79/650 (DESIGN CHAINAGE KM 32+000 TO KM 78+760) PUTTA (MoRTH) (N24002139)	3-2023	12/2025 (N.A.) {11/2025}	1318.57 (1318.57) {1318.57}	284.28	41
		98	SOMAYAJULAPALLI ? DHONE SECTION OF NH ? 340B FROM KM.0/0 TO 56/200 [DESIGN CH. KM 0/00 TO KM 53/33] (MoRTH) (N24002140)	4-2023	12/2025 (N.A.) {12/2025}	629.73 (629.73) {629.73}	220.1	47
		99	2 LANE WITH PAVED SHOULDER CONFIGURATION FROM SEETHARAMAPURAM TO DUTTALURU SECTION OF NH-167 BG FROM (MoRTH) (N24002141)	6-2023	7/2025 (N.A.) {7/2025}	364.07 (364.07) {364.07}	170.37	80

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		100	2-LANE WITH PAVED SHOULDER CONFIGURATION OF LAMBASINGI TO PADERU SECTION (KM 205+000 TO KM 253+974) (MoRTH) (N24002142)	8-2023	11/2025 (N.A.) {11/2025}	361.24 (361.24) {361.24}	34.23	15
		101	BYPASS ROAD TO ADONI TOWN CONNECTING NH-167 (HAGARI - JADCHARLA ROAD) FROM KM.62/700 TO 71/400 IN KU (MoRTH) (N24002143)	8-2023	2/2026 (N.A.) {2/2026}	361.24 (361.24) {361.24}	76.08	35
		102	VODAREVU-CHILAKALURIPET SECTION (DESIGN CHAINAGE 0+00 TO 47+000) OF NH-167A (PACKAGE-I) (MoRTH) (N24002144)	8-2023	2/2026 (N.A.) {2/2026}	1064.24 (1064.24) {1064.24}	295.03	50
		103	TADIPATRI BYPASS (KM 0+000 TO KM 6+285) OF 4-LANE ON NH-67 IN ANANTAPURAMU (MoRTH) (N24002145)	11-2023	3/2026 (N.A.) {3/2026}	159.66 (159.66) {159.66}	60.76	64
		104	KURNOOL/KADAPA BORDER- JAMMALAMADUGU SECTION OF NH- 167K I.E. DESIGN CH. KM 248+010 TO KM 269+900 (MoRTH) (N24002146)	11-2023	11/2025 (N.A.) {11/2025}	292.63 (292.63) {292.63}	9	0
		105	DORNALA TO KUNTA JUNCTION FROM DESIGN CHAINAGE KM 244+000 TO 267+990 SECTION OF NH- 765 (PACKAGE-2) (MoRTH) (N24002147)	12-2022	1/2024 (N.A.) {3/2026}	244.83 (244.83) {244.83}	68.23	40
		106	PADERU BYPASS (KM 0+000 TO KM 13+000) OF 2- LANE WITH PAVED SHOULDER ON NH-516E (MoRTH) (N24002148)	3-2023	3/2024 (N.A.) {2/2026}	244.43 (244.43) {244.43}	22.77	0

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		107	DAVUALAPALLY TO MALLAPALEM SECTION {DESIGN CH. KM 133+922 TO KM 154+216 (EXISTING CH. KM 133+922 TO (MoRTH) (N24002149)	1-2024	2/2024 (N.A.) {2/2026}	393.61 (393.61) {393.61}	41.66	0
		108	REHABILITATION AND UPGRADATION OF EXISTING NH-565 FROM KM.86.057 TO 133.922 OF NAGARJUNASAGAR DAM T (MoRTH) (N24000282)	1-2014	11/2014 (N.A.) {5/2024}	195.45 (195.45) {385.97}	294.47	96.96
		109	REHABILITATION AND UPGRADATION OF NH-219 FROM KM 58-600 TO KM 140-750 IN THE STATE OF ANDHRA PRADES (MoRTH) (N24000301)	3-2015	10/2015 () {5/2021}	271.45 (271.45) {271.45}	238.23	100
		110	REHABILITATION AND UPGRADATION OF NH-42 FROM KM 4-350 TO KM 75- 600 (MoRTH) (N24000422)	3-2015	9/2015 () {5/2018}	309.01 (309.01) {309.01}	274.36	100
		111	CONSTRUCTION OF SIX LANING OF DEDICATED PORT ROAD TO KRISHNAPATNAM PORT (PACKAGE-I) KM 0+000 TO KM 1 (NHAI) (N24000811)	3-2018	12/2020 () {12/2024}	314.43 (314.43) {348.72}	85.61	65.4
		112	FOUR LANING OF 5.122 KM OF NH9(NEW NH 65) FROM KM 269.900(DESIGN CH0.0) TO KM 275/622(DESIGN CH 5.12 (MoRTH) (N24000928)	10-2015	12/2015 () {1/2021}	333.21 (333.21) {353.43}	342.71	100
		113	REHABILITATION AND UPGRADATION OF NH219(NEW NH42) FROM KM 244.930 TO 299.775 (MADANAPALLI PUNGANURU (MoRTH) (N24000929)	9-2016	2/2017 (N.A.) {}	372.68 (372.68) {309.37}	274.76	100

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		114	REHABILITATION AND UPGRADATION OF EXISTING NH-167 FROM KM 14.900 TO KM 70.00 (DESIGN CH.14.900 TO 69 (MoRTH) (N24000931)	11-2016	5/2017 (N.A.) {11/2024}	290.15 (290.15) {236.16}	205.02	89.86
		115	REHABILITATION AND UPGRADATION OF NH-340 FROM KM 0/0 TO KM 60/380 (DESIGN CH. 0/000 TO 60/025 EXCLUD (MoRTH) (N24000932)	1-2017	8/2017 (N.A.) {}	319.28 (319.28) {319.28}	245.55	100
		116	REHABILITATION AND UPGRADATION OF NEW NH-544DD FROM DESIGN CHAINAGE KM 56.00 TO 102.20 OF KALYANDURG (MoRTH) (N24000937)	3-2018	8/2018 (N.A.) {11/2024}	289.67 (290) {285.29}	254.19	98.5
		117	REHABILITATION AND UPGRADATION OF NH565 FROM EXISTING KM 361.330(DORNALA T JUNCTION) TO KM 420.800(P (MoRTH) (N24000963)	1-2018	8/2018 (N.A.) {}	418.03 (418.03) {386.99}	370.55	100
		118	CONSTRUCTION OF TIMMAPURAM TO GURJANAPALLE SECTION FROM KM 26.150 TO 41.161 OF NH- 214(NH216)(KAKINAD (MoRTH) (N24000964)	8-2016	1/2017 (N.A.) {5/2025}	350.61 (350.61) {411.18}	457.55	98
		119	CONSTRUCTION OF 2L+PS FROM PASARLAPUDI-DHINDI (105/700 TO 127.500 OF NH-214) OF NH-216 (MoRTH) (N24000969)	1-2017	9/2017 (N.A.) {3/2025}	263.45 (263.45) {263.45}	246.85	85
		120	6-LANING OF VIJAYAWADA BYPASS FROM GOLLAPUDI (DESIGN CH. 30+000) TO CHINNAKAKANI (DESIGN CH. 47+881) (NHAI) (N24001301)	11-2019	1/2024 (N.A.) {7/2024}	1601.1 (1601.1) {1601.1}	1265.04	80.66

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		121	REHABILITATION AND UPGRADATION TO 2-LANE WITH PAVED SHOULDERS CONFIGURATION OF PADERU- GONDIGUDA SECT (MoRTH) (N24001386)	8-2020	3/2021 (N.A.) {10/2024}	222.61 (222.61) {222.61}	147.53	89
		122	CONSTRUCTION OF 4 LANE ACCESS CONTROLLED NEW GREENFIELD HIGHWAY SECTION OF NH 365BG FROM RECHARLA VI (NHAI) (N24001476)	9-2021	9/2022 () {5/2025}	517.05 (517.05) {655.06}	538.14	69.97
		123	CONSTRUCTION OF 4 LANE ACCESS CONTROLLED NEW GREENFIELD HIGHWAY SECTION OF NH-365BG (KHAMMAM-DEVARAP (NHAI) (N24001477)	9-2021	9/2022 () {6/2025}	622 (622) {817.91}	514.19	58.32
	<u>WATER RESOURCES</u>	124	POLAVARAM IRRIGATION PROJECT (PPA) (N30000002)	2-2009	3/2020 (N.A.) {3/2026}	10151.04 (10151.04) {55548.87}	21670.32	77.23
<u>ARUNACHAL PRADESH</u>	<u>CIVIL AVIATION</u>	125	CONSTRUCTION OF NEW GREEN FIELD AIRPORT AT HOLLONGI ITANAGAR ARUNACHAL PRADESH (AAI) (N04000092)	2-2019	8/2022 () {3/2025}	645.63 (645.63) {712.15}	675.61	99
	<u>POWER</u>	126	SUBANSIRI LOWER H.E.P (8X250 MW) (NHPC) (NHPC) (180100221)	9-2003	9/2010 (N.A.) {5/2026}	6285.33 (6285.33) {26075.54}	22930.85	94.48
		127	DIBANG MULTIPURPOSE PROJECT 2880 MW ARUNACHAL PRADESH (NHPC) (N18000362)	2-2023	2/2032 (N.A.) {2/2032}	31876.39 (31876.39) {31876.39}	2779.12	13.75

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
	ROAD TRANSPORT AND HIGHWAYS	128	TWO LANING OF JORAM KOLORIANG ROAD (NH 713) ON EPC BASIS FROM DESIGN KM. 138+000 TO KM. 154+036 [EX (NHIDCL) (N24000683)	2-2017	11/2023 () {12/2024}	180.57 (244.1) {180.57}	158.72	94.85
		129	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDERS OF JORAM KOLORIANG ROAD (NH 713) ON EPC BASIS FROM EXI (NHIDCL) (N24000685)	2-2017	4/2022 () {11/2023}	167.28 (167.28) {167.28}	145.2	100
		130	CONSTRUCTION OF 2-LANE ROAD WITH PAVED SHOULDERS FROM KM16.00 OF ROING-HUNLI SECTION TO KM 21.500 OF (NHIDCL) (N24000946)	3-2017	3/2022 () {6/2025}	1718.59 (1718.59) {1718.59}	693.18	69.8
		131	CONSTRUCTION OF 2 LANING OF EXISTING HUNLI-ANINI ROAD ON EPC BASIS FROM DESIGN KM 53.500 TO KM 92.50 (NHIDCL) (N24000948)	9-2016	12/2019 () {9/2024}	568.92 (568.92) {568.92}	508.65	100
		132	TWO-LANING OF HAYULIANG? HAWAI BYPASS ROAD ON EPC BASIS FROM DESIGN KM. 51.825 TO KM. 63.131 EXISTI (NHIDCL) (N24000979)	1-2017	5/2023 () {3/2025}	256.66 (256.66) {256.66}	0	63.59
		133	CONSTRUCTION OF 2-LANING WITH HARD SHOULDERS OF ARROWA-KHUPA-HAYULIANG SECTION OF NH-113 FROM CH.68. (NHIDCL) (N24001244)	8-2020	4/2022 () {2/2025}	301.06 (301.06) {301.06}	150.65	68.05
		134	CONSTRUCTION OF 2-LANING WITH HARD SHOULDERS OF DEMWE-BRAHMAKUND SECTION OF NH-13 FROM CH.0.00 KM TO (NHIDCL) (N24001245)	9-2020	5/2022 () {3/2024}	353.9 (353.9) {353.9}	41.82	25.38

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		135	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 77.95 TO KM 117.56 (PACKAGE (MoRTH) (N24001291)	3-2019	3/2027 (N.A.) {3/2027}	421.48 (421.48) {421.48}	365.83	100
		136	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 117.56 TO KM 163.59 (PACKAGE (MoRTH) (N24001292)	3-2019	3/2027 (N.A.) {3/2027}	543.05 (543.05) {600}	588.85	100
		137	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 206.66 TO KM 247.05 (PACKAGE (MoRTH) (N24001293)	3-2019	3/2027 (N.A.) {3/2027}	486.7 (486.7) {486.7}	480.44	100
		138	CONSTRUCTION OF 2 LANE ROAD OF POTIN TO PANGIN SECTION OF NH 13 FROM KM 163.59 TO KM 206.66 (PACKAGE (MoRTH) (N24001297)	3-2019	3/2027 (N.A.) {3/2027}	450.65 (450.65) {450.65}	389.68	95.26
		139	TADADEGE - HENKAR (NHIDCL) (N24001315)	2-2021	3/2023 () {9/2024}	550.45 (550.45) {550.45}	115.32	44.2
		140	LADDA - BASAI (NHIDCL) (N24001316)	2-2021	4/2023 () {3/2025}	445.96 (445.96) {445.96}	119.09	50.5
		141	DOGINALA - GAU (NHIDCL) (N24001320)	12-2020	9/2022 (N.A.) {12/2024}	242.3 (242.3) {242.3}	21.47	17.81
		142	BALANCE WORK 2-LANING OF LALPUL MANMAO CHANGLANG ROAD (NH-215) ON EPC MODE IN THE STATE OF ARUNACH (MoRTH) (N24001372)	2-2021	3/2024 () {12/2024}	588.09 (588.09) {588.09}	496.88	100

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		143	4-LANING OF ITANAGAR TO BANDARDEWA SECTION OF NH-415 FROM KM 51+700 TO KM 59+199 (PACKAGE-C) ON EPC (MoRTH) (N24001374)	6-2020	3/2027 (N.A.) {3/2027}	437.6 (437.6) {437.6}	365.93	100
		144	4 LANING OF ITANAGAR TO BANDARDEWA SECTION OF NH-415 FROM KM 40+430 TO KM 51+735 (PACKAGE B) ON EPC (MoRTH) (N24001375)	6-2020	3/2027 (N.A.) {3/2027}	496.47 (496.47) {496.47}	158.61	36.13
		145	JORAM ? KOLORIANG ROAD FROM EXISTING KM 50.050 TO KM 70.00 (PKG-3) (NHIDCL) (N24001390)	8-2020	4/2022 () {9/2024}	228.71 (228.71) {228.71}	98.86	99.52
		146	JORAM ? KOLORIANG ROAD FROM EXISTING KM 70.00 TO KM 88.700 (PKG-4) (NHIDCL) (N24001391)	8-2020	4/2022 () {9/2024}	294.04 (294.04) {294.04}	147.13	100
		147	JORAM ? KOLORIANG ROAD FROM EXISTING KM104.850 TO KM 122.60 (PKG-6) (NHIDCL) (N24001392)	8-2020	4/2022 () {7/2023}	199.03 (199.03) {199.03}	102.85	100
		148	JORAM ? KOLORIANG ROAD FROM EXISTING KM122.600 TO KM138.00 (PKG-7) (NHIDCL) (N24001393)	8-2020	4/2022 () {12/2024}	184.88 (184.88) {184.88}	97.69	95.84
ASSAM	CIVIL AVIATION	149	CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING AT LGBI AIRPORT GUWAHATI (AAI) (N04000083)	12-2016	3/2021 (N.A.) {5/2025}	1142 (1142) {2333}	1550.25	74.55
	HEALTH AND FAMILY WELFARE	150	ALL INDIA INSTITUTE OF MEDICAL SCIENCE AT GUWAHATI, ASSAM (HITES) (N21000027)	5-2017	5/2021 () {11/2024}	875 (873.92) {860}	769.3	99.19

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
	PETROLEUM	151	DEVELOPMENT OF SURFACE FACILITIES FOR PRODUCTION AND EVACUATION OF CRUDE OIL AND NATURAL GAS FROM NA (OIL) (N16000331)	1-2018	2/2020 () {6/2025}	543.91 (543.91) {670.9}	491.56	93.88
		152	NUMALIGARH REFINERY EXPANSION PROJECT 6 MMTPA REFINARY (NRL) (N16000379)	1-2019	10/2024 (N.A.) {12/2025}	12366 (12366) {18968}	14664.95	67.78
		153	NUMALIGARH REFINERY EXPANSION PROJECT COIT AND PIPELINES (NRL) (N16000394)	1-2019	10/2024 (N.A.) {9/2025}	10228 (10228) {9058}	8666.27	80.89
		154	EXPANSION OF GUWAHATI REFINERY FROM 1 TO 1.2 MMTPA ALONG WITH INSTALLATION OF CATALYTIC REFORMING UN (IOCL) (N16000414)	5-2021	10/2023 () {5/2026}	412 (509.84) {509.84}	363.35	79.9
		155	GAS ASSISTED GRAVITY DRAINAGE SCHEME, KASOMARIGAON (ONGC) (N16000433)	8-2021	2/2023 () {11/2024}	218.38 (218.38) {218.38}	218	100
		156	REVAMPING OF FACILITIES AT EXISTING GUWAHATI TERMINAL, ASSAM (IOCL) (N16000441)	3-2022	7/2026 () {9/2026}	277 (277) {277}	159.2	56.4
		157	UPGRADATION OF FACILITIES OF NUMALIGARH-SILIGURI PRODUCT PIPELINE (NSPL) FOR TRANSPORTATION OF ADDIT (OIL) (N16000449)	6-2021	12/2024 () {4/2025}	860 (860) {860}	467.22	91.4

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		158	PROJECT TO CONSTRUCT A FIELD GAS GATHERING STATION AT BAGHJAN AREA FOR COLLECTION,PROCESSING (OIL) (N16000450)	12-2020	7/2024 () {6/2025}	430.76 (430.76) {430.76}	279.32	74.83
		159	CAPACITY EXPANSION OF DIGBOI REFINERY FROM 0.65 TO 1.0 MMTPA (IOCL) (N16000457)	6-2022	10/2025 (N.A.) {3/2026}	768 (768) {768}	64.39	11.9
		160	CONSTRUCTION OF LPG FACILITIES AT KAMARDANGA, ASSAM (HPCL) (N16000484)	3-2023	7/2027 () {7/2027}	156.36 (156.36) {156.36}	14.55	16
		161	SETTING UP OF NEW RAIL FED POL FACILITY AT KAMARDANGA, ASSAM (HPCL) (N16000494)	3-2023	7/2027 () {7/2027}	384.04 (384.04) {384.04}	52.3	13
		162	POWER RECOVERY TURBINE IN PFCCU (NRL) (N16000510)	3-2023	7/2025 (N.A.) {7/2025}	293.5 (293.5) {293.5}	56.33	85
		163	DCU REVAMP PROJECT (NRL) (N16000511)	8-2021	3/2025 (N.A.) {10/2025}	370 (370) {370}	182.65	40.3
		164	PIPELINE NETWORK PROJECT RUDRASAGAR (ONGC) (N16000528)	1-2023	4/2026 (N.A.) {4/2026}	344.99 (344.99) {344.99}	140.01	41.4
		165	BORHOLLA GGS LIFE EXTENSION PROJECT (ONGC) (N16000532)	9-2023	5/2026 (N.A.) {5/2026}	198.7 (198.7) {198.7}	3.15	5.5

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
	RAILWAYS	166	BONGAIGAON-GOALPARA-GUWAHATI (176 KM) (NFR) (N22000388)	4-2015	3/2022 (N.A.) {3/2027}	2232.32 (2232.32) {4983.94}	3537.78	92.25
	ROAD TRANSPORT AND HIGHWAYS	167	SRIRAMPUR - DHUBRI PKG-1 (NHIDCL) (N24001831)	3-2022	2/2025 (N.A.) {11/2026}	613.89 (613.89) {613.89}	17.18	0
		168	DIBRUGARH-LAHOAL-CHABUA BYPASS PACKAGE-3 (NHIDCL) (N24001832)	1-2023	5/2025 (N.A.) {5/2025}	458.59 (458.59) {458.59}	162.13	47.7
		169	CONSTRUCTION OF MANGALDOI BYPASS (NH-15) STARTING AT CH 26+400 AND TERMINATING AT CH 41+505 UNDER RA (MoRTH) (N24001840)	3-2022	4/2025 (N.A.) {4/2025}	535.03 (535.03) {535.03}	4.07	10.6
		170	WIDENING AND UPGRADATION TO TWO LANES WITH PAVED SHOULDERS ROAD FROM TAMENGLONG TO MAHUR (NH-137) I (NHIDCL) (N24001969)	3-2023	8/2025 (N.A.) {8/2025}	904.04 (904.04) {904.04}	343.06	48.5
		171	WIDENING AND UPGRADATION TO TWO LANES WITH PAVED SHOULDERS ROAD FROM TAMENGLONG TO MAHUR (NH-137) IN (NHIDCL) (N24001970)	3-2023	8/2025 (N.A.) {8/2025}	860.37 (860.37) {860.37}	317.95	43.3
		172	WIDENING AND UPGRADATION TO TWO LANES WITH PAVED SHOULDERS ROAD FROM TAMENGLONG TO MAHUR (NH-137) IN (NHIDCL) (N24001971)	3-2023	8/2025 (N.A.) {8/2025}	890.33 (890.33) {890.33}	377.84	41.3
		173	WIDENING/IMPROVEMENT TO 4-LANE WITH PAVED SHOULDER FROM KM 0+800 (KANDULIJAN GAON) TO KM 27+701 (SI (NHIDCL) (N24001972)	3-2023	4/2026 (N.A.) {4/2026}	609.16 (609.16) {609.16}	238.87	76

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		174	WIDENING/IMPROVEMENT TO 4-LANE WITH PAVED SHOULDER FROM KM 27+701 (SIMEN CHAPORI) TO KM 55+000 (NAG (NHIDCL) (N24001973)	3-2023	2/2026 (N.A.) {2/2026}	562.05 (562.05) {562.05}	219.76	75.9
		175	BILASIPURA-GUWAHATI ROAD PKG-8 (NHIDCL) (N24002021)	3-2023	12/2026 (N.A.) {12/2026}	1457.59 (1457.59) {1457.59}	387.52	29.4
		176	BILASIPURA-GUWAHATI ROAD PKG-9 (NHIDCL) (N24002022)	3-2023	6/2026 (N.A.) {6/2026}	1000.27 (1000.27) {1000.27}	240.31	14.8
		177	BILASIPURA-GUWAHATI ROAD PKG-10 (NHIDCL) (N24002023)	3-2023	6/2026 (N.A.) {6/2026}	1264.9 (1264.9) {1264.9}	374.62	16.5
		178	DABOKA BYPASS OF DABOKA - PAROKHAOWA PKG -1 (NHIDCL) (N24002024)	1-2023	11/2025 (N.A.) {11/2025}	516.88 (516.88) {516.88}	190.9	57.6
		179	2 LANE WITH PAVED SHOULDER FROM KM 16+900 (BOGAPANI) TO KM 27+150 (GOLAI GAON) ON EXISTING DIBRUGARH (NHIDCL) (N24002025)	1-2023	12/2025 (N.A.) {12/2026}	356.65 (356.65) {356.65}	117.64	7.9
		180	2 LANE WITH PAVED SHOULDER FROM KM 27+150 (GOLAI GAON) TO KM 47+682 (LEDO) ON EXISTING DIBRUGARH TO (NHIDCL) (N24002026)	3-2023	12/2025 (N.A.) {12/2026}	643.42 (643.42) {643.42}	67.4	8.9
		181	DEVELOPMENT OF EXTERNAL TRUNK CONNECTIVITY AND INTERNAL INFRASTRUCTURE WORKS AT MULTI MODEL LOGISTIC (NHIDCL) (N24002030)	2-2020	3/2022 (N.A.) {9/2024}	592.06 (592.06) {592.06}	307.89	100

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		182	SILCHAR VAIRENGTE SAIRANG ROAD PKG-1 (NHIDCL) (N24002127)	2-2023	7/2026 (N.A.) {7/2026}	1256.9 (1256.9) {1256.9}	398.85	20.5
		183	SILCHAR VAIRENGTE SAIRANG ROAD PKG-2 (NHIDCL) (N24002128)	3-2023	8/2026 (N.A.) {8/2026}	1716.21 (1716.21) {1716.21}	745.26	39.6
		184	FOUR LANNING OF BADARPUR BYPASS FROM DESIGN CHAINAGE KM 27+300 AT CROSSING WITH NH-6 (NHIDCL) (N24002129)	2-2023	8/2026 (N.A.) {8/2026}	574.26 (574.26) {574.26}	207.6	32.4
		185	TAMENGLONG- MAHUR ROAD PKG-7 (NHIDCL) (N24002130)	12-2023	3/2026 (N.A.) {3/2026}	846.82 (846.82) {846.82}	313.2	41.2
		186	CONSTRUCTION OF 4-LANE PANCHGRAM BYPASS FROM DESIGN CHAINAGE KM 15+500 ON NH-37 (OLD NH-53) AT KALIN (NHIDCL) (N24002154)	3-2023	2/2027 (N.A.) {2/2027}	728.97 (728.97) {728.97}	123	12
		187	WIDENING/IMPROVEMENT TO 4-LANE WITH PAVED SHOULDER FROM KM 55+000 (NAGABANG GAMSUK) TO KM 82+514 (OY (NHIDCL) (N24002155)	3-2023	3/2027 (N.A.) {3/2027}	665.47 (665.47) {665.47}	73.06	0
		188	4 LANING OF JORHAT TO JHANJI SECTION FROM KM. 453.00 TO KM. 491.08 (DESIGN KM 403.200 TO KM 454.240) (NHIDCL) (N24000319)	6-2015	8/2023 (N.A.) {12/2024}	437.39 (437.39) {437.39}	359.75	34.63
		189	FOUR LANING OF JHANJHI JN TO DEMOW SECTION FROM KM. 491.050 TO KM. 535.250(DESIGN KM 490.800 TO KM 5 (NHIDCL) (N24000320)	6-2015	3/2024 (N.A.) {10/2025}	463.49 (463.49) {463.49}	394.51	15.5

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		190	4 LANING FROM JAMUGURI TO BISWANATH CHARIALI FROM KM 182 TO KM 208 OF NH-52 (NHIDCL) (N24000431)	1-1991	6/2019 () {6/2025}	520.01 (520.01) {520.01}	305.01	90.01
		191	4 LANING FROM RANGAGARA TO KALIABHOR TINALI FROM KM 297.00 TO KM 315.315 OF NH-37 ON EPC BASIS. (NHIDCL) (N24000438)	12-2015	12/2018 () {3/2025}	289.99 (289.99) {289.99}	232.86	87.62
		192	4 LANING OF NH-37 SECTION BETWEEN DEMOW TO END OF MORAN BYPASS (FROM KM. 534.800 TO KM. 561.700) O (NHIDCL) (N24000582)	1-2016	1/2016 (N.A.) {2/2025}	294.17 (294.17) {294.17}	328.84	63
		193	4 LANING OF NH 37 SECTION BETWEEN END OF MORAN BYPASS TO BOGIBEEL JUNCTION NEAR LAPETKETA (KM. 561 (NHIDCL) (N24000583)	1-2016	12/2021 (N.A.) {3/2025}	252 (252) {330.3}	172.81	33.1
		194	FOUR LANING OF BALACHERA- HARANGAJAO SECTION OF NH-54 (EXT) FROM KM 275.00 TO KM 244.000 IN THE STATE (NHIDCL) (N24000902)	10-2017	6/2020 () {4/2024}	818 (887.68) {887.68}	874.3	100
		195	4-LANING OF HAPACHARA - TULUNGIA SECTION (NHIDCL) (N24001246)	3-2020	12/2022 (N.A.) {6/2024}	220.2 (220.2) {220.2}	216.18	97.8
		196	WIDENING/IMPROVEMENT TO 4-LANE WITH PAVED SHOULDER FROM CH.75.330KM TO CH.88.00KM (DESIGN CH.71.800 (NHIDCL) (N24001248)	8-2020	4/2022 (N.A.) {7/2024}	208.84 (208.84) {208.84}	193.59	100
		197	2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG- IB) (NHIDCL) (N24001269)	3-2020	3/2022 () {5/2025}	216.49 (241.52) {216.49}	104.36	80.43

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		198	4-L DHUBRI PHULBARI BRIDGE WITH APPROACH ROAD (NHIDCL) (N24001326)	11-2020	9/2028 (N.A.) {9/2028}	4997.04 (4997.04) {4997.04}	2189.45	55.2
		199	2-LANING FROM YAINGANGPOKPI TO FINCH CORNER (PKG-I) (NHIDCL) (N24001331)	3-2020	6/2022 () {5/2025}	261.13 (261.13) {261.13}	64.96	57.01
		200	2-LANING FROM YAINGANGPOKPI TO FINCH CORNER (PKG-II) (NHIDCL) (N24001332)	3-2020	6/2022 () {4/2025}	217.5 (217.5) {217.5}	84.36	68.03
		201	DABOKA KATHKATI PACKAGE-5 (NHIDCL) (N24001366)	3-2021	1/2023 (N.A.) {11/2024}	288.85 (288.85) {288.85}	247.73	100
		202	TULUNGIA-JOGIGHOPA-PAIKAN ROAD PKG-7 (NHIDCL) (N24001368)	3-2021	1/2024 (N.A.) {10/2025}	286.72 (286.72) {286.72}	99.71	46.8
		203	CONSTRUCTION OF 2-LANE MAJOR BRIDGE INCLUDING APPROACHES OVER BRAHMAPUTRA BETWEEN MAJULI ON NORTH BAN (MoRTH) (N24001408)	2-2021	7/2025 (N.A.) {7/2025}	925.47 (925.47) {925.47}	192.5	30.65
		204	6L FLYOVER AT BORAGAON, GORCHUK, LOKHRA AND BASISTHA JUNCTION ON GUWAHATI BYPASS SECTION FROM KM 146 (NHAI) (N24001432)	12-2021	8/2024 () {8/2024}	300 (300) {300}	297.62	100
		205	JOGIGHOPA BRIDGE (NHIDCL) (N24001434)	8-2021	11/2024 (N.A.) {12/2026}	746.76 (746.76) {746.76}	307.6	59.5

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		206	DABOKA KATHKATI PACKAGE-6 (NHIDCL) (N24001450)	9-2021	7/2024 (N.A.) {2/2025}	625.64 (625.64) {625.64}	502.29	91.9
		207	DIBRUGARH-LAHOAL-CHABUA BYPASS PACKAGE-1 (NHIDCL) (N24001451)	3-2022	7/2024 (N.A.) {10/2024}	215.27 (215.27) {215.27}	151.19	100
		208	DIBRUGARH-LAHOAL-CHABUA BYPASS PACKAGE-2 (NHIDCL) (N24001452)	4-2022	7/2024 (N.A.) {8/2024}	170.95 (170.95) {170.95}	125.71	100
		209	DABOKA KATHKATI PACKAGE-7 (NHIDCL) (N24001537)	11-2021	7/2024 (N.A.) {2/2025}	204.1 (204.1) {204.1}	132.91	87.1
		210	FOUR LANING OF SRIRAMPUR- DHUBRI PKG-2 (NHIDCL) (N24001544)	3-2022	1/2025 (N.A.) {2/2025}	909.02 (909.02) {909.02}	443.58	91
		211	6L STANDALONE FLYOVERS AT RAHA, DEMOW, BORGHAT, KATHIATALI JUNCTIONS AND ROB AT JAGIROAD ON STRETCH (NHAI) (N24001545)	8-2022	12/2022 () {6/2024}	175 (175) {175}	182.23	99.72
		212	BALANCE WORK OF 4L OF NARIMBANGLO?JATINGA JUNCTION- HARANGAJO ROAD SECTION FROM KM 0.000 TO KM 49.23 (NHAI) (N24001547)	3-2022	1/2026 (N.A.) {1/2026}	1909.98 (1909.98) {1909.98}	480.84	58.9
		213	6L STANDALONE FLYOVERS AT BONGAIGAON, CHAPAGURI, PATHSALA, SIMLAGURI CHOWK AND BAIHATA BYPASS JUNCTI (NHAI) (N24001548)	3-2022	6/2024 (N.A.) {12/2024}	457.72 (457.72) {457.72}	315.13	97.35

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		214	SHRIRAMPUR (KM. 0.000) TO KOCHUGAON (KM. 30.000) OF BIJNI TO ASSAM./WEST BENGAL BORDER SECTION OF NH (NHAI) (N24001549)	7-2017	4/2020 () {7/2024}	442.23 (442.23) {442.23}	647.3	100
BIHAR	CIVIL AVIATION	215	CONSTRUCTION OF NEW DORNESTIC TERMINAL BUILDING AND OTHER STRUCTURES, PHASE I AND II (AAI) (N04000082)	5-2018	10/2022 () {6/2025}	1216.9 (1216.9) {1216.9}	868.5	82.1
		216	DARBHANGA:DEVELOPMENT OF NEW CIVIL ENCLAVE AT DARBHANGA, BIHAR. SH- CONSTRUCTION OF NEW TERMINAL BUI (AAI) (N04000112)	7-2024	7/2026 (N.A.) {7/2026}	911.66 (911.66) {911.66}	14.99	5
	DEPARTMENT OF HIGHER EDUCATION	217	CONSTRUCTION OF ACADEMIC AND RESIDENTIAL COMPLEX UNDER PHASE-II FOR THE CAMPUS OF IIT PATNA (CPWD EDUCATION) (N28000100)	2-2016	6/2017 (N.A.) {1/2024}	496.18 (496) {460}	436.15	100
		218	PERMANENT CAMPUS FOR IIM BODH GAYA (CPWD EDUCATION) (N42000009)	9-2018	9/2020 (N.A.) {11/2024}	375 (375) {375}	332.16	99
	PETROLEUM	219	BARAUNI REFINERY CAPACITY EXPANSION FROM 6.0 TO 9.0 MMTPA (IOCL) (N16000386)	1-2020	4/2023 () {12/2025}	14810 (14810) {14810}	10268.44	82
		220	CGD PROJECT AT KHAGARIA, SAHARSA AND MADHEPURA (IOCL) (N16000423)	6-2019	12/2029 () {3/2030}	163 (163) {163}	88.63	26.3
		221	INSTALLATION OF BITUMEN MANUFACTURING UNIT ALONG WITH ALLIED FACILITIES AT BARAUNI (IOCL) (N16000453)	1-2022	4/2025 (N.A.) {4/2025}	389 (389) {389}	26.43	22.1

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		222	CITY GAS DISTRIBUTION PROJECTS AT GOPALGANJ SIWAN WEST CHAMPARAN EAST CHAMPARAN AND DEORIA DISTRICTS (BPCL) (N16000523)	12-2022	6/2030 (N.A.) {6/2030}	3919 (3919) {3919}	207.79	12.6
		223	CITY GAS DISTRIBUTION PROJECTS AT DARBHANGA, MADHUBANI, SUPAUL, SITAMARHI AND SHEOHAR DISTRICTS (BPCL) (N16000524)	12-2022	3/2030 (N.A.) {3/2030}	3638 (3638) {3638}	246.19	14.1
	POWER	224	BARH STPP(3X660MW) NTPC (NTPC) (180100242)	2-2005	10/2011 () {11/2024}	8692.97 (21312.11) {21312.11}	22311.28	90
		225	BUXAR THERMAL POWER PLANT (1320 MW) (SJVN) (N18000194)	3-2019	1/2024 (N.A.) {6/2025}	10439.09 (10439.09) {12999.36}	10684.81	84.67
	RAILWAYS	226	JAYANAGAR-DARBHANGA-NARKATIA GANJ(GC),ECR (ECR) (220100240)	4-1997	3/2012 (N.A.) {12/2023}	324.73 (967.29) {1250}	1236.97	99
		227	KHAGARIA-KUSHESHWAR ASTHAN (NL) (ECR) (ECR) (220100257)	4-1997	(N.A.) {12/2026}	162.87 (614.45) {614.45}	458.87	50
		228	HAJIPUR-SUGAULI VIA VAISHALI (NL), ECR (ECR) (220100303)	4-2003	(N.A.) {12/2024}	528.65 (2087.36) {2087.36}	2091.21	48
		229	NEW B.G. LINE FROM ARARIA TO GALGALIA (THAKURGUNG), NEFR (NFR) (N22000087)	9-2006	3/2019 (N.A.) {9/2025}	532.87 (2132.03) {4412.25}	3097.04	81.5

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		230	SAKRI-HASANPUR ROAD (NL) (ECR) (N22000171)	4-1999	(N.A.) {3/2027}	325 (735.2) {735.2}	585.24	78
		231	ARARIA-SUPAUL (NL) (ECR) (N22000177)	4-2008	(N.A.) {1/2025}	1605.17 (1605.17) {1605.17}	1471.74	26
		232	SAKRI-NIRMALI AND JHANJHARPUR- LAUKAHABAZAR AND SAHARSA- FORBESGANJ (GC) (ECR) (N22000180)	4-2004	(N.A.) {6/2024}	372.14 (1470.5) {2350}	2538.48	97
		233	JAYNAGAR-BIJALPURA INCLUDING EXTENSION BIJALPURA- BARDIBAS(NEPAL) GC (ECR) (N22000181)	4-2009	3/2020 (N.A.) {3/2026}	548 (548) {783.83}	581.74	78
		234	SAMASTIPUR-DARBANGHA (ECR) (N22000329)	5-2015	(N.A.) {3/2025}	380 (519.33) {519.33}	579.83	62
		235	KIUL - GAYA DOUBLING PROJECT (ECR) (N22000349)	12-2015	3/2020 (N.A.) {11/2024}	1200.2 (1200.2) {1771.07}	1758.88	96
		236	RAMPUR DUMRA - TAL - RAJENDRAPUL DOUBLING INCLUDING GANGA BRIDGE (ECR) (N22000350)	12-2015	3/2020 (N.A.) {5/2025}	1491.47 (1491.47) {1600}	1647.46	77
		237	SAGAULI VALMIKINAGAR DOUBLING 109.7 KM (ECR) (N22000472)	4-2016	3/2021 (N.A.) {12/2024}	744.04 (1215.54) {1215.54}	1454.59	85
		238	MUZAFFARPUR SAGAULI DOUBLING 100.60 KM (ECR) (N22000473)	4-2016	3/2021 (N.A.) {12/2024}	731.64 (1185.73) {1300}	1426.27	80

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		239	FATUHA-ISLAMPUR INCL. MM FOR EXTENSION OF NEW LINE FORM BIHARSHARIF-BARBIGHA, DANIYAWAN-BIHARSHARIF, (ECR) (N22000476)	4-1991	(N.A.) {12/2024}	329.39 (803.09) {2722.16}	2636.28	90
		240	DARBHANGA - BYPASS LINE CONNECTING SHISHO HALT AND KAKARGHATI EXCL DARBHANGA YARD (7.64 KM) (ECR) (N22000523)	6-2019	6/2025 (N.A.) {9/2024}	983.62 (253.23) {415}	403.18	80
		241	BARAUNI- BACHWARA 3RD AND 4TH LINE (ECR) (N22000524)	7-2022	7/2027 (N.A.) {6/2025}	486 (486) {486}	111.02	30
		242	JHAJHA - BATIA (UMBRELLA WORK PB#23/2018-19/NR) (ECR) (N22000526)	2-2019	6/2028 (N.A.) {3/2027}	496.47 (496.47) {496.47}	2.53	0
		243	SONENAGAR BYE PASS LINE FROM CHIRALAPOTHU TO BAGHA BISHUNPUR (ECR) (N22000528)	10-2022	10/2027 (N.A.) {6/2025}	234 (223.69) {223.69}	22.57	0
		244	KATIHAR-KUMEDPUR & KATIHAR- MUKURIA (64.5 KM) (UMBRELLA WORK PB#57/2019-20/NR) (NFR) (N22000570)	8-2022	8/2027 (N.A.) {8/2027}	745 (745) {745}	0	0
	ROAD TRANSPORT AND HIGHWAYS	245	IMPROVEMENT TO TWO LANE WITH PAVED SHOULDERS OF NH 122B FROM KM 29.730 TO KM 72.348 IN STATE OF BIH (MoRTH) (N24001870)	2-2022	11/2024 (N.A.) {11/2025}	624.43 (624.43) {624.43}	216.82	76
		246	WIDENING AND STRENGTHENING FROM KM 70.15 TO KM 121.025 OF NH- 80 (MoRTH) (N24001875)	3-2021	1/2025 (N.A.) {3/2025}	477.54 (477.54) {477.54}	259.66	65.76

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		247	WIDENING and STRENGTHENING FROM KM132.895 TO KM 190.15 NH-80 (MoRTH) (N24001876)	3-2021	3/2024 (N.A.) {9/2025}	566.15 (566.15) {566.15}	194.32	42.2
		248	CONSTRUCTION OF NEW 4-LANE BRIDGE (PARALLEL TO EXISTING VIKRAMASHILA SETU)FROM KM 8+920 TO KM 13+375 (MoRTH) (N24001877)	7-2020	5/2027 (N.A.) {5/2027}	1110.23 (1110.23) {1110.23}	288.28	22.6
		249	IMPROVEMENT TO TWO LANE WITH PAVED SHOULDERS OF NH-319A FROM KM 0 TO KM 45 IN STATE OF BIHAR UNDER (MoRTH) (N24001878)	2-2022	12/2024 (N.A.) {4/2025}	427.29 (427.29) {427.29}	166.86	64.4
		250	CONSTRUCTION OF PROPOSED 4_LANE REVELGUNJ BYPASS NH-19 IN THE STATE OF BIHAR ON EPC MODE CONNECTING (MoRTH) (N24001879)	3-2022	7/2025 (N.A.) {7/2025}	295.24 (295.24) {295.24}	53.51	38.21
		251	CONSTRUCTION OF 6- LANE BRIDGE AND ITS APPROACHES ACROSS RIVER GANGA AS PART OF PATNA RING ROAD (NH- (NHAI) (N24002062)	3-2023	9/2027 (N.A.) {9/2027}	3012.27 (3012.27) {3012.27}	20.03	2.41
		252	BALANCE WORK - WB-10 (GANDAK BRIDGE) KM 402.00 TO KM 440.00 (DEVANPUR - KOTWA) (NHAI) (N24002063)	12-2021	1/2024 (N.A.) {6/2025}	210.05 (210.05) {210.05}	100.28	68.58
		253	PERMANENT RECTIFICATION OF 3 NOS. OF BLACK SPOTS IN PROJECT HIGHWAY NH-27 OF U.P BORDER - DEWAPUR - (NHAI) (N24002064)	12-2022	12/2025 (N.A.) {12/2025}	381.8 (381.8) {381.8}	36.63	16.01

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		254	4L GREENFIELD ALIGNMENT OF AMAS TO SHIVRAMPUR FROM 0.000 KM. TO 55.002 KM. OF NH 119 D (PKG- I) (NHAI) (N24002065)	2-2022	3/2025 (N.A.) {3/2025}	1390.92 (1390.92) {1390.92}	150.71	8.17
		255	4L GREENFIELD ALIGNMENT OF SHIVRAMPUR TO RAMNAGAR FROM KM. 55.002 TO KM. 109.300 OF NH 119 D (PKG-I) (NHAI) (N24002066)	2-2022	7/2025 (N.A.) {7/2025}	1494.31 (1494.31) {1494.31}	38.28	4.59
		256	IMPROVEMENT OF 2 LANE WITH PAVED SHOULDER OF STRETCH FROM BIKRAMGANJ DAWATH MELAYABAGH NAWANAGR-DUM (MoRTH) (N24002133)	3-2021	3/2025 (N.A.) {6/2025}	178.63 (178.63) {178.63}	64.46	73
		257	CONSTRUCTION OF 4 LANE ROB AND ITS APPROACHES AT THE LEVEL OF CROSSING (L C NO. 29-B) OF KM 29 (EKAN (MoRTH) (N24002193)	3-2023	7/2026 (N.A.) {7/2026}	201.08 (201.08) {201.08}	10.14	6.8
		258	CONSTRUCTION OF 6-LANE ELEVATED / EXTRA DOSE CABLE BRIDGE ON RIVER GANGA PARALLEL TO AND WESTERN SID (MoRTH) (N24002194)	1-2024	11/2027 (N.A.) {11/2027}	3064.45 (3064.45) {3064.45}	58.37	0.01
		259	ESTIMATE FOR IMPROVEMENT TO TWO LANE WITH PAVED SHOULDER FROM RAMNAGAR TO ROSEDA FROM (KM 3.500 TO 4 (MoRTH) (N24002195)	1-2022	4/2026 (N.A.) {4/2026}	495.16 (495.16) {495.16}	88.58	6.1
		260	CONSTRUCTION OF BHABHUA BYPASS FROM CH. 10+800 (DESIGN CH. 10+800) TO CH. 19+860 (DESIGN CH. 18+150) (MoRTH) (N24002196)	2-2022	3/2026 (N.A.) {3/2026}	179.86 (179.86) {179.86}	20.31	0

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		261	IMPROVEMENT TO TWO LANE WITH PAVED SHOULDER FROM JUNCTION OF NH-22 NEAR HAJIPUR TO JUNCTION OF NH-12 (MoRTH) (N24002197)	2-2024	2/2026 (N.A.) {2/2026}	226.15 (226.15) {226.15}	6.52	7
		262	IMPROVEMENT TO TWO LANE WITH PAVED SHOULDERS OF BH/WBBORDER-AMDABAD-MANIHARI SECTION FROM DESIGN KM (MoRTH) (N24002198)	1-2022	3/2026 (N.A.) {3/2026}	353.27 (353.27) {353.27}	23.29	0
		263	PATNA-MUZZAFFARPUR (NHAI) (N24000165)	8-2010	2/2013 (N.A.) {12/2024}	671.3 (671.3) {671.3}	1830.13	97.78
		264	4-LANNING OF CHAPRA-HAJIPUR (NHAI) (N24000187)	1-2011	7/2013 () {4/2025}	575 (575) {575}	556.28	86.7
		265	REHABILITATION AND UPGRADING TO 2 LANES/2 LANE WITH PAVED SHOULDERS CONFIGURATION OF BIRPUR - BIHPUR (MoRTH) (N24000382)	1-2014	10/2019 () {4/2025}	675 (675) {780.77}	702.2	90.85
		266	FOUR LANING OF PATNA TO KOILWAR (NHAI) (N24000473)	8-2015	(N.A.) {}	556.07 (556.07) {556.07}	0	0
		267	FOUR OF SIMARIA - KHAGARIA SECTION OF NH-31 (NHAI) (N24000480)	12-2015	4/2019 () {3/2025}	1041.1 (567) {639.58}	553.73	97.31
		268	FOUR LANING OF BAKHTIYARPUR - MOKAMA SECTION OF NH-31 (NHAI) (N24000507)	12-2015	12/2019 (N.A.) {12/2024}	1167.45 (1167.45) {1182.94}	735.99	96

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		269	REHABILITATION AND UPGRADING TO 2 LANES/2 LANE WITH PAVED SHOULDERS (KM 40 TO KM 219.945) OF NH-104 (MoRTH) (N24000531)	2-2016	11/2018 () {3/2025}	319.68 (319.68) {503.28}	440.98	98.8
		270	CONSTRUCTION OF REHABILITATION AND UPGRADING TO 2 LANES/2 LANE(FOR LOT-I-KM 40.00 TO KM 65.400 AND K (MoRTH) (N24000576)	2-2016	5/2016 () {3/2025}	178.85 (178.85) {278.54}	232.61	98.35
		271	PROCUREMENT, AND CONSTRUCTION OF REHABILITATION AND UPGRADING TO 2 LANES/2 LANE(FOR LOT-III-KM 156.5 (MoRTH) (N24000578)	2-2016	5/2016 () {3/2025}	553.3 (553.3) {706.39}	614.38	98
		272	FOUR LANING OF GAYA-HISUA- RAJGIRI-NALANDA-BIHARSHARIF SECTION (KM0.00 TO 92.935) ON NH- 82 IN BIHAR (MoRTH) (N24000579)	1-2014	10/2016 () {6/2025}	1408.85 (1408.85) {2138.16}	1715.96	96.5
		273	TWO-LANNING WITH PAVED SHOULDER OF MAHSHKUNT- SAHARSA-PURNEA SECTION FROM EXISTING KM.89.020 (DESIGN (NHAI) (N24000665)	3-2017	3/2020 () {3/2025}	672.89 (736.01) {830.31}	616.15	76.19
		274	SIX LANNING OF AUNTA- SIMARIA(GANGA BRIDGE WITH APPROACH ROADS) SECTION OF NH- 31 (NHAI) (N24000696)	8-2017	2/2022 () {3/2025}	950.64 (1161) {1168.33}	1050.93	90.52
		275	CONSTRUCTION OF NEW LINK (NH- 133B) FROM KM 0/00 (KM 200/87 OF SAHIBANJ BYPASS) IN JHARKHAND TO KM 15 (NHAI) (N24000714)	12-2017	10/2024 () {6/2025}	2598 (2598) {1978.01}	1273.88	70.43

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		276	REHABILITATION AND UPGRADATION OF TWO LANING OF MAHESHKHUNT - SAHARSA - PURNEA SECTION PKG - I (NHAI) (N24000723)	1-2018	12/2021 () {3/2025}	573.7 (644.5) {726.99}	476.99	76.73
		277	SIX LANING OF AURANGABAD TO BIHAR - JHARKHAND BORDER (CHORDAHA) SECTION (NHAI) (N24000724)	1-2018	4/2024 (N.A.) {12/2024}	895.39 (895.39) {895.39}	1632.71	0
		278	DEVELOPMENT OF NEWLY DECLARED NH-527C FROM MAJHAULI TO CHAROUT SECTION TO 2 LANE WITH PAVED SHOULDER (NHAI) (N24000813)	3-2018	11/2021 () {12/2024}	496.2 (470.18) {537.17}	398.41	95.46
		279	CONSTRUCTION OF A NEW 4 LANE MAJOR BRIDGE ACROSS RIVER KOSI AT PHULAUT INCLUDING RHABILITATION AND (MoRTH) (N24000943)	9-2018	6/2024 () {5/2026}	1478.4 (1478.4) {1478.4}	848.84	62.02
		280	CONSTRUCTION OF A NEW 4 LANE BRIDGE PARALLEL TO EXISTING MG SETU WITH ITS APPROACHES FROM KM 0.00 (MoRTH) (N24001201)	2-2019	9/2024 (N.A.) {2/2026}	2926.42 (2926.42) {2926.42}	1022.45	49.08
		281	BALANCE WORK OF 4- LANING OF PATNA-GAYA-DOBHI SECTION (KM. 0.00 TO KM. 127.217) OF NH-83 IN THE STAT (NHAI) (N24001303)	10-2013	12/2020 () {12/2024}	649.9 (649.9) {750}	711.53	98.3
		282	BALANCE WORK OF 4- LANING OF PATNA-GAYA-DOBHI SECTION (KM. 39.00 TO KM. 83.00) OF NH-83 IN THE STATE (NHAI) (N24001304)	10-2013	11/2020 () {12/2024}	446.97 (598.48) {740.5}	638.8	96.3
		283	BALANCE WORK OF 4- L ANING OF PATNA-GAYA-DOBHI SECTION (KM.83.00 TO KM. 127.217) OF NH-83 IN THE STA (NHAI) (N24001305)	10-2013	11/2020 () {12/2024}	464.09 (605.53) {765.12}	698.25	97.3

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		284	CONSTRUCTION OF 2 LANE BRIDGE ACROSS RIVER KOSI WITH APPROACH ROAD FROM BHEJA TO BAKAUR SECTION OF N (NHAI) (N24001371)	10-2019	8/2023 () {12/2024}	1101.99 (1101.99) {1101.99}	805.35	69.61
		285	4L GREENFIELD ALIGNMENT FROM KALYANAPUR TO TAL DASHRAHA OF NH-119D (PKG-III) (NHAI) (N24001697)	2-2023	2/2025 (N.A.) {12/2025}	1358 (1358) {1358}	183.47	13.51
		286	FOUR LANING OF MUNGER TO MIRZACHAUKI (NH-80) SECTION FROM NEAR RASULPUR TO MIRZACHAUKI (DESIGN CH (NHAI) (N24001698)	8-2022	8/2024 (N.A.) {8/2024}	1198.02 (1198.02) {1198.02}	0	0
		287	CONSTRUCTION OF 4 LANE ELEVATED SECTION AND AT- GRADE IMPROVEMENTS AT BEGUSARAI TOWN SECTION OF NH-3 (NHAI) (N24001699)	3-2022	12/2024 (N.A.) {7/2025}	312.58 (312.58) {312.58}	153.13	66.14
		288	SIX LANNING OF AURANGABAD TO BIHAR/JHARKHAND BORDER SECTION OF NH-19 (OLD NH-2) FROM KM. 209.827 TO (NHAI) (N24001700)	12-2021	3/2024 () {12/2024}	552.55 (553) {553}	414.79	54.95
		289	FOUR LANING OF MUNGER TO MIRZACHAUKI (NH-80) SECTION FROM START OF EXISTING BHAGALPUR BYPASS TO RASU (NHAI) (N24001701)	4-2022	4/2024 () {9/2025}	1769.5 (1769.5) {1769.5}	0	0
		290	CONSTRUCTION OF 4 LANE ELEVATED HIGHWAY AND AT-GRADE IMPROVEMENTS AT GOPALGANJ TOWN FROM DESIGN CH: (NHAI) (N24001702)	12-2021	9/2024 (N.A.) {9/2024}	184.9 (185) {185}	163.01	92.18

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		291	6 L OF AURANGABAD TO BIHAR- JHARKHAND BORDER (CHORDAHA) SECTION FROM KM. 180.000 TO KM. 209.827 OF N (NHAI) (N24001703)	2-2022	5/2025 (N.A.) {5/2025}	786.81 (787) {787}	0	0
		292	FOUR LANING OF MUNGER TO MIRZACHAUKI (NH-80) SECTION FROM KHARIA VILLAGE JUNCTION TO START OF EXISTI (NHAI) (N24001704)	3-2021	3/2024 () {12/2024}	1020.84 (1020.84) {1020.84}	84.78	0
		293	FOUR LANING OF MUNGER TO MIRZACHAUKI (NH-80) SECTION FROM MUNGER TO KHARIA VILLAGE JUNCTION DESIGN C (NHAI) (N24001705)	3-2022	3/2024 () {6/2025}	1485.66 (1485.66) {1485.66}	0	0
		294	4 LANING OF GALGALIA - BAHADURGANJ SECTION FROM KM 0.000 TO KM 49.000 (PACKAGE-I) OF NH-327E. (NHAI) (N24001706)	3-2021	1/2024 () {12/2024}	1097.18 (1097) {1097}	518.04	99.82
		295	4 LANING OF BAHADURGANJ ARARIA SECTION FROM KM 49.000 TO KM 94.000 (PACKAGE-II) OF NH-327E (NHAI) (N24001707)	3-2021	1/2024 () {12/2024}	1143.46 (1143.46) {1143.46}	551.35	98.69
		296	BAKHTIYARPUR RAJAULI PKG-III FROM KM 101.630 TO KM 152.520 NH20 (NHAI) (N24001708)	9-2020	6/2024 (N.A.) {12/2024}	2156.22 (2156.22) {2156.22}	2134.67	98.23
		297	BAKHTIYARPUR RAJAULI PKG-II FROM KM 54.405 TO KM 101.630 NH20 (NHAI) (N24001709)	9-2020	4/2023 () {12/2024}	897.45 (897.45) {1090}	1037.63	97.85
		298	4 LANING FROM KM. 34.600 TO KM. 79.970 and 2LPS FROM KM. 79.970 TO KM. 82.000 OF NARENPUR - PURNEA S (NHAI) (N24001710)	9-2020	3/2023 () {12/2024}	2334.68 (2494.2) {2494.2}	916	99.2

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		299	6L OF KANHAULI RAMNAGAR PATNA RING ROAD PKG I FROM KM 0.000 TO KM 39.160 OF SH78 NEW NH131G (NHAI) (N24001711)	9-2020	3/2023 () {12/2024}	939.43 (939.43) {939.43}	370.62	100
		300	FOUR LANING OF PARARIA TO MOHANIA SECTION OF NH 319 (OLD NH 30) FROM KM. 54+530 (DESIGN CHAINAGE) TO (NHAI) (N24001712)	8-2020	7/2023 () {12/2024}	690 (690) {690}	770.73	98.77
		301	BALANCE WORK OF TWO LANING WITH PAVED SHOULDER OF PIPRAKOTHI?MOTIHARI- RAXAUL SECTION OF NH-28A FRO (NHAI) (N24001715)	12-2018	10/2020 (N.A.) {1/2024}	333.6 (466.59) {461.41}	460.38	100
	URBAN DEVELOPMENT	302	PATNA METRO RAIL CORPORATION LIMITED (PATNA METRO RAI) (N28000148)	2-2019	6/2024 (N.A.) {9/2024}	13365.77 (13365.77) {13925.5}	2849.65	41.78
	WATER RESOURCES	303	SEWER NETWORK SPS AND STP BEGUSARAI (BUIDCO) (N30000026)	3-2018	7/2021 () {12/2024}	230.06 (230.06) {230.06}	237.44	96
		304	I AND D AND STP WORKS FOR BHAGALPUR (BUIDCO) (N30000027)	10-2017	9/2020 () {12/2024}	254.13 (413.29) {413.29}	120.95	84
		305	I AND D AND STP AT CHAPPRA (BUIDCO) (N30000028)	11-2018	12/2020 (N.A.) {2/2024}	236.15 (236.15) {236.15}	142.54	100
		306	SEWER NETWORKS SPS AND STP HAJIPUR (BUIDCO) (N30000035)	3-2018	8/2021 () {12/2024}	305.19 (305.19) {305.19}	323.73	92

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		307	SEWER NETWORKS, SPS AND STP, MUNGER (BUIDCO) (N30000036)	3-2018	10/2021 () {6/2024}	294.02 (350.79) {522.85}	414.52	100
		308	SEWERAGE SYSTEM WITH SEWER NETWORK PATNA BEUR (BUIDCO) (N30000037)	12-2014	3/2020 (N.A.) {6/2022}	225.77 (225.77) {398.9}	363.79	100
		309	SAIDPUR SEWER NETWORK PATNA (BUIDCO) (N30000039)	4-2015	1/2021 (N.A.) {6/2022}	268.63 (268.63) {493.85}	490.14	100
		310	SEWERAGE SCHEME AT PAHARI ZONE V PATNA (BUIDCO) (N30000040)	5-2017	4/2021 () {2/2023}	356.37 (364) {356.37}	312.3	100
		311	SEWERAGE TREATMENT PLANT AT PAHARI PATNA (BUIDCO) (N30000043)	5-2017	11/2020 () {5/2022}	191.62 (191.62) {191.62}	123.56	100
		312	SEWERAGE SYSTEM WITH SEWER NETWORK PATNA KARMALICHAK (BUIDCO) (N30000044)	3-2017	5/2021 () {2/2023}	277.42 (253.98) {277.42}	355.31	100
		313	SEWERAGE SYSTEM AND STP FOR KANKARBAG ZONE PATNA (BUIDCO) (N30000050)	8-2017	6/2022 (N.A.) {12/2025}	578.89 (453.83) {578.89}	155.98	46
		314	SEWERAGE SYSTEM AND STP FOR DIGHA ZONE, PATNA (BUIDCO) (N30000051)	8-2017	6/2022 (N.A.) {12/2025}	824 (734.09) {824}	377.18	49
CHHATTISGARH	COAL	315	GEVRA EXPANSION OCP (SECL) (35- 70) MTY (SECL) (060100093)	6-2010	3/2023 (N.A.) {3/2025}	11816.4 (11816.4) {11816.4}	6185.89	77

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		316	KUSMUNDA EXPN.OCP(SECL)(15-50)MTY (SECL) (N06000008)	8-2013	3/2023 (N.A.) {3/2030}	7612.33 (7612.33) {8547.98}	4633.36	80
		317	PELMA OCP(15.00MTY) (SECL) (N06000045)	11-2014	3/2023 (N.A.) {3/2033}	1624.59 (1624.59) {1624.59}	14.17	17
		318	CHHAL OC SEAM -III (6.00 MTY) (SECL) (N06000104)	12-2013	3/2022 () {3/2025}	610.63 (610.63) {610.63}	570.99	85
		319	AMERA OC RCE (SECL) (N06000123)	2-2015	3/2018 () {3/2026}	335.97 (335.97) {335.97}	173.49	42
		320	AMGAON OPENCAST PROJECT RCE (SECL) (N06000135)	7-2015	3/2020 () {3/2026}	316.1 (316.1) {316.1}	187.7	65
		321	MAHAMAYA OPENCAST PROJECT (SECL) (N06000164)	5-2018	3/2026 (N.A.) {3/2026}	410.26 (410.26) {410.26}	179.93	38
		322	JHIRIA WEST OPENCAST PROJECT (SECL) (N06000166)	11-2018	3/2026 (N.A.) {3/2026}	366.94 (366.94) {366.94}	32.59	36
		323	BAROUD OC EXPANSION (3-10 MTY) (SECL) (N06000197)	8-2020	3/2029 (N.A.) {3/2029}	2309.8 (2309.8) {2309.8}	861.53	39
		324	JAMPALI OCP RCE (SECL) (N06000198)	5-2020	3/2024 () {3/2025}	278.64 (278.64) {278.64}	208.1	73

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		325	PORDA CHINTAPANI OCP (10 MTY) (SECL) (N06000199)	12-2020	3/2029 (N.A.) {3/2029}	2310.12 (2310.12) {2310.12}	45.5	10
		326	DIPKA OC EXPANSION 40 MTY (SECL) (N06000200)	12-2020	3/2029 (N.A.) {3/2029}	5241.4 (5241.4) {5241.4}	2725.35	37
		327	JAGANNATHPUR OC RCE (3.0 MTY) (SECL) (N06000232)	7-2016	3/2020 () {3/2025}	459.49 (459.49) {459.49}	260.75	92
		328	KATKONA RO UG PROJECT (1.74 MTY) (SECL) (N06000274)	1-2023	3/2029 (N.A.) {3/2029}	329.22 (329.22) {329.22}	60.04	2
	DEPARTMENT OF HIGHER EDUCATION	329	C/O PERMANENT CAMPUS OF IIT BHILAI AT KUTHELABHATA, DURG CHHATTISGARH, STAGE I PHASE I. (CPWD EDUCATION) (N28000141)	3-2020	7/2022 (N.A.) {7/2022}	808.62 (808.62) {808.62}	640.7	99.2
	PETROLEUM	330	AUGMENTATION OF FACILITIES AT THE EXISTING RAIPUR DEPOT (HPCL) (N16000413)	3-2021	3/2024 () {3/2025}	456 (456) {456}	359.22	93.2
	POWER	331	WESTERN REGION EXPANSION SCHEME XXV (PGCIL) (N18000350)	2-2023	11/2023 (N.A.) {2/2025}	385.84 (385.84) {385.84}	200.71	71
		332	TRANSMISSION SYSTEM ASSOCIATED WITH WESTERN REGION EXPANSION SCHEME XXVII (PGCIL) (N18000354)	3-2023	9/2024 (N.A.) {2/2025}	271.69 (271.69) {271.69}	153.03	77
		333	TRANSMISSION SYSTEM ASSOCIATED WITH WESTERN REGION EXPANSION SCHEME-XXVIII AND XXIX (PGCIL) (N18000355)	3-2023	3/2025 (N.A.) {3/2025}	260.3 (260.3) {260.3}	145.79	94

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		334	LARA SUPER THERMAL POWER PROJECT, STAGE-II (2X800 MW) (NTPC) (N18000381)	8-2023	6/2028 (N.A.) {6/2028}	15530 (15530) {15530}	709.38	0
	RAILWAYS	335	KIRANDUL - JAGDALPUR DOUBLING (ECOR) (N22000318)	12-2012	3/2020 (N.A.) {3/2024}	1160 (1160) {1440}	1465.59	90
		336	JHARSUGUDA-BILASPUR 4TH LINE (SECR) (N22000484)	4-2015	3/2021 () {12/2025}	1973 (2135.34) {2135.34}	2140.33	88
		337	KHARSIA DHARAMJAIGARH WITH SPUR LINE EAST CORRIDOR-PHASE I (IRCON) (N22000489)	4-2013	9/2018 (N.A.) {6/2025}	3055 (3055) {3438.39}	3068.68	0
		338	Gauge conversion of Raipur(Kendri)- Dhamtari and Abhanpur-Rajim branch (67.20 km) (SECR) (N22000572)	7-2011	10/2024 (N.A.) {2/2025}	1171.3 (1171.3) {1171.3}	560.45	80
		339	NIPANIA-BHATAPRA (14.4 KM) 4TH LINE (PB#72/NR/2022-23) (SECR) (N22000573)	9-2022	12/2026 (N.A.) {12/2026}	170.49 (170.49) {170.49}	0.12	0
		340	4TH LINE - BHATAPARA-HATHBAND (8.8 KM) (PB#72/NR/2022-23) (SECR) (N22000574)	12-2022	12/2026 (N.A.) {12/2026}	177.03 (177.03) {177.03}	0.21	0
		341	4TH LINE - BHILAI-BHILAI NAGAR (8.8 KM) (PB#72/NR/2022-23) (SECR) (N22000575)	9-2022	9/2026 (N.A.) {9/2026}	169.06 (169.06) {177.34}	1.17	0
		342	4TH LINE - DADHAPARA-BELHA (9.2 KM) (PB#72/NR/2022-23) (SECR) (N22000576)	9-2022	9/2026 (N.A.) {9/2026}	169.06 (169.06) {169.06}	1.88	0

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		343	4TH LINE - RAJNANDGAON- DONGARHGARH (31.2 KM) (PB#72/NR/2022-23) (SECR) (N22000577)	9-2022	9/2026 (N.A.) {9/2026}	328.34 (328.34) {328.34}	7.84	5
		344	3RD AND 4TH LINE - SARAGBUNDIA AND MADWARANI (SECR) (N22000579)	9-2022	9/2026 (N.A.) {9/2026}	167.64 (167.64) {167.64}	0	0
		345	DOUBLING OF BORIDAND - AMBIKAPUR (SURAJPUR) (SECR) (N22000580)	6-2022	6/2030 (N.A.) {6/2030}	1376.2 (1376.2) {775.82}	60	10
		346	DALLIRAJHARA - ROWGHAT (95 KM) {PART OF DALLIRAJHARA- JAGDALPUR (235 KM)} (RVNL) (N22000602)	3-2008	6/2025 (N.A.) {6/2025}	631.78 (631.78) {1627.56}	1349.09	0
		347	CHIRIMIRI-NAGPUR HALT (SECR) (N22000616)	10-2018	6/2030 (N.A.) {6/2030}	241 (241) {241}	0	0
	ROAD TRANSPORT AND HIGHWAYS	348	UP GRADATION OF NH 930 SHERPAR TO KOHKA FROM KM 67.880 TO KM 114.860 TO TWO LANE WITH PAVED SHOULDER (MoRTH) (N24001917)	3-2020	5/2024 (N.A.) {2/2025}	278.97 (278.97) {278.97}	190.13	77.64
		349	UP GRADATION OF NH 130C ABHANPUR TO PAUND FROM NK KM 0.000 TO KM. 40.380 TO TWO LANE WITH PAVED SHOU (MoRTH) (N24001919)	12-2020	9/2023 () {2/2024}	193.16 (193.16) {193.16}	89.63	79.7
		350	UPGRADATION OF NH 130A MUNGELI TO PONDII FROM NH KM. 51.600 TO KM. 77.870 KM. 80.970 TO 96.970 TO 2 (MoRTH) (N24001920)	3-2021	9/2024 (N.A.) {1/2025}	218.57 (218.57) {218.57}	100.69	77.12

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		351	DEVELOPMENT OF SIX LANE BASANWAHI-MARANGPURI OF NH 130 CD FROM KM.99+500 TO 124+661 UNDER RAIPUR VIS (NHAI) (N24002017)	3-2022	10/2025 (N.A.) {9/2026}	1307.16 (1307.16) {1307.16}	135.17	19.1
		352	CONSTRUCTION OF 6 LANE DURG RAIPUR ARANG BYPASS PKG 1 SECTION OF NH 53 FROM CH 0.000 TO CH 44.50 (NHAI) (N24002045)	6-2022	7/2025 (N.A.) {7/2025}	1828 (1828) {1828}	384.81	20.52
		353	CONSTRUCTION OF 6 LANE DURG RAIPUR ARANG BYPASS PKG 2 SECTION OF NH 53 FROM CH 44+500 TO CH.92+230 I (NHAI) (N24002046)	6-2022	5/2025 (N.A.) {5/2025}	1958.94 (1959) {1958.94}	596.07	26.73
		354	REHABILITATION AND UPGRADATION OF NH 43 KANKER TO BEDMA SECTION KM. 130 TO 180 (MoRTH) (N24001217)	1-2016	8/2016 (N.A.) {3/2025}	497.14 (572.66) {572.66}	376.54	60.01
		355	REHABILITATION AND UPGRADATION OF NH 78 FROM KM 373.505 TO 469.300 AMBIKAPUR TO PATHALGAON SECTION (MoRTH) (N24001221)	1-2016	10/2016 (N.A.) {1/2025}	624.98 (624.98) {731.5}	616.06	99
		356	REHABILITATION AND UPGRADATION OF NH 78 FROM KM 469.000 TO 531.000 PATTHALGAON TO KUNKURI (MoRTH) (N24001222)	3-2016	7/2016 (N.A.) {3/2025}	452.94 (452.94) {435.61}	301.91	65.3
		357	REHABILITATION AND UPGRADATION OF NH 216 FROM KM 3.800 TO 90.460 RAIGARH TO SARAIPALLI SECTION (MoRTH) (N24001226)	12-2014	3/2015 (N.A.) {3/2015}	496.02 (496.02) {496.02}	240.11	0

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		358	CONSTRUCTION OF 4 NOS GRADE SEPARATOR BETWEEN KM. 281.000 TO KM 307.600 KM. 286.400 KUMHARI KM. 299. (MoRTH) (N24001227)	3-2018	1/2019 (N.A.) {1/2025}	349.03 (349.03) {349.03}	316.52	97.9
		359	UPGRADATION AND WIDENING OF BILASPUR TO MUNGELI SECTION NH- 130A (MoRTH) (N24001228)	11-2017	5/2019 (N.A.) {2/2025}	188.8 (188.8) {188.8}	136.81	97
		360	DEVELOPMENT OF SIX LANE SARGI- BASANWAHI OF NH 130 CD FROM KM.42+800 TO 99+500 UNDER RAIPUR VISAKHAPA (NHAI) (N24001588)	12-2021	1/2025 (N.A.) {9/2025}	1470.73 (1470.73) {1470.73}	582.37	64
		361	DEVELOPMENT OF SIX LANE JHANKI SARGI OF NH 130 CD FROM KM.0+000 TO 42+800 UNDER RAIPUR VISAKHAPATTNA (NHAI) (N24001593)	11-2021	9/2024 (N.A.) {6/2025}	1368.19 (1368.19) {1368.19}	804.29	91.4
		362	4 LANE OF BILASPUR TO URGAL PROJECT (KM 0.00 TO KM 70.2) OF NH- 130A (NHAI) (N24001611)	4-2020	3/2024 (N.A.) {9/2025}	1855.59 (2523.86) {2523.86}	478.8	77.99
	STEEL	363	NMDC SLURRY PIPE LINE PROJECT - PHASE-1 (NMDC) (N12000124)	11-2015	6/2023 () {12/2025}	2907 (2907) {2907}	2361.6	64.4
		364	SCREENING PLANT-III AT KIRANDUL (NMDC) (N12000127)	3-2021	8/2024 (N.A.) {1/2026}	2092.97 (2718.84) {2718.84}	1347.16	67.11
		365	CONSTRUCTION OF RESIDENTIAL TOWERS AT BIOM KIRANDUL COMPLEX (NMDC) (N12000130)	7-2021	11/2024 (N.A.) {12/2025}	282.44 (282.44) {282.44}	163.92	59

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		366	REPLACEMENT OF CONVERTER VESSELS, TRUNNION RINGS, SUPPORT SYSTEM AND INSTALLATION OF SECONDARY EMISS (SAIL) (N12000131)	10-2023	6/2026 (N.A.) {6/2026}	471.83 (471.83) {471.83}	39.54	4.4
		367	REBUILDING OF COKE OVEN BATTERY NO.7 AND 8 OF BHILAI STEEL PLANT (SAIL) (N12000134)	11-2023	10/2025 (N.A.) {10/2025}	884.1 (884.1) {884.1}	277.2	54.6
	<u>URBAN DEVELOPMENT</u>	368	CONSTRUCTION 729 QUARTERS (TYPE II-180 TYPE III-364 TYPE IV-112 TYPE V-68 TYPE-VI-5 SHOPS COMMUNI (CPWD) (N28000149)	5-2019	9/2020 () {10/2024}	299.97 (299.97) {299.97}	254.56	85
	<u>CIVIL AVIATION</u>	369	CONSTRUCTION OF COMBINED OPERATIONAL OFFICES FOR DGCA, BCAS, AAIB, AERA AND AAI AT SAFDARJUNG AIRPOR (AAI) (N04000076)	11-2016	4/2020 () {4/2024}	303.8 (374.98) {351.21}	340.1	100
<u>DELHI</u>	<u>DPIIT</u>	370	INDIA INTERNATIONAL CONVENTION AND EXPO CENTRE (IICC FOR DPIIT) (N40000002)	11-2017	12/2019 (N.A.) {11/2024}	4773 (4773) {5401}	4872.36	98.93
	<u>FINANCE</u>	371	C/O RESIDENTIAL COMPLEX BUILDING FOR CENTRAL BOARD OF INDIRECT TAXES AND CUSTOMS AT SECTOR-9, DWARKA (NPCC) (N07000001)	7-2018	4/2022 (N.A.) {4/2022}	228.5 (228.5) {220.27}	176.28	85
	<u>HOME AFFAIRS</u>	372	ESTABLISHMENT OF CENTRAL ARMED POLICE FORCE INSTITUTE OF MEDICAL SCIENCES(CAPFIMS) AT NEW DELHI (CPWD FOR MHA) (N28000071)	10-2013	10/2019 (N.A.) {9/2024}	1219.21 (2091.53) {2091.53}	1941.75	100

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		373	CONSTRUCTION OF HEADQUARTER BUILDING OF CRPF AT LODHI ROAD NEW DELHI (CPWD FOR MHA) (N45000002)	6-2019	7/2022 (N.A.) {7/2025}	277.35 (277.35) {277.35}	96.88	57
	RAILWAYS	374	ANAND VIHAR-TILAK BRIDGE 3RD AND 4TH LINE (NR) (N22000281)	4-2012	(N.A.) {}	295.68 (295.68) {419}	133.78	0
	ROAD TRANSPORT AND HIGHWAYS	375	SIX LANE ACCESS CONTROLLED OF DELHI SAHARANPUR HIGHWAY FROM AKSHARDHAM NH 9 JUNCTION TO DELHI UP BOR (NHAI) (N24001771)	6-2020	12/2024 (N.A.) {12/2024}	1479.22 (1479.22) {1479.22}	1491.26	99
		376	6L ACCESS CONTROLLED HIGHWAY FROM DND MAHARANI BAGH JN. WITH JAIPUR PUSHTA ROAD OF NH 148NA FROM (NHAI) (N24001773)	5-2020	7/2024 (N.A.) {9/2025}	1467.44 (1467.44) {1942.89}	960	81.34
		377	DEVELOPMENT OF 6L UER-II (PACKAGE-I) (NH-1 NEAR BAKOLI TILL KARALA KANJHAWALA ROAD) FROM KM. (-)0.70 (NHAI) (N24001777)	7-2020	10/2023 (N.A.) {1/2025}	2171.8 (2171.8) {2171.8}	958.13	99.6
		378	DEVELOPMENT OF 4L UER II [PACKAGE - V] (SPUR TO BAHADURGARH BYPASS) (NH-10) FROM KM. 0.00 TO KM.7.30 (NHAI) (N24001778)	7-2020	10/2023 (N.A.) {12/2024}	801.46 (801.46) {801.46}	382.03	99.33
		379	DWARKA EXPRESSWAY FROM KM - 0.600 TO KM 5.300 - PKG-I (SHIVMURTI CHOWK-RUB NEAR DWARKA SECTOR 21) (NHAI) (N24001779)	3-2018	9/2022 (N.A.) {3/2025}	2507 (2507) {3030.73}	1155.7	86.53

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		380	8L OF DWARKA EXPRESSWAY PKG-II (RUB NEAR DWARKA SECTOR 21- DL/HR BORDER) FROM 5.300 KM.TO 9.500 KM. O (NHAI) (N24001781)	1-2018	10/2021 (N.A.) {1/2025}	2067.67 (2067.67) {2160}	1496.49	98.38
		381	DEVELOPMENT OF 6L UER II [PACKAGE - II] (KARALA KANJHAWALA ROAD TILL NANGLOI - NAJAFGARH ROAD) FROM (NHAI) (N24001825)	7-2020	10/2023 (N.A.) {6/2025}	1894.96 (1894.96) {1894.96}	741.88	87.1
	TELECOMMUNICATIONS	382	SETTING UP PHYSICAL INFRASTRUCTURE FOR THE NATIONAL INSTITUTE OF COMMUNICATION FINANCE(NICF) AT GHIT (CPWD FOR TELECO) (N28000115)	10-2014	3/2018 (N.A.) {3/2025}	248.2 (248.2) {248.2}	224.32	98
	URBAN DEVELOPMENT	383	DELHI MRTS PHASE-III (DMRC) (N28000056)	9-2011	3/2016 () {8/2021}	38585 (43095.35) {40180.91}	40544.74	99.99
		384	REDEVELOPMENT OF GPRA COLONY AT NAUROJI NAGAR (NBCC) (N28000105)	7-2016	(N.A.) {10/2024}	2694 (2694) {2694}	2402.68	98
		385	REDEVELOPMENT OF GENERAL POOL RESIDENTIAL COLONY AT SRINIWASPURI NEW DELHI PHASE-I (CPWD) (N28000128)	10-2016	7/2021 (N.A.) {6/2024}	1180 (1180) {1100.8}	36.69	2
		386	REDEVELOPMENT OF GPRA AT KASTURBA NAGAR PHASE I (CPWD) (N28000129)	10-2016	3/2022 (N.A.) {6/2024}	1128 (1128) {1128}	595.45	52
		387	DELHI METRO PHASE IV THREE PRIORITY CORRIDORS (DMRC) (N28000135)	7-2019	3/2025 (N.A.) {3/2026}	24948.65 (24948.65) {24948.65}	13959.78	58.29

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		388	DELHI METRO RAIL EXTENSION FROM NAJAFGARH TO DHANSA BUS STAND (DMRC) (N28000136)	5-2017	12/2020 () {11/2022}	565 (739.49) {565}	522.33	100
		389	CONSTRUCTION OF 184 MULTI STORIED FLATS FOR HON'BLE MPS AT BKS MARG, NEW DELHI (CPWD) (N28000153)	1-2022	11/2024 () {5/2025}	646.52 (646.52) {646.52}	367.49	77
		390	REDEVELOPMENT OF GPRA AT NETAJI NAGAR NEW DELHI PACKAGE 2 (NBCC) (N28000156)	10-2016	3/2024 () {3/2025}	1536.72 (1536.72) {1536.72}	392.08	81.57
	<u>WATER RESOURCES</u>	391	CONSTRUCTION OF 564 MLD 124 MGD WASTE WATER TREATMENT PLANT WITH EFFLUENT STANDARDS OF BOD ? 10MG/L (DJB) (N30000014)	3-2017	12/2022 (N.A.) {12/2024}	665.78 (665.78) {665.78}	782.51	96
		392	REHABILITATION AND UP- GRADATION OF PHASE I STP 182 MLD R2 (DJB) (N30000015)	5-2016	12/2021 (N.A.) {2/2024}	211.79 (223.7) {211.79}	208.71	100
		393	REHABILITATION AND UPGRADATION OF KONDLI PHASE I STP 45 MLD PHASE II STP 114 MLD AND PHASE III S (DJB) (N30000016)	5-2016	2/2022 () {7/2023}	239.11 (314.71) {239.11}	268.13	100
		394	CONSTRUCTION OF 318 MLD WWTP WITH 10 YEARS O AND M AT CORONATION PILLAR DELHI (DJB) (N30000017)	12-2018	1/2021 (N.A.) {3/2022}	515.07 (515.07) {515.07}	388.08	100
		395	7 NOS PRIORITIZED STPS 1 NO. SPS AND PERIPHERAL SEWERS IN COMMAND AREA OF NAJAFHARH DRAIN DHANSA TO (DJB) (N30000018)	5-2017	5/2020 (N.A.) {5/2020}	344.81 (344.81) {344.81}	0	0

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
GOA	<u>CIVIL AVIATION</u>	396	EXTENSION OF EXISTING INTEGRATED TERMINAL BUILDING AND ALLIED WORKS AT GOA AIRPORT. (AAI) (N04000095)	11-2017	9/2021 (N.A.) {3/2025}	255.69 (255.69) {255.69}	95.09	70
	<u>DEPARTMENT OF HIGHER EDUCATION</u>	397	CONSTRUCTION OF PERMANENT CAMPUS FOR NATIONAL INSTITUTE OF TECHNOLOGY GOA AT CUNCOLIM, GOA. (CPWD EDUCATION) (N42000002)	5-2019	8/2021 (N.A.) {12/2024}	303.9 (303.9) {390.4}	364	99.3
	<u>PETROLEUM</u>	398	UPGRADING IPSHEM TO WORLD CLASS FACILITY OF ONGC, GOA (ONGC) (N16000502)	3-2023	6/2024 (N.A.) {1/2025}	325.53 (325.53) {325.53}	296.17	99.4
	<u>ROAD TRANSPORT AND HIGHWAYS</u>	399	CONSTRUCTION OF SIX LANE ELEVATED CORRIDOR FROM KM. 508.000 TO KM. 513.150 INCLUDING APPROACHES ON N (MoRTH) (N24002181)	4-2023	4/2026 (N.A.) {4/2026}	641.46 (641.46) {641.46}	0	0
		400	CONSTRUCTION OF BRIDGE INCLUDING APPROACHES ACROSS RIVER ZUARI ON NH-17 (NH-66) ON PANJIM-MANGALORE (MoRTH) (N24000444)	10-2015	() {9/2023}	936.4 (936.4) {936.4}	770.9	100
		401	WIDENING TO 4/6/8 LANES OF EXISTING NH-17 FROM KM 522/615 (NEAR GMC) TO KM 530/850 JOINING NEW ZUIAR (MoRTH) (N24000516)	12-2015	(N.A.) {2/2024}	819.95 (819.95) {819.95}	504.65	100
		402	MOPA AIRPORT (MoRTH) (N24001458)	12-2021	4/2022 () {}	1183.16 (1183.16) {1183.16}	1106.3	100
GUJARAT	<u>ATOMIC ENERGY</u>	403	KAKRAPAR ATOMIC POWER PROJECT - 3 AND 4 (NPCIL) (N02000010)	10-2009	12/2015 (N.A.) {3/2024}	11459 (22517) {22517}	21479	0

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
	CIVIL AVIATION	404	C/O NEW GREENFIELD AIRPORT AT HISSAR, RAJKOT, GUJARAT (AAI) (N04000088)	1-2018	8/2022 () {10/2024}	1405 (1405) {1405}	1301.95	100
		405	EXTENSION OF TERMINAL BUILDING, PTT, APRON AND CAR PARK AT SURAT AIRPORT. (AAI) (N04000093)	8-2018	2/2021 (N.A.) {2/2025}	353.25 (353.25) {353.25}	345.34	98.75
		406	DEVELOPMENT OF NEW GREENFIELD AIRPORT AT DHOLERA, AHMEDABAD (GUJARAT). PHASE-1. (AAI) (N04000099)	6-2022	12/2025 (N.A.) {12/2025}	1305 (1143.95) {1143.95}	295.07	40
	PETROLEUM	407	REDEVELOPMENT OF SANTHAL FIELD (ONGC) (N16000279)	2-2017	3/2026 (N.A.) {3/2026}	1162.56 (1162.56) {1162.56}	1128.85	91.7
		408	ACRYLICS OR OXO-ALCOHOL PROJECT AT GUJARAT REFINERY (IOCL) (N16000382)	11-2019	5/2023 () {3/2025}	5251 (5894) {5894}	4585.78	99
		409	PETROCHEMICAL AND LUBE INTEGRATION PROJECT AT GUJARAT REFINERY (IOCL) (N16000409)	9-2020	8/2024 () {12/2025}	18936 (18936) {18936}	9827.92	77.7
		410	AUGUMENTATION OF SALAYA MATHURA CRUDE OIL PIPELINE SYSTEM (IOCL) (N16000411)	10-2020	8/2023 () {6/2025}	1614 (1614) {1614}	1054.06	93.3
		411	REDEVELOPMENT OF LINCH FIELD (ONGC) (N16000428)	4-2021	3/2025 (N.A.) {7/2025}	631.03 (860.04) {860.04}	300.82	60.5

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		412	REDEVELOPMENT OF SOBHASAN COMPLEX (ONGC) (N16000431)	8-2021	2/2026 (N.A.) {2/2026}	885.63 (1286.67) {1286.67}	468.36	51.8
		413	COMMERCIAL POLYMER FLOODING PROJECT IN BECHRAJI FIELD (ONGC) (N16000444)	1-2022	11/2024 (N.A.) {11/2025}	621.4 (621.4) {621.4}	114.03	20.2
		414	INSTALLATION OF NEW BITUMEN UNIT ALONG WITH ALLIED FACILITIES AT GUJARAT (IOCL) (N16000454)	1-2022	9/2024 (N.A.) {8/2025}	328 (328) {328}	37.62	28.3
		415	RESTORATION OF GAS TERMINAL, PHASE-I (PART-A), HAZIRA PLANT (ONGC) (N16000477)	5-2022	2/2025 (N.A.) {2/2025}	249.43 (249.43) {249.43}	164.38	86
		416	KALOL REDEVELOPMENT PROJECT (ONGC) (N16000481)	8-2022	3/2027 (N.A.) {3/2027}	1487.41 (1487.41) {1487.41}	828.56	56
		417	CONSTRUCTION OF TWO PRODUCED WATER TREATMENT PLANTS (PWTP) AT BECHARAJI AND SOBHASAN INSTALLATION OF (ONGC) (N16000482)	7-2021	7/2024 (N.A.) {9/2024}	320.2 (320.2) {187.61}	176.01	100
		418	OLD PIPE LINE REPLACEMENT (OPRP) GROUP-A (ONGC) (N16000483)	7-2021	7/2025 (N.A.) {7/2025}	173.03 (173.03) {169.84}	129.28	80.3
		419	REVAMPING OF SV STATIONS, GAS TERMINAL AND KRIBHCO TERMINAL (ONGC) (N16000514)	11-2022	8/2026 (N.A.) {8/2026}	837.34 (837.34) {837.34}	83.62	30.8

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
	POWER	420	GUJARAT 200 MW (GUVNL TENDER) (NTPC) (N18000295)	1-2021	7/2022 (N.A.) {3/2025}	842.27 (842.27) {842.27}	668.91	30
		421	150 MW SOLAR PV PROJECT IN GUJARAT (LIMBDI, MESANKA AND RADHANPUR) (NTPC) (N18000296)	5-2021	9/2022 (N.A.) {1/2025}	674.92 (674.92) {674.92}	542.99	91
		422	Bagodara Solar Power Project (SJVN) (N18000297)	5-2021	10/2022 (N.A.) {6/2025}	339.35 (339.35) {339.35}	315.95	51
		423	DAYAPAR WIND ENERGY PROJECT 150MW (NTPC) (N18000319)	11-2021	5/2023 (N.A.) {3/2025}	937.8 (937.8) {937.8}	773.34	98
		424	DAYAPAR WIND ENERGY PROJECT 200MW (NTPC) (N18000345)	7-2022	3/2025 (N.A.) {1/2026}	1316.02 (1316.02) {1316.02}	282.77	23
		425	KHAWDA 1255MW SOLAR PROJECT (KHAWDA SOLAR PARK) (NTPC) (N18000346)	9-2022	9/2024 (N.A.) {1/2026}	7179.54 (7179.54) {7179.54}	2705.13	61
		426	BHUJ SOLAR 300MW (TRANCHE-IV WIND SOLAR HYBRID) (NTPC) (N18000349)	11-2022	3/2024 (N.A.) {3/2025}	1442.6 (1442.6) {1442.6}	711.35	2
		427	ESTABLISHMENT OF KHAVDA POOLING STATION 3 (KPS3) IN KHAVDA RE PARK (PGCIL) (N18000357)	3-2023	12/2024 (N.A.) {2/2025}	922.3 (922.3) {922.3}	350.67	70

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		428	TRANSMISSION NETWORK EXPANSION IN GUJARAT ASSOCIATED WITH INTEGRATION OF RE PROJECTS FROM KHAVDA POT (PGCIL) (N18000358)	3-2023	3/2025 (N.A.) {3/2025}	815.12 (815.12) {815.12}	7.99	51
		429	KHAVDA-2, GUJARAT- ESTABLISHMENT OF KHAVDA POOLING STATION-2 (KPS2) IN KHAVDA RE PARK (PGCIL) (N18000359)	3-2023	12/2024 (N.A.) {2/2025}	966.79 (966.79) {966.79}	293.22	70
		430	KHAVDA PHASE-II-PART B, GUJARAT- TRANSMISSION SCHEME FOR EVACUATION OF 4.5 GW RE INJECTION AT KHAVDA (PGCIL) (N18000360)	3-2023	3/2025 (N.A.) {3/2025}	1167.55 (1167.55) {1167.55}	588.14	38
		431	KHAVDA PHASE-II-PART C, GUJARAT- TRANSMISSION SCHEME FOR EVACUATION OF 4.5 GW RE INJECTION AT KHAVDA (PGCIL) (N18000361)	3-2023	3/2025 (N.A.) {3/2025}	2820.99 (2820.99) {2820.99}	2002.46	41
		432	KHAVDA 1200MW (4X300MW) IN KHAVDA RE PARK (NTPC) (N18000365)	6-2023	12/2024 (N.A.) {1/2026}	6283.81 (6283.81) {6283.81}	1302.79	16
		433	DAYAPAR WIND- III (HYBRID TRANCHE-V) (NTPC) (N18000366)	5-2023	1/2025 (N.A.) {5/2025}	1095.01 (1095.01) {1095.01}	322	0
		434	TS FOR EVACUATION OF POWER FROM POTENTIAL RE ZONE IN KHAVDA AREA OF GUJARAT UNDER PH-IV PART E3 (PGCIL) (N18000383)	7-2023	7/2025 (N.A.) {7/2025}	334 (334) {334}	0	3

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		435	TS FOR EVACUATION OF ADDITIONAL 7GW RE POWER FROM KHAVDA RE PARK UNDER PHASE-III PART B [VATAMAN TRA (PGCIL) (N18000384)	12-2023	12/2025 (N.A.) {12/2025}	3752 (3752) {3752}	351.02	4
		436	TS FOR EVACUATION OF POWER FROM 7GW REZ IN KHAVDA AREA UNDER PHASE-IV PART E2 (PGCIL) (N18000390)	5-2024	5/2026 (N.A.) {5/2026}	679 (679) {679}	0	3
	RAILWAYS	437	BHUJ-NALIYA(GC) WITH EXTENSION FROM NALIYA TO VAYOR (WR) (WR) (N22000123)	4-2008	3/2012 () {9/2026}	318.24 (1531.55) {1531.55}	1317.64	100
		438	MIYAGAM-KARJAN-DABHOI-SAMLAYA (GC) (WR) (N22000142)	4-2011	() {10/2025}	844.1 (844.1) {844.1}	586.44	41
		439	ANAND GODHRA DOUBLING PROJECT 79 KMS (WR) (N22000504)	4-2017	3/2020 () {1/2025}	692.25 (692.26) {692.26}	648.67	96
		440	MEHSANA PALANPUR DOUBLING PROJECT 65.10 KMS (WR) (N22000505)	4-2018	3/2024 () {10/2024}	537.31 (537.31) {537.31}	838.92	99
		441	4TH LINE BETWEEN BAREJADI NANDEJ (GERATPUR)- SANAND (38.20 KM) (AHMEDABAD BYPASS). (WR) (N22000532)	2-2023	3/2027 () {2/2027}	961.67 (961.67) {961.67}	61.57	2.1
		442	QUADRUPLING BETWEEN GANDHIDHAM - ADIPUR WITH Y CONNECTION AT ADIPUR FOR PROVIDING DIRECT ENTRY TOWAR (WR) (N22000533)	2-2023	12/2025 () {10/2025}	152.44 (152.44) {152.44}	55.61	16

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		443	MEHSANA-PALANPUR (65.1 KM) (WR) (N22000534)	9-2020	9/2026 () {10/2024}	529.3 (529.3) {537.31}	371.32	0
		444	RAJKOT-KANALUS (111.20 KM) (WR) (N22000535)	10-2021	10/2026 () {12/2025}	1011.72 (1080.58) {1080.58}	1266.57	55
		445	HIMMATNAGAR-KHEDBRAHMA (54.83 KM) (WR) (N22000537)	6-2022	2/2030 () {2/2025}	354.99 (482.42) {482.42}	737.38	65
		446	PETLAD-BHADLAN (22.5 KM) (WR) (N22000538)	5-2022	5/2030 (N.A.) {12/2025}	202.5 (307.12) {307.12}	56.07	7
		447	NADIAD-PETLAD (37.26 KM) (WR) (N22000539)	5-2022	6/2030 (N.A.) {12/2025}	335.34 (461.91) {461.91}	72.92	7
		448	SAMLAYA-TIMBA ROAD (53.53 KM) (WR) (N22000540)	2-2023	3/2030 (N.A.) {1/2027}	401.48 (670.17) {670.17}	73.4	12
		449	SAMNI-JAMBUSAR (24.08 KM) (WR) (N22000541)	5-2022	3/2030 () {4/2026}	216.72 (349.93) {349.93}	72.53	25
		450	VIJAPUR-AMBLIYASAN (41.53 KM) (WR) (N22000547)	5-2022	3/2030 () {2/2025}	309.81 (415.38) {415.38}	491.61	75
		451	ADRAJ MOTI-VIAJAPUR (39.75 KM) (WR) (N22000548)	5-2022	5/2030 (N.A.) {5/2030}	296.54 (296.54) {296.54}	0	0

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		452	KALOL-KADI-KATOSAN ROAD (37.23 KM) (WR) (N22000549)	6-2022	6/2027 () {10/2024}	279.23 (346.94) {346.94}	397.87	100
		453	NEW BG LINE BETWEEN NALIYA-JAKHAU PORT (WR) (N22000550)	2-2023	1/2028 () {9/2026}	410.46 (410.46) {410.46}	33.59	2
		454	NEW BG LINE INTERSECTION (5 NOS) BETWEEN GERATPUR-SANAND & BOTAD-AHMEDABAD (16.51 KM) (PB#29/NR/202 (WR) (N22000551)	10-2022	10/2027 (N.A.) {10/2027}	437.21 (437.21) {437.21}	0	0
		455	TARANGA HILL ABU ROAD VIA AMBAJI NEW LINE (NWR) (N22000592)	7-2022	7/2030 (N.A.) {12/2026}	1695.82 (1695.82) {2798.16}	854.5	15
		456	JUNAGARH -VISAVADAR (42.28) KM (RVNL) (N22000600)	6-2022	12/2026 (N.A.) {12/2026}	492.83 (492.83) {492.83}	0	0
		457	MODASA- SHAMLAJI NEW LINE (MM OF AHMEDABAD-HIMMATNAGAR-UDAIPUR (299.2 KM)) (WR) (N22000622)	9-2012	3/2027 () {3/2026}	261.68 (261.68) {261.68}	615.22	45
		458	NATHDWARA-NEW NATHDWARA NEW LINE (MM OF AJMER-CHITTAURGARH-UDAIPUR) (WR) (N22000623)	6-2013	6/2025 (N.A.) {6/2025}	166.33 (166.33) {166.33}	55.81	100
	ROAD TRANSPORT AND HIGHWAYS	459	UP-GRADATION TO 4-LANE WITH PAVED SHOULDER OF BHIMASAR JUNCTION OF NH-41 TO ANJAR BHUJ UPTO AIRPORT (NHAI) (N24001785)	3-2022	6/2025 (N.A.) {6/2025}	1373.06 (1085) {1373.06}	521.06	64.71

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		460	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY FROM KM 103.400 TO KM 128.000 OF VADODARA MU (NHAI) (N24001786)	3-2021	3/2024 (N.A.) {9/2025}	1259 (2652.24) {1910}	141.02	26
		461	CONSTRUCTION OF EIGHT LANE ACCESS CONTROLLED EXPRESSWAY FROM KM 217.500 TO KM 254.430 OF VADODARA MU (NHAI) (N24001788)	7-2020	12/2023 (N.A.) {2/2025}	2271.86 (3372.97) {3916}	853.53	96.77
		462	CONSTRUCTION OF EIGHT LANE EXPRESSWAY FROM KM 190.000 TO KM 217.500 GANDEVA TO ENA SECTION OF VADODA (NHAI) (N24001789)	7-2020	8/2023 (N.A.) {3/2025}	1710.3 (2665.08) {1927}	500.04	79.45
		463	SANCHORE - SANTALPUR FROM KM 67.000- KM 99.000 OF NH-754K (AJ- RGS-PACKAGE-3) (NHAI) (N24001790)	2-2020	8/2023 () {12/2024}	752.3 (752.3) {766.2}	451.11	98.14
		464	SANCHORE - SANTALPUR FROM KM 4.888 - KM 35.000 OF NH-754K (AJ- RGS-PACKAGE-1) (NHAI) (N24001791)	2-2020	6/2023 () {5/2024}	606.51 (606.51) {657}	453.89	98.99
		465	4L OF BAL WORKS OF TALAJA - MAHUVA FROM 54.990 KM. TO 100.450 KM. OF OLD NH-8E (PACKAGE-II) (NHAI) (N24001792)	3-2021	9/2022 (N.A.) {12/2024}	536.03 (536.03) {536.03}	456.87	98.87
		466	4L OF BAL WORKS OF MAHUVA TO KAGVADAR FROM 100.450 KM. TO 140.470 KM. OF NH-8E (PKG- III) (NHAI) (N24001793)	3-2021	9/2022 (N.A.) {12/2024}	485.75 (485.75) {485.75}	384.8	97.71

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		467	SANCHORE - SANTALPUR FROM KM 99.000- KM 130.073 OF NH-754K (AJ-RGBS-PACKAGE-4) (NHAI) (N24001794)	2-2020	3/2023 () {12/2024}	778.15 (778.15) {785.67}	547.22	99.7
		468	4L KODINAR - VERAVAL (PACKAGE VI) FROM KM. 222.400 TO KM. 230.00 (KODINAR BYPASS) OF NH-8E (NH 51 NE (NHAI) (N24001827)	3-2022	3/2023 (N.A.) {11/2024}	162.73 (162.73) {162.73}	131.79	95.3
		469	UPGRADATION AND STRENGTHENING TO 2 LANE PS FROM KM 95/500 TO KM 129/775 OF NH 168 G IDAR BHILODA SA (MoRTH) (N24002014)	9-2022	12/2023 () {12/2025}	237.28 (237.28) {237.28}	0.59	0
		470	UPGRADATION TO 4L PS DIVIDED CARRIAGEWAY FROM PATAN (NEAR RAJPUR) TO GOJARIYA FROM KM 52.000 TO KM 1 (NHAI) (N24002034)	12-2021	3/2025 (N.A.) {3/2025}	1181.34 (1181) {1181.34}	414.14	61.02
		471	WIDENING TO 6L OF EXISTING 4L JETPUR - GONDAL - RAJKOT SECTION FROM KM. 117.600 TO KM. 185.00 ON NH- (NHAI) (N24002035)	9-2023	9/2025 (N.A.) {9/2025}	2070.44 (2070.44) {2070.44}	242	17.67
		472	UPGRADATION OF DHORAJI JAMKANDORNA KALAVAD SECTION OF NH 927D FROM DESIGN CHAINAGE KM 00 TO KM 58.11 (MoRTH) (N24002117)	10-2022	2/2024 () {2/2026}	246.6 (291) {291}	29.33	15
		473	UPGRADATION TO TWO LANE WITH PAVED SHULDER CONFIGURATION FROM KM 00 TO 47 OF NH 351 MAHUVA TO BADHA (MoRTH) (N24002118)	12-2022	2/2024 () {8/2025}	173.06 (173.06) {219}	0.15	0

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		474	WORK OF DEVELOPMENT AND CONSTRUCTION OF ELEVATED CORRIDOR FROM KM 38/660 TO KM 42/690 (ISCON JUNCTION) (MoRTH) (N24002182)	3-2023	3/2026 (N.A.) {3/2026}	530.2 (530.2) {530.2}	0	0
		475	WIDENING 2 LANE TO 4-LANE FROM KM 92/320 TO KM 115/320 (VAV CHOKDI-SATLASANA TO TO VRUNDAVAN CHOKDI, (MoRTH) (N24002183)	3-2022	3/2026 (N.A.) {3/2026}	151.13 (151.13) {171}	0	0
		476	FOUR LANING OF BHAVNAGAR- TALAJA SECTION OF NH-8E FROM KM. 7.090 TO KM. 53.585 (DESIGN CH FROM KM. 6. (NHAI) (N24000567)	5-2016	8/2019 (N.A.) {6/2024}	998.18 (998.18) {998.18}	802.34	100
		477	FOUR LANING OF KAGAVADAR - UNA SECTION OF NH-8E FROM KM 139.915 TO KM 180.478 (PACKAGE-IV) IN THE ST (NHAI) (N24000569)	5-2016	9/2019 () {2/2025}	723.64 (723.64) {723.64}	559.66	96
		478	FOUR LANING OF UNA TO KODINAR OF NH-8E FROM KM. 180.478 TO KM 221.610 (PACKAGE-V) IN THE STATE OF GU (NHAI) (N24000570)	5-2016	8/2019 (N.A.) {12/2024}	763.08 (763.08) {763.08}	513.35	95.91
		479	4-LANNING OF KODINAR TO VERAVAL SECTION OF NH-8E FROM KM 221.610 TO KM 263.000 (NHAI) (N24000592)	7-2016	7/2020 (N.A.) {12/2024}	829.97 (829.97) {829.97}	469.75	92.54
		480	SIX LANNING FROM KM. 401.200 TO 494.410 OF NH-8 ON HYBRID ANNUITY MODE UNDER NHDP-V(PKG VI)REG. (NHAI) (N24000649)	1-2017	12/2020 () {6/2025}	1251.11 (1527.75) {1527.75}	684.13	83.84

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		481	CONSTRUCTION OF EIGHT LANE VADODARA KIM EXPRESSWAY FROM KM 254.430 TO KM 279.000 (KIM TO ANKLESHWAR (NHAI) (N24000834)	3-2018	10/2021 () {9/2024}	1161.39 (1738.03) {1404}	510.21	66.23
		482	CONSTRUCTION OF MISSING LINKS (SINGLE LANE) IN LAKHPAT GADULI HAJIPUR ODMA KHAVDA DHOLAVIRA MAUVANA (MoRTH) (N24000925)	10-2018	11/2020 () {9/2024}	400.76 (394.44) {394.44}	287.39	87
		483	CONSTRUCTION OF ROB WITH APPROACHES IN LIEU OF L C NO 165 OF AHMEDABAD PALANPUR BETWEEN RAILWAY STAT (MoRTH) (N24001427)	6-2020	4/2023 () {9/2024}	166.21 (166.21) {166.21}	98.65	93
		484	CONSTRUCTION OF FOUR LANE EXPRESSWAY FROM START OF SARDAR PATEL RING ROAD TO SINDHREJ VILLAGE (CH. 0 (NHAI) (N24001443)	5-2020	3/2024 () {1/2025}	690.3 (929.95) {929.95}	1193.08	86.4
		485	CONSTRUCTION OF FOUR LANE EXPRESSWAY FROM START OF SINDHREJ VILLAGE (CH. 22.00 TO CH. 48.52) SECTION (NHAI) (N24001444)	5-2020	1/2024 () {1/2025}	882 (882) {882}	1256.69	93.05
		486	CONSTRUCTION OF FOUR LANE EXPRESSWAY FROM START OF VEJALLKA VILLAGE TO START OF DSIR ZONE OF AHMEDAB (NHAI) (N24001445)	5-2020	7/2023 () {1/2025}	691.52 (903.85) {903.85}	909.8	93.05
		487	CONSTRUCTION OF FOUR LANE EXPRESSWAY FROM START OF DSIR ZONE OF AHMEDABAD DISTRICT TO ADHELAI VILLAG (NHAI) (N24001446)	5-2020	12/2023 () {1/2025}	894 (1210.06) {1210.06}	1025.93	88.84

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		488	DELHI VADODARA GREENFIELD ALIGNMENT SECTION OF NH 148N PACKAGE 26 (NHAI) (N24001515)	9-2020	2/2024 (N.A.) {3/2025}	1542.02 (1542.02) {1542.02}	922.05	65
		489	DELHI VADODARA GREENFIELD ALIGNMENT SECTION OF NH 148N PACKAGE 27 (NHAI) (N24001516)	9-2020	2/2024 () {8/2024}	1185.69 (1185.69) {1185.69}	913.86	87.51
		490	DELHI VADODARA GREENFIELD ALIGNMENT SECTION OF NH 148N PACKAGE 30 (NHAI) (N24001518)	11-2019	9/2023 (N.A.) {3/2025}	1669.56 (1669.56) {1669.56}	987.91	90.76
		491	DELHI VADODARA GREENFIELD ALIGNMENT SECTION OF NH 148N PACKAGE 28 (NHAI) (N24001519)	9-2020	11/2023 (N.A.) {9/2024}	1198.55 (1198.55) {1198.55}	869.6	94.54
		492	DELHI VADODARA GREENFIELD ALIGNMENT SECTION OF NH 148N PACKAGE 31 (NHAI) (N24001520)	11-2019	5/2024 (N.A.) {3/2025}	1604.06 (1604.06) {1604.06}	1223.47	95.73
	URBAN DEVELOPMENT	493	AHMEDABAD METRO RAIL PROJECT PHASE I (AMR) (N28000122)	11-2014	12/2018 (N.A.) {5/2025}	10773 (10773) {12924.55}	12384.48	99.82
		494	AHMEDABAD METRO RAIL PROJECT PHASE II (AMR) (N28000137)	3-2019	3/2024 (N.A.) {6/2025}	5384.17 (5384.17) {5384.17}	3680.8	78.33
		495	SURAT METRO RAIL PROJECT (AMR) (N28000138)	3-2019	3/2024 (N.A.) {10/2025}	12020.32 (12020.32) {12020.32}	5901.7	57.2

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
HARYANA	HEALTH AND FAMILY WELFARE	496	ALL INDIA INSTITUTE OF MEDICAL SCIENCES AT MANETHI, HARYANA. (HITES) (N21000032)	3-2019	3/2023 () {3/2026}	1294.34 (1294.34) {1294.34}	142.76	6.18
	HOME AFFAIRS	497	C/o separate family accommodation (Phase-I) on EPC basis for SSB at Faridabad (Haryana)" (CPWD FOR MHA) (N28000147)	1-2020	10/2023 () {3/2025}	166.98 (170.23) {170.23}	123.85	90
	PETROLEUM	498	R and D CAMPUS II AT FARIDABAD (IOCL) (N16000375)	6-2019	12/2022 () {7/2025}	2281.94 (3219.94) {3219.94}	1619.01	61.8
		499	CAPACITY EXPANSION OF PANIPAT REFINERY FROM 15 TO 25 MMTPA (IOCL) (N16000412)	2-2021	9/2024 () {12/2025}	34627 (38231) {38231}	16028.63	78.7
		500	POLY BUTADIENE RUBBER PLANT AT PANIPAT (IOCL) (N16000458)	3-2022	3/2025 (N.A.) {6/2026}	1459 (2102.79) {2102.79}	635.8	51
	RAILWAYS	501	DOUBLING BETWEEN BHIWANI-DOBH BAHALI (NWR) (N22000604)	2-2023	2/2028 (N.A.) {12/2025}	471.06 (471.06) {471.06}	51.33	35
		502	DOUBLING BETWEEN REWARI- KATHUWAS (27.73 KM) (NWR) (N22000606)	2-2023	6/2027 (N.A.) {12/2025}	352.41 (352.41) {352.41}	74.51	21
	ROAD TRANSPORT AND HIGHWAYS	503	CONSTRUCTION OF GURGAON - PATAUDI - REWARI SECTION OF NH- 352W (DESIGN LENGTH 46.11 KM) AS FEEDER ROU (NHAI) (N24001774)	12-2020	11/2023 (N.A.) {6/2024}	1524.03 (1524.03) {1524.03}	1092.82	61.25

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		504	CONSTRUCTION OF PROPOSED REWARI BYPASS (DESIGN LENGTH 14.4 KM) NH-11 AS A FEEDER ROUTE IN THE STATE (NHAI) (N24001775)	2-2020	1/2023 () {12/2024}	808.31 (808.31) {958}	850.44	99.78
		505	DWARKA EXPRESSWAY PKG-III (DELHI/HR BORDER TO START OF ROB GURUGRAM) (NHAI) (N24001780)	1-2018	11/2020 () {3/2024}	2228 (2228) {2228}	1411.27	100
		506	CONSTRUCTION OF 8LANE EXPRESSWAY NE4 STARTING BEFORE KMP EXPRESSWAY AND ENDS AT CH. 47+000 NEAR KHAN (NHAI) (N24001783)	11-2018	9/2021 (N.A.) {1/2025}	2252.75 (2252.75) {2252.75}	1223.07	99.95
		507	CONSTRUCTION OF EIGHT LANE EXPRESSWAY STARTING AT CH. 47+000 NEAR KHANPUR GHATI AND ENDS AT HARYANA (NHAI) (N24001784)	11-2018	9/2021 (N.A.) {10/2024}	1935.61 (1935.61) {1935.61}	856.41	100
		508	UPGRADATION OF EXISTING 4 LANE ISMAILABAD-AMBALA SECTION (KM. 0+000 TO KM 42+500) (PART OF AMBALA-KO (NHAI) (N24002037)	1-2023	12/2025 (N.A.) {12/2025}	609.32 (609) {609}	120.39	30.3
		509	CONSTRUCTION OF 6-LANE GREENFIELD KARNAL RING ROAD STARTING FROM NH-44 NEAR VILLAGE SHAMGARH (DESIGN (NHAI) (N24002038)	11-2022	8/2025 (N.A.) {8/2025}	1691.45 (1998) {1998}	591.02	42
		510	CONSTRUCTION OF 6-LANE GREENFIELD AMBALA RING ROAD STARTING FROM JUNCTION WITH SHAMLI-AMBALA SECTION (NHAI) (N24002039)	2-2023	10/2025 (N.A.) {10/2025}	1088.64 (1178) {1178}	356.69	39

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		511	DEVELOPMENT OF SIX-LANE ACCESS CONTROLLED HIGHWAY FROM RANIPUR BARSII (SAHARANPUR DISTRICT) TO ADHOYA (NHAI) (N24002040)	4-2022	5/2025 (N.A.) {5/2028}	1554.21 (1554.21) {1554.21}	447.15	43.5
		512	DEVELOPMENT OF SIX-LANE ACCESS CONTROLLED HIGHWAY FROM ADHOYA MUSALMANA (AMBALA DISTRICT) TO SADOPUR (NHAI) (N24002041)	4-2022	5/2025 (N.A.) {5/2025}	1491.71 (1491.71) {1491.71}	657.76	42.5
		513	CONSTRUCTION OF 4-LANING OF BHIWANI HANSI ROAD SECTION OF NH 148B (DESIGN LENGTH 42.934 KM) UNDER BH (NHAI) (N24002042)	11-2022	12/2025 (N.A.) {12/2025}	1322.13 (1322.13) {1322.13}	271.85	61.02
		514	CONSTRUCTION OF 4-LANE GREENFIELD JALBEHRA - SHAHBAD SECTION OF NH ? 152G FROM KM 0+000 TO KM 22+850 (NHAI) (N24002043)	3-2022	6/2025 (N.A.) {6/2025}	927.22 (927.22) {927.22}	389.4	60.03
		515	4L AMBALA - KALAAMB FROM KM. - 0.800 TO KM. 33.015 OF OLD NH-72 (NHAI) (N24002044)	6-2023	6/2025 (N.A.) {6/2025}	629.16 (629.16) {629.16}	152	73
		516	6L ACCESS CONTROLLED HIGHWAY FROM JN WITH JAIPUR PUSHTA ROAD TO JN WITH SECTOR 62/65 DIVIDING ROAD (NHAI) (N24002047)	5-2020	8/2023 (N.A.) {10/2024}	1328.07 (2346) {2346}	1087.16	100
		517	CONSTRUCTION OF GREENFIELD CONNECTIVITY TO JEWAR INTERNATIONAL AIRPORT FROM DND FARIDABAD BALLABHGAR (NHAI) (N24002048)	7-2022	6/2025 (N.A.) {6/2025}	2414.67 (2898) {2898}	1107.91	34.2

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		518	CONSTRUCTION OF 8 LANE DWARKA EXPRESSWAY (NH-248BB PACKAGE IV FROM RAIL OVER BRIDGE (ROB) TILL END P (NHAI) (N24000835)	3-2018	12/2020 () {3/2024}	1484.3 (1484.3) {2182.41}	1237.02	100
		519	CONSTRUCTION OF 4-LANE NH-344P-PACKAGE-4 (FROM KM 0+000 TO KM 29+600, 29.6KM), STARTING FROM BAWANA (NHAI) (N24001532)	11-2021	11/2023 () {8/2024}	694 (1918) {1500}	1682.82	100
		520	CONSTRUCTION OF 4-LANE GREEN FIELD DELHI-AMRITSAR-KATRA EXPRESSWAY (NE-05) FROM JUSSUR KHERI ON KMP (NHAI) (N24001533)	11-2020	12/2023 (N.A.) {1/2025}	1690.23 (1690.23) {2010.17}	1311.87	96.15
		521	CONSTRUCTION OF FOUR-LANE GREENFIELD DELHI-AMRITSAR-KATRA EXPRESSWAY FROM JUNCTION WITH ROHTAK-PANIP (NHAI) (N24001534)	12-2020	1/2024 () {12/2024}	1334.04 (1334.04) {1334}	974.53	97.31
		522	4-LANING OF GOHANA-SONIPAT (PKG-2) SECTION FROM KM 40.601 TO KM 78.837 (LENGTH = 38.236KM) OF NH-352 (NHAI) (N24001535)	7-2020	7/2022 () {1/2025}	899 (1882.46) {1882.46}	1123.98	92.11
		523	FOUR LANING OF JIND GOHANA GREENFIELD ALIGNMENT PACKAGE 1 IN THE STATE OF HARYANA UNDER HYBRID ANNUI (NHAI) (N24001536)	7-2020	7/2022 (N.A.) {1/2025}	817 (1605) {1605}	1025.56	98.9
		524	CONSTRUCTION OF FOUR LANE GREENFIELD PROJECT OF DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-III) F (NHAI) (N24001633)	12-2020	12/2023 () {12/2024}	1430.88 (1430.88) {1430.88}	1120.5	98.5

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		525	CONSTRUCTION OF FOUR LANE GREENFIELD PROJECT OF DELHI- AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-IV) FRO (NHAI) (N24001634)	1-2021	12/2023 () {12/2024}	1306.95 (1306.95) {1306.95}	942.57	98.5
		526	4 LANING OF JAGADHRI TAJEWALA ROAD SECTION OF NH 907 (OLD NH 73A) UNDER NH(O) (PKG 1) IN THE STATE O (NHAI) (N24001635)	3-2022	2/2025 (N.A.) {2/2025}	1269.5 (1269.5) {1269.5}	203	48
		527	SIX LANNING OF MANDI DABWALI (PUNJAB/HARYANA BORDER)- CHAUTALA ROAD SECTION FROM PROPOSED MANDI DABW (NHAI) (N24001672)	1-2021	1/2024 () {9/2024}	864.27 (864) {864.27}	787.78	99.95
		528	4- LANING OF ROHTAK-JIND SECTION FROM KM. 307+000 TO KM. 347+800 OF NH-71 AND CONNECTING LINK FROM K (NHAI) (N24001673)	3-2020	3/2023 () {1/2025}	510.97 (510.97) {510.97}	529	88.5
<u>HIMACHAL PRADESH</u>	<u>DEPARTMENT OF HIGHER EDUCATION</u>	529	ESTABLISHMENT OF PERMANENT CAMPUS PHASE 1 OF IIM SIRMAUR (CPWD EDUCATION) (N42000008)	9-2018	6/2022 () {6/2025}	392.51 (392.51) {446.43}	303.62	89.5
		530	CONSTRUCTION OF PERMANENT CAMPUSES OF CENTRAL UNIVERSITY OF HIMACHAL PRADESH AT DEHRA AND DHARAMSHAL (CPWD) (N42000011)	3-2021	11/2024 () {7/2025}	512.37 (300.45) {300.45}	107.22	59
	<u>HEALTH AND FAMILY WELFARE</u>	531	CONSTRUCTION OF 300 BEDDED HOSPITAL AND TEACHING BLOCK IN DR YS PARMAR GMC AT NAHAN HIMACHAL PRADESH (CPWD FOR HEALTH) (N28000127)	12-2018	6/2021 () {2/2027}	260 (371.78) {371.78}	46.36	7

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
	<u>POWER</u>	532	PARBATI HEP (4X200 MW) (NHPC) II (NHPC) (180100210)	9-2002	9/2009 (N.A.) {3/2025}	3919.59 (3919.59) {12475}	12035.41	98.46
		533	LUHRI HYDROELECTRIC PROJECT (STAGE1) (SJVN) (N18000279)	11-2020	1/2026 (N.A.) {6/2027}	1810.56 (1810.56) {3060.71}	1653.93	51.02
		534	DHAULASIDH HYDROELECTRIC PROJECT (66 MW) (SJVN) (N18000291)	10-2020	11/2025 (N.A.) {5/2026}	687.97 (687.97) {1426}	763.95	62.94
		535	SUNNI DAM HYDRO ELECTRIC PROJECT (SJVN) (N18000344)	1-2023	4/2028 (N.A.) {4/2028}	2614.51 (2614.51) {2614.51}	865.35	27
	<u>RAILWAYS</u>	536	BHANUPALI-BILASPUR BERI NL (RVNL) (N22000273)	4-2008	12/2026 (N.A.) {3/2025}	2966.99 (2966.99) {6753.42}	5369.57	0
	<u>ROAD TRANSPORT AND HIGHWAYS</u>	537	REHABILITATION AND UPGRADING FROM 2 L TO 4 L FROM BHANGBAR(NEAR RANITAL) TO KANGRA BYPASS SECTION OF (NHAI) (N24001808)	3-2021	12/2024 () {12/2024}	1322.95 (1442.47) {1442.47}	830.63	87.96
		538	CONVERSION OF PARTIALLY EXCAVATED ESCAPE TUNNEL TO UNIDIRECTIONAL TWO LANE TUNNEL (INCLUDING CONSTRU (NHAI) (N24001809)	5-2022	3/2024 () {12/2024}	469.95 (469.95) {280}	299.33	95.68
		539	4L SUNDER NAGAR BYPASS FROM KM173.900 TO KM 179.600 OF NH-21 IN THE STATE OF HP (NHAI) (N24001810)	2-2022	6/2024 (N.A.) {6/2024}	190.6 (190.6) {163}	103.48	100

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		540	4L OF MO - SIHUNI FROM KM. 42.00 TO KM. 51.00 OF OLD NH-20 (NEW NH- 154) (PACKAGE-IB) (NHAI) (N24001811)	4-2021	6/2024 (N.A.) {3/2025}	583.93 (770) {704.3}	171.21	98.21
		541	4L OF HP/PUNJAB BO4L OF HP/PUNJAB BORDER - MO FROM KM. 11.00 TO KM. 42.00 OF OLD NH-20 (NEW NH-154) (NHAI) (N24001812)	3-2021	5/2024 (N.A.) {12/2025}	1002.11 (1361.79) {1361.79}	189.64	41.78
		542	4L OF END OF PINJORE BYPASS - BADDI - NALAGARH SECTION (KM. 4.200 TO KM. 35.370) OF NH21A (NHAI) (N24001813)	7-2021	9/2024 (N.A.) {9/2024}	1692.05 (1692.05) {1692.05}	942.14	21.6
		543	IMPROVEMENT/CONSTRUCTION OF EXISTING CLASS-5 ROAD TO NH INTERMEDIATE LANE SPECIFICATION WITH HARD SH (BRO) (N24001915)	3-2021	6/2026 (N.A.) {6/2026}	230.54 (230.54) {230.54}	20.16	20.16
		544	IMPROVEMENT/CONSTRUCTION OF EXISTING CLASS 5 ROAD TO NH INTERMEDIATE LANE SPECIFICATION WITH HARD SH (BRO) (N24001916)	3-2021	5/2026 (N.A.) {5/2026}	314.67 (314.67) {314.67}	64.12	26.26
		545	PKG NAME: 4L OF KATHLIGHAT TO SHAKRAL VILLAGE FROM KM 128.835 TO KM 146.300 OF NH- 5 (SHIMLA BYPASS (NHAI) (N24002049)	3-2022	4/2026 (N.A.) {4/2026}	1703.48 (2278) {2278}	651.98	14.5
		546	REHABILITATION AND UPGRADATION TO 4L CONFIGURATION and STRENGTHENING OF SIHUNI TO RAJOL FROM KM 51.0 (NHAI) (N24002050)	2-2022	9/2025 (N.A.) {9/2025}	696.65 (698.46) {698.46}	346.73	43.54

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		547	CONSTRUCTION OF NEW 2 LANE WITH PAVED SHOULDER OF HAMIRPUR BYPASS (PACKAGE IVA) OF NH-88 (NEW NH-103 (NHAI) (N24002051)	7-2022	10/2025 (N.A.) {10/2025}	739.39 (739.39) {739.39}	288.39	58.39
		548	REHABILITATION AND UP- GRADATION OF EXISTING ROAD TO 2L PS FROM END OF HAMIRPUR BYPASS (NEAR CHILBAHA (NHAI) (N24002052)	2-2022	4/2025 (N.A.) {4/2025}	1146.19 (1146.19) {1146.19}	893.35	56.16
		549	REHABILITATION AND UP- GRADATION TO 4L CONFIGURATION AND STRENGTHENING OF THANPURI TO PAROR SECTION F (NHAI) (N24002192)	6-2022	12/2025 (N.A.) {12/2025}	815.69 (815.69) {815.69}	337.3	13.17
		550	FOUR LANNING OF KIRATPUR NEAR CHOUK SECTION (73.20 KM TO186.50 KM) (NHAI) (N24000232)	11-2013	11/2016 (N.A.) {}	1916.79 (1916.79) {1916.79}	1660.92	0
		551	TWO LANNING WITH FORMATION OF FOUR LANE OF PROPOSED SHIMLA BYPASS (NHAI) (N24000606)	8-2016	9/2020 (N.A.) {}	1583.18 (1583.18) {1583.18}	0	0
		552	FOUR LANNING OF NERCHOWK- PANDOH BYPASS SECTION OF NH- 21(PACKAGE-I KM 190.000 TO KM 221.305) UNDER NH (NHAI) (N24000613)	9-2016	7/2020 (N.A.) {8/2024}	1273.71 (1273.71) {1478.61}	1413.88	93.08
		553	FOUR LANNING OF SOLAN- KAITHLIGHAT SECTION OF NH-22 (NOW NH-5) FROM KM 106.139 TO KM 129.050, ON EPC M (NHAI) (N24000852)	3-2018	5/2021 () {12/2024}	478.74 (478.74) {1514.46}	1349.59	83

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		554	REHABILITATION AND UPGRADATION TO 2-LANE/2-LANE WITH PAVED SHOULDERS/4-LANE CONFIGURATION OF PAONTA (MoRTH) (N24001381)	8-2020	4/2021 (N.A.) {4/2021}	272.98 (272.98) {272.98}	140.69	98.01
		555	REHABILITATION AND UPGRADATION TO 2-LANE CONFIGURATION OF HEWNA-ASHYARI SECTION (KM 25.000 TO KM 50. (MoRTH) (N24001382)	8-2020	3/2021 (N.A.) {7/2024}	242.8 (242.8) {242.8}	91.93	85.9
		556	REHABILITATION AND UPGRADATION TO INTERMEDIATE LANE CONFIGURATION OF SHRI KYARI- GUMMA SECTION (KM 75 (MoRTH) (N24001383)	8-2020	4/2021 (N.A.) {4/2021}	349.2 (349.2) {349.2}	239.34	100
		557	REHABILITATION AND UPGRADATION TO 2-LANE CONFIGURATION OF ASHYARI-SHRI KYARI SECTION (KM 50.000 TO K (MoRTH) (N24001422)	2-2021	9/2021 (N.A.) {7/2024}	345.89 (345.89) {345.89}	152.01	83.5
		558	REHABILITATION AND UPGRADATION TO 2-LANE CONFIGURATION OF HAMIRPUR-KARNOHAL SECTION (KM 141.000 TO K (MoRTH) (N24001447)	8-2020	12/2024 (N.A.) {12/2024}	371.93 (371.93) {371.93}	194.31	0
		559	REHABILITATION AND UPGRADATION TO 2-LANE CONFIGURATION OF KALWAHAN-MANDI SECTION (KM 208.950 TO KM 2 (MoRTH) (N24001470)	8-2020	4/2025 (N.A.) {4/2025}	314.32 (314.32) {314.32}	80.06	0
	URBAN DEVELOPMENT	560	CONSTRUCTION OF PERMANENT CAMPUS OF CENTRAL UNIVERSITY OF HIMACHAL PRADESH AT DEHRA AND JADRANGAL (D (CPWD) (N28000154)	4-2022	11/2024 (N.A.) {11/2024}	512.34 (512.34) {512.34}	0	0

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
JAMMU AND KASHMIR	CIVIL AVIATION	561	JAMMU - CONSTRUCTION OF NEW CIVIL ENCLAVE (AAI) (N04000107)	7-2022	6/2026 (N.A.) {6/2026}	861.37 (861.37) {861.37}	97.12	18
	DEPARTMENT OF HIGHER EDUCATION	562	CONSTRUCTION OF PERMANENT CAMPUS OF IIM JAMMU (PHASE 1) (CPWD EDUCATION) (N28000130)	3-2019	7/2022 () {1/2025}	424.93 (424.93) {500.91}	471.92	96
		563	CONSTRUCTION OF PERMANENT CAMPUS IIT JAMMU (PHASE 1C) (CPWD EDUCATION) (N28000131)	1-2018	4/2023 () {1/2025}	676 (1148.68) {1144.68}	64.75	99.5
	HEALTH AND FAMILY WELFARE	564	CONSTRUCTION OF AIIMS AT JAMMU VIJAYPUR, SAMBA JAMMU AND KASHMIR (CPWD FOR HEALTH) (N21000029)	3-2019	9/2023 () {1/2025}	1404 (1642) {1642}	1449.66	99.8
		565	C/O AIIMS AT AWANTIPORA (KASHMIR) JAMMU AND KASHMIR (CPWD FOR HEALTH) (N28000150)	3-2019	9/2025 () {11/2025}	1828 (1577) {1577}	1195.95	60.5
	PETROLEUM	566	SETTING UP A COMMON USER PETROLEUM TERMINAL AT JAMMU FOR RE-SITEMENT OF EXISTING DEPOTS OF PSU OMCS (BPCL) (N16000500)	4-2021	3/2025 (N.A.) {3/2025}	676.89 (676.89) {676.89}	439.04	58
		567	CGD PROJECT AT JAMMU DISTRICTS (IOCL) (N16000527)	3-2022	3/2032 () {9/2034}	538 (538) {538}	3.63	0.4
	POWER	568	PAKAL DUL HYDRO ELECTRIC PROJECT (1000 MW) (CVPPPL) (N18000172)	10-2014	4/2020 () {9/2026}	8112.12 (8112.12) {8112.12}	5468.49	63

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		569	KIRU HYDRO ELECTRIC PROJECT (CVPPPL) (N18000278)	3-2019	8/2024 (N.A.) {9/2026}	4287.59 (4287.59) {4287.59}	2096.52	49.8
		570	RATLE HE PROJECT (NHPC) (N18000324)	2-2021	2/2026 (N.A.) {11/2028}	5281.94 (5281.94) {5281.94}	847.67	18.07
		571	KWAR HE PROJECT (CVPPPL) (N18000363)	5-2022	11/2026 (N.A.) {12/2027}	4526.12 (4526.12) {4526.12}	821.8	18.4
	RAILWAYS	572	UDHAMPUR-SRINAGAR-BARAMULLA (NL),NR (NR) (220100133)	3-1995	11/2002 () {12/2024}	2500 (37012.26) {42500}	41676.68	99
	ROAD TRANSPORT AND HIGHWAYS	573	JAMMU - AKHNOOR SECTION OF NH 144A PKG-3B (NHIDCL) (N24001833)	7-2022	3/2025 (N.A.) {3/2025}	198.28 (198.28) {198.28}	72.17	60.7
		574	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHAINAGE KM 102 TO KM 13 (BRO) (N24001897)	3-2021	7/2024 () {3/2024}	642.24 (642.24) {642.24}	498.8	95
		575	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHAINAGE KM 30.000 TO K (BRO) (N24001898)	7-2020	11/2024 (N.A.) {11/2024}	272.49 (272.49) {272.49}	180.48	87.24
		576	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHAINAGE KM 134.95 TO KM (BRO) (N24001899)	2-2021	7/2024 (N.A.) {3/2025}	395.25 (395.25) {395.25}	211.75	64

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		577	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHAINAGE KM 49.150 TO KM (BRO) (N24001900)	3-2020	8/2024 (N.A.) {3/2025}	796.97 (796.97) {796.97}	468.35	79
		578	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHAINAGE KM 64.535 TO K (BRO) (N24001901)	3-2020	9/2023 (N.A.) {3/2025}	152.93 (152.93) {152.93}	103.81	78.27
		579	CONSTRUCTION OF TWIN TUBE TUNNELS ON JAMMU KASHMIR RING ROAD (NH-244A) BETWEEN DESIGN CH. 50+600 TO (NHAI) (N24001926)	3-2023	6/2025 (N.A.) {6/2025}	939.86 (939.86) {939.86}	295.14	45.36
		580	CONSTRUCTION OF 4 LANE WITH PAVED SHOULDER FROM (DESIGN CH. 14+200 TO 24+400), (DESIGN CH. 35+300 TO (BRO) (N24001998)	6-2022	8/2025 (N.A.) {8/2025}	832.46 (832.46) {823.46}	362.09	46
		581	2L NH-1 FROM KM 8.660 TO KM 33.775 (SUMBAL TO WAYUL) TO 4L DUAL CARRIAGEWAY NH STANDARD AS PART OF S (NHAI) (N24002059)	9-2022	6/2026 () {12/2026}	1183.6 (1183.6) {1183.6}	145.32	8.5
		582	DELHI AMRITSAR KATRA EXPRESSWAY (PHASE-II PKG XVIII) DEVELOPMENT AND UPGRADATION OF FOUR LANE ACCESS (NHAI) (N24002060)	3-2023	11/2025 (N.A.) {11/2025}	1107 (1107) {1107}	120.47	24
		583	4/6L ACCESS CONTROL EXPRESSWAY FROM DESIGN CHAINAGE KM 515.000 TO 528.300 (KUNJWANI TO SIDHRA SECTIO (NHAI) (N24002061)	8-2022	6/2025 (N.A.) {8/2025}	2474.47 (2474.47) {2675.93}	804.74	24.8

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		584	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM DESIGN CHAINAGE KM 162.800 TO KM (BRO) (N24002119)	10-2022	1/2026 (N.A.) {1/2026}	562.45 (562.45) {562.45}	99.06	25
		585	CONSTRUCTION OF 4 LANE WITH PAVED SHOULDER (PATTAN BYPASS) GREENFIELD BYPASS FROM EXISTING CH. KM 24 (BRO) (N24002179)	3-2023	7/2026 (N.A.) {7/2026}	980.21 (980.21) {980.21}	300.02	8
		586	REHABILITATION AND UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHAINAGE KM 166.100 TO KM (BRO) (N24002180)	9-2021	7/2026 (N.A.) {7/2026}	734.64 (734.64) {734.64}	19.6	8
		587	CONSTRUCTION OF 2 LANE WITH PAVED SHOULDERS (BARAMULLA BYPASS) GREENFIELD BYPASS FROM EXISTING CH. K (BRO) (N24002185)	3-2023	9/2026 (N.A.) {9/2026}	992.43 (992.43) {992.43}	338.33	0
		588	FOUR LANING OF RAMBAN - BANIHAL SECTION OF NH-1A (NHAI) (N24000471)	12-2015	6/2019 (N.A.) {}	2168.66 (2168.66) {2168.66}	0	0
		589	FOUR LANING OF UDHAMBUR - RAMBAN SECTION OF NH-1A (NHAI) (N24000488)	12-2015	12/2018 () {12/2024}	2136.97 (2644) {2644}	2386.04	99.5
		590	CONSTRUCTION OF STAND ALONE RING ROAD/ BYPASS AROUND JAMMU CITY IN THE STATE OF J AND K ON EPC MODE (NHAI) (N24000717)	12-2017	7/2021 () {2/2025}	1471.75 (1471.75) {1903.98}	1630.29	97.7

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		591	UP-GRADATION TO 4-LANE WITH PAVED SHOULDER OF JAMMU- AKHNOOR ROAD SECTION OF NH- 144A FROM GANESH VIHA (NHIDCL) (N24000868)	3-2018	7/2021 () {6/2025}	253.44 (253.44) {253.44}	182	80.02
		592	CONSTRUCTION, OPERATION AND MAINTENANCE OF Z-MORH TUNNEL INCLUDING APPROACHES ON NH-01 SRINAGAR-SONA (NHIDCL) (N24001253)	12-2019	12/2023 (N.A.) {7/2024}	2680.42 (2680.42) {2680.42}	2660	100
		593	CONSTRUCTION OF (I) CONNECTING ROAD FROM Z-MORH TUNNEL TO ZOJILA TUNNEL AND (II) 14.150 KM LONG BI-D (NHIDCL) (N24001256)	8-2020	9/2026 (N.A.) {9/2026}	6808.69 (6808.69) {6808.69}	3013.84	49.92
		594	UP-GRADATION TO 2-LANE WITH PAVED SHOULDER FROM KM 12.850 TO KM20.300 OF 7.450KM LENGTH ON GOHA-KHEL (NHIDCL) (N24001264)	7-2020	4/2022 () {10/2025}	228.39 (228.39) {228.39}	65.27	86.76
		595	UP-GRADATION TO 2-LANE WITH PAVED SHOULDER FROM KM 20.300 TO KM 29.030 OF 8.730 KM LENGTH ON GOHA-K (NHIDCL) (N24001266)	7-2020	4/2022 () {3/2025}	210.79 (210.79) {210.79}	67.63	87.37
		596	KHELLANI-KHANABAL PKG-1 (NHIDCL) (N24001323)	3-2021	9/2022 () {2/2025}	486.45 (486.45) {486.45}	120.08	96.22
		597	KHELLANI-KHANABAL PKG-3 (NHIDCL) (N24001341)	3-2021	12/2022 () {3/2025}	398.51 (398.51) {398.51}	76.47	91.87
		598	DONIPAWA TO ASHAJIPORA BYPASS PKG-7 (NHIDCL) (N24001342)	3-2021	12/2022 (N.A.) {7/2024}	260.4 (260.4) {260.4}	191.88	93.8

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		599	KHELLANI-KHANABAL PKG-2 (NHIDCL) (N24001394)	7-2021	2/2023 () {12/2025}	512.43 (512.43) {512.43}	65.31	49.01
		600	KHELLANI-KHANABAL PKG-4 (NHIDCL) (N24001395)	7-2021	8/2023 () {6/2026}	859.67 (859.67) {859.67}	183.02	42.16
		601	KHELLANI-KHANABAL PKG-5 (NHIDCL) (N24001396)	7-2021	2/2023 () {6/2025}	497.09 (497.09) {497.09}	156	77.19
		602	GOHA-KHELLANI PKG-3 (NHIDCL) (N24001397)	2-2021	3/2023 () {2/2025}	431.28 (431.28) {431.28}	330.04	93.61
		603	BALANCE WORKS OF FOUR LANING FROM RAMBAN KM 151.00 TO BANIHAL KM 187.00 OF NH-1A (NOW NH-44) WITH VA (NHAI) (N24001472)	9-2021	12/2023 () {10/2024}	811.19 (811.19) {811.19}	809.45	99
		604	CONSTRUCTION OF FOUR LANE RINGROAD BYPASS SRINAGAR CITY (NHAI) (N24001511)	3-2021	2/2024 () {4/2025}	2919.96 (2919.96) {2919.96}	2241.96	64
		605	FOUR LANING OF JAMMU-AKHNOOR PKG-1 (NHIDCL) (N24001543)	7-2022	1/2025 (N.A.) {4/2025}	245.34 (245.34) {245.34}	53.42	36.7
		606	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-II PKG-XVI) EXISTING JAKH (VIJAYPUR)- KUNJWANI SECTION OF NH-4 (NHAI) (N24001550)	9-2021	9/2024 () {9/2025}	1821.72 (1917.32) {1917.32}	810.73	67.8

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		607	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-II PKG-XIV) FROM JUNCTION WITH PATHANKOT- GURDASPUR ROAD (NH-5 (NHAI) (N24001551)	10-2021	9/2024 () {7/2025}	3044.02 (3044.02) {3044.02}	1361.58	56.35
		608	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-II PKG-XV) [JUNCTION WITH HIRANAGAR ROAD NEAR VILLAGE GURHA B (NHAI) (N24001552)	10-2021	9/2024 () {9/2025}	2714.95 (2714.95) {2714.95}	1523.44	70.25
		609	CORRIDOR EFFICIENCY IMPROVEMENT INCLUDING REMOVAL OF BLACK SPOTS IN LAKHANPUR - SAMBA SECTION OF NH- (NHAI) (N24001619)	8-2022	6/2024 () {6/2025}	200.05 (200.05) {208.92}	108.22	43.06
		610	CONSTRUCTION OF TUNNELS/VIADUCTS AT IDENTIFIED SLIDING/SLIP ZONES AT KM 130.550 TO KM.130.750; KM. (NHAI) (N24001620)	9-2021	10/2023 () {5/2025}	442.14 (442.14) {442.14}	281.01	19.88
		611	4L OF KM.165.092 TO KM.171.855 (NORTH BOUND) AND FROM KM.166.895 TO KM.173.638 (SOUTH BOUND), EXCL. (NHAI) (N24001621)	7-2021	8/2024 () {6/2025}	614.48 (614.48) {614.48}	168.67	7
		612	4L TWIN TUBE TUNNEL INCLUDING APPROACHES FROM DIGDOL TO KHUNI NALLAH (NORTH BOUND CONNECTING WITH EX (NHAI) (N24001622)	7-2021	6/2024 () {6/2025}	1401.87 (1401.87) {1401.87}	615.88	0
		613	BANIHAL BYPASS (DELINKED FROM SRINAGAR - BANIHAL) FROM KM. 187.00 TO KM. 189.350 (NHAI) (N24001623)	1-2020	1/2024 () {1/2025}	336.01 (336.01) {336.01}	197.13	34

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		614	CONSTRUCTION OF EMERGENCY LANDING FACILITY FROM KM. 246.60 TO KM. 249.70 ON SRINAGAR - BANIHAL SECTI (NHAI) (N24001624)	7-2019	10/2020 () {9/2024}	157.05 (157.05) {157.05}	139.54	100
		615	4L OF TWIN TUBE TUNNEL CONFIGURATION INCLUDING APPROACHES FROM MAROG TO DIGDOL (FROM KM.154.210 TO K (NHAI) (N24001627)	7-2021	2/2025 () {2/2025}	1912.17 (1912.17) {1912.17}	72.85	0
JHARKHAND	COAL	616	CHURI BENTI UG (0.81 MTY) (CCL) (N06000083)	8-2007	3/2011 (N.A.) {10/2024}	163.51 (163.51) {163.51}	133.35	84.4
		617	RAJRAPPA RCE OCP (3.0 MTY) (CCL) (N06000087)	12-2009	3/2016 (N.A.) {3/2025}	510.85 (510.85) {510.85}	488.31	74.5
		618	MURAIIDH UG TURN-KEY PROJECT (BCCL) (N06000096)	2-2011	4/2014 (N.A.) {1/2026}	339.88 (339.88) {339.88}	190.48	70
		619	MOONIDH XV SEAM UG (BCCL) (N06000098)	8-2011	3/2019 (N.A.) {2/2026}	1230.27 (1230.27) {1230.27}	596.63	80
		620	MADHUBAND NLW WASHERY (BCCL) (N06000126)	8-2010	5/2014 (N.A.) {11/2023}	289.45 (289.45) {302}	300.01	100
		621	CHITRA EAST (RCE) OCP (ECL) (N06000169)	8-2018	3/2024 () {3/2026}	513.98 (513.98) {513.98}	218.74	51
		622	TETARIAKHAR EXPANSION OCP (CCL) (N06000186)	11-2019	3/2023 (N.A.) {3/2025}	243.52 (243.52) {243.52}	44.39	46.6

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		623	PACHWARA SOUTH COAL BLOCK (NLC) (N06000193)	7-2013	9/2028 (N.A.) {9/2028}	2242.92 (2242.9) {2242.9}	312.01	44
		624	PATHERDIH 2.5 NLW COAL WASHERY (BCCL) (N06000194)	10-2015	4/2018 (N.A.) {6/2025}	334.27 (334.27) {334.27}	127.62	43
		625	REVISED PROJECT REPORT MAGADH EXPANSION OCP (CCL) (N06000216)	8-2020	3/2028 (N.A.) {3/2028}	7254.37 (7254.37) {7254.37}	1318.42	19
		626	EXPANSION PROJECT AMRAPALI OCP (CCL) (N06000217)	8-2020	3/2028 (N.A.) {3/2028}	5136.15 (5136.15) {5136.15}	770.67	19
		627	UCE OF EPR OF NORTH URIMARI OCP (CCL) (N06000218)	7-2021	3/2026 (N.A.) {3/2026}	778.8 (778.8) {778.8}	683.42	75
		628	KOTRE BASANTPUR PACHMO OCP (CCL) (N06000237)	8-2020	3/2032 (N.A.) {3/2032}	625.4 (625.4) {625.4}	411.4	60
		629	CHANDRAGUPT OCP (CCL) (N06000238)	8-2020	3/2032 (N.A.) {3/2032}	973.5 (973.5) {973.5}	7.95	12.4
		630	SIRKA OCP (CCL) (N06000239)	5-2020	3/2025 (N.A.) {3/2025}	222.82 (222.82) {222.82}	139.31	60
		631	JHARKHAND LAIYO OCP (CCL) (N06000240)	8-2020	3/2031 (N.A.) {3/2031}	764.57 (764.57) {764.57}	145.8	20

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		632	EPR TAPIN SOUTH OCP (CCL) (N06000241)	11-2020	3/2025 (N.A.) {3/2025}	230.41 (230.41) {230.41}	18.14	18.3
		633	EPR PUNDI OCP (CCL) (N06000242)	11-2020	3/2027 (N.A.) {3/2027}	713.35 (713.35) {713.35}	236.57	39
		634	EPR ROHINI KARKATA OCP (CCL) (N06000243)	1-2021	3/2028 (N.A.) {3/2028}	1020.42 (1020.42) {1020.42}	82.92	11.7
		635	EXPANSION OF KONAR OCP (CCL) (N06000245)	1-2022	3/2032 (N.A.) {3/2032}	799.34 (799.34) {799.34}	390.37	32
		636	EXPANSION OF KARO OCP (CCL) (N06000246)	1-2022	3/2026 (N.A.) {3/2026}	908.47 (908.47) {908.47}	145.93	17.2
		637	EXPANSION OF ASHOK OCP (CCL) (N06000247)	5-2021	3/2028 (N.A.) {3/2028}	2898.28 (2898.28) {2898.28}	175.01	12.1
		638	AMALGAMATED NTST KUJAMA OCP 8.5 MTY (BCCL) (N06000273)	1-2023	3/2030 (N.A.) {3/2030}	4011.85 (4011.85) {4011.85}	389.65	24.2
		639	HURA C OC (ECL) (N06000275)	8-2022	3/2029 (N.A.) {3/2029}	859.41 (859.41) {859.41}	337.9	62
		640	CHUPERBHITA- SIMLONG OCP (ECL) (N06000280)	12-2023	3/2033 () {3/2037}	979.08 (979.08) {979.08}	0	0

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
	DEPARTMENT OF HIGHER EDUCATION	641	2000 BOYS HOSTEL(1000 DOUBLE BEDDED ROOM) AT ISM DHANBAD (CPWD EDUCATION) (N28000067)	9-2012	3/2016 (N.A.) {3/2016}	171.86 (171.86) {171.86}	175.73	0
	PETROLEUM	642	DEVELOPMENT PLAN OF CBM - BOKARO BLOCK (ONGC) (N16000239)	12-2015	3/2023 () {3/2025}	823.27 (1137.79) {1137.79}	1058.54	83.1
		643	DEVELOPMENT OF JHARIA CBM BLOCK (PHASE-1) (ONGC) (N16000445)	11-2019	1/2024 () {3/2025}	431 (431) {431}	168.59	56.8
		644	LAYING OF NATURAL GAS PIPELINE FROM HAZARIBAGH TO RANCHI (IOCL) (N16000480)	3-2023	2/2026 (N.A.) {2/2026}	202.07 (202.07) {202.07}	46.27	36.09
		645	CGD PROJECT IN BIHAR JHARKHAND (HPCL) (N16000497)	6-2022	6/2030 (N.A.) {6/2030}	1377 (1377) {1377}	192.76	19
	POWER	646	NORTH KARANPURA STPP (3X660 MW) (NTPC) (N18000177)	2-2014	6/2019 () {3/2025}	16242.9 (16242.9) {17007}	16529.62	85
		647	PATRATU STPP-I (3X800MW) (NTPC) (N18000275)	11-2017	3/2023 (N.A.) {11/2025}	17112 (17112) {17112}	13151.45	68
		648	BADAM COAL MINING PROJECT (NTPC) (N18000367)	2-2019	10/2024 (N.A.) {6/2025}	501.79 (784) {501.79}	144.35	54
		649	KERANDARI COAL MINING PROJECT (NTPC) (N18000370)	9-2015	11/2019 () {1/2024}	1553 (1553) {2804}	85	56

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
	<u>RAILWAYS</u>	650	KODERMA-TILAIYA (NL), ECR (ECR) (220100305)	4-2002	(N.A.) {3/2025}	459.91 (1625.87) {1700}	1834.73	70
		651	BONDAMUNDA RANCHI DOUBLING (SER) (N22000396)	3-2016	3/2021 (N.A.) {6/2026}	1724.2 (3029.04) {3029.04}	2236.25	80
		652	LODHMA TO PISKA LINK LINE BY PASSING HATIA/RANCHI WITH Y CONNECTION (17.2 KM) (SER) (N22000508)	4-2018	6/2022 (N.A.) {6/2026}	428.65 (428.65) {472.5}	275.01	2
		653	DOUBLING OF PRADHANKHUNTA JN - PATHERDIH BAZAR-BHOJUDIH (ECR) (N22000529)	11-2022	11/2027 (N.A.) {11/2027}	202 (349.22) {349.22}	18.82	0
		654	KHARAGPUR-ADITYAPUR - 3RD LINE (132 KM) (RVNL) (N22000595)	12-2015	3/2025 (N.A.) {3/2025}	1116 (1116) {3270.07}	2899.45	0
		655	3RD LINE BETWEEN DHANBAD SONNAGAR (RVNL) (N22000599)	11-2016	3/2026 (N.A.) {3/2026}	8975 (8975) {7906.38}	4705.38	0
		656	GARHWA ROAD - RAIL OVER RAIL (ECR) (N22000610)	3-2017	3/2024 (N.A.) {3/2025}	262.71 (262.71) {262.71}	199.17	73
		657	GOMOH - FLYOVER FOR DOWN TRAINS (ECR) (N22000611)	1-2018	12/2025 (N.A.) {12/2025}	487.73 (487.73) {487.73}	337.91	16
	<u>ROAD TRANSPORT AND HIGHWAYS</u>	658	FOUR LANING WITH PAVED SHOULDER OF SECTION FROM KM 53.600 (GOLA ON NH-320) TO KM 81.446 (ORMANJHI ON (NHAI) (N24001854)	6-2023	6/2025 (N.A.) {6/2025}	1214.93 (1324.95) {1324.95}	650.5	56

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		659	WIDENING TO 2-LANE WITH PAVED SHOULDER FROM KM 0.00 TO 44.00 (KURU-GHAGHRA SECTION) OF NH- 143A INCLU (MoRTH) (N24001922)	2-2020	8/2023 () {12/2024}	153.01 (153.01) {153.01}	83.63	84
		660	WIDENING AND STRENGTHENING OF EXISTING PAVEEMNT TO TWO LANE WITH PAVED SHOULDERS FROM KM 116.00 TO K (MoRTH) (N24001923)	1-2022	7/2024 () {12/2024}	315.21 (315.21) {315.21}	81.74	75
		661	WIDENING AND STRENGTHENING TO TWO LANE WITH PAVED SHOULDER/TWO LANE+ PAVED SHOULDER WITH SERVICE ROA (MoRTH) (N24001924)	3-2022	8/2025 (N.A.) {8/2025}	514.22 (514.22) {514.22}	10.49	6
		662	WIDENING AND STRENGTHENING/RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDER/ TWO LANE WITH PAVED SHOUL (MoRTH) (N24001925)	3-2022	8/2025 (N.A.) {8/2025}	423.18 (423.18) {423.18}	0.11	0
		663	FOUR LANING OF KHAJURI TO WYNDHAMGANJ FROM KM 219.600 TO KM 260.483 ON NH-75 PKG SEC-V ON HAM (NHAI) (N24002053)	4-2022	9/2025 (N.A.) {9/2025}	1232 (1343) {1400}	426.45	60.1
		664	FOUR LANING OF BHOGU TO SANKHA FROM KM 147.450 TO KM 196.870 ON NH-75 PKG SEC-III (NHAI) (N24002054)	10-2022	11/2025 (N.A.) {11/2025}	1390.77 (1391) {1600}	282.05	58.35
		665	FOUR LANING OF BASUKINATH- DEOGHAR SECTION OF NH-114A FROM KM 85.081 TO KM 130.240 UNDER NHDP PHASE-I (NHAI) (N24002055)	3-2023	12/2025 (N.A.) {12/2025}	1444.94 (1444.94) {1444.94}	0	0

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		666	BHARATMALA PARIYOJANA OF BOKARO JAINA MORE - GOLA SECTION OF NH-320 FROM KM. 21.110 TO KM. 53.600 IN (NHAI) (N24002056)	6-2020	6/2025 (N.A.) {6/2025}	964.64 (964.64) {964.64}	362.33	36.61
		667	FOUR LANING OF MEHGAMA HANSDIHA SECTION OF NH-33 FROM EXISTING KM 41.900 TO 93.000 IN THE STATE OF J (NHAI) (N24002057)	12-2022	5/2025 (N.A.) {5/2025}	1443.77 (1443.77) {1443.77}	0	0
		668	FOUR LANING OF BARHI - KODERMA SECTION OF NH - 31 (NHAI) (N24000725)	1-2018	11/2021 () {10/2024}	273.46 (273.46) {276.17}	255.63	98
		669	SIX LANING OF BIHAR - JHARKHAND BORDER (CHORDAHA) TO GORHAR SECTION (NHAI) (N24000726)	1-2018	11/2021 () {6/2025}	1155.16 (1155.16) {950.49}	629.74	69
		670	4-LANING OF LOHA - WARANGA SECTION OF NH-361 FROM KM. 187.800 TO KM. 244.369 (DESIGN LENGTH 56.569 K (NHAI) (N24000854)	3-2018	3/2021 () {12/2024}	1005.08 (1073.1) {1073.1}	699.05	81
		671	WIDENING TO 2 LANE WITH PAVED SHOULDERS AND GEOMETRIC IMPROVEMENT OF NH-114A FROM KM 141 TO KM 184 I (MoRTH) (N24001216)	12-2016	9/2021 () {12/2024}	196 (196) {196}	164.21	90
		672	HARIHARGANJ TO PARWA MODE SECTION FROM KM 23.284 TO KM 57.049 OF NH-98 (NHAI) (N24001589)	9-2020	3/2024 () {4/2025}	755.26 (755.26) {1039}	552.68	83.3
		673	4L FROM KM 196.87 (SANKHA) TO KM 219.6 (KHAJURI) ON NH-75 [REHLA / GARHWA BYPASS] (NHAI) (N24001590)	9-2020	10/2023 () {1/2025}	748.99 (748.99) {903}	817.42	99.99

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		674	ELEVATED CORRIDOR IN RANCHI CITY FROM KM 0.00 TO KM 3.260 OF NH-75 INCLUDING DOWN RAMP ON NH-23 FROM (NHAI) (N24001594)	2-2022	1/2025 (N.A.) {1/2025}	534.73 (534.73) {534.73}	95.31	78
		675	4L OF PALMA TO GUMLA SECTION OF NH23 FROM KM. 26.00 TO KM. 89.170 ON HAM MODE IN THE STATE OF JHARKH (NHAI) (N24001595)	8-2020	3/2024 () {1/2025}	1034 (1785.18) {1785.18}	41.5	91.15
		676	4L OF MIRZA CHAUKI TO FARKKA SECTION OF NH80 FROM KM 215.00 TO KM 260.00 ON HAM MODE IN THE STATE OF (NHAI) (N24001596)	11-2021	7/2023 () {6/2025}	1302.72 (1504.8) {1504.8}	837.23	67.31
		677	BALANCE WORK OF RANCHI-MAHULIA SECTION OF NH-33 FROM KM 113.730 (VIKAS) TO KM 140.000 (RAMPUR) (PKG- (NHAI) (N24001597)	1-2019	12/2020 () {7/2024}	466.55 (518) {466.55}	460	100
	STEEL	678	NEW SINTER PLANT AT BOKARO STEEL PLANT (SAIL) (N12000095)	3-2015	10/2017 () {11/2026}	1034.01 (1752.3) {1752.3}	872.03	51.75
		679	REVAMPING OF OLD SUB SYSTEM OF BLAST FURNACE 3 AT BOKARO STEEL PLANT (SAIL) (N12000129)	9-2023	7/2025 (N.A.) {7/2025}	513.82 (513.82) {513.82}	87.73	55
		680	REBUILDING OF COKE OVEN BATTERY NO.6 OF BOKARO STEEL PLANT (SAIL) (N12000133)	11-2023	11/2026 (N.A.) {11/2026}	627.31 (627.31) {627.31}	67.5	28
		681	REPLACEMENT OF REMAINING 04 NOS. OF BATTERY CYCLONES WITH 04 NOS. OF ESPS IN SINTER PLANT-1 AT BSL (SAIL) (N12000135)	3-2024	6/2026 (N.A.) {6/2026}	260.37 (260.37) {260.37}	0	4.5

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
KARNATAKA	CIVIL AVIATION	682	BELAGAVI AIRPORT- EXPANSION OF TERMINAL BUILDING AND ASSOCIATED WORKS (AAI) (N04000105)	6-2023	2/2026 (N.A.) {2/2026}	322.45 (322.45) {322.45}	60.04	26
		683	HUBBALI AIRPORT - CONSTRUCTION OF NEW DOMESTIC TERMINAL BUILDING AND MISCELLANEOUS WORKS (AAI) (N04000108)	6-2023	2/2026 (N.A.) {1/2026}	320.47 (320.47) {320.47}	28.25	20
	DEPARTMENT OF HIGHER EDUCATION	684	CONSTRUCTION OF PERMANENT CAMPUS FOR INDIAN INSTITUTE OF TECHNOLOGY, DHARWAD (PHASE 1A) (CPWD EDUCATION) (N42000006)	7-2019	3/2022 (N.A.) {3/2023}	851 (851) {851}	888.66	0
		685	ADDITIONAL INFRASTRUCTURE AT IISC BANGALORE SH RCC MONOLITHIC FOR MEN WOMEN HOSTEL (CPWD) (N42000010)	8-2021	2/2024 () {11/2024}	316.25 (316.25) {316.25}	333.42	94
	PETROLEUM	686	CONSTRUCTION OF 80000MT LPG CAVERN AT MANGALORE (HPCL) (N16000369)	12-2018	12/2022 () {3/2025}	854 (854) {854}	654.47	93.2
		687	REVAMPING, AUGMENTATION OF FACILITIES AT EXISTING PORT TERMINAL AT MANGALORE (IOCL) (N16000437)	1-2022	7/2025 () {12/2025}	463 (500.62) {500.62}	195.84	59.7
		688	POWER SYSTEM UPGRADATION PROJECT (MANGALORE REFIN) (N16000509)	10-2023	2/2026 (N.A.) {2/2026}	385 (385) {385}	62.87	33.29

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		689	DEMO PLANT FOR PRODUCTION OF BIO-ATF (MANGALORE REFIN) (N16000536)	3-2024	3/2027 (N.A.) {3/2027}	364 (364) {364}	7.24	0.7
	POWER	690	TS FOR INTRGRATION OF RE ZONE (PHASE II) IN KOPPAL II (PHASE A and B) AND GADAG II (PHASE A) IN KARN (PGCIL) (N18000385)	12-2023	12/2025 (N.A.) {12/2025}	2889 (2889) {2889}	207	11
		691	TS FOR SOLAR ENERGY ZONE IN BIDAR (2500MW), KARNATAKA [BIDAR TRANSMISSION LTD] (PGCIL) (N18000388)	2-2024	2/2026 (N.A.) {2/2026}	2148 (2148) {2148}	224	23
	RAILWAYS	692	TUMKUR-CHITRADURGA- DAVENGERE NL (SWR) (N22000256)	4-2011	(N.A.) {6/2027}	1801.01 (1801.01) {1801.01}	488.95	12
		693	BAGALKOT-KUDACHI NL (SWR) (N22000258)	4-2010	3/2016 (N.A.) {3/2027}	986.3 (1378) {1378}	578.26	34
		694	HOSPET-HUBLI-LONDA- VASCODAGAMA DL (RVNL) (N22000297)	4-2010	3/2023 (N.A.) {12/2026}	2127 (2127) {3692.6}	3505.49	0
		695	GADAG-WADI NL (SWR) (N22000299)	4-2013	12/2018 (N.A.) {12/2027}	2841.84 (2841.84) {2841.84}	1217.38	28
		696	MARIKUPPAM - KUPPAM (SWR) (N22000308)	4-2012	3/2016 (N.A.) {12/2027}	279.54 (296.72) {296.72}	106.75	14

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		697	KADUR CHIKMAGALUR SAKLESH PUR NEW LINE (93 KM) (SWR) (N22000486)	3-1996	3/2017 (N.A.) {3/2026}	644.78 (825.31) {825.31}	620.43	66
		698	BAIYYAPPANAHALLI-HOSUR (48 KM) (NCRTC) (N22000542)	4-2019	3/2026 (N.A.) {3/2026}	375.67 (375.67) {375.67}	0	0
		699	YESHVANTHPUR-CHANNASANDRA (21.7 KM) (NCRTC) (N22000543)	4-2019	3/2026 (N.A.) {3/2026}	169.65 (169.65) {169.65}	71.75	0
		700	BELGAUM-DHARWAD VIA KITTUR (73.10 KM) (UMBRELLA WORK PB#22/2019-20/NR) (SWR) (N22000557)	9-2020	3/2026 (N.A.) {12/2027}	1590.8 (927.42) {927.42}	0.45	0
		701	HASSAN (ALUR) - BELUR (32 KM) (UMBRELLA WORK PB#23/2018-19/NR) (SWR) (N22000558)	6-2019	4/2028 (N.A.) {3/2028}	663.03 (748.85) {748.85}	0.34	1
		702	SHIMOGA-SHIKARIPURA- RANEBENNUR (UMBRELLA WORK PB#23/2018-19/NR) (SWR) (N22000559)	9-2019	12/2027 (N.A.) {12/2027}	1453.73 (994.47) {994.47}	66.29	7
		703	BANGALORE-WHITEFIELD- BANGALORE CITY- KRISHNARAJAPURAM QUADRUPLING (SWR) (N22000621)	3-2018	3/2025 (N.A.) {6/2025}	492.87 (492.87) {492.87}	184.42	46
	ROAD TRANSPORT AND HIGHWAYS	704	BALANCE WORK OF CONTRSUCTION OF TWO/FOUR LANE WITH PAVED SHOULDER FROM KM. 54.370 TO KM. 101.400 (BI (MoRTH) (N24001936)	3-2021	3/2023 () {7/2024}	344.79 (344.79) {344.79}	10	90

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		705	BALANCE WORK OF REHABILITATION AND UPGRADING TO 2LANE/2LANE WITH PAVED SHOULDER CONFIGURATION AND ST (MoRTH) (N24001937)	2-2023	2/2024 () {2/2025}	398.48 (398.48) {398.48}	5	50
		706	CONSTRUCTION OF ELEVATED CORRIDOR FROM KM. 135.650 TO 136.300 ON 63, FROM KM. 249 TO KM. 250.050 ON (MoRTH) (N24001938)	6-2021	6/2024 () {6/2025}	298 (298) {298}	10.7	52
		707	WIDENING TO 2 LANE WITH PAVED SHOULDERS FROM DESIGN KM 103.200 (EXISTING KM 103.200) TO DESIGN KM 11 (MoRTH) (N24001940)	1-2023	1/2026 () {9/2025}	166.58 (166.58) {166.58}	3.54	0
		708	WIDENING TO 4 LANE FROM KM. 133.00 TO 158.04 (DESIGN CHAINAGE KM. 130.88 TO 155.145) (SHIRUR CROSS T (MoRTH) (N24001941)	1-2023	1/2025 () {1/2025}	350.69 (350.69) {350.69}	10	56
		709	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM. 33.13 TO KM. 40.23 AND KM. 52.00 TO KM. 71.00 (EX (MoRTH) (N24001943)	9-2022	3/2024 () {1/2025}	172.98 (172.98) {172.98}	6.48	65
		710	WIDENING TO INTERMEDIATE/TWO LANE TO 2 LANE WITH PAVED SHOULDER FROM EXISTING CHANAGES KM 112.750 TO (MoRTH) (N24001944)	1-2023	6/2024 () {7/2024}	255.88 (255.88) {255.88}	60.99	78
		711	WIDENING TO 2 LANE WITH PAVED SHOULDERS FROM KM 116.800 TO 149.070(DESIGN CHANGES) ON HOSADURGA HOL (MoRTH) (N24001945)	8-2022	2/2024 () {12/2024}	170.34 (170.34) {170.34}	4.25	72

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		712	WIDENING TO 2 LANES WITH PAVED SHOULDERS FROM KM 24.400 TO 27.270, 40.500 TO 41.900, 84.300 TO 88.20 (MoRTH) (N24001946)	11-2022	11/2024 () {11/2024}	218.93 (218.93) {218.93}	10	95
		713	WIDENING TO EXISTING 2 LANE WITH PAVED SHOULDER TO 4 LANE WITH PAVED SHOULDER FROM DESIGN KM 153.00 (MoRTH) (N24001947)	2-2023	2/2025 () {2/2025}	177.94 (177.94) {177.94}	6.66	47
		714	WIDENING TO 4 LANE FROM KM 51.60 TO 76.20 (HEBRI TO PARKALA) AND FROM KM 85.20 TO 88.90 (KARAVALI JU (MoRTH) (N24001948)	10-2022	10/2024 () {12/2024}	355.72 (355.72) {355.72}	11.32	60
		715	FOUR LANING OF LEFT OVER WORKS OF HOSPET BELLARY KARNATAKA/ AP BORDER FROM KM.280.080 TO KM. 375.450 (NHAI) (N24001989)	3-2023	5/2025 (N.A.) {5/2025}	830.28 (830.28) {830.28}	484.23	57.04
		716	DEVELOPMENT OF 6 LANE ACCESS CONTROLLED GREENFIELD HIGHWAY FROM KM. 97.000 TO KM. 162.500 MARADGI S (NHAI) (N24001993)	12-2022	10/2025 (N.A.) {10/2025}	1589 (1589) {1589}	483.76	50.61
		717	4/6L OF BANGALORE - PUNE SECTION OF BYPASS CONNECTING DHARWAD - HUBLI FROM KM. 403.80 TO KM. 433.20 (NHAI) (N24001994)	5-2022	3/2023 (N.A.) {9/2025}	1135.39 (1135.39) {1135.39}	256.52	48.64
		718	BALANCE WORK OF CONSTRUCTION OF TWO/FOUR LANE WITH PAVED SHOULDER FROM KM 422.000 TO 523.600 (CHITR (MoRTH) (N24002011)	12-2021	6/2024 () {12/2024}	516.96 (516.96) {516.96}	19.93	70

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		719	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 40.00 TO KM 75.00 (EXISTING CHAINAGES) OF MANGALOR (MoRTH) (N24002012)	3-2023	3/2025 () {3/2025}	718.52 (718.52) {718.52}	24.81	23
		720	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER FROM KM.0 TO KM. 80 ON NH 548B (VIJAYAPURA- SANKESWAR SE (MoRTH) (N24002013)	3-2021	2/2022 () {10/2024}	766.64 (766.64) {766.64}	13.55	75
		721	WIDENING TO 2 LANE WITH PAVED SHOULDERS FROM DESIGN KM 103.200 (EXISTING KM 103.200) TO DESIGN KM 11 (MoRTH) (N24002186)	3-2024	9/2025 (N.A.) {9/2025}	166.58 (166.58) {166.58}	3.62	0
		722	CONSTRUCTION OF 2 LANE WITH PAVED SHOULDER FROM KM 55.6 TO KM 90.7 (EXISTING CHAINAGES) OF NH-766C ((MoRTH) (N24002187)	2-2024	2/2026 (N.A.) {2/2026}	313.56 (313.56) {313.56}	53.65	0
		723	WIDENING TO 2L+PS FROM KM 71.00 TO 104.00 (EXISTING CHAINAGES) (SARJAPUR TO PATTADKALLU) ON BHANAPUR (MoRTH) (N24002188)	3-2024	3/2026 (N.A.) {3/2026}	445.62 (445.62) {445.62}	33.24	0
		724	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 0.00 (DESIGN CHAINAGE 0.00) TO KM 23.338 (DESIGN C (MoRTH) (N24002189)	9-2024	3/2026 (N.A.) {3/2026}	196.05 (196.05) {196.05}	2.34	0
		725	STRENGTHENING AND WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM.106.00 TO 153.00 OF NH-218 BIJAP (MoRTH) (N24000334)	3-2015	11/2015 () {8/2024}	165.67 (165.67) {165.67}	126.47	99
		726	4-LANING OF GOA/KARNATAKA BORDER-KUNDAPUR SECTION (NHAI) (N24000462)	5-2014	8/2016 () {3/2025}	1655.01 (1990.99) {1990.99}	1809.23	97.8

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		727	4-LANNING EXISTING KM 189.700 TO 237.00] HASSAN TO MARANAHALLY (NHAI) (N24000552)	3-2016	3/2019 () {6/2025}	701.4 (591.86) {701.4}	491.93	83
		728	HOSPET-BELLARY-KARNATAKA AP BORDER (NHAI) (N24000603)	8-2016	3/2019 () {5/2025}	1167.42 (1167.42) {1224.01}	877.86	82.75
		729	TWO/FOUR LANNING OF BRT TIGER RESERVE BOUNDARY TO BANGALORE SECTION OF NH- 209(EXISTING CHAINAGE FROM (NHAI) (N24000622)	9-2016	8/2019 () {12/2024}	950.69 (1487.46) {2525.02}	1844.43	99.3
		730	WIDENING TO TWO LANE WITH PAVED SHOULDER FROM KM 544.200 TO KM 594.000 OF NH-150A HOSMANE CROSS ? PA (MoRTH) (N24001156)	1-2017	9/2017 () {5/2023}	166.67 (166.67) {264.34}	192.08	100
		731	IMPROVEMENTS AND RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM KM 243.20 TO KM 290.20 OF NH (MoRTH) (N24001157)	8-2016	2/2017 () {7/2024}	175.5 (175.5) {241.6}	189.72	90
		732	RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM DS. CH. 442+180 (EX. KM 448.00) TO DS. CH.485+2 (MoRTH) (N24001158)	3-2018	6/2019 () {12/2023}	159.97 (159.97) {242.61}	113.15	100
		733	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 20.150 TO KM 40.00 OF BC ROAD KOTTIGEHARA SECTION (MoRTH) (N24001159)	1-2018	7/2018 (N.A.) {3/2022}	159.7 (159.7) {159.7}	142.88	100
		734	WIDENING TO TWO LANE WITH PAVED SHOULDER FROM KM 194.900 TO KM 243.200 OF NH-234 BANAVARA- HULIYAR (MoRTH) (N24001160)	9-2017	10/2018 () {4/2022}	191.6 (191.6) {191.6}	112.03	100

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		735	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM 24.600 TO 70.063 OF MUDIGERE TO KADUR SECTION OF NH- (MoRTH) (N24001161)	12-2017	1/2019 () {4/2022}	297.3 (297.3) {318.28}	280.25	100
		736	IMPROVEMENT AND RECONSTRUCTION TO TWO LANE WITH PAVED SHOULDERS FROM KM 489.845 (NEW KM.58.125) AN (MoRTH) (N24001162)	3-2018	10/2018 () {11/2022}	325.86 (325.86) {386.41}	356.78	100
		737	WIDENING TO 2 LANE WITH PAVED SHOULDERS FROM KM 0 TO 54 OF NH-50 UNDER EPC MODE IN THE STATE OF KARN (MoRTH) (N24001164)	10-2016	3/2017 () {7/2022}	396.96 (396.96) {396.96}	329.58	100
		738	WIDENING TO 2 LANE WITH PAVED SHOULDERS FROM KM 34.00 TO 70.900 OF NH-150 UNDER EPC MODE IN THE STAT (MoRTH) (N24001165)	11-2016	3/2017 () {10/2021}	314.9 (314.9) {314.9}	233.95	100
		739	WIDENING TWO LANE WITH PAVED SHOULDERS FROM FROM KM.56.00 TO 106.00 OF NH-218 (218-KNT-2014- 15-775) (MoRTH) (N24001166)	3-2015	1/2016 (N.A.) {7/2024}	159.12 (159.12) {159.12}	127.72	98
		740	ESTIMATE FOR WIDENING TWO LANE TO FOUR LANE FROM FROM KM.129.00 TO 144.00 OF NH-63 ANKOLA-GOOTY SECT (MoRTH) (N24001168)	5-2018	5/2018 () {12/2023}	171.6 (171.6) {171.6}	134.81	100
		741	WIDENING TO TWO LANE WITH PAVED SHOULDER FROM KM 4.40 TO KM 56.00 OF NH-218 BIJAPURA-HUBLI SECTION U (MoRTH) (N24001172)	1-2017	8/2017 (N.A.) {6/2022}	291.49 (291.49) {291.49}	238.77	100

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		742	CONSTRUCTION OF MAJOR BRIDGE AT KM 180.865 ACROSS RIVER KRISHNA ON NH-167 HAGARI ? JADERCELA SECTION (MoRTH) (N24001173)	2-2017	5/2019 (N.A.) {10/2025}	157.32 (188) {187.61}	62.31	60
		743	WIDENING TO 2-LANE WITH PAVED SHOULDER FROM KM. 544.20 TO 594.00 (HOSAMANE CROSS TO PANDAVAPURA) SECT (MoRTH) (N24001387)	1-2017	9/2017 () {5/2023}	264.34 (264.34) {264.34}	201.07	100
		744	CONSTRUCTION OF MAJOR BRIDGE ACROSS SHARAVATHI BACKWATERS AND APPROCHES BETWEEN AMBARGODU AND KALASA (MoRTH) (N24001388)	3-2019	12/2019 () {11/2024}	423.15 (423.15) {423.15}	284.58	82
		745	4L OF ADDAHOLE TO BANTWAL CROSS SECTION INCLUDING FLYOVER AT KALLADKA TOWN (NHAI) (N24001425)	3-2021	11/2021 () {6/2025}	1100.88 (1713.98) {1713.98}	988.81	69
		746	4L OF ADDAHOLE TO BANTWAL CROSS SECTION (NHAI) (N24001426)	3-2021	10/2021 () {3/2025}	317.9 (576.32) {576.32}	343.53	95.2
		747	6L FROM SANKESHWAR BYPASS TO MH KNT BORDER FROM KM. 555.017 TO KM. 592.853 OF NH-48 (PKG II) (NHAI) (N24001598)	1-2022	4/2025 () {4/2025}	1388.7 (1388.7) {1388.7}	367.36	55.6
		748	BELAKERI PORT TO KUMTA - SIRSI ROAD FROM KM 0.00 - KM 4.265 OF BELEKERI PORT ROAD LINK RD. AND KM 4. (NHAI) (N24001599)	3-2018	12/2022 () {5/2025}	440.16 (440.16) {440.16}	310.29	61.9
		749	BANGALORE/TN BORDER TO HOSKOTE (NHAI) (N24001674)	2-2023	2/2025 (N.A.) {2/2025}	1240.6 (1240.6) {1240.6}	682.25	73.69

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		750	6L OF MH/KN BORDER (NIMBAL VILLAGE) TO KN/TS BORDER (SINGNODI VILLAGE) FROM KM. 162.5 TO KM. 203.100 (NHAI) (N24001675)	11-2022	5/2025 (N.A.) {5/2025}	1732.73 (1732.73) {1732.73}	540.35	95.72
		751	6L OF MH/KN BORDER (NIMBAL VILLAGE) TO KN/TS BORDER (SINGNODI VILLAGE) FROM KM. 26.000 TO KM. 97.000 (NHAI) (N24001676)	12-2022	6/2025 (N.A.) {6/2025}	2718.46 (2718.46) {2718.46}	312.9	38.73
		752	BALANCE WORK OF 2L PS FROM KM 30.800 TO 70.800 AND 2L WITH RIGID CARRIAGEWAY FROM 70.800 TO KM 84.12 (NHAI) (N24001677)	11-2022	5/2024 () {5/2024}	226.76 (226.76) {226.76}	70.45	59.25
		753	6L FROM BELGAUM TO SANKESHWAR BYPASS FROM KM 515.000 TO KM 555.017 OF NH 48 (NHAI) (N24001679)	10-2022	4/2025 () {4/2025}	1479.3 (1479.3) {1479.3}	487.65	66.15
		754	4L OF SANNUR TO BIKARNAKATTE SECTION FROM KARKALA TO MANGALORE (NHAI) (N24001680)	3-2021	10/2024 () {12/2025}	1409.68 (1633.91) {1633.91}	857.61	48.5
		755	TUMKUR - NELAMANGALA(6L) (NHAI) (N24001681)	8-2022	8/2025 () {3/2027}	2032.15 (2032.15) {2032.15}	164.69	43.8
		756	UPGRADATION 2/4 LANE NH CONNECTIVITY UNDER SAGARMALA SCHEME SH 2 HAVERI YEKAMBI SH 69 YEKAMBI KUMTA (NHAI) (N24001682)	3-2022	3/2024 () {5/2026}	294.62 (309.9) {309.9}	49.46	13.47
		757	AURAD - BIDAR KM 0.00 TO KM 45.878 (NHAI) (N24001683)	9-2021	4/2023 () {12/2024}	912.37 (912.37) {424.16}	330.84	99.1

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		758	4L OF CHANNARAYAPATNA BYPASS AND HASSAN BYPASS WITH STRUCTURES IN DEVIHALLI -HASSAN SECTION (NHAI) (N24001684)	9-2020	1/2023 () {5/2025}	688 (602.09) {688}	487.95	75.93
		759	CONSTRUCTION OF 4 LANE BANGALORE -CHENNAI EXPRESSWAY FROM KM 53.500 TO KM 71.000 SECTION OF NE-7 (BA (NHAI) (N24001685)	1-2021	1/2024 () {10/2024}	1069 (1069) {1609.42}	840.4	97.38
		760	FOUR LANING OF BANAVARA TO BETTADAHALLI SECTION FROM KM. 119+790 (DESIGN KM. 121+900) TO KM. 166+100 (NHAI) (N24001686)	3-2021	3/2023 () {1/2025}	1065.06 (1444.5) {1444.5}	170.27	91.6
		761	FOUR LANING OF BETTADAHALLI TO SRIRAMPURA SECTION FROM KM. 166+100 (DESIGN KM. 170+415) TO KM. 217+0 (NHAI) (N24001687)	10-2021	10/2023 () {6/2025}	1331.77 (2082.98) {2082.98}	353.33	70.06
		762	CONSTRUCTION OF 4 LANE BANGALORE-CHENNAI EXPRESSWAY FROM KM 0.000 TO KM 26.400 NE- 7(ALONG WITH 0.700 (NHAI) (N24001688)	10-2020	9/2023 () {12/2024}	3184 (3184) {2867.98}	1165	99.4
		763	CONSTRUCTION OF 4 LANE BANGALORE - CHENNAI EXPRESSWAY FROM KM 26.400 TO KM 53.500 SECTION OF NE-7 (M (NHAI) (N24001689)	12-2020	9/2023 () {11/2024}	1745 (1745) {1609.42}	1252.9	97.96
		764	FOUR LANING OF KARADI TO BANAVARA SECTION FROM KM. 66+540 (DESIGN KM. 65+195) TO KM. 119+790 (DESIGN (NHAI) (N24001691)	10-2019	10/2021 () {1/2025}	1225.24 (1505.85) {1505.85}	80.62	93.88

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
	URBAN DEVELOPMENT	765	BANGALORE METRO RAIL PROJECT PHASE-2 (BMRCL) (N28000058)	2-2014	2/2021 (N.A.) {3/2025}	26405.14 (26405.14) {26405.14}	20936.29	89
		766	BANGALORE METRO RAIL PROJECT LIMITED. PHASE. 2A AND 2B (BMRCL) (N28000151)	6-2021	6/2026 (N.A.) {6/2026}	14788.1 (14788.1) {14788.1}	2424.04	30
KERALA	CIVIL AVIATION	767	CALICUT AIRPORT - DEVELOPMENT OF ADDITIONAL RESA ON EITHER END ON RUNWAY 10-28 AT CALICUT AIRPORT (AAI) (N04000111)	6-2023	9/2025 (N.A.) {9/2025}	323.98 (323.98) {323.98}	11.88	4.25
	DEPARTMENT OF HIGHER EDUCATION	768	C/O PERMANENT CAMPUS OF IIT PALAKKAD PHASE IA AT PUDESSERY VILLAGE,KANJIKODE WEST, DISTRICT PALAKKA (CPWD EDUCATION) (N28000140)	7-2019	3/2021 () {11/2025}	753.63 (753.63) {753.63}	412.37	66
	HEALTH AND FAMILY WELFARE	769	C/O NEW HOSPITAL BLOCK FOR SREE CHITRA TIRUNAL INSTITUTE OF MEDICAL SCIENCE AND TECHNOLOGY (SCTIMST (CPWD FOR HEALTH) (N28000112)	9-2017	3/2020 () {11/2024}	150.29 (150.29) {162}	150.29	99.85
	PETROLEUM	770	REPLACEMENT AND EXTENSION OF JETTY PIPELINES AT KOCHI REFINERY (BPCL) (N16000508)	3-2023	3/2026 (N.A.) {3/2026}	621.87 (621.87) {621.87}	123.44	71.2
		771	SETTING UP POLYPROPYLENE UNIT AT KOCHI REFINERY (BPCL) (N16000530)	12-2023	10/2027 (N.A.) {10/2027}	4460 (4460) {4460}	77.89	6.2
	RAILWAYS	772	TRIVANDRUM-KANYAKUMARI DOUBLING (SR) (N22000399)	2-2015	() {12/2026}	1431.9 (3785.45) {3785.45}	3097.41	40

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		773	TURAVUR-AMBALAPUZHA DOUBLING (SR) (N22000400)	2-2015	(N.A.) {3/2025}	1000 (1000) {1416.49}	1.63	0
		774	ERNAKULAM-KUMBALAM - PATCH DOUBLING (7.71 KM) (SR) (N22000619)	12-2010	3/2028 () {12/2026}	600.82 (595.39) {595.39}	270.57	5
		775	KUMBALAM-THURAVUR - PATCH DOUBLING (15.59 KM) (SR) (N22000620)	12-2011	8/2023 () {12/2026}	812.85 (802.8) {802.8}	258.69	20
	ROAD TRANSPORT AND HIGHWAYS	776	WIDENING/DEVELOPMENT OF EXISTING NH-85 FROM KM 0.000 TO KM 124.636 SECTION TO 2L/@L+PS SECTION IN TH (NHAI) (N24002074)	8-2022	6/2025 (N.A.) {6/2025}	1231.74 (1231.74) {1231.74}	148.73	22.1
		777	4-LANNING OF THALSERRY -MAHE BYPASS (NHAI) (N24000704)	9-2017	5/2020 () {2/2024}	1124.11 (1573.18) {1573.18}	1522.82	100
		778	6-LANING OF KOZHIKODE BYPASS (CALICUT BYPASS) (I.E. VENGALAM JN. TO RAMANATTUKARA JN.) SECTION OF NH (NHAI) (N24000784)	2-2018	2/2023 () {4/2025}	1424.77 (2065.95) {2065.95}	779.83	82.09
		779	WIDENING TO 2 LANES WITH PAVED SHOULDERS FROM KM.87/000 TO 133/720 (NATTUKAL TO THANAU JN. IN PALAKK (MoRTH) (N24001369)	2-2017	8/2017 () {8/2024}	294.28 (296.53) {296.53}	286.8	98
		780	WIDENING TO 2-LANE WITH PAVED SHOULDERS FROM KM 119/017 TO KM 161/300 ON NH 85 (OLD NH 49) (MoRTH) (N24001370)	2-2017	9/2017 () {8/2024}	380.76 (372.87) {372.87}	347.04	100

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		781	CONSTRUCTION OF 6 LANE ELEVATED CORRIDOR ALONG WITH DEVELOPMENT OF EXISTING 4 LANE ROAD AT GROUND LE (NHAI) (N24001648)	8-2022	1/2026 (N.A.) {1/2026}	2429.52 (2429.52) {2429.52}	750.78	44.39
		782	SIX LANING OF PARAVOOR(DESIGN KM. 417+000) TO KOTTUKULANGARA(DESIGN KM. 454+500) SECTION OF NEW NH-6 (NHAI) (N24001649)	12-2021	2/2025 () {2/2025}	3273.61 (3273.61) {3273.61}	497.91	49.6
		783	SIX LANING OF KADAMBATTUKONAM TO KAZHAKKOOTTAM SECTION OF NH-66(OLD NH-47) FROM KM. 517+250 TO KM.54 (NHAI) (N24001650)	12-2021	1/2025 () {8/2025}	3635.64 (3635.64) {3635.64}	280.92	37.16
		784	SIX LANING OF THURAVOOR (DESIGN KM. 378+612) TO PARAVOOR (DESIGN KM.417+000) SECTION OF NEW NH-66 (O (NHAI) (N24001651)	9-2021	9/2024 () {9/2024}	2878.97 (2878.97) {2878.97}	356.17	28.62
		785	6L MINOR BRIDGE (PALOLI PALAM) AT KM. 203.160 and MAJOR BRIDGE (MORAD) AT KM. 204.895 AND ALLIED WOR (NHAI) (N24001652)	3-2020	6/2022 () {6/2024}	210.37 (216.94) {216.94}	198.1	100
		786	SIX LANING FROM KODUNGALLUR TO EDAPALLY SECTION OF NH 766 (OLD NH-17) FROM DESIGN CHAINAGE 397+750 ((NHAI) (N24001653)	11-2021	4/2025 (N.A.) {4/2025}	3565.82 (3565.82) {3064.11}	1910.52	49
		787	SIX LANING OF START OF KOLLAM BYPASS (KM.486+000) KADAMBATTUKONAM (KM.517+250) SECTION OF NEW NH-66 (NHAI) (N24001654)	6-2021	3/2025 () {2/2025}	2641.37 (2641.37) {2641.37}	450.72	63.88

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		788	SIX LANING FROM KAPPIRIKKAD TO THALIKULAM SECTION OF NH ? 66 (OLD NH-17) FROM DESIGN CH. 335+850 (EX. (NHAI) (N24001655)	6-2021	2/2025 (N.A.) {11/2025}	3606 (3946.56) {3946.56}	3033.98	59.28
		789	SIX LANING FROM THALIKULAM TO KODUNGALLUR SECTION OF NH ? 66 (OLD NH-17) FROM DESIGN CH.369+015 (EX. (NHAI) (N24001656)	6-2021	3/2025 (N.A.) {12/2025}	2595 (2595) {4009.57}	2917.24	52.84
		790	SIX LANING OF KOTTUKULANGARA (DESIGN KM. 454+500) TO START OF KOLLAM BYPASS (DESIGN KM. 486+000) SEC (NHAI) (N24001657)	6-2021	10/2024 () {12/2025}	2842.14 (2842.14) {2842.14}	463.03	60.55
		791	SIX LANING OF RAMANATTUKARA JUNCTION TO START OF VALANCHERY BYPASS SECTION OF NH-66 (OLD NH-17) FROM (NHAI) (N24001658)	1-2021	7/2024 () {3/2025}	4265.42 (4265.42) {4728.4}	3366.27	90.19
		792	SIX LANING FROM START OF VALANCHERY BYPASS TO KAPPIRIKKAD-SECTION OF NH-66(OLD NH-17) FROM DESIGN CH (NHAI) (N24001659)	2-2021	7/2024 () {3/2025}	3375.31 (3824.07) {3824.07}	2241.04	90.6
		793	SIX LANING OF THALIPARAMBHA-MUZHAPILANGAD SECTION FROM KM 137.900 TO KM. 170.600 OF NH-17 (NEW NH (NHAI) (N24001660)	8-2020	2/2024 () {12/2025}	2714.6 (3319.41) {2714.6}	1775.2	64.5
		794	6L OF AZHIYUR-VENGALAM FROM KM. 189.200 TO KM. 230.400 OF NH-66 (NHAI) (N24001661)	10-2020	4/2024 () {12/2025}	3219.47 (3898.46) {3896.46}	2079.5	54.02

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		795	SIX LANING OF KT/KL BORDER (THALAPPDY) TO CHENGALA SECTION OF NH17 (NEW NH-66) FROM CH. 17.200 TO CH (NHAI) (N24001662)	5-2020	5/2024 () {3/2025}	1981.07 (2627.66) {1981.07}	1397.45	82.25
		796	SIX LANING OF NEELESHWARAM TO THALIPARAMBHA SECTION FROM CH. 94+540 (EXISTING KM 96+450) TO CH. 134+ (NHAI) (N24001663)	6-2020	4/2024 () {12/2025}	3041.65 (3799.76) {3041.65}	2156.43	63.1
		797	SIX LANING OF CHENGALA TO NEELESHWARAM SECTION OF NH-17 (NEW NH-66) FROM CH. 56+200 (EXISTING KM 57+ (NHAI) (N24001664)	6-2020	4/2024 () {11/2025}	1746.45 (2377.88) {1746.45}	1125.92	64.19
	URBAN DEVELOPMENT	798	KOCHI METRO RAIL PROJECT (KMRCL) (N28000081)	7-2012	7/2017 () {9/2020}	5181.79 (5181.79) {6218.14}	6059.17	100
		799	KOCHI METRO RAIL PROJECT PHASE II FROM JLN STADIUM TO INFOPARK VIA KAKKANAD (KMRCL) (N28000158)	7-2018	11/2026 (N.A.) {11/2026}	1957.05 (1957.05) {1957.05}	2.81	0
		800	KOCHI METRO RAIL PROJECT PHASE IB SECTION FROM S N JUNCTION TO THRIPUNITHURA (KMRCL) (N28000159)	6-2019	9/2023 (N.A.) {9/2023}	355.7 (448) {448.33}	1.64	0
LADAKH	CIVIL AVIATION	801	CONSTRUCTION OF TERMINAL BUILDING AND ASSOCIATED WORKS AT LEH AIRPORT (AAI) (N04000078)	7-2018	9/2021 () {10/2025}	480.33 (480.33) {640}	398.81	62.32
	ROAD TRANSPORT AND HIGHWAYS	802	CONSTRUCTION OF REALIGNMENT BETWEEN PANDRASS- PASHKYUN (TOTAL LENGTH 27.10 KM) ON ROAD ZUZILA-KARGIL (BRO) (N24001999)	11-2021	6/2025 (N.A.) {6/2025}	426.14 (426.14) {426.14}	76.75	37

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		803	KARGIL-ZANSKR PACKAGE-1 (NHIDCL) (N24001343)	3-2021	1/2023 () {10/2025}	384.23 (384.23) {384.23}	115.95	58.53
		804	KARGIL-ZANSKR PACKAGE-2 (NHIDCL) (N24001344)	3-2021	1/2023 () {11/2025}	404.89 (404.89) {404.89}	189.56	64.36
		805	KARGIL-ZANSKR PACKAGE-3 (NHIDCL) (N24001345)	8-2020	1/2023 () {8/2025}	381.01 (381.01) {381.01}	204.54	73.97
		806	KARGIL-ZANSKR PACKAGE-8 (NHIDCL) (N24001348)	3-2021	1/2023 () {8/2025}	398.37 (398.37) {398.37}	209.68	82.11
MADHYA PRADESH	CIVIL AVIATION	807	UPGRADATION OF JABALPUR AIRPORT (AAI) (N04000087)	6-2016	6/2021 (N.A.) {7/2024}	412.24 (412.24) {412.24}	401.36	100
		808	DEVELOPMENT OF GWALIOR AIRPORT PHASE 01 (AAI) (N04000098)	10-2021	8/2023 () {8/2024}	446.12 (446.12) {446.12}	431.65	100
	COAL	809	KANCHAN OC EXPANSION (SECL) (N06000125)	12-2014	3/2021 () {3/2026}	371.04 (371.04) {371.04}	134.64	47
		810	AMADAND OPENCASE EXPANSION PROJECT (SECL) (N06000148)	3-2016	3/2021 () {3/2027}	869.44 (869.44) {869.44}	257.46	64
		811	DUDHICHUA EXPANSION OCP (10 TO 20 MTPA) (NCL) (N06000162)	11-2017	3/2022 (N.A.) {8/2024}	1255.17 (1255.17) {1398.56}	1254.21	99.92

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		812	GANDHIGRAM UG MINE (WCL) (N06000183)	8-2019	3/2026 (N.A.) {3/2026}	414.16 (414.16) {414.16}	11.75	28
		813	BLOCK-B EXPANSION OPENCAST PROJECT (NCL) (N06000184)	7-2019	3/2023 (N.A.) {3/2025}	998.71 (998.71) {998.71}	394.65	39.52
		814	NIGAHI EXPANSION OCP (15 TO 25 MTPA) (NCL) (N06000196)	11-2020	3/2025 (N.A.) {3/2025}	1729.68 (1729.68) {1729.68}	708.19	40.94
		815	RAMPUR BATURA OC (4.0 MTY) (SECL) (N06000233)	7-2019	3/2026 (N.A.) {3/2026}	1248.93 (1248.93) {1248.93}	477.65	44
		816	TAWA III UG MINE (WCL) (N06000250)	12-2021	3/2027 (N.A.) {3/2027}	324.25 (324.25) {324.25}	0.56	9
		817	AMALGAMATED DHANKASA JAMUNIA UG (1.84 MTY) (WCL) (N06000257)	9-2022	3/2027 (N.A.) {3/2027}	497.01 (497.01) {497.01}	64.13	42
		818	VISHNUPURI UG TO OC (WCL) (N06000260)	11-2022	3/2029 (N.A.) {3/2029}	227.65 (227.65) {227.65}	0	7
		819	URDHAN OC (WCL) (N06000265)	7-2022	3/2031 (N.A.) {3/2031}	228.42 (228.42) {228.42}	22.12	9
		820	SHARDA UG (WCL) (N06000266)	7-2022	3/2028 (N.A.) {3/2028}	200.16 (200.16) {200.16}	1.69	11

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
	PETROLEUM	821	ETHYLENE CRACKER PROJECT AT BINA REFINERY INCLUDING DOWNSTREAM PETROCHEMICAL PLANTS AND EXPANSION OF (BPCL) (N16000518)	5-2023	5/2028 (N.A.) {5/2028}	43367 (43367) {43367}	1112.1	8.1
	POWER	822	OMKARESHWAR FLOATING SOLAR POWER PROJECT (90 MW) (SJVN) (N18000342)	11-2022	4/2024 (N.A.) {8/2024}	646.17 (646.17) {646.17}	600.77	100
		823	SHAJAPUR 325MW SOLAR PV PROJECT (NTPC) (N18000348)	6-2022	3/2024 (N.A.) {3/2025}	1530.49 (1530.49) {1530.49}	1161.94	70
		824	TS FOR EVACUATION POWER RAJASTHAN REZ PH-IV (PART- 2:5.5GW) (JAISALMER/BARMER COMPLEX): PART-C (PGCIL) (N18000392)	8-2024	8/2026 (N.A.) {8/2026}	2708 (2708) {2708}	25	5
	RAILWAYS	825	RAMGANJMUNDI-BHOPAL (NL),WCR (WCR) (220100314)	4-2001	3/2021 () {3/2026}	424.6 (3032.46) {5125.16}	3146.14	68
		826	RATLAM-MHOW-KHANDWA-AKOLA (GC) (WR) (N22000120)	4-2008	3/2022 () {2/2027}	3503.69 (5677.8) {6203.51}	4053.25	80
		827	KATNI - SINGRAULI DOUBLING PROJECT (WCR) (N22000351)	12-2015	3/2020 () {12/2027}	1763.93 (2445.3) {4353.5}	3003.65	85
		828	KATNI-BINA 3RD LINE (263 KM) (WCR) (N22000415)	6-2016	3/2022 (N.A.) {6/2024}	2478.23 (2478.23) {2938}	1279.35	41
		829	KATNI GRADE SEPARATOR/BYE PASS (WCR) (N22000416)	8-2016	3/2022 (N.A.) {9/2024}	582.13 (582.13) {1247.64}	1180.23	75

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		830	ANUPPUR-KATNI (SECR) (N22000485)	4-2015	12/2021 () {12/2024}	1370 (1680) {2311.02}	1739.75	74
		831	NIMACH BADI SADRI NEW LINE PROJECT (WR) (N22000503)	4-2017	3/2022 (N.A.) {3/2026}	495.18 (495.18) {495.18}	214.64	15
		832	NIMACH-RATLAM (133 KM) (WR) (N22000536)	10-2021	10/2027 () {3/2025}	910 (1095.88) {1095.88}	889.47	87
		833	POWARKHEDA - JUJHARPUR - SINGLE LINE FLYOVER IN UP DIRECTION (15.89 KM) (WCR) (N22000552)	12-2016	3/2024 (N.A.) {3/2024}	199.63 (199.63) {199.63}	150	100
		834	SATNA - REWA (50 KM) (WCR) (N22000554)	11-2015	3/2026 (N.A.) {3/2026}	500 (40) {500}	1.41	80
		835	INDORE BUDNI (INDORE JABALPUR) (RVNL) (N22000601)	9-2018	9/2030 (N.A.) {9/2030}	4340 (4340) {7393.75}	1004.86	0
	ROAD TRANSPORT AND HIGHWAYS	836	INDORE - HARDA (PKG-I) [INDORE TO RAGHAV GARH FROM KM. 0.25 TO KM. 26.903] (NHAI) (N24001766)	1-2022	10/2024 (N.A.) {5/2025}	1011.29 (1011.29) {1011.29}	154.58	37.48
		837	4L OF INDORE - BOREGAON (PKG-III) [BALWARA TO DHANGAON] FROM KM. 42.260 TO KM. 82.660 OF NH347BG AND (NHAI) (N24001767)	1-2021	4/2024 (N.A.) {4/2024}	1001.69 (1001.69) {1001.69}	494.44	79.5

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		838	BALANCE WORK OF 4L OF INDORE- GUJARAT/MP BORDER FROM KM 106.210 TO KM 115.250 (START AND END POINT OF (NHAI) (N24001768)	8-2019	4/2023 (N.A.) {11/2023}	323.51 (323.51) {323.51}	51.96	100
		839	DHANGAON - BORGAON SECTION (KM 81.000 TO KM 139.000) [INDORE - EDLABAD PKG IV] (NHAI) (N24001769)	11-2018	8/2023 () {11/2024}	831 (831) {831}	1185.04	99
		840	4L OF OBEDULLGANJ - BUDNI SECTION FROM KM. 8.400 TO KM. 20.700 IN RATANPANI WILDLIFE AREA OF NH - 69 (NHAI) (N24001770)	2-2022	3/2024 () {12/2024}	417.51 (417.51) {417.51}	252.29	79.81
		841	2- LANE WITH PAVED SHOULDERS OF HINOTIYA TO MEHULWA FROM DESIGN KM 27+000 90F EXISTING SH- 19 KM 26+5 (NHAI) (N24001921)	8-2021	9/2025 (N.A.) {9/2025}	581.65 (592.03) {581.65}	169.81	29.92
		842	CONSTRUCTION OF MIHONA BYPASS, LAHAR BYPASS, DABOH BYPASS and BHANDER BYPASS (TOTAL LENGTH 20.60 KM) (MoRTH) (N24001962)	3-2022	12/2024 (N.A.) {12/2024}	179.19 (179.19) {179.19}	75.91	60
		843	UPGRADATION OF NASRULLAGANI- REHTI-BUDHNI SCCTION TO 2-LANE WITH PAVED SHOULDER FROM KM 0+150 TO KM (MoRTH) (N24001963)	12-2021	10/2024 (N.A.) {3/2025}	305.12 (305.12) {305.12}	96.88	19
		844	UPGRADATION and WIDENING OF JHARKHEDA- BERASIA - DHOLKHEDI FROM DESIGN KM 0+000 TO KM 87+900 (DESIGN (MoRTH) (N24001964)	3-2022	5/2025 (N.A.) {5/2025}	365.21 (365.21) {365.21}	161.96	64

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		845	REHABILITATION AND UPGRADATION OF KURWAI?MUNGAOLI?CHANDERI ROAD SECTION OF NH-346, FROM DESIGN CHAIN (MoRTH) (N24001965)	3-2022	2/2025 (N.A.) {2/2025}	386.49 (386.49) {386.49}	119.76	39.06
		846	BALANCE WORK FOR REHABILITATION AND UP- GRADATION OF SIDHI-SINGRAULI FROM KM 82.400 TO KM 187.993 SEC (MoRTH) (N24001966)	12-2020	4/2023 () {6/2025}	529.44 (529.44) {529.44}	191.24	54.46
		847	4L GREENFIELD RUDHI TO DESHGAON (PKG V OF BETUL- KHANDWA/DESHGAON) - N/04015/06003/MP (NHAI) (N24001967)	11-2018	10/2025 (N.A.) {10/2025}	521.21 (521.21) {521.21}	58.23	26.5
		848	REHABILITATION AND UPGRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION OF JIRAPUR- SUSNER-MP-RJ B (MoRTH) (N24002018)	1-2022	3/2025 (N.A.) {3/2025}	239.72 (232.22) {232.22}	172.7	90.28
		849	UPGRADATION OF DINDORI- SAGARTOLA-KABICHABUTRA (MP-CG BORDER) SECTION OF NH -45 FROM KM 0+00(DESIGN) (MoRTH) (N24002019)	1-2022	9/2025 (N.A.) {9/2025}	329.14 (319.09) {319.09}	145.04	46.73
		850	CONSTRUCTION OF KAITHI-PADARIA KALA BYPASS, PATNA-TAMOLI BYPASS, JASO BYPASS , NAGOD BYPASS (TOTAL L (MoRTH) (N24002020)	3-2022	10/2025 (N.A.) {10/2025}	158.36 (158) {158.36}	40.05	17
		851	BALANCE WORK OF 4L OF NAURADEHI SANCTUARY DE- SCOPED STRETCH OF HIRAN RIVER TO SINDOOR RIVER FROM KM. (NHAI) (N24002067)	1-2021	7/2023 (N.A.) {12/2024}	178.18 (178.18) {178.18}	161.64	84.39

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		852	CONSTRUCTION OF 4-LANE FROM BARELA TO MANEGAON SECTION OF NH-30 FROM DESIGN CH. 2.900 TO DESIGN CH. (NHAI) (N24002068)	12-2022	3/2025 (N.A.) {3/2025}	652.33 (652.33) {652.33}	295.54	57.04
		853	CONSTRUCTION OF ADDITIONAL 3 LANE WITH PAVED SHOULDER (DESIGN LENGTH 8.87 KM) AS REALIGNMENT OF BAKA (NHAI) (N24002069)	7-2022	12/2024 (N.A.) {12/2024}	209.29 (209.29) {209.29}	137.95	100
		854	INDORE - EDLABAD (PKG-II) [TEJAJINAGAR TO BALWARA] (NHAI) (N24002070)	1-2022	1/2025 (N.A.) {1/2025}	1162.8 (1162.8) {1162.8}	475.64	74.3
		855	CONSTRUCTION OF (I) 4-LANE HIGHWAY FROM VIDISHA TO HINOTIYA FROM KM. 0.000 TO KM. 27.000 (LENGTH=27 (NHAI) (N24002077)	9-2022	12/2025 (N.A.) {12/2025}	1000.63 (1000.63) {1000.63}	171.99	27.5
		856	FOUR LANING OF RAGHOGARH (DESIGN CH.29.300/EXISTING CH. 29.555) TO NANASA (DESIGN CH.92.971/EXISTING (NHAI) (N24002166)	3-2024	3/2026 () {3/2026}	799.2 (799.2) {799.2}	199.3	16.54
		857	BALANCE WORKS OF 4 LANE DIVIDED CARRIAGEWAY OF MISSING LINK SECTION OF NH-39 (REWA BYPASS) FROM JUNC (NHAI) (N24002200)	4-2024	4/2026 (N.A.) {4/2026}	355.36 (355.36) {355.36}	0.78	7.2
		858	BARELA-MANDLA SECTION OF NH- 12A IN MADHYA PRADESH KM 22/8 TO KM 89/6 OF NH-12A (MoRTH) (N24000378)	6-2015	(N.A.) { }	390.51 (390.51) {390.51}	0	0
		859	UMARIYA TO SHAHDOL SECTION OF NH-78 IN MADYA PRADESH KM 68/4 TO 142/200 (MoRTH) (N24000513)	3-2015	8/2017 () {6/2025}	511.83 (511.83) {511.83}	485.18	93.06

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		860	BALANCE WORK FOR FOUR LANING OF ITARSI TO BETUL SECTION OF NH69 FROM KM 63.000 TO KM 137.00 (DESIGN (NHAI) (N24000709)	12-2017	2/2020 () {12/2024}	950.27 (950.27) {786.43}	630.7	99.5
		861	2L+PS OF THIKRI ANJAD SECTION OF NH-347B (MoRTH) (N24000892)	11-2017	7/2018 (N.A.) {8/2021}	249.05 (249.05) {249.05}	221.19	100
		862	4LBERKHEDI TO GODPEHRA NH-44 (NHAI) (N24001614)	2-2022	11/2024 (N.A.) {11/2024}	524.84 (524.84) {524.84}	2194.96	35
		863	4L OF SAGAR - MOHARI FROM KM.8 TO KM.50 (PKG-I) (NHAI) (N24001615)	3-2021	4/2024 () {8/2024}	790.78 (790.78) {790.78}	1607.39	51.3
		864	2L PS OF SATNA - MAIHAR SECTION OF NH-135BG FROM KM 80.800 TO KM 120.125 (NHAI) (N24001616)	1-2021	10/2023 (N.A.) {2/2025}	428.04 (428.04) {428.04}	351.27	98.92
		865	KATNI BYPASS FROM KM. 359.50 TO KM. 378.50 (NHAI) (N24001618)	9-2019	9/2022 (N.A.) {1/2025}	194.4 (194.4) {194.4}	186.33	95.38
		866	4L OF UJJAIN TO BADNAWAR FROM KM 26.900 TO KM 96.00 OF NH-752D (NHAI) (N24001756)	10-2020	10/2024 (N.A.) {1/2025}	1352.56 (1352.56) {1480.94}	832.89	99.8
		867	4L OF SUHAGADI TO BARDIYA AMRA FROM KM. 89.200 TO KM. 135.351 OF NH-752D (PKG-III) (NHAI) (N24001758)	1-2020	10/2024 (N.A.) {2/2025}	823.05 (823.05) {823.05}	371.34	100

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		868	4L OF CHANDESARA TO KHEDAKHAJURIYA FROM KM. 0.000 TO (-) 750 AND KM 0.000 TO KM 41.400 OF NH-752D (NHAI) (N24001759)	1-2020	6/2024 () {3/2025}	909.84 (909.84) {909.84}	462.58	86.9
		869	4L OF HARDA - BETUL (PKG-II) FROM KM. 30.00 TO KM.81.00 [TEMAGAON TO CHICHOLI] (NHAI) (N24001761)	2-2023	2/2025 () {2/2025}	520.28 (520.28) {520.28}	392.21	100
		870	INDORE - HARDA (PKG-III) [NANASA TO PIDGAON SECTION FROM KM 95.000 TO KM 142.445] (NHAI) (N24001762)	10-2021	1/2024 () {12/2024}	1146.22 (1146.22) {1146.22}	557.15	85.01
		871	ADDITIONAL WORKS (2VUPS, MR-10 JUNCTION FLYOVER AND UNDERPASS) IN SIX LANE INDORE- DEWAS SECTION OF N (NHAI) (N24001765)	8-2022	7/2024 (N.A.) {5/2025}	207.77 (207.77) {207.77}	47.99	35.35
	<u>SOCIAL JUSTICE</u>	872	CENTRE FOR DISABILITY SPORTS (CPWD) (N38000001)	2-2019	3/2024 (N.A.) {3/2024}	170.99 (170.99) {170.99}	73.8	74
	<u>URBAN DEVELOPMENT</u>	873	BHOPAL METRO RAIL (MPMRCL) (N28000124)	11-2018	2/2023 () {6/2028}	6941.4 (6941.4) {6941.4}	2650.56	36.39
		874	INDORE METRO RAIL (MPMRCL) (N28000125)	11-2018	2/2023 () {12/2028}	7500.8 (7500.8) {7500.8}	3371.69	49.13
<u>MAHARASHTRA</u>	<u>CIVIL AVIATION</u>	875	CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING, RECONSTRUCTION OF OLD TERMINAL BUILDING, MODIFICAT (AAI) (N04000079)	3-2017	4/2021 (N.A.) {12/2023}	475.39 (475.39) {520}	509.02	100

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		876	EXTENSION OF RUNWAY WITH BLAST PAD, RESA, TAXIWAY, APRON, GSE AREA, ISOLATION BAY, NEW DOMESTIC TERM (AAI) (N04000096)	6-2017	12/2020 (N.A.) {4/2024}	255.68 (255.68) {270}	267.86	100
	COAL	877	AMALGAMATED YEKONA-I YEKONA-II (WCL) (N06000132)	8-2015	3/2025 (N.A.) {3/2025}	727.28 (727.28) {727.28}	530.02	86
		878	UKNI DEEP OC (WCL) (N06000179)	11-2018	3/2021 () {3/2025}	318.14 (318.14) {318.14}	163.86	91
		879	BELLORA-NAIGAON DEEP OC (WCL) (N06000180)	11-2018	3/2021 () {3/2025}	252.71 (252.71) {252.71}	222.51	100
		880	GHONSA EXPANSION DEEP OC (WCL) (N06000205)	3-2021	3/2028 (N.A.) {3/2028}	241.72 (241.72) {241.72}	9.25	6
		881	SASTI EXPANSION OC (WCL) (N06000206)	8-2020	3/2026 (N.A.) {3/2026}	371.59 (371.59) {371.59}	68.64	24
		882	DHUPTALA OC(SASTI UG TO OC) (WCL) (N06000209)	2-2019	3/2028 (N.A.) {3/2028}	720.87 (720.87) {720.87}	159.15	33
		883	ADASA UG TO OC (1.50 MTY) (WCL) (N06000219)	11-2018	3/2024 () {3/2025}	333.43 (333.43) {333.43}	208.2	78
		884	DINESH (MAKARDHOKDA-III) OC (8.0 MTY) (WCL) (N06000222)	2-2020	3/2027 (N.A.) {3/2027}	1184.33 (1184.33) {1184.33}	578.89	48

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		885	AMALGAMATED INDER-KAMPTEE DEEP OC (3.20 MTY) (WCL) (N06000226)	9-2018	3/2024 () {3/2025}	313.34 (313.34) {313.34}	116.46	87
		886	MUNGOLI NIRGUDA EXTENSION (DEEP) OC (WCL) (N06000231)	11-2020	3/2026 (N.A.) {3/2026}	826.8 (826.8) {826.8}	518.85	52
		887	SAONER UG MINE I EXPANSION (WCL) (N06000251)	1-2022	3/2028 (N.A.) {3/2028}	253.51 (253.51) {253.51}	118.34	27
		888	SINGHORI DEEP OC (WCL) (N06000252)	5-2022	3/2029 (N.A.) {3/2029}	421.84 (421.84) {421.84}	22.01	16
		889	MAKARDHOKDA I EXPANSION OC (WCL) (N06000253)	6-2022	3/2026 (N.A.) {3/2026}	497.06 (497.06) {497.06}	33.9	12
		890	BHATADI EXPANSION OC (WCL) (N06000254)	2-2020	3/2028 (N.A.) {3/2028}	729.86 (729.86) {729.86}	61.33	17
		891	NEW MAJARI UG TO OC (3.0 MTY) (WCL) (N06000255)	5-2019	3/2027 (N.A.) {3/2027}	496.38 (496.38) {496.38}	47.99	27
		892	BHANEGAON OC (1.15MTY) (WCL) (N06000256)	9-2022	3/2028 (N.A.) {3/2028}	494.6 (494.6) {494.6}	10.21	7
		893	GOKUL EXPANSION OC (WCL) (N06000264)	4-2021	3/2026 (N.A.) {3/2026}	456.95 (456.95) {456.95}	3.65	7

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		894	KOLGAON EXPANSION (DEEP) OC (WCL) (N06000267)	1-2023	3/2027 (N.A.) {3/2027}	206.19 (206.19) {206.19}	0.55	5
		895	AMALGAMATED GAURI PAUNI EXPANSION OC (WCL) (N06000271)	3-2024	3/2030 (N.A.) {3/2030}	1428.25 (1428.25) {1428.25}	52.83	17
		896	GAURI CENTRAL OCM (WCL) (N06000278)	8-2023	3/2030 (N.A.) {3/2030}	1015.07 (1015.07) {1015.07}	0	0
		897	BALLARPUR NORTHWEST OC MINE (WCL) (N06000282)	12-2022	3/2029 (N.A.) {3/2029}	360.18 (360.18) {360.18}	0	0
		898	NORTHERN EXTENSION OF MUNGOLI NIRGUDA DEEP OC (WCL) (N06000283)	6-2024	3/2029 (N.A.) {3/2029}	1184.44 (1184.44) {1184.44}	0	0
		899	AMALGAMATED GONDEGAON - GHATROHAN EXPANSION OCM (WCL) (N06000284)	9-2024	3/2029 (N.A.) {3/2029}	871.59 (871.59) {871.59}	0	0
	DEPARTMENT OF HIGHER EDUCATION	900	CONSTRUCTION OF IITB RESEARCH PARK AT IIT BOMBAY, POWAI, MUMBAI (CPWD EDUCATION) (N28000117)	1-2018	7/2020 () {2/2024}	223.37 (275) {230}	141.16	100
	HEALTH AND FAMILY WELFARE	901	500 BEDDED HOSPITAL INCLUDING 50 SUPERSPECIALITY BEDS FOR ESIC AT PUNE (CPWD) (N21000033)	7-2022	9/2025 (N.A.) {9/2025}	429.25 (429.25) {429.25}	99.08	0

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
	PETROLEUM	902	LIFE EXTENSION OF WALL PLATFORMS OF MUMBAI HIGH AND HEERA FIELDS (ONGC) (N16000213)	12-2015	4/2018 () {6/2026}	3190.69 (3375.9) {3375.9}	2962.02	87.6
		903	MUMBAI HIGH NORTH REDEVELOPMENT PHASE-IV (ONGC) (N16000358)	4-2019	3/2022 () {2/2025}	3228.8 (3976.67) {3976.67}	3957.29	99.1
		904	SETTING UP 500KTPA PROPANE DEHYDROGENATION INTEGRATED WITH POLYPROPYLENE UNIT ALONG WITH OFFSITE AND (GAIL) (N16000430)	5-2019	4/2025 () {10/2025}	8797 (11256) {11256}	5730.49	78
		905	PIPELINE REPLACEMENT PROJECT - VII (ONGC) (N16000436)	1-2022	5/2024 () {3/2025}	3183.58 (3183.58) {3645.23}	3417	99.1
		906	DEBOTTLENECKING AND AUGMENTATION OF CRYOGENIC FACILITIES AT URAN LPG IMPORT TERMINAL (BPCL) (N16000442)	4-2021	6/2024 (N.A.) {4/2025}	1164.69 (1164.69) {1164.69}	659.93	62.6
		907	EXPANSION OF CRYOGENICS GROUP BY SETTING UP NEW MANUFACTURING FACILITY (IOCL) (N16000446)	9-2021	10/2023 () {5/2024}	378 (378) {378}	120.07	39.08
		908	CONSTRUCTION OF LUBE OIL BLENDING AND FILLING PLANT AT RASAYANI (BPCL) (N16000452)	5-2022	3/2024 (N.A.) {9/2024}	423.39 (423.39) {423.39}	204.59	68

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		909	ATF PIPELINE FROM JAWAHARLAL NEHRU PORT TRUST (JNPT) TO NAVI MUMBAI INTERNATIONAL AIRPORT (NMIA) (IOCL) (N16000456)	9-2022	8/2025 (N.A.) {8/2025}	165 (165) {165}	58.87	54.64
		910	DAMAN UPSIDE DEVELOPMENT PROJECT (DUDP) IN TAPTI DAMAN BLOCK (ONGC) (N16000470)	6-2022	10/2025 (N.A.) {2/2026}	4144.41 (6406.9) {6406.9}	924.12	23.7
		911	CGD PROJECT AT BEED, JALGAON AND JALNA DISTRICTS (IOCL) (N16000487)	3-2022	3/2030 (N.A.) {9/2031}	865 (865) {865}	46.24	1.5
		912	ANDHERI RESIDENTIAL TOWERS MUMBAI (IOCL) (N16000503)	6-2017	5/2025 (N.A.) {5/2025}	281.35 (281.35) {281.35}	88.13	43.6
		913	CONSTRUCTION OF ADDITIONAL TANKAGES AND ALLIED FACILITIES AT JNPT TERMINAL (IOCL) (N16000504)	4-2022	10/2024 () {8/2026}	341.43 (341.43) {341.43}	209.95	34.7
		914	INSTALLATION OF INDEPENDENT DE- AROMATIZED SOLVENTS PRODUCTION FACILITIES AT MUMBAI REFINERY (BPCL) (N16000507)	3-2023	7/2025 (N.A.) {7/2025}	405 (405) {405}	92.72	60
		915	PART REPLACEMENT PIPELINE PROJECT (PRPP) (ONGC) (N16000515)	11-2022	5/2024 () {3/2025}	1219.48 (1219.48) {1145.1}	370.75	55
		916	POL AND LOBS INSTALLATIONS WITH RECEIPT PIPELINES AT RASAYANI (BPCL) (N16000519)	5-2023	5/2026 (N.A.) {5/2026}	2585 (2585) {2585}	266.84	43.2

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		917	MHN TCPP PGC BGC PROJECT (MTPBP) (ONGC) (N16000526)	2-2024	5/2026 (N.A.) {5/2026}	2329.45 (2329.45) {2354.23}	250	22.1
		918	PRP-VIII GROUP B (NH AND BS ASSET) (ONGC) (N16000533)	6-2024	5/2026 (N.A.) {2/2026}	2379.84 (2379.84) {2379.84}	132.7	17.7
		919	HP TDAE UNIT IN MUMBAI REFINERY (HPCL) (N16000534)	6-2024	4/2026 (N.A.) {4/2026}	240 (240) {240}	10.62	15.4
		920	INTEGRATED DEVELOPMENT OF 4 CONTRACT AREAS UNDER DSF2 (ONGC) (N16000537)	5-2023	4/2027 (N.A.) {4/2027}	6183.79 (6183.79) {6183.79}	0	2
	POWER	921	BIKANER SOLAR POWER PROJECT (SJVN) (N18000335)	4-2022	5/2024 (N.A.) {7/2025}	5491.89 (532) {5491.89}	2856.98	64
		922	TS FOR EVACUATION OF 7GW RE INJECTION AT KHAVDA PS UNDER PHASE-IV PART E4 (PGCIL) (N18000377)	11-2023	7/2025 (N.A.) {7/2025}	224 (224) {224}	0	3
	RAILWAYS	923	AHMEDNAGAR-PARLI VAJINATH(NL) CR (CR) (220100181)	2-1997	3/2021 (N.A.) {12/2025}	2271.5 (2271.5) {4909.82}	4467.79	89
		924	MUMBAI URBAN TRANSPORT PROJECT PHASE-II (MRTP) (N22000092)	4-2008	3/2014 (N.A.) {3/2014}	5300 (5300) {918.53}	7135.77	77.3
		925	WARDHA-NANDED MAHARASHTRA (CR) (N22000231)	4-2008	3/2023 (N.A.) {12/2026}	3168.29 (3168.29) {3445.48}	2850.45	47

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		926	KALYAN-KASARA 3RD LINE (CR) (N22000233)	4-2011	3/2021 (N.A.) {12/2025}	792.89 (792.89) {1432.61}	805.8	50
		927	WARDHA-SEWAGRAM NGP 3RD LINE (CR) (N22000250)	4-2012	3/2022 (N.A.) {5/2025}	540.02 (540.02) {540.02}	668.28	72
		928	WARDHA-BALHARSHAH - 3RD LINE (132 KM) (CR) (N22000356)	2-2015	3/2022 (N.A.) {8/2025}	1272.19 (1272.19) {1384.72}	1272.02	67
		929	ITARSI-NAGPUR (BAL.) - 3RD LINE (267 KM) (CR) (N22000358)	2-2015	3/2023 (N.A.) {3/2027}	2449.91 (2449.91) {2449.91}	1482.58	48
		930	PUNE-MIRAJ-LONDA (467 KM) (CR) (N22000359)	2-2015	3/2024 (N.A.) {1/2025}	3627.47 (3627) {6463.49}	4203.93	84
		931	DAUND - MANMAD (236 KM) (CR) (N22000360)	2-2016	3/2023 (N.A.) {12/2024}	1876 (1876) {2081.27}	2430.34	87
		932	MANMAD - JALGAON - 3RD LINE (160 KM) (CR) (N22000361)	2-2016	3/2022 (N.A.) {3/2025}	1035.16 (1035.16) {1552.24}	1443.13	75
		933	WARDHA - NAGPUR - 4TH LINE (76 KM) (CR) (N22000362)	2-2016	3/2023 (N.A.) {5/2025}	637.95 (637.95) {637.95}	835.31	70
		934	RAJNANDGAON - NAGPUR - 3RD LINE (SECR) (SECR) (N22000420)	9-2016	3/2023 (N.A.) {12/2025}	1908.51 (1908.51) {3544.25}	2905.15	90

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		935	MUMBAI CENTRAL VIRAR VADODARA AHMEDABAD TRAIN PROTECTION SYSTEM 500 RKM (WR) (N22000434)	3-2010	(N.A.) {3/2024}	265.88 (265.88) {311.36}	0	0
		936	WADSA-GADHCHIROLI NEW LINE (52.36 KM) (SECR) (N22000480)	6-2018	12/2021 (N.A.) {12/2026}	229 (229) {1886.05}	567.42	22
		937	PACHORA-JAMNER WITH EXTENSION UPTO MALKAPUR NG TO BG (CR) (N22000511)	8-2022	8/2027 (N.A.) {3/2029}	955 (955) {2093.82}	60.68	0
		938	SOLAPUR-TULJAPUR-OSMANABAD (UMBRELLA WORK) (CR) (N22000513)	1-2019	3/2028 (N.A.) {10/2027}	904.92 (904.92) {3295.74}	1030.94	5
		939	DHULE (BORVIHAR)-NARDANA (UMBRELLA WORK) (CR) (N22000514)	1-2019	3/2026 (N.A.) {9/2027}	492.76 (492.76) {1102.5}	151.88	5
		940	KALYAN-MURBAD VIA ULHASNAGAR (UMBRELLA WORK) (CR) (N22000515)	2-2023	3/2027 (N.A.) {3/2027}	836.12 (836.12) {836.12}	8.65	0
		941	BARAMATI - LONAND (CR) (N22000615)	2-1999	3/2027 (N.A.) {2/2026}	736.44 (736.44) {1843.9}	600.55	50
		942	MUMBAI URBAN TRANSPORT PROJECT IIIA (MRVC) (N22000627)	4-2019	3/2025 (N.A.) {12/2027}	33690 (33690) {33690}	846.83	0

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		943	NAGPUR- NAGBHIR RAILWAY LINE GAUGE CONVERSION PROJECT (MRIDC) (N22000629)	10-2019	6/2024 () {3/2025}	1400 (1400) {1400}	0	78
	ROAD TRANSPORT AND HIGHWAYS	944	FOUR LANING OF AURANGABAD- PAITHAN SECTION OF NH-752E ON EPC MODE IN THE STATE OF MAHARASHTRA . (NHAI) (N24001795)	10-2022	7/2024 (N.A.) {12/2024}	490.4 (490.4) {289}	262.55	88
		945	4L OF RAJURA-KORPANA-ADILABAD ROAD UPTO M.S. BORDER FROM KM 32.910 TO KM 89.090 OF NH-353B (NHAI) (N24001796)	3-2022	10/2024 () {4/2025}	1013.33 (1013.33) {1111.33}	355.07	62.01
		946	6L OF WAINGANGA BRIDGE - BHANDARA (INCLUDING BHANDARA BYPASS) SECTION FROM KM 485.000 TO KM 499.800 (NHAI) (N24001797)	10-2021	1/2024 (N.A.) {3/2025}	815.77 (815.77) {815.77}	659.22	93.43
		947	4L MITIGATION MEASURE STRUCTURES ON CH/MH BORDER TO WAINGANGA BRIDGE SECTION OF NH- 53 (NHAI) (N24001798)	2-2021	11/2023 (N.A.) {1/2025}	540.21 (540.21) {540.21}	433.5	98.47
		948	4L OF NAGPUR-KATOL SECTION FROM KM. 13.00 TO KM. 62.900 OF NH- 353J (NHAI) (N24001799)	2-2021	10/2023 (N.A.) {3/2025}	1166.96 (1166.96) {1251}	1042.76	80.33
		949	BAL. WORKS OF FAGNE (KM. 510.000) TO MAHARASHTRA/GUJARAT BORDER (KM. 650.794) (NHAI) (N24001804)	12-2019	9/2022 () {6/2024}	1654.07 (1654.07) {980}	835.19	91.76

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		950	4L OF RATNAGIRI - KOLHAPUR SECTION FROM KM 67.140 TO KM 112.340 OF NH-166 (PKG ? II) (NHAI) (N24001834)	5-2023	5/2025 (N.A.) {5/2025}	839 (839) {839}	412.49	45.75
		951	4L OF RATNAGIRI - KOLHAPUR SECTION FROM KM 112.340 TO KM 145.300 OF NH-166 (PKG?III) (NHAI) (N24001835)	5-2023	5/2025 (N.A.) {5/2025}	986 (986) {986}	373.7	44.1
		952	REHABILITATION AND UP- GRADATION TO 4 LANE ROAD WITH PAVED SHOULDER CONFIGURATION OF SECTION FROM UND (MoRTH) (N24001880)	3-2022	7/2025 (N.A.) {7/2025}	778.18 (778.18) {778.18}	135.78	27.35
		953	REHABILITATION AND UPGRADATION OF AMBOLI JUNCTION (DESIGN CH. 71+530) TO AJARA (DESIGN CH.100+835) SE (MoRTH) (N24001881)	6-2021	11/2024 (N.A.) {11/2024}	574 (574) {574}	574	100
		954	CONSTRUCTION OF NEW FOUR LANE BYPASS TO PARBHANI CITY (PARWA TO ASOLA) KM 463/265 TO KM 481/180 (DES (MoRTH) (N24001882)	3-2022	10/2024 (N.A.) {10/2024}	496.64 (496.64) {496.64}	0	8
		955	CONSTRUCTION OF 4 LANE FLYOVER AT NAGPUR RTO CHOWK TO NAGPUR UNIVERSITY CAMPUS FROM CH 2/250 TO 5/10 (MoRTH) (N24001883)	3-2021	3/2024 (N.A.) {4/2024}	478.83 (478.83) {478.83}	233.48	65
		956	REHABILITATION AND UPGRADATION OF SATANA TO MANGRUL (CHANDWAD) SECTION OF NH752 G DESIGN CH: KM 64.0 (MoRTH) (N24001884)	3-2023	5/2025 (N.A.) {5/2025}	428.8 (428.8) {428.8}	54.11	30.69

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		957	REHABILITATION AND UP-GRADATION OF JINTUR- SHIRAD SHAHAPUR SECTION KM 258.300 TO KM 306.300 [DESIGN (MoRTH) (N24001885)	2-2023	12/2024 (N.A.) {12/2024}	414.81 (414.81) {414.81}	0	0
		958	DEVELOPMENT/WIDENING OF TALEGAON ? CHAKAN ? SHIKRAPUR ? NHAVARA SECTION OF NH 548DG (NHAVARA TO CHOU (MoRTH) (N24001886)	10-2022	8/2024 (N.A.) {8/2024}	304.68 (304.68) {304.68}	97.09	58.78
		959	REHABILITATION AND UPGRADATION OF BHOKARDAN TO KUMBHARI FATA DESIGN CH. (KM 13+500 TO 17+00) AND RAJ (MoRTH) (N24001887)	8-2022	6/2024 (N.A.) {6/2024}	291.37 (291.37) {291.37}	102.94	78.44
		960	UP-GRADATION OF TIRORA-GONDIA, STATE HIGHWAY FROM EXISTING KM 163+213 (ON SH-335, TIRORA) TO KM 191+ (MoRTH) (N24001888)	8-2021	4/2023 (N.A.) {5/2024}	288.14 (288.14) {288.14}	63.01	46.31
		961	2 LANE + PS PIMPLNER TO SATANA - [DESIGN CHAINAGE KM 21.427 TO 64.00] OF NH-752G] (MoRTH) (N24001889)	9-2019	7/2021 (N.A.) {12/2023}	277.81 (277.81) {277.81}	148.68	0
		962	REHABILITATION AND UPGRADATION OF PARLI TO SIRSALA SECTION OF NH-361F (KM 136+700 TO 115+000) (LENGT (MoRTH) (N24001890)	2-2023	12/2024 (N.A.) {12/2024}	261.82 (261.82) {261.82}	70.59	46
		963	BALANCE WORK OF REHABILITATION AND UP-GRADATION TO NH-166F FROM MAHAD JUNCTION (AT KM 123/400 ON NH- (MoRTH) (N24001891)	7-2021	11/2023 (N.A.) {3/2024}	256.54 (256.54) {256.54}	80.1	59.66

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		964	REHABILITATION AND UPGRADATION OF SHIRAPUR JUNCTION TO SHIVAJI CHOWK (DESIGN CHAINAGE KM. 130+00 TO (MoRTH) (N24001892)	2-2023	12/2024 (N.A.) {12/2024}	245.61 (245.61) {245.61}	43.39	32.5
		965	SHEWALI (SAKRI) - NANDURBAR (MoRTH) (N24001893)	9-2022	4/2024 (N.A.) {7/2024}	232.59 (232.59) {232.59}	97.7	100
		966	2 LANE + PS ASTHAMODE - TIVATYAL [DESIGN CH. KM 24.300 - 62.00] [KM 134.98-172.95 OF NH-63] (MoRTH) (N24001894)	9-2019	7/2021 (N.A.) {12/2023}	228.82 (228.82) {228.82}	144.54	95.44
		967	REHABILITATION AND UPGRADATION TO TWO LANES WITH PAVED SHOULDER CONFIGURATION FROM WATUR TO CHARTHANA (MoRTH) (N24001895)	11-2021	9/2023 (N.A.) {12/2023}	228.01 (228.01) {228.01}	103.01	99
		968	UPGRADATIOBN AND REHABILITATION OF SECTION OF NH 361 F FROM PARLI (00/000) TO GANGAKHED (30/400) TO (MoRTH) (N24001896)	11-2021	9/2023 (N.A.) {4/2024}	224.44 (224.44) {224.44}	75.34	45.63
		969	REHABILITATION AND UP- GRADATION OF SABALKHED TO ASHTI SECTION FROM KM 37+900 TO KM 55+100 AND CHINCH (MoRTH) (N24001902)	12-2022	9/2024 (N.A.) {9/2024}	213.32 (213.32) {213.32}	20	34
		970	REHABILITATION AND UP- GRADATION OF MUDKHED TO NANDED SECTION FROM KM. 372+000 TO KM 388+400 OF NH 16 (MoRTH) (N24001903)	8-2022	4/2025 (N.A.) {4/2025}	206.54 (206.54) {206.54}	21.36	0

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		971	KOPARGAON TO SAVALI VIHIR SECTION (MoRTH) (N24001904)	9-2022	7/2024 (N.A.) {7/2024}	195.38 (195.38) {195.38}	29.59	19.76
		972	CONSTRUCTION OF MAJOR BRIDGE ACROSS MANJRA RIVER NEAR YESGI VILLAGE @ KM, 166/500 ON NH 63 TQ BILOLI (MoRTH) (N24001905)	10-2021	8/2023 (N.A.) {12/2023}	188.69 (188.69) {188.69}	111.26	95.8
		973	UP-GRADATION TO 4 LANING OF DAULTABAD T-POINT TO MALIWADA [FROM DESIGN KM.0.000 TO KM 4.000] AND UPG (MoRTH) (N24001906)	8-2022	3/2024 (N.A.) {3/2024}	185.59 (185.59) {185.59}	63.56	48
		974	CONSTRUCTION OF SIX LANE FLYOVER AT KATRAJ JUNCTION AT KM, 3/880 OF NH 548-DD (VADGAON - KATRAJ - KO (MoRTH) (N24001907)	6-2021	2/2024 (N.A.) {3/2024}	169.15 (169.15) {169.15}	36.94	35.96
		975	UPGRADATION OF EXHISTING 2 LANE FLEXIBLE PAVEMENT TO 2 LANE PAVED SHOULDERS RIGID PAVEMENT FROM DESI (MoRTH) (N24001908)	12-2021	5/2024 (N.A.) {5/2024}	167.97 (167.97) {167.97}	35.28	36.76
		976	STRENGTHING AND WIDINING OF EXISTING CARRIAGEWAY TO 10 M IN KM, 156/160 TO 229/160 (TEMBHURNI - KUSL (MoRTH) (N24001909)	11-2021	6/2024 (N.A.) {6/2024}	157.72 (157.72) {157.72}	55.38	90.41
		977	REHABILITATION AND UPGRADATION OF JAMKHED TO SAUTADA SECTION OF NH548 D (FROM KM 195.375 TO KM 208.7 (MoRTH) (N24001910)	9-2022	7/2024 (N.A.) {7/2024}	157.62 (157.62) {157.62}	13.86	17.03
		978	PANGAON TO DHARMAPURI AND PARALI TO INJEGAON 2L+PS (MoRTH) (N24001911)	3-2018	7/2024 (N.A.) {12/2023}	152.03 (152.03) {152.03}	81.35	97.57

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		979	4L OF INDORA CHOWK TO PACHPAOLI AND AGRASEN CHOWK - ASHOKA CHOWK (NHAI) (N24002071)	3-2023	6/2026 (N.A.) {6/2026}	998.27 (998.27) {998.27}	196.6	26.7
		980	IMPROVEMENT OF EXISTING ALIGNMENT OF PANDHARPUR TOWN PART BYPASSED SECTION FROM WAKHARI TO LORD VITT (NHAI) (N24002072)	7-2022	10/2025 (N.A.) {10/2025}	150.21 (150.21) {150.21}	14.94	2
		981	STRENGTHENING OF 6-LANE PIMPALGAON-NASHIK-GONDE (KM. 380 - KM. 440) SECTION OF NH-3 IN MAHARASHTRA U (NHAI) (N24002137)	2-2024	3/2025 (N.A.) {3/2025}	175 (175) {175}	117.64	61.23
		982	REHABILITATION/UPGRADATION OF EXISTING HIGHWAY TO 2L+PS/4 LANE OF DHAWALI TO RAJOLI FROM DESIGN KM.1 (MoRTH) (N24002169)	3-2022	9/2025 (N.A.) {9/2025}	316.44 (316.44) {316.44}	0	0
		983	REHABILITATION/ UPGRADATION OF EXISTING HIGHWAY TO FOUR LANE STANDARDS IN KURKHEDA TOWN FROM (KM.413 (MoRTH) (N24002170)	3-2022	5/2025 (N.A.) {5/2025}	163.86 (163.86) {163.86}	0	0
		984	REHABILITATION & UP-GRADATION FOR TALERE A?? GAGANBAWDAA?? KOLHAPUR ROAD (NH-166G) STRETCHES START F (MoRTH) (N24002171)	2-2023	4/2025 (N.A.) {4/2025}	249.13 (249.13) {249.13}	0	0
		985	UP-GRADATION TO 4 LANE CONFIGURATION FOR THE WORK OF PETH NAKA TO SANGLI ROAD, NH- 166H, FROM KM 0+00 (MoRTH) (N24002172)	2-2023	12/2025 (N.A.) {12/2025}	856.82 (856.82) {856.82}	0	0

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		986	REHABILITATION AND UP-GRADATION TO 2 LANE WITH PAVED SHOULDER CONFIGURATION OF MAHUD SANGOLA ROAD NH (MoRTH) (N24002173)	2-2023	4/2025 (N.A.) {4/2025}	253.78 (253.78) {253.78}	0	0
		987	UP-GRADATION TO FOUR LANE/ TWO LANE WITH PAVED SHOULDERS CONFIGURATION OF KALYAN - MURBAD - MALSHEJ (MoRTH) (N24002174)	2-2023	8/2026 (N.A.) {8/2026}	984.07 (984.07) {984.07}	0	0
		988	CONSTRUCTION OF FOUR-LANE CONCRETE ROAD FROM POLICE HEADQUARTER GONDIA CITY TO RAWANWADI VILLAGE (BI (MoRTH) (N24002175)	2-2023	8/2025 (N.A.) {8/2025}	328.11 (328.11) {328.11}	0	0
		989	REHABILITATION/UP GRADATION OF KARANJA ? KHERDA - MURTIZAPUR SECTION TO 4LANE+PAVED SHOULDER STAND A (MoRTH) (N24002176)	3-2023	2/2026 (N.A.) {2/2026}	594.44 (594.44) {594.44}	0	0
		990	REHABILITATION / UPGADATION TO 4 LANE WITH PAVED SHOULDER OF EXISTING SECTION IN SILLOD TOWN WITH D (MoRTH) (N24002177)	3-2023	7/2025 (N.A.) {7/2025}	153.79 (153.79) {153.79}	0	0
		991	REHABILITATION, UPGADATION & WIDENING OF EXISTING HIGHWAY TO RIGID PAVEMENT 2 LANE WITH PAVED SHOUL (MoRTH) (N24002178)	2-2023	7/2026 (N.A.) {7/2026}	723.13 (723.13) {723.13}	0	0
		992	REHABILITATION AND UPGADATION OF END OF AHMEDNAGAR BYPASS TO KHARWANDI KASAR SECTION OF NH-222 FROM (MoRTH) (N24000332)	1-2015	(N.A.) {}	225.81 (225.81) {225.81}	167.96	76

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		993	CONSTRUCTION OF FLYOVER AT KM.544.650 INCLUDING ROB ,SERVICE ROADS ,FOOTPATH FOR RCC DRAINS ON URBAN (NHAI) (N24000442)	12-2015	3/2019 () {1/2025}	649.5 (649.5) {649.5}	595.48	90.06
		994	NAGPUR RING ROAD PACKAGE-1 (NHAI) (N24000558)	3-2016	7/2019 () {9/2024}	546 (546) {546}	528.35	100
		995	NAGPUR RING ROAD PACKAGE-2 (NHAI) (N24000560)	3-2016	7/2019 () {1/2025}	591.66 (591.66) {591.66}	617.7	93.96
		996	4-LANNING OF NH17 AND NEW NO. NH66 FROM KM 161/600 TO 205/400 UNDER HYBRID ANNUITY MODE (MoRTH) (N24000584)	3-2016	(N.A.) {12/2023}	1142.62 (1907.03) {1142.62}	1056.08	95.17
		997	4-LANNING OF NH17 AND NEW NO. NH66 FROM KM 241/300 TO 281/300 UNDER HYBRID ANNUITY MODE (MoRTH) (N24000585)	3-2016	(N.A.) { }	1101.58 (1101.58) {1101.58}	608.53	0
		998	CONSTRUCTION OF NEW 4-LANE BRIDGE ACROSS VARSOVA CREEK AND ITS APPROACHES WITH INTERCHANGE IN THE ST (NHAI) (N24000655)	3-2017	3/2020 () {11/2024}	247.02 (247.02) {157.49}	92.22	99.13
		999	4-LANNING OF BODHRE-DHULE SECTION(KM 390.000 TO 452.800) (NHAI) (N24000656)	3-2017	3/2020 () {3/2025}	744.64 (744.64) {1007}	467.65	92.01
		1000	4-LANNING OF WARANGA- MAHAGAON SECTION(KM 253.7000 TO 320.580) (NHAI) (N24000659)	3-2017	3/2017 () {10/2024}	1059.73 (1071) {1071}	878.19	82.04

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1001	CONSTRUCTION OF 8 LANING OF EXISTING 4 LANE VADAPE TO THANE FROM KM 539.202 TO KM 563.000 SECTION OF (NHAI) (N24000851)	3-2018	7/2021 (N.A.) {6/2025}	1162.92 (1182.87) {1182.87}	371.48	55.75
		1002	SARSAM TO KOTHARI (MoRTH) (N24001002)	2-2016	7/2019 (N.A.) {12/2023}	545.64 (545.64) {545.64}	232.64	93.68
		1003	AKOLA TO AKOT (MoRTH) (N24001003)	1-2017	6/2019 (N.A.) {12/2023}	313.95 (313.95) {313.95}	270.26	99
		1004	DIGRAS DARWAH KARANJA (MoRTH) (N24001013)	1-2017	6/2019 (N.A.) {12/2023}	391.06 (391) {391.06}	287.6	92.76
		1005	DAHEGAON TO KUHI (MoRTH) (N24001017)	1-2017	6/2019 (N.A.) {12/2023}	228.89 (229) {228.89}	154.82	99
		1006	BHANDARA TO GHOTITOK (MoRTH) (N24001018)	1-2017	6/2019 (N.A.) {6/2019}	392.83 (393) {392.83}	274.75	100
		1007	AMDIT TO SAONER (MoRTH) (N24001021)	1-2017	6/2019 (N.A.) {12/2023}	396.91 (397) {396.91}	289.79	98.69
		1008	WADI TO ASOLA (MoRTH) (N24001022)	1-2017	9/2019 (N.A.) {12/2023}	363.82 (364) {363.82}	154.65	93.15
		1009	WAKAN PALI KHOPOLI (MoRTH) (N24001026)	1-2017	5/2019 (N.A.) {10/2023}	376.19 (376.19) {376.19}	118.74	100

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1010	SHAHPUR PATGAON SECTION I (MoRTH) (N24001027)	1-2018	12/2019 (N.A.) {3/2024}	150.79 (150.79) {150.79}	81.14	70.66
		1011	AHMADPUR TO PIMPLA (MoRTH) (N24001029)	1-2017	8/2019 (N.A.) {12/2023}	422.38 (422.38) {422.38}	269.59	100
		1012	PIMPLA TO MANJARUMBHA (MoRTH) (N24001030)	1-2017	8/2019 (N.A.) {12/2023}	595.77 (595.77) {595.77}	357.73	100
		1013	MANSAR TO SALAIKHURD (MoRTH) (N24001035)	1-2018	12/2019 (N.A.) {11/2023}	418.36 (418.36) {418.36}	263.13	100
		1014	JINTUR TO PARBHANI (MoRTH) (N24001039)	1-2017	(N.A.) {12/2023}	356.66 (356.66) {356.66}	209.48	80.48
		1015	JAHIRABAD TO LATUR (MoRTH) (N24001040)	1-2017	11/2019 (N.A.) {11/2023}	461.96 (461.96) {461.96}	329.59	100
		1016	SHIROD SHAHPURER TO NANDED (MoRTH) (N24001041)	1-2017	7/2019 (N.A.) {12/2023}	211.34 (211.34) {211.34}	136.33	100
		1017	SALAIKHURD TO TIRORA (MoRTH) (N24001042)	1-2018	12/2019 (N.A.) {12/2023}	415.25 (415.25) {415.25}	274.02	100
		1018	NILAJPHATA TO BHANDARA (MoRTH) (N24001043)	1-2018	5/2020 (N.A.) {12/2023}	420.63 (421) {420.63}	219.4	100

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1019	RALEGAON TO RAMTIRTH (MoRTH) (N24001046)	1-2017	7/2019 (N.A.) {8/2023}	210.81 (210.81) {210.81}	210.81	96.5
		1020	MEHKAR TO AJISPUR (MoRTH) (N24001048)	1-2017	7/2019 (N.A.) {8/2023}	232.77 (232.77) {232.77}	151.6	100
		1021	VITA TO NAGAJ (MoRTH) (N24001050)	3-2018	12/2019 (N.A.) {12/2023}	304.58 (305) {304.58}	154.68	38.39
		1022	KARAD PATAN CHIPLUN GUHAGAR (MoRTH) (N24001057)	2-2017	6/2019 (N.A.) {10/2023}	407.19 (407) {407.19}	323.02	89.97
		1023	KARWANDI TO RAJURI (MoRTH) (N24001058)	3-2018	12/2019 (N.A.) {3/2024}	276.95 (277) {276.95}	160.94	92.06
		1024	PALPHATA TO PHULAMBARI (MoRTH) (N24001060)	3-2018	12/2019 (N.A.) {12/2023}	227.19 (227) {227.19}	141.92	95
		1025	CHIKALI TO DHAD (MoRTH) (N24001061)	3-2018	12/2019 (N.A.) {3/2024}	189.46 (189) {189.46}	133.07	100
		1026	DHAD BHOKARDAN TO BHOKARDHAN SILLOD (MoRTH) (N24001062)	3-2018	12/2019 (N.A.) {3/2024}	336.21 (336) {336.21}	236.11	100
		1027	PARBHANI TO GANGKHED (MoRTH) (N24001065)	3-2018	12/2019 (N.A.) {10/2023}	238.19 (238) {238.19}	194.54	100

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1028	NANDED TO JALKOT (MoRTH) (N24001069)	12-2017	9/2019 (N.A.) {9/2019}	456.93 (457) {456.93}	278.22	0
		1029	KOTHARI TO DHANORA (MoRTH) (N24001073)	9-2018	8/2020 (N.A.) {8/2020}	301.38 (301) {301.38}	240.32	100
		1030	OSMANNAGAR TO KUNDRAJ (MoRTH) (N24001075)	9-2017	8/2020 (N.A.) {12/2023}	344.25 (344) {344.25}	194.72	100
		1031	PUNE TO MALE VILLAGE (MoRTH) (N24001078)	3-2018	12/2019 (N.A.) {12/2023}	228.31 (228.31) {228.31}	100.97	93.83
		1032	ARDHAPUR TO HIMAYATNAGAR (MoRTH) (N24001079)	12-2017	6/2020 (N.A.) {12/2023}	426.06 (426) {426.06}	271.4	96.25
		1033	MALE VILLAGE TO PUNE RAIGARH DISTRICT BORDER (MoRTH) (N24001080)	3-2018	12/2019 (N.A.) {10/2023}	256.15 (256.15) {256.15}	126.62	98
		1034	HIMAYATNAGAR TO PHULSAWANGI (MoRTH) (N24001081)	3-2018	12/2019 (N.A.) {12/2023}	294.87 (295) {294.87}	183.17	89.99
		1035	PUNE RAIGARH DISTRICT BORDER TO MANGAON (MoRTH) (N24001082)	3-2018	12/2019 (N.A.) {12/2023}	223.46 (223.46) {223.46}	123.46	100
		1036	KOLDE TO KHETIYA (MoRTH) (N24001090)	1-2017	7/2019 (N.A.) {12/2023}	509.18 (509.18) {509.18}	283.13	94.81

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1037	SATARA TO MHASWAD (MoRTH) (N24001092)	1-2017	7/2019 (N.A.) {12/2023}	653.46 (653.46) {653.46}	369.62	76.76
		1038	SATARA MURVAD PILLOV PANDHARPUR (MoRTH) (N24001095)	1-2017	(N.A.) {6/2024}	388.44 (388.44) {388.44}	240.05	88.16
		1039	SELDOH TO PANVAR (MoRTH) (N24001097)	7-2018	5/2020 (N.A.) {5/2020}	404.33 (404) {404.33}	140.65	0
		1040	MHASWAD TO TEMBHURNI (MoRTH) (N24001099)	1-2017	7/2019 (N.A.) {12/2023}	488.6 (488.6) {488.6}	279.42	76.5
		1041	KURUDWADI TO PANDHARPUR (MoRTH) (N24001101)	1-2017	7/2019 (N.A.) {11/2023}	307.63 (307.63) {307.63}	232.57	96.27
		1042	PANDHARPUR TO SANGOLA (MoRTH) (N24001102)	7-2017	7/2019 (N.A.) {12/2023}	218.38 (218.38) {218.38}	182.63	99.78
		1043	CHIMUR TO WARORA (MoRTH) (N24001105)	11-2016	3/2019 (N.A.) {3/2019}	467.7 (467.7) {467.7}	235.04	100
		1044	PEN TO KHOPOLI (MoRTH) (N24001106)	3-2018	3/2018 (N.A.) {1/2024}	301.39 (302) {301.39}	170.12	82.07
		1045	PANCHARAL TO MANDANGHAR (MoRTH) (N24001107)	7-2018	5/2020 (N.A.) {5/2020}	381.08 (302) {381.08}	45.66	0

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1046	KOLHA TO NASRATPUR (MoRTH) (N24001111)	4-2016	4/2019 (N.A.) {8/2024}	281.78 (282) {281.78}	77.83	0
		1047	NASRATPUR TO BARASGAON (MoRTH) (N24001112)	7-2016	9/2019 (N.A.) {3/2024}	406.54 (407) {406.54}	274.3	81
		1048	BARASGAON TO RAHATEE (MoRTH) (N24001113)	7-2016	9/2018 (N.A.) {12/2023}	289.11 (290) {289.11}	232.56	100
		1049	INDAPUR TO VADPALE (MoRTH) (N24001114)	1-2017	12/2019 (N.A.) {3/2024}	1202.52 (1656.94) {1202.52}	1450.82	61.42
		1050	PAITHAN TO SHIRUR (MoRTH) (N24001122)	3-2017	6/2019 (N.A.) {3/2024}	341.8 (341.8) {341.8}	226.19	78.6
		1051	SHIRUR TO KHARDA (MoRTH) (N24001123)	2-2017	6/2019 (N.A.) {12/2023}	381.77 (381.77) {381.77}	199.48	83.93
		1052	AURANGABAD TO SILLOD (MoRTH) (N24001124)	2-2017	6/2019 (N.A.) {12/2023}	456.32 (541.93) {456.32}	355.54	94.07
		1053	SILLOD TO FARDAPUR (MoRTH) (N24001125)	2-2017	6/2019 (N.A.) {12/2023}	337.46 (432.98) {337.46}	335.3	91.56
		1054	FARDAPUR TO JALGAON (MoRTH) (N24001126)	2-2017	6/2019 (N.A.) {6/2019}	456.45 (456.45) {456.45}	427.43	100

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1055	KUMBHARI PHTA TO DEULGAON RAJA (MoRTH) (N24001127)	2-2017	6/2019 (N.A.) {2/2024}	406.51 (406.51) {406.51}	340.26	87.84
		1056	BHOGAN KHURD TO KASHEDI (MoRTH) (N24001132)	9-2017	6/2021 (N.A.) {12/2023}	743.21 (743) {743.21}	911.64	88.69
		1057	KANTE TO WAKED (MoRTH) (N24001134)	3-2016	11/2019 (N.A.) {12/2024}	1230.02 (1230) {1230.02}	791.8	0
		1058	PARLI PIMPLA DAHIGUDA (MoRTH) (N24001138)	2-2017	6/2019 (N.A.) {8/2023}	205.72 (206) {205.72}	85.71	100
		1059	WARDHA TO ARVI (MoRTH) (N24001150)	2-2018	4/2020 (N.A.) {12/2023}	313.58 (313.58) {313.58}	230.41	100
		1060	MOHOL TO WAKHARI PACKAGE1 SANT DNYANESHWAR MAHARAJ PALKHI MARG SECTION OF NH965 (NHAI) (N24001377)	2-2019	1/2022 () {8/2023}	731.89 (731.99) {731.99}	689.19	0.2
		1061	WAKHARI TO KHUDUS PACKAGE2 SANT DNYANESHWAR MAHARAJ PALKHI MARG SECTION OF NH965 (NHAI) (N24001378)	2-2019	1/2022 () {6/2023}	362.46 (372.46) {372.46}	352.01	0.7
		1062	KHUDUS TO DHARAMPURI PACKAGE 3 SANT DNYANESHWAR MAHARAJ PALKHI MARG SECTION OF NH965 (NHAI) (N24001379)	2-2019	1/2022 () {8/2023}	594.75 (594.75) {613.75}	585.2	0.5

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1063	UPGRADATION OF ADHALGAON-JAMKHEDE SECTION OF NH-548 D FROM KM 132/600 TO KM 195/375 TO TWO LANE WITH (MoRTH) (N24001448)	11-2021	2/2022 (N.A.) {2/2022}	223.35 (223.35) {223.35}	209.36	87.88
		1064	REPANPALLI TO SIRONCHA (MoRTH) (N24001468)	3-2022	6/2022 (N.A.) {6/2024}	282.07 (282.07) {282.07}	34.65	0
		1065	TUNNEL AT KHAMBATI GHAAT SECTION AND ITS APPROACHES FROM EXISTING KM. 771.730 TO EXISTING KM. 782.0 (NHAI) (N24001486)	2-2019	2/2022 () {8/2025}	493 (493) {493}	378.98	74.47
		1066	DHARAMPURI-LONAND FROM KM. 117.00 TO 166.40 (PKG-IV) ON MOHOL-ALANDI SECTION (NHAI) (N24001488)	9-2021	9/2023 () {3/2025}	618.45 (618.45) {618.45}	603.57	90.8
		1067	6L OF KAGAL-SATARA SECTION FROM KM 658.000 TO KM 725.000 OF NH-48 (PKG-II) (NHAI) (N24001493)	12-2022	12/2024 (N.A.) {12/2024}	1749.86 (1749.86) {1749.86}	1865.21	62.54
		1068	4L OF RATNAGIRI - KOLHAPUR SECTION OF NH-166 FROM KM 0.000 TO KM 19.769 AND KM 31.000 TO KM 67.140 () (NHAI) (N24001495)	11-2022	11/2024 (N.A.) {11/2024}	930 (930) {930}	592.45	70.45
		1069	PATAS-VASUNDE PHATA - BARAMATI BYPASS (NHAI) (N24001501)	9-2021	9/2023 () {7/2023}	531.86 (532.41) {532.41}	520.71	0.5
		1070	4L OF BARAMATI TO INDAPUR (PKG-II) FROM KM. 41.400 TO KM. 84.550 OF NH-965G (SAINT TUKARAM MARG) (NHAI) (N24001502)	9-2021	9/2023 () {3/2025}	624.45 (580.15) {580.15}	405.31	2

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1071	4L OF INDAPUR TO TONDLE (PKG-III) FROM KM.84.550 TO KM. 131.00 OF NH-965G (SAINT TUKARAM MARG) (NHAI) (N24001503)	9-2021	9/2023 () {3/2025}	667.66 (666.21) {666.21}	598.65	3
		1072	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XI) [KM. 77.000 TO KM. 103.400] (GANJAD - TALSARI) (NHAI) (N24001504)	5-2022	5/2024 () {1/2025}	1260 (1260) {1260}	608.72	93
		1073	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XII) [KM. 50.700 TO KM. 77.000] (MASVAN - GANJAD) (NHAI) (N24001505)	3-2022	3/2024 () {5/2025}	1549.02 (1549.02) {1549.02}	537.1	54.53
		1074	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XIII) [KM. 26.582 TO KM. 50.700] (SHIRSAD - MASVAN) (NHAI) (N24001506)	2-2022	2/2024 () {6/2025}	2747 (2747) {2747}	929.38	66.74
		1075	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XIV) [KM. 3.000 TO KM. 20.200 OF SPUR] (SHIRSAD - AKLOLI) (NHAI) (N24001507)	11-2022	5/2024 () {6/2025}	1124 (1124) {1124}	299.43	50.19
		1076	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XVI) [KM. 43.000 TO KM. 69.800 OF SPUR] (AMNE - BHOJ) (NHAI) (N24001508)	11-2022	10/2024 () {6/2025}	1450 (1450) {1450}	545.51	70
		1077	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XV) [KM. 20.200 TO KM. 43.000 OF SPUR] (AKLOLI - AMNE) (NHAI) (N24001521)	11-2022	10/2024 () {4/2025}	990 (990) {990}	296.63	54
		1078	6L OF KAGAL-SATARA SECTION FROM KM 592.240 TO KM 658.000 OF NH-48 (PKG-I) (NHAI) (N24001546)	1-2023	1/2025 (N.A.) {1/2025}	1025.2 (1025.2) {1025.2}	758.28	41.85

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1079	BALANCE WORKS OF 4L PANVEL- INDAPUR SECTION OF NH-66 (OLD NH- 17) FROM KM 42.300 (KASU) TO KM 84.600 ((NHAI) (N24001607)	10-2022	5/2024 () {12/2025}	332 (332) {332}	237.12	54.37
		1080	VADODARA MUMBAI EXPRESSWAY (PHASE II - PKG XVII) [KM. 69.800 TO KM. 79.783 OF SPUR] (BHOJ - MORBE) (NHAI) (N24001608)	9-2021	7/2025 (N.A.) {7/2025}	2208.68 (2208.68) {2208.68}	411.34	60.75
		1081	BALANCE WORK OF 4 LANING OF PANVEL TO INDAPUR SECTION OF NH-66(OLD NH- 17) FROM KM 0.000 (PANVEL) TO (NHAI) (N24001609)	1-2023	12/2023 () {3/2025}	151.26 (151.26) {151.26}	128.33	72.02
		1082	4L OF EXISTING 2/4L STRETCH FROM LONAND TO DIVE GHAT (KM 166.400 TO KM 220.900) OF MOHOL ? ALANDI S (NHAI) (N24001610)	1-2022	5/2024 () {3/2025}	1833.73 (1833.73) {1833.73}	478.05	86.14
	URBAN DEVELOPMENT	1083	MUMBAI METRO LINE 3 (COLABA- BANDRA-SEEPZ) (MMRCL) (N28000086)	7-2013	3/2020 (N.A.) {12/2023}	23136 (23136) {37276}	23687.33	87.2
		1084	PUNE METRO RAIL PROJECT (PHASE 1) (MMRC) (N28000121)	12-2016	11/2021 () {9/2024}	11420 (13656.22) {13656.22}	12830.95	100
		1085	NAGPUR METRO RAIL PROJECT PHASE II (NMRCL) (N28000155)	12-2022	12/2027 (N.A.) {12/2027}	6708 (6708) {6708}	448.87	15.14
		1086	PCMC NIGDI PROJECT EXTENSION OF CORRIDOR 1 OF PUNE METRO PHASE 1 (MMRC) (N28000157)	10-2023	1/2027 (N.A.) {1/2027}	910.18 (910.18) {910.18}	31.69	8

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1087	PUNE METRO PHASE-1 EXTENSION FROM SWARGATE TO KATRAJ (MMRC) (N28000160)	9-2024	3/2029 (N.A.) {3/2029}	2954.53 (2954.53) {2954.53}	1.82	1
	<u>WATER RESOURCES</u>	1088	PROTECTION OF MAJULI ISLAND FROM FLOOD AND EROSION OF RIVER BRAHMAPUTRA (BPB) (N30000001)	3-2017	12/2019 () {12/2023}	233.57 (233.57) {233.57}	217.42	100
<u>MANIPUR</u>	<u>CIVIL AVIATION</u>	1089	CONSTRUCTION OF NEW INTEGRATED TERMINAL BUILDING, CONTROL TOWER CUM TECHNICAL BLOCK, APRON, LINK TAX (AAI) (N04000100)	11-2021	7/2024 () {3/2026}	499 (499) {499}	120.21	37.96
	<u>RAILWAYS</u>	1090	JIRIBAM TO IMPHAL (TUPUI)(NL)(NEFR) (NFR) (220100288)	4-2003	3/2011 () {12/2028}	4454.17 (12274.06) {19517.7}	14976.94	80.95
	<u>ROAD TRANSPORT AND HIGHWAYS</u>	1091	CONSTRUCTION OF 2-LANING WITH HARD SHOULDER ROAD OF UKHRUL - TOLOI - TADUBI SECTION OF NH-102A FROM (NHIDCL) (N24001974)	9-2021	1/2025 () {9/2025}	315.56 (315.56) {315.56}	93.08	63.74
		1092	LMPHAL TO JIRIBAM PKG-7 (NHIDCL) (N24002028)	1-2023	12/2025 () {12/2025}	760.16 (760.16) {760.16}	80.42	34.62
		1093	UKHRUL TOLOI TADUBI PKG-2 (NHIDCL) (N24002131)	3-2023	2/2026 () {3/2026}	578.98 (578.98) {578.98}	94.21	40.9
		1094	MARREM KHULLEN TO JESSAMI SECTION IMPHAL- UKHRUL - JESSAMI PKG-6 (DESIGN CHAINAGE KM 95.700 TO KM 14 (NHIDCL) (N24002202)	3-2023	12/2026 (N.A.) {12/2026}	554.66 (554.66) {554.66}	0	0

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1095	IMPHAL-KOHIMA ROAD PKG-4B (NHIDCL) (N24002203)	9-2020	6/2026 (N.A.) {6/2026}	268.98 (268.98) {268.98}	0	0
		1096	2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG- 2A) (NHIDCL) (N24001270)	3-2020	6/2022 () {5/2025}	292.24 (292.24) {292.24}	127.86	85.33
		1097	2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG- 2B) (NHIDCL) (N24001271)	6-2020	8/2022 () {5/2025}	365.53 (365.53) {365.53}	156.31	77.36
		1098	2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG- 4A) (NHIDCL) (N24001272)	3-2020	6/2022 () {5/2025}	167.95 (204.12) {167.95}	88.05	69.89
		1099	2-LANING OF CHURACHANDPUR TUIVAI SECTION OF NH-102B (PKG- 4B) (NHIDCL) (N24001273)	7-2020	8/2022 () {2/2025}	177.76 (177.76) {177.76}	89.67	80.53
		1100	IMPROVEMENT/UPGRADATION OF EXISTING 2-LANE TO 4-LANE DIVIDED HIGHWAY FROM TAPHOU KUKI TO DAILI SECTI (NHIDCL) (N24001274)	8-2020	4/2022 () {6/2025}	379.39 (379.39) {379.39}	193.87	50.72
		1101	IMPROVEMENT/UPGRADATION OF EXISTING 2-LANE TO 4-LANE DIVIDED HIGHWAY FROM DAILI TO KURAOPOKPI SECTIO (NHIDCL) (N24001275)	8-2020	4/2022 () {6/2026}	268.98 (268.98) {268.98}	22.08	1.88
		1102	IMPROVEMENT/UPGRADATION OF EXISTING 2-LANE TO 4-LANE DIVIDED HIGHWAY FROM KURAOPOKPI TO SEKMAI SECTI (NHIDCL) (N24001276)	8-2020	4/2022 (N.A.) {3/2025}	228.97 (228.97) {228.97}	0	0

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1103	MARIAM - PEREN PKG-1A (NHIDCL) (N24001349)	2-2021	12/2022 () {3/2025}	226.32 (226.32) {226.32}	96.41	67.95
		1104	MARIAM - PEREN (PKG 1B) (NHIDCL) (N24001350)	2-2021	12/2022 () {1/2025}	188.36 (188.36) {188.36}	126.71	97.95
		1105	IMPHAL ? MOREH PACKAGE- 3 (NHIDCL) (N24001352)	3-2021	12/2022 (N.A.) {6/2024}	259.31 (259.31) {259.31}	144.94	100
		1106	IMPHAL - KHONGSANG PKG-2 (NHIDCL) (N24001353)	3-2021	12/2022 () {10/2025}	195.14 (195.14) {195.14}	61.81	50.79
		1107	TAMENGLONG - MAHUR PKG-3 (NHIDCL) (N24001354)	3-2021	12/2022 () {1/2025}	234.08 (234.08) {234.08}	139.45	90.34
		1108	IMPHAL ? MOREH (PACKAGE 4) (NHIDCL) (N24001399)	3-2021	1/2023 (N.A.) {4/2024}	277.99 (277.99) {277.99}	146.35	100
		1109	SENAPATI- IMPHAL PKG-5B (NHIDCL) (N24001400)	3-2021	1/2023 () {5/2025}	211.7 (211.7) {211.7}	54.54	45.72
		1110	IMPHAL - KHONGSANG PKG-3 (NHIDCL) (N24001401)	7-2021	3/2023 () {3/2025}	467 (467) {467}	183.55	76.34
		1111	TAMENGLONG - MAHUR PKG-1 (NHIDCL) (N24001402)	7-2021	3/2023 () {1/2025}	185.8 (185.8) {185.8}	114.69	98.45

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1112	TAMENGLONG - MAHUR PKG-2 (NHIDCL) (N24001403)	7-2021	3/2023 () {3/2025}	483.87 (483.87) {483.87}	278.89	91.72
		1113	TAMENGLONG - MAHUR PKG-4 (NHIDCL) (N24001404)	7-2021	3/2023 () {2/2025}	198.77 (198.77) {198.77}	113.05	88.65
		1114	CHURACHANPUR TUIVAI PKG-3 (NHIDCL) (N24001405)	7-2021	10/2023 () {3/2025}	673.27 (673.27) {673.27}	367.93	74.4
		1115	TAMENGLONG - MAHUR PKG-5 (NHIDCL) (N24001436)	8-2021	5/2023 () {4/2025}	477.86 (477.86) {477.86}	235.67	80.5
		1116	TAMENGLONG - MAHUR PKG-6 (NHIDCL) (N24001437)	9-2021	5/2023 () {4/2025}	311.18 (311.18) {311.18}	171.57	73.39
		1117	MARAM - PEREN PKG-3 (NHIDCL) (N24001439)	8-2021	5/2023 () {1/2025}	467.41 (467.41) {467.41}	251.65	95.96
		1118	IMPHAL - KHONGSANG PKG-4 (NHIDCL) (N24001453)	8-2021	12/2023 () {7/2025}	579.63 (579.63) {579.63}	142.05	55.85
		1119	CONSTRUCTION OF 2-LANING WITH HARD SHOULDER ROAD OF UKHRUL - TOLOI - TADUBI SECTION OF NH-102A FROM (NHIDCL) (N24001473)	9-2021	2/2024 () {3/2025}	310.76 (310.76) {310.76}	125.46	83.07
		1120	IMPHAL - KHONGSANG PKG-5 (NHIDCL) (N24001538)	12-2021	5/2024 () {10/2025}	410.68 (410.68) {410.68}	105.71	54.83

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
MEGHALAYA		1121	IMPHAL - KHONGSANG PKG-6 (NHIDCL) (N24001539)	12-2021	2/2025 () {9/2025}	504.76 (504.76) {504.76}	120.33	55.89
		1122	AKASH BRIDGE - JESSAMI SECTION PKG-2 (NHIDCL) (N24001540)	3-2022	2/2025 () {2/2025}	152.11 (152.11) {152.11}	57.12	83.38
	DEPARTMENT OF HIGHER EDUCATION	1123	CONSTRUCTION AND DEVELOPMENT OF NATINAL INSTITUTE OF TECHNOLOGY MEGHALAYA PERMANENT CAMPUS AT SOHRA (RITES OF HIGHER) (N42000001)	9-2013	9/2014 () {7/2024}	484.32 (429.7) {429.7}	287.05	75.5
	DONER	1124	CONSTRUCTION OF INTERNATIONAL CENTRE FOR PERFORMING ARTS AND CULTURE,SHILONG IN MEGALAYA UNDER NLCPR (HSCL FOR DONER) (N12000103)	4-2014	9/2017 (N.A.) {9/2017}	151.33 (151.33) {151.33}	148.33	98.5
	RAILWAYS	1125	NEW BG LINE FROM BYRNIHAT TO SHILLONG (NFR) (N22000205)	4-2010	3/2021 (N.A.) { }	906.46 (1202.33) {8324.28}	269.8	2
	ROAD TRANSPORT AND HIGHWAYS	1126	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER OF SHILLONG WESTERN BYPASS STARTING FROM NH-06 NEAR LADUM (NHIDCL) (N24002156)	3-2023	9/2026 (N.A.) {9/2026}	620.3 (620.3) {620.3}	184.85	9.84
		1127	SHILLONG WESTERN BYPASS PACKAGE-2 (NHIDCL) (N24002157)	3-2023	9/2026 (N.A.) {9/2026}	686 (686) {686}	241.74	7.5
		1128	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDERS OF SHILLONG WESTERN BYPASS STARTING FROM NH-06 NEAR LADU (NHIDCL) (N24002158)	3-2023	9/2026 (N.A.) {9/2026}	562.48 (562.48) {562.48}	273.37	8.6

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1129	WIDENING TO 2-LANE WITH GEOMETRIC IMPROVEMENTS OF TURA DALU ROAD UNDER JICA FUNDING FROM KM 85.000 T (NHIDCL) (N24000771)	4-2017	9/2021 () {3/2025}	553.51 (610.09) {553.51}	345.15	70.28
		1130	IMPROVEMENT/WIDENING TO 2-LANE WITH EARTHEN SHOULDERS FROM RANIKOR TO NONGJRI EXISTING CHAINAGE FROM (NHIDCL) (N24000903)	3-2019	3/2022 () {12/2023}	306.28 (306.28) {306.28}	233.49	100
		1131	IMPROVEMENT/WIDENING TO 2-L WITH PAVED SHOULDER FROM (DESIGN KM 0.00 TO KM 10.670) / 4- LANING FROM () (NHIDCL) (N24001313)	11-2020	12/2023 () {10/2025}	351.12 (351.12) {351.12}	244.17	34.5
		1132	IMPROVEMENT/WIDENING TO 2-LANE WITH PAVED SHOULDER FROM (DESIGN KM 10.670 TO KM 37.550) BETWEEN SHIL (NHIDCL) (N24001314)	11-2020	12/2023 (N.A.) {8/2026}	525.68 (525.68) {525.68}	390.88	16
		1133	IMPROVEMENT/WIDENING TO 2-LANE WITH PAVED SHOULDER FROM (DESIGN KM 45.760 TO KM 63.530) BETWEEN SHIL (NHIDCL) (N24001334)	11-2020	12/2023 (N.A.) {4/2026}	445.51 (445.51) {445.51}	196.36	10.5
		1134	IMPROVEMENT/WIDENING TO 2-LANE WITH PAVED SHOULDER / 4-LANING FROM (DESIGN KM 63.530 TO KM 71.520) B (NHIDCL) (N24001335)	11-2020	12/2023 (N.A.) {11/2026}	284.21 (284.21) {284.21}	58.24	6
		1135	RANIKOR-MAHESHKHOLA- BAGHMARA (RMB) PKG-4 (KANAI- RONGARA) (NHIDCL) (N24001339)	10-2020	4/2022 () {12/2024}	157.86 (146.92) {157.86}	147.93	97.49
		1136	RANIKOR-MAHESHKHOLA- BAGHMARA (RMB) PKG-3 (NHIDCL) (N24001360)	3-2021	12/2022 () {2/2025}	260.21 (260.21) {260.21}	223.99	94.34

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1137	REHABILITATION AND UPGRADATION OF NONGSTOIN TO WAHKAJI SECTION OF PROJECT ROAD KM 0.000 TO KM 43.06 (MoRTH) (N24001441)	8-2020	2/2022 () {1/2025}	302.88 (302.88) {302.88}	216.2	93.11
		1138	REHABILITATION AND UP GRADATION OF NONGSTOIN- RAMBRAI-KYRSHAI ROAD UP TO MEGHALAYA-ASSAM BORDER FROM (NHIDCL) (N24001474)	9-2021	5/2024 () {3/2025}	359.86 (359.86) {359.86}	220.74	81.2
		1139	RANIKOR- MAHESHKHOLA- BAGHMARA PKG-2 (NHIDCL) (N24001541)	11-2021	6/2024 () {3/2025}	283.5 (283.5) {283.5}	223.07	79.35
MIZORAM	RAILWAYS	1140	BHAIRABI SAIRONG, NL, NEFR (NFR) (N22000100)	4-2008	3/2014 (N.A.) {7/2025}	2393.47 (5021.45) {8213.72}	7658.16	93
	ROAD TRANSPORT AND HIGHWAYS	1141	UP-GRADATION TO 2-LANE WITH PAVED SHOULDERS OF NGOPA - PAWLRANG SECTION OF NH 102B OF AIZAWL - IMPHA (NHIDCL) (N24001975)	9-2021	2/2025 (N.A.) {2/2026}	523.78 (523.78) {523.78}	263.25	50
		1142	KEIFANG - TUVAI PKG-3 (NHIDCL) (N24002027)	12-2021	2/2025 (N.A.) {12/2025}	500.88 (500.88) {500.88}	148.96	42
		1143	ZORINPUI- HMAWNGBU-LONGMASU (NH-502A) (NHIDCL) (N24002204)	2-2023	12/2026 (N.A.) {12/2026}	781.85 (781.85) {781.85}	0	0
		1144	WIDENING AND UP-GRADATION TO 2- LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO (NHIDCL) (N24000857)	4-2017	4/2023 () {1/2025}	519.09 (785.65) {785.65}	657.51	90

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1145	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO (NHIDCL) (N24000858)	4-2017	7/2023 () {5/2024}	640.07 (990.88) {1286.35}	1217.65	99
		1146	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO (NHIDCL) (N24000859)	4-2017	6/2023 () {3/2024}	642.96 (988.23) {988.23}	729.84	99
		1147	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO (NHIDCL) (N24000861)	4-2017	4/2023 () {2/2025}	473.18 (688.25) {688.25}	521.23	85
		1148	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO (NHIDCL) (N24000862)	4-2017	4/2023 () {2/2025}	537.82 (789.05) {789.05}	752.9	92
		1149	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO (NHIDCL) (N24000863)	4-2017	6/2023 () {3/2025}	518.53 (906.76) {906.76}	804.57	90
		1150	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO (NHIDCL) (N24000864)	4-2017	4/2024 () {3/2025}	404.29 (750.32) {750.32}	599.84	86
		1151	WIDENING AND UP-GRADATION TO 2-LANE WITH PAVED SHOULDER CONFIGURATION AND GEOMETRIC IMPROVEMENTS FRO (NHIDCL) (N24000865)	4-2017	9/2023 () {3/2025}	428.11 (746.39) {746.39}	588.02	88

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1152	CONSTRUCTION OF CHHIATHLANG - SERCHHIP BYPASS (PKG-1) ON AIZAWL-TUIPANG SECTION OF NH-54 (NHIDCL) (N24001277)	9-2020	10/2022 () {3/2024}	275.02 (247.25) {247.25}	231.19	100
		1153	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER OF SELLING- DULTE SECTION OF NH-06 (PKG-I) (NHIDCL) (N24001278)	3-2020	7/2022 () {6/2024}	206.88 (219.33) {219.33}	206.58	97
		1154	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER OF SELLING- DULTE SECTION OF NH-06 (PKG-III) (NHIDCL) (N24001281)	3-2020	7/2022 () {10/2024}	292.24 (331.17) {331.17}	293.9	92
		1155	DULTE- KWALKULH - CHAMPAI PKG.1 (NHIDCL) (N24001355)	3-2021	12/2022 () {3/2024}	374.39 (318.92) {318.92}	292.37	100
		1156	DULTE- KWALKULH - CHAMPAI PKG.2 (NHIDCL) (N24001356)	3-2021	12/2022 () {4/2024}	233.25 (233.25) {233.25}	178.37	100
		1157	DULTE- KWALKULH - CHAMPAI PKG.3 (NHIDCL) (N24001357)	3-2021	6/2023 () {1/2024}	674.71 (674.71) {674.71}	589.25	100
		1158	TLABUNG - LUNGLEI PKG-A (NHIDCL) (N24001358)	3-2021	12/2022 () {12/2025}	698.44 (698.45) {698.45}	400.71	43
		1159	TLABUNG - LUNGLEI PKG-B (NHIDCL) (N24001359)	3-2021	1/2023 () {12/2025}	740.58 (740.58) {740.58}	293.89	42
		1160	KEIFANG - TUVAI PKG-1 (NHIDCL) (N24001440)	9-2021	5/2023 () {5/2024}	492.94 (492.94) {492.94}	357.26	85

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
MULTI STATE	COAL	1161	NILJAI EXPANSION (DEEP) OC (3.5 MTY) (WCL) (N06000154)	8-2016	3/2022 () {3/2025}	319.76 (319.76) {319.76}	183.67	98
		1162	DURGAPUR EXTENSION (DEEP) OC (3.0 MTY) (WCL) (N06000157)	2-2017	3/2021 () {3/2025}	328 (328) {328}	378.87	100
		1163	BINA KAKRI AMALGAMATION OCP 14 MTPA (NCL) (N06000192)	8-2020	3/2024 (N.A.) {3/2025}	836.42 (836.42) {836.42}	702.14	83.95
	DPIIT	1164	NATIONAL INDUSTRIAL CORRIDOR PROJECT (DMIC FOR DPIIT) (N40000001)	9-2011	3/2027 () {3/2027}	20084 (20084) {20084}	10217.21	50.99
	PETROLEUM	1165	KOCHI-KOOTTANAD-BANGALORE-MANGALORE PIPELINE PHASE-II (GAIL) (N16000285)	6-2009	12/2012 () {3/2025}	2915 (5909) {5909}	4143.3	93.1
		1166	SRIKAKULAM ANGUL PIPELINE PROJECT (GAIL) (N16000388)	9-2019	7/2022 () {6/2025}	2658.34 (2658.34) {2658.34}	2010.9	93
		1167	DHAMRA HALDIA PIPELINE PROJECT (GAIL) (N16000391)	3-2020	11/2022 () {3/2025}	1030.65 (1030.65) {1030.65}	802.7	85.1
		1168	MUMBAI NAGPUR JHARSUGUDA PIPELINE PROJECT (GAIL) (N16000398)	6-2020	5/2023 () {6/2025}	7844.25 (7844.25) {7844.25}	5886.8	91.3
		1169	CGD PROJECT AT NAWADA AND KODERMA DISTRICTS (IOCL) (N16000426)	6-2019	12/2029 () {3/2030}	169 (169) {169}	72.36	17.9

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1170	NORTH EAST GAS GRID (IGGL) (N16000439)	11-2020	3/2024 () {3/2027}	9265 (9265) {9265}	5660.03	83.98
		1171	GURDASPUR JAMMU PIPELINE (GAIL) (N16000531)	7-2023	7/2026 () {7/2026}	521.92 (521.92) {521.92}	60.8	21.3
	POWER	1172	ESTABLISHMENT OF FIBER OPTIC COMMUNICATION SYSTEM IN NR UNDER FIBER OPTIC EXPANSION PROJECT (ADDITIO (PGCIL) (N18000184)	3-2015	3/2018 (N.A.) {12/2024}	197.4 (197.4) {197.4}	162.89	100
		1173	COMPREHENSIVE SCHEME FOR THE STRENGTHENING OF THE TRANSMISSION AND DISTRIBUTION SYSTEM IN A P (PGCIL) (N18000249)	12-2014	12/2018 () {3/2025}	4754.42 (9129.32) {9129.32}	6894.16	77.6
		1174	NORTH EASTERN REGION POWER SYSTEM IMPROVEMENT PROJECT (NERPSIP) FOR SIX (6) STATES (PGCIL) (N18000250)	12-2014	12/2018 () {3/2025}	5111.33 (6700) {6700}	5020.56	95.4
		1175	HVDC BIPOLE LINK BETWEEN WR AND SR -NORTH TRICHUR - SCHEME - II AC SYSTEM STRENGTHENING AT PUGALUR EN (PGCIL) (N18000264)	8-2017	2/2020 () {9/2025}	1931.39 (2635.55) {2635.55}	1972.44	99
		1176	NORTH EASTERN REGION STRENGTHENING SCHEME-XII (PGCIL) (N18000316)	5-2021	3/2023 (N.A.) {}	576.42 (576.42) {576.42}	419.96	100

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1177	TS FOR EVACUATION OF POWER FROM PAKALDUL HEP IN CHENAB VALLEY HEPS - LTA SYSTEM (PGCIL) (N18000328)	2-2022	4/2025 (N.A.) {4/2025}	318.12 (318.12) {318.12}	151.75	88
		1178	TRANSMISSION SYSTEM STRENGTHENING FOR SRINAGAR- LEH TRANSMISSION SYSTEM (PGCIL) (N18000330)	3-2022	12/2024 (N.A.) {9/2025}	288.71 (288.71) {288.71}	133.79	47
		1179	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA (PGCIL) (N18000331)	2-2022	9/2023 (N.A.) {3/2025}	359.47 (359.47) {359.47}	263.97	77
		1180	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA (PGCIL) (N18000332)	5-2022	11/2023 (N.A.) {3/2025}	1666 (1666) {1666}	1425.62	83
		1181	TRANSMISSION NETWORK EXPANSION IN GUJARAT TO INCREASE ATC FROM ISTS: PART B (PGCIL) (N18000337)	7-2022	6/2023 (N.A.) {3/2025}	4546.26 (4546.26) {4546.26}	2497.35	80
		1182	TRANSMISSION NETWORK EXPANSION IN GUJARAT TO INCREASE ATC FROM ISTS: PART C (PGCIL) (N18000338)	7-2022	3/2025 (N.A.) {3/2025}	186.19 (186.19) {186.19}	67.53	87
		1183	SYSTEM STRENGTHENING SCHEME FOR EASTERN AND NORTH EASTERN REGION (PGCIL) (N18000343)	10-2022	10/2025 (N.A.) {10/2025}	307.87 (307.87) {307.87}	125.31	62

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1184	TRANSMISSION SYSTEM FOR KURNOOL WIND ENERGY ZONE SOLAR ENERGY ZONE (AP) PART-A PART B (PGCIL) (N18000352)	3-2023	11/2024 (N.A.) {3/2025}	3546.94 (3546.94) {3546.94}	1767.14	75
		1185	ER WR TRANSMISSION LIMITED (PGCIL) (N18000353)	3-2023	3/2025 (N.A.) {3/2025}	281.16 (281.16) {281.16}	62.14	57
	RAILWAYS	1186	NANGALDAM-TALWARA(NL),NR (NR) (220100188)	3-1981	7/2012 () {1/2027}	450 (450) {2017.96}	1487.7	70
		1187	LALITPUR-SATNA-REWA-SINGRULI NL, (NCR) (WCR) (220100232)	9-1998	5/2008 (N.A.) {3/2025}	247.66 (63.57) {8248.5}	2520.04	43
		1188	CHHAPRA-BALLIA UP (NER) (N22000134)	3-2013	1/2019 (N.A.) {4/2025}	295 (954) {995.82}	995.67	95
		1189	CHOTTAUDEPUR-DHAR(NL) (WR) (N22000138)	4-2007	3/2022 () {12/2027}	1347.26 (1793.63) {1793.63}	1545.26	58
		1190	DAHOD-INDORE VIA SARDARPUR, JHABUA AND DHAR (NL) (WR) (N22000139)	4-2007	3/2022 () {2/2027}	1640.04 (1873.1) {2873.11}	2435.61	58
		1191	GWALIOR-SEOPURKALA WITH EXTENSION TO KOTA (GC) (NCR) (N22000148)	4-2011	3/2022 (N.A.) {12/2024}	2912.96 (2912.96) {3845.6}	1024.32	0
		1192	DHOLPUR-SIRMUTTRA WITH EXTENSION TO GANGAPURCITY AND MOHARI-TANTPUR AND TANPUR- BANSI PAHARPUR (NCR) (N22000158)	4-2010	() {12/2026}	2030.5 (746.83) {746.83}	108.46	26

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1193	NEW BONGAIGAON-RANGIA- KAMAKGHYA DOUBLING (NFR) (N22000183)	4-2013	3/2019 (N.A.) {10/2024}	1798 (1798) {2832.35}	3370.45	99.5
		1194	NEW BG LINE FROM BALURGHAT TO HILLY NFR (NFR) (N22000206)	4-2010	3/2020 (N.A.) {3/2027}	242.22 (242.22) {1206.6}	390.03	5
		1195	NEW BG LINE FROM JAGBANI TO BIRATNAGAR (NFR) (N22000207)	4-2010	() {12/2026}	241.52 (485.96) {485.96}	363.74	86.21
		1196	MURKONGSELEK-PASIGHAT NL (NFR) (N22000208)	4-2011	3/2020 (N.A.) {11/2025}	414.84 (414.84) {1252.49}	642.76	41
		1197	MADURAI-TUTICORIN VIA ARUPPUKOTTAI (SR) (N22000215)	4-2011	3/2019 () {12/2027}	120.7 (120.7) {2053.39}	342.13	14
		1198	PIRPAINTI-JASIDIH (ER) (N22000219)	4-2013	3/2022 () {3/2028}	915.98 (915.98) {2610.84}	813.78	45
		1199	KAZIPET-VIJAYAWADA 3RD LINE WITH ELECTRIFICATION (SCR) (N22000261)	4-2012	3/2023 (N.A.) {3/2025}	1856.95 (1856.95) {1952.68}	1483.75	0
		1200	DEOBAND (MUZAFFARNAGAR)- ROORKEE NL (NR) (N22000274)	4-2007	(N.A.) {}	336.91 (336.91) {791.39}	572.99	0
		1201	RAYADURGA-TUMKUR NL (SWR) (N22000279)	4-2007	(N.A.) {2/2028}	2062.3 (2495.59) {2495.59}	1530.92	60

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1202	PHULERA - DIGANA DOUBLING (NWR) (N22000326)	5-2015	3/2020 () {4/2024}	600 (600) {701.81}	765.54	100
		1203	HOTGI-KUDGI-GADAG (SWR) (N22000333)	3-2015	3/2019 (N.A.) {2/2026}	1614.59 (1877.81) {2458.87}	2457.06	89
		1204	KAZIPET-BALHRSHA (SCR) (N22000367)	4-2015	3/2021 (N.A.) {1/2025}	2063.03 (2063.03) {2909}	2669.29	0
		1205	MUMBAI AHMEDABAD HIGH SPEED RAIL PROJECT (NHSRCL) (N22000463)	12-2015	12/2023 (N.A.) {8/2027}	108000 (108000) {108000}	70051	48.55
		1206	WESTERN DEDICATED FREIGHT CORRIDOR (DFCC) (N22000464)	11-2007	3/2020 (N.A.) {3/2020}	16592 (51101) {51101}	47476	83
		1207	CHANDIGARH-BADDI (NR) (N22000467)	4-2007	3/2023 () {4/2026}	328.14 (1540.14) {1540.14}	876.8	14
		1208	NARAYANGARH TO BHADRAK 3RD LINE (155 KM) (SER) (N22000506)	3-2019	5/2023 (N.A.) {6/2026}	1866.31 (1866.31) {1866.31}	1716.58	55
	ROAD TRANSPORT AND HIGHWAYS	1209	VARANASI-AURANGABAD KM.786 TO KM.978.40 (NHAI) (N24000182)	9-2011	3/2014 (N.A.) {9/2024}	2848 (2848) {3241.56}	3901.66	86.72
		1210	4/6L OF SPUR TO HARIDWAR (GREENFIELD) FROM KM. 0.000 TO KM. 49.000 (NHAI) (N24001628)	11-2021	2/2025 (N.A.) {2/2025}	2155.95 (2155.95) {2155.95}	1195.52	54.76

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1211	6L WITH ACCESS CONTROL PROVISION SAHARANPUR BYPASS TO GANESHPUR SECTION FROM 13.89 KM TO 41.820 KM O (NHAI) (N24001629)	4-2022	11/2024 () {2/2025}	796.65 (796.65) {796.65}	346.67	73.12
	SHIPPING AND PORTS	1212	JAL MARG VIKAS PROJECT (JWAI) (N25000072)	1-2018	3/2023 () {12/2025}	5369.18 (5061.15) {5061.15}	3195.05	63.4
	TELECOMMUNICA TIONS	1213	PHASE-I OF CONSOLIDATION OF EXISTING CDR DATA CENTERS AND NIB-P3 DATA CENTERS WITH STATE OF THE ART (BSNL) (N26000114)	3-2020	6/2021 () {3/2025}	461.42 (461.42) {461.42}	165.04	81
		1214	SUPER EDGE ROUTERS FOR BSNL INTERNET PROTOCOL - MULTI PROTOCOL LABEL SWITCHING (IPMPLS) NETWORK and (BSNL) (N26000115)	3-2023	3/2024 () {1/2025}	239.6 (239.6) {239.6}	170.64	100
		1215	MPLS-IP BASED ACCESS AND AGGREGATION NETWORK (MAAN) IN BSNL ALONG WITH TEST AND MEASURING EQUIPMENT (BSNL) (N26000116)	5-2023	8/2024 () {1/2025}	645.13 (645.13) {645.13}	327.55	85.63
		1216	PLANNIN ENGINEERING SUPPLY INSTALLATION TESTING COMMISSIONING INTEGRATION and ANNUAL MAINTENANCE OF (BSNL) (N26000117)	6-2023	6/2025 (N.A.) {6/2025}	24556.35 (24544.55) {24544.55}	5307.42	69.67
		1217	OPTICAL TRANSPORT NETWORK (OTN) PH-4 IN BSNL (BSNL) (N26000118)	2-2024	8/2025 (N.A.) {8/2025}	810.99 (810.99) {810.99}	420	67.74

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
	URBAN DEVELOPMENT	1218	DELHI GHAZIABAD MEERUT RRTS CORRIDOR (NCRTC) (N28000134)	3-2019	6/2025 (N.A.) {6/2025}	30274 (30274) {30274}	23509	81.8
NAGALAND	PETROLEUM	1219	AUGMENTATION OF DIMAPUR DEPOT, DIMAPUR (IOCL) (N16000529)	8-2023	11/2027 (N.A.) {11/2027}	227.62 (227.62) {227.62}	2.05	12.4
	RAILWAYS	1220	NEW LINE FROM DIMAPUR TO ZUBZA(KOHIMA) NATIONAL PROJECT (NEFR) (NFR) (N22000124)	4-2006	3/2015 (N.A.) {12/2029}	2326.52 (6663.2) {6663.2}	3993.27	62
	ROAD TRANSPORT AND HIGHWAYS	1221	WIDENING OF EXISTING SINGLE LANE ROAD TO INTERMEDIATE LANE ROAD FROM MOKOKCHUNG TO CHARE VIA DIKHU I (MoRTH) (N24001855)	2-2021	6/2025 () {6/2025}	192.93 (192.93) {192.93}	80.35	70.51
		1222	PEREN-DIMAPUR PKG-3 (NHIDCL) (N24001912)	2-2021	6/2025 (N.A.) {6/2025}	177.77 (199.02) {199.02}	27.87	37.36
		1223	WIDENING TO 2 LANE WITH HARD SHOULDER OF AKEGWO-AVANGKHU SECTION OF NH-202K FOR PACKAGE- I (DESIGN CH (NHIDCL) (N24001976)	12-2022	2/2026 (N.A.) {2/2026}	430.24 (430.24) {430.24}	50.74	29.67
		1224	WIDENING TO 2 LANE WITH HARD SHOULDER OF AKEGWO-AVANGKHU SECTION OF NH-202K FOR PACKAGE- II (DESIGN C (NHIDCL) (N24001977)	12-2022	2/2026 (N.A.) {2/2026}	442.54 (442.54) {442.54}	17.58	14.02
		1225	WIDENING TO 2 LANE WITH HARD SHOULDER OF AKEGWO-AVANGKHU SECTION OF NH-202K FOR PACKAGE- III (DESIGN (NHIDCL) (N24001978)	12-2022	2/2026 (N.A.) {2/2026}	497.18 (497.18) {497.18}	78	42.82

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1226	FOUR LANING OF DIMAPUR KOHIMA ROAD FROM DESIGN KM 123.840 TO KM 138.775 (EXISTING KM 124.100 TO KM 1 (NHIDCL) (N24000686)	3-2016	9/2019 () {1/2025}	373.07 (534.41) {534.41}	382.5	99.81
		1227	FOUR LANING OF EXISTING DIMAPUR KOHIMA ROAD FROM DESIGN KM 152.490 TO KM 166.700 (EXISTING KM 156.00 (NHIDCL) (N24000688)	3-2016	8/2022 () {9/2025}	429.52 (794.74) {794.74}	294.98	84.8
		1228	(I) CONSTRUCTION OF FOUR/SIX LANING FROM KM 132.375 TO KM 158.058 (TOTAL NEW ALIGNMENT LENGTH OF 20. (NHIDCL) (N24000752)	2-2017	9/2020 () {3/2025}	387 (688.12) {688.12}	387.5	99.4
		1229	(II) CONSTRUCTION OF DIMAPUR BYPASS (ASSAM PORTION) OF 4/6 LANE PAVEMENT ON EPC BASIS FROM EXISTING (NHIDCL) (N24000753)	3-2018	11/2022 () {3/2025}	500.09 (698.81) {698.81}	373.62	96.83
		1230	CONSTRUCTION OF TWO LANE WITH HARD SHOULDERS OF CHAKABAMA-ZUNHEBOTO ROAD FROM EXISTING KM 52.370 TO (NHIDCL) (N24000756)	3-2018	9/2022 () {7/2024}	285.68 (285.68) {285.68}	174.28	99.9
		1231	CONSTRUCTION OF TWO LANE WITH HARD SHOULDERS OF MERANGKONG-TAMLU-MON ROAD FROM EXISTING KM 20.456 TO (NHIDCL) (N24000763)	3-2018	12/2021 () {8/2025}	215.79 (215.79) {215.79}	114.99	44.34
		1232	CONSTRUCTION OF TWO LANE WITH HARD SHOULDERS OF MERANGKONG-TAMLU-MON ROAD FROM EXISTING KM 60.345 TO (NHIDCL) (N24000765)	3-2018	9/2018 () {9/2025}	323.98 (323.98) {323.98}	99.61	36.7

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1233	CONSTRUCTION OF 2 LANE WITH PAVED SHOULDER FROM KM. 168 TO 183.783 (YESEMYONG TO UNGER) ON MOKOKCHUN (MoRTH) (N24001179)	3-2017	11/2020 () {2/2023}	217.35 (217.35) {217.35}	214.18	100
		1234	WIDENING OF EXISTING SINGLE/INTERMEDIATE LANE ROAD TO 2 LANE ROAD FROM KM. 83.00 TO KM 101.00 ON NH- (MoRTH) (N24001180)	3-2019	12/2022 () {1/2023}	237.51 (237.51) {237.51}	201.2	100
		1235	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER OF KOHIMA- BYPASS ROAD FROM DESIGN KM10.500 TO 21.00KM [D (NHIDCL) (N24001255)	9-2020	10/2022 () {6/2026}	277.44 (277.44) {277.44}	166.31	63.77
		1236	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER OF KOHIMA- BYPASS ROAD FROM DESIGN KM21.0 TO KM32.0 [DESIG (NHIDCL) (N24001257)	8-2020	10/2022 () {6/2025}	159.85 (342.29) {159.85}	84.88	18.85
		1237	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER OF KOHIMA- BYPASS ROAD FROM DSIGN KM32.0 TO KM43.454 [DES (NHIDCL) (N24001258)	8-2020	4/2022 () {2/2025}	202.36 (202.36) {202.36}	72.03	27.58
		1238	UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER FROM KOHIMA TO MAO FROM KM 185.540 TO KM (NHIDCL) (N24001259)	9-2020	4/2022 () {2/2025}	315.63 (315.63) {315.63}	95.84	74.23
		1239	2 LANING OF KOHIMA - JESSAMI SECTION (PACKAGE I) (NHIDCL) (N24001280)	3-2020	6/2022 () {9/2023}	320.97 (320.97) {320.97}	182.21	100
		1240	2 LANING OF KOHIMA - JESSAMI SECTION (PACKAGE II) (NHIDCL) (N24001282)	3-2020	6/2022 (N.A.) {1/2026}	355.79 (355.79) {355.79}	109.24	60.63

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1241	2 LANING OF KOHIMA - JESSAMI SECTION (PACKAGE III) (NHIDCL) (N24001284)	3-2020	6/2022 () {6/2024}	361.53 (365.42) {365.42}	200.22	100
		1242	2-LANING OF CHANGTONGYA TO LONGLENG ROAD OF NH-702 (PKG-I) (NHIDCL) (N24001286)	3-2020	6/2022 () {6/2023}	278.95 (278.95) {278.95}	166.29	100
		1243	2 LANING OF KOHIMA - JESSAMI SECTION (PACKAGE V) (NHIDCL) (N24001287)	4-2020	12/2021 () {11/2025}	330.8 (330.8) {330.8}	122.94	68.29
		1244	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER OF KOHIMA- BYPASS ROAD FROM DESIGN KM 0.00 TO KM 10.500 [D (NHIDCL) (N24001288)	8-2020	4/2022 () {11/2026}	232.29 (350.88) {232.29}	63.64	11.01
		1245	CHANGTONGYA TO LONGLENG ROAD PKG-2 (NHIDCL) (N24001389)	3-2020	6/2022 () {1/2025}	206.53 (206.53) {206.53}	119.25	99.4
		1246	PEREN-DIMAPUR SECTION PKG-2 (NHIDCL) (N24001406)	7-2021	3/2023 () {9/2025}	258.52 (258.52) {258.52}	70.61	68.68
		1247	PEREN-DIMAPUR PKG-5 (NHIDCL) (N24001407)	2-2021	3/2023 (N.A.) {3/2023}	207.33 (207.33) {207.33}	0	0
		1248	MERANGKONG-TAMLU-MON (MTM) PKG-5 (NHIDCL) (N24001438)	7-2021	12/2023 (N.A.) {9/2025}	161.73 (161.73) {161.73}	51.05	36.77
		1249	WIDENING OF EXISTING SINGLE LANE / INTERMEDIATE LANE ROAD TO 2 LANE FROM KM 101 TO KM 125 OF NH 61 I (MoRTH) (N24001465)	6-2020	9/2024 () {6/2026}	252.19 (252.19) {252.19}	0.28	0

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1250	WIDENING TO EXISTING SINGLE LANE /INTERMEDIATE LANE TO 2 LANE FROM KM185.00 TO KM 220.00 OF NH-61 (N (MoRTH) (N24001466)	3-2021	7/2024 () {3/2025}	297.24 (297.24) {297.24}	121.54	70.7
		1251	WIDENING TO EXISTING SINGRE/INTERMEDIATE RANE TO 2 LANE FROM KM 135 TO KM 147 AND FROM KM 156.00 TO (MoRTH) (N24001467)	3-2021	2/2024 () {1/2025}	226.44 (226.44) {226.44}	122.65	86.25
		1252	CONSTRUCTION OF 2 LANE WITH HARD SHOULDER FROM DESIGN CHAINAGE KM 283.000 TO KM 325.440 (5- LEGGED J (NHIDCL) (N24001475)	3-2022	12/2024 (N.A.) {1/2025}	605.36 (605.36) {605.36}	247.66	97.64
ODISHA	COAL	1253	BASUNDHARA (WEST) OC EXTN(7.00 MTY) (MCL) (N06000112)	5-2014	3/2019 (N.A.) {3/2027}	479.15 (479.15) {479.15}	267	62
		1254	SIARMAL OCP (40.00MTY) (MCL) (N06000113)	2-2021	3/2029 (N.A.) {3/2029}	5194.96 (5194.96) {5194.96}	3428.71	42.7
		1255	GARJANBAHAL OCP (MCL) (N06000117)	11-2014	3/2021 (N.A.) {3/2026}	1375.38 (1375.38) {1375.38}	841.83	58
		1256	INTEGRATED LAKHANPUR- BELPAHAR-LILARI OCP (MCL) (N06000167)	5-2018	3/2027 (N.A.) {3/2027}	2434.75 (2434.75) {2434.75}	1866.35	55
		1257	REORGANISATION OF BHARATPUR OCP EXPANSION (MCL) (N06000171)	11-2018	3/2029 (N.A.) {3/2029}	2838.87 (2838.87) {2838.87}	1676.61	44.5

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1258	TALABIRA II AND III OCP (NLC) (N06000189)	7-2017	1/2027 (N.A.) {1/2027}	2401.07 (2401.07) {2401.07}	1412.23	56
		1259	NAINI COAL MINE (SCCL) (N06000203)	3-2020	3/2024 (N.A.) {3/2026}	494.3 (494.3) {494.3}	491.33	35
		1260	BHUBANESWARI EXPANSION OCP (MCL) (N06000227)	3-2024	3/2031 (N.A.) {3/2031}	6321.73 (6321.73) {6321.73}	1240	18.2
		1261	GOPALJI-KANIHA OCP (MCL) (N06000229)	4-2022	3/2028 (N.A.) {3/2028}	6107.87 (6107.87) {6107.87}	1639.03	16.6
		1262	BALARAM EXPANSION OCP (MCL) (N06000230)	8-2020	3/2029 (N.A.) {3/2029}	3504.21 (3504.21) {3504.21}	965.33	49.9
		1263	KULDA EXPANSION OCP- 15 MTY (MCL) (N06000248)	6-2014	3/2018 (N.A.) {3/2026}	348.16 (348.16) {348.16}	206.01	60
		1264	SUBHADRA OCP (MCL) (N06000249)	5-2021	3/2029 () {3/2029}	1693.81 (1693.81) {1693.81}	1169.76	39
		1265	RPR OF HINGULA -II EXPANSION PH- III (MCL) (N06000261)	12-2022	3/2029 (N.A.) {3/2029}	2264.68 (2264.68) {2264.68}	1023.05	39.1
		1266	NLC TALABIRA THERMAL POWER PROJECT (PHASE-1: 3 X 800 MW) (NLC) (N06000270)	1-2024	5/2029 () {3/2030}	27213 (27213) {27213}	1421.63	1.53

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
	DEPARTMENT OF HIGHER EDUCATION	1267	INDIAN INSTITUTE OF SCIENCE EDUCATION AND RESEARCH BERHAMPUR (CPWD EDUCATION) (N28000126)	1-2019	3/2022 (N.A.) {4/2025}	790.79 (790.79) {790.79}	682.33	95
	MINES	1268	5TH STREAM ALUMINA REFINERY EXPANSION PROJECT (NALCO) (N10000010)	12-2014	4/2021 () {9/2025}	4103 (5677.4) {5677.4}	3422.18	69.78
		1269	UTKAL D AND E COAL BLOCK (NALCO) (N10000011)	5-2016	1/2020 () {3/2024}	534 (534) {1021.97}	756.91	82.5
		1270	CONVERSION OF FLAT BOTTOM SETTLERS AND WASHERS WITH A SINGLE TRAIN OF HRDS AND DCWS IN STREAMS 1 AND (NALCO) (N10000012)	12-2015	11/2020 () {11/2026}	355 (581) {581}	109.88	12.6
		1271	SOURCING OF BAUXITE ARRANGEMENT FOR 5TH STREAM ALUMINA REFINERY FROM SOUTH BLOCK MINING LEASE OF PAN (NALCO) (N10000013)	11-2017	4/2021 () {5/2025}	483 (483) {483}	362.58	87.16
		1272	POTTANGI BAUXITE MINES (NALCO) (N10000016)	5-2018	12/2024 (N.A.) {5/2025}	1437 (1437) {1381}	649.96	50.5
		1273	CONSTRUCTION OF RED MUD POND - II AT NALCO DAMANJODI ODISHA (NALCO) (N10000017)	9-2019	3/2023 () {5/2024}	225.79 (225.79) {270.66}	5	100
	PETROLEUM	1274	ADDITIONAL STORAGE TANKS AT PARADIP (IOCL) (N16000361)	11-2018	9/2021 () {4/2025}	462.3 (552.44) {552.44}	481.2	96

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1275	Fuel Quality Upgradation Project at Paradip Refinery (IOCL) (N16000362)	5-2019	8/2021 () {3/2025}	3361 (3361) {3361}	2725.63	98.8
		1276	INSTALLATION OF STANDBY SRU TRAIN OF 525 TPD ALONGWITH INCINERATOR AT PARADIP REFINERY (IOCL) (N16000368)	6-2019	9/2022 () {3/2025}	427.1 (427.1) {427.1}	312.13	95.2
		1277	INTEGRATED PARA XYLENE (PX) AND PURIFIED TEREPHTHALIC ACID (PTA) PROJECT AT PARADIP REFINERY (IOCL) (N16000396)	7-2020	1/2024 () {4/2025}	13805 (13805) {13805}	7105.32	86.9
	POWER	1278	EASTERN REGION EXPANSION SCHEME XXIX (PGCIL) (N18000351)	3-2023	11/2025 (N.A.) {11/2025}	524.04 (524.04) {524.04}	320.97	72
		1279	TALCHER THERMAL POWER PROJECT STAGE III(2X660 MW) (NTPC) (N18000364)	8-2022	5/2027 (N.A.) {5/2027}	11844 (11844) {11844}	1405.09	8.4
	RAILWAYS	1280	KHURDA ROAD-BOLANGIR(NL)ECOR (ECOR) (220100284)	4-1994	3/2009 () {12/2026}	2923.13 (3791.66) {5089.37}	4330.72	80
		1281	TALCHER-BIMALAGARH(NL)(ECOR) (ECOR) (220100328)	4-2005	6/2021 (N.A.) {3/2026}	810.78 (810.78) {1928.07}	1552.14	40
		1282	BHADRAK - NERGUNDI 3RD LINE (ECOR) (N22000316)	3-2013	10/2020 () {10/2025}	843.04 (1284.39) {1284.39}	1166.25	75

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1283	JAGADALPUR-KORAPUT DOUBLING (ECOR) (N22000376)	4-2015	3/2022 (N.A.) {3/2022}	1547.38 (1547.38) {1547.38}	1226.96	90
		1284	KORAPUT - SINGAPUR ROAD DOUBLING (ECOR) (N22000379)	4-2015	3/2022 () {3/2026}	2361.74 (2361.74) {2361.74}	1650.19	73
		1285	JARAPADA - BUDHAPANK WITH FLY OVER AT TALCHER ROAD 3RD AND 4TH LINE (ECOR) (N22000380)	4-2015	11/2018 () {8/2026}	701.61 (701.61) {810.02}	547.64	75
		1286	BUDHAPANK - SALEGAON VIA RAJATGARH 3RD AND 4TH LINE. (ECOR) (N22000381)	4-2015	12/2018 () {9/2025}	1172.92 (1172.92) {2022.75}	1724.97	74
		1287	VIZIANAGARAM -SAMABALPUR 3RD LINE (RVNL) (N22000409)	1-1991	12/2024 (N.A.) {12/2026}	2335.67 (2335.67) {4803.16}	4691.52	0
		1288	EXECUTION OF RAIL CONNECTIVITY PROJECT FOR COAL TRANSPORTATION IN ODISHA FOR MCRL (IRCON) (N22000418)	4-2016	3/2020 (N.A.) {12/2025}	5200 (5200) {5200}	0	17.4
		1289	JEYPORE MALKANGIRI NEW LINE (ECOR) (N22000516)	2-2018	7/2033 (N.A.) {7/2033}	642.69 (642.69) {642.69}	167.41	0.1
		1290	JEYPORE NABARANGPUR NEWLINE (ECOR) (N22000517)	7-2017	7/2028 (N.A.) {7/2028}	499.99 (499.99) {747.91}	0	0
		1291	TALCHER - ANGUL NEW LINE WITH Y CONNECTION AT TALCHER (ECOR) (N22000518)	7-2018	12/2026 (N.A.) {12/2026}	278.96 (495) {494.62}	29.5	0

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1292	KODINGAMALI BAUXITE MINES TO SINGARAM RAILWAY STATION (ECOR) (N22000519)	8-2022	8/2027 (N.A.) {8/2027}	190.9 (190.9) {190.9}	10	0
		1293	GANDHAMARDAN IRON ORE MINES TO GOALDIH STATION (ECOR) (N22000520)	9-2022	9/2027 (N.A.) {9/2027}	189.93 (189.93) {189.93}	5.14	0
		1294	BRUNDAMAL-JHARSUGUDA- FLYOVER CONNECTION FOR JOINING DN LINE (ECOR) (N22000521)	12-2009	12/2026 (N.A.) {12/2026}	48.44 (48.44) {297}	293.9	10
		1295	BAGHUAPAL FLY OVER (20 KM) (ECOR) (N22000522)	8-2019	8/2027 () {8/2027}	183 (257.97) {257.97}	0.6	0
		1296	ROURKELA-BONDAMUNDA A-CABIN 5TH LINE (10 KM) (UMBRELLA WORK PB#57/2019-20/NR) (SER) (N22000571)	9-2022	9/2026 (N.A.) {3/2026}	209.75 (209.75) {244.99}	55.28	8
	ROAD TRANSPORT AND HIGHWAYS	1297	CONSTRUCTION OF ROAD FROM KM 0/0 TO 72/0 OF NH-26 SUCH AS 4 LANE FROM KM 0/0 TO 21/0 (BARGARH TO BAR (MoRTH) (N24001857)	6-2020	12/2023 (N.A.) {3/2025}	414.24 (414.24) {414.24}	283.7	60
		1298	WIDENING AND STRENGTHENING TO 2L+PS INCLUDING LA OF KANDARPUR-BALIKUDA FROM KM 277/500 TO 318/970 OF (MoRTH) (N24001858)	3-2022	6/2025 (N.A.) {6/2025}	499.79 (499.79) {499.79}	256.21	20
		1299	CONSTRUCTION OF BYPASS ON NH- 59 FROM KM 336/350 TO 349/910 (13.56 KM) NEAR BERHAMPUR TOWN INCLUDING (MoRTH) (N24001859)	3-2021	3/2024 (N.A.) {3/2025}	196.94 (196.94) {196.94}	66.09	15

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1300	CONSTRUCTION OF BYPASS TO NAYAGARH TOWN FROM KM 235.469 TO 252.482 OF NH-57 INCLUDING LAND ACQUISITI (MoRTH) (N24001860)	1-2022	4/2025 (N.A.) {4/2025}	300.33 (300.33) {300.33}	184.55	50
		1301	CONSTRUCTION OF BYPASS TO KHORDHA TOWN FROM KM 294/000 TO 300/300 ON NH-57 INCLUDING LA IN THE STATE (MoRTH) (N24001861)	2-2022	11/2024 () {3/2025}	157.49 (157.49) {157.49}	62.56	31.74
		1302	CONSTRUCTION OF BYPASS ROAD TO BALANGIR TOWN FROM KM 72/400 (DESING KM 0/0) TO KM 79/800 (DESIGN KM (MoRTH) (N24001862)	2-2022	10/2025 () {11/2025}	238.78 (238.78) {238.78}	17.26	12
		1303	CONSTRUCTION OF 5 HL BRIDGES AT KM 379/000 (PANGAM), KM 439/400 (POTTERU), KM 444/237 (KONGURUKONDA) (MoRTH) (N24001863)	3-2021	6/2024 (N.A.) {6/2025}	154.05 (154.05) {154.05}	47.47	25
		1304	CONSTRUCTION OF FOUR LANE ROB AND ITS APPROACHES IN LIEU OF EXISTING LEVEL CROSSING NO. RV- 71 AT KM (MoRTH) (N24001864)	11-2021	6/2025 (N.A.) {6/2025}	154.49 (154.49) {154.49}	54.13	17
		1305	CONSTRUCTION OF 4 LANE ROB WITH APPROACHES IN LIEU OF LC NO. RV-172 AT KM 176.00 OF NH-201 (PRESENT (MoRTH) (N24001865)	12-2021	5/2025 (N.A.) {5/2025}	324.09 (324.09) {324.09}	84.25	20
		1306	REHABILITATION AND UP GRADATION FROM 4 TO 8 LANING OF CHANDIKHOLE PARADIP SECTION OF NH 53 FROM KM. (NHAI) (N24002078)	12-2023	12/2025 (N.A.) {12/2025}	711 (711) {711}	96.9	27.24

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1307	REHABILITATION AND UP GRADATION FROM 4 TO 8 LANING OF CHANDIKHOLE PARADIP SECTION OF NH 53 FROM KM (NHAI) (N24002079)	12-2023	12/2025 (N.A.) {12/2025}	742.25 (742.25) {742.25}	146.86	32.43
		1308	REHABILITATION AND UP GRADATION FROM 4 TO 8 LANING OF CHANDIKHOLE PARADIP SECTION OF NH 53 FROM KM (NHAI) (N24002080)	12-2023	12/2025 (N.A.) {12/2025}	762.75 (762.75) {762.75}	161.57	33.09
		1309	3L MAJOR BRIDGE OVER RIVER BRAHMANI AT KM. 401.250 (DUBURI CHANDIKHOLE SECTION) OF NH 200 (NEW NH 5 (NHAI) (N24002081)	8-2022	1/2025 (N.A.) {6/2025}	153.61 (153.61) {153.61}	14.22	18.84
		1310	WIDENING AND STRENGTHENING TO 2L+PS FROM KM 0.000 TO 40.000 (DHAUGAON- PODAMARI SECTION) OF NH 326 I (MoRTH) (N24002135)	3-2022	2/2026 (N.A.) {2/2026}	186.52 (186.52) {186.52}	32.98	12
		1311	WIDENING AND STRENGTHENING TO 4L+PS/2L+PS FROM KM 0.000 TO 35.800 (KUAKHIA - MANGALPUR SECTION) OF N (MoRTH) (N24002136)	3-2022	2/2026 (N.A.) {2/2026}	636.1 (636.1) {636.1}	213.33	16.66
		1312	DEVELOPMENT OF FOUR LANNING OF ANGUL-SAMBALPUR SECTION OF NATIONAL HIGHWAY NH-42 (NEW NH- 55 IN THE S (NHAI) (N24000619)	9-2016	8/2019 (N.A.) {3/2025}	2510.04 (2510.04) {2510.04}	1104.98	99
		1313	REHABILITATION AND UPGRADATION OF CUTTACK ANGUL SECTION OF NH- 42 (NEW NH-55) TO 4 LANE (KM. 0+400 TO (NHAI) (N24000715)	12-2017	7/2020 (N.A.) {3/2025}	686.65 (565) {686.65}	574.26	91.5

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1314	REHABILITATION AND UP-GRADATION OF EXISTING 2-LANE TO 4 LANE OF DUBURI (KM 388.376) TO CHANDIKHOLE ((NHAI) (N24000733))	1-2018	8/2022 (N.A.) {2/2025}	633.68 (492.83) {633.68}	560.38	81.2
		1315	REHABILITATION AND UP-GRADATION OF EXISTING 2-LANE TO FOUR LANE FROM TALCHAR TO END OF KAMAKHYANAG ((NHAI) (N24000734))	1-2018	8/2021 (N.A.) {3/2025}	614.48 (503.3) {757.12}	664.48	99
		1316	REHABILITATION AND UPGRADATION OF CUTTACK-ANGUL SECTION TO 4 LANE (KM 60.20) TO (KM 112.0) PKG II ON ((NHAI) (N24000736))	1-2018	9/2020 (N.A.) {3/2025}	686.65 (504.09) {1015.16}	435.85	86
		1317	REHABILITATION AND UPGRADATION OF SIX LANING OF BHADRAK BALESHWAR SECTION (KM 136.50) TO (KM 199.141 ((NHAI) (N24000738))	1-2018	9/2021 (N.A.) {3/2025}	999 (1152.7) {1152.7}	387.08	78.9
		1318	REHABILITATION AND UP-GRADATION TO 4-LANING OF RAJAMUNDA-BARKOTE SECTION OF NH-23 (NEW NH NO. 143) ((NHAI) (N24000739))	1-2018	6/2021 () {3/2025}	503.88 (609.03) {609.03}	536.89	95
		1319	WIDENING TO 2LPS FROM 0/0 TO 119/0 OF NH-157 IN THE STATE OF ODISHA. ((MoRTH) (N24000912))	8-2016	2/2017 (N.A.) {3/2025}	287.7 (287.7) {293.66}	274.44	98.66
		1320	WIDENING TO 2LPS FROM 239/9 TO 294/3 OF NH-57 (NAYAGARH TO KHURDA) IN THE STATE OF ODISHA ((MoRTH) (N24000914))	12-2016	8/2018 (N.A.) {3/2025}	223.5 (223.5) {223.5}	220.5	92

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1321	WIDENING TO 2LPS FROM 269/30 TO 328/20 OF NH-49 IN THE STATE OF ODISHA (MoRTH) (N24000917)	3-2018	8/2018 (N.A.) {3/2025}	199.16 (199.16) {199.16}	155.44	98
		1322	BALANCE WORK OF PANIKOILI RIMULI SECTION OF NEW NH-20 FROM KM 0.00 TO KM. 163.000 (NHAI) (N24001647)	8-2020	3/2022 (N.A.) {3/2025}	200 (154.73) {154.73}	137.04	100
		1323	6L GREENFIELD KANDILI - ALURU SECTION OF NH-130-CD ROAD FROM KM 342+500 TO KM 365+033 (PACKAGE-OD-8) (NHAI) (N24001665)	12-2021	10/2024 (N.A.) {10/2025}	1592 (1592) {1592}	970.65	69.52
		1324	6L GREENFIELD BARAJA - KANDILI SECTION OF NH- 130-CD ROAD FROM KM 338+500 TO KM 342+500 (PACKAGE-OD) (NHAI) (N24001666)	12-2021	9/2024 (N.A.) {8/2025}	714 (714) {714}	495.03	80.09
		1325	6L GREENFIELD KALIAGURA ? BAUNSAGUR SECTION OF NH-130-CD ROAD FROM KM 249+000 TO KM 293+000 (PACKAG (NHAI) (N24001667)	9-2021	5/2024 (N.A.) {10/2025}	1734 (1734) {1734}	1102.97	77
		1326	6L OF BADAUMARI - KARKI SECTION FROM KM 179.000 TO KM 226.500 OF NH-130-CD (PACKAGE ? OD-3) (NHAI) (N24001668)	3-2021	4/2024 (N.A.) {3/2025}	1249 (1249) {1249}	405.98	77.34
		1327	6L OF DHANARA - HATIBENA SECTION FROM KM 124.611 TO KM 146.50 OF NH-130-CD (PACKAGE ? OD-1) (NHAI) (N24001669)	2-2021	3/2024 (N.A.) {3/2025}	586 (586) {586}	186.65	69.53
		1328	6L OF KARKI ? KALIAGURA SECTION FROM KM 226.500 TO KM 249.000 OF NH-130-CD (PACKAGE ? OD-4) (NHAI) (N24001670)	2-2021	3/2024 (N.A.) {3/2025}	593 (593) {593}	280.69	90.1

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1329	6L OF HATIBENA - BADAKUMARI SECTION FROM KM 146.50 TO KM 179.00 OF NH-130-CD (PACKAGE ? OD- 2) (NHAI) (N24001671)	2-2021	3/2024 (N.A.) {3/2025}	925 (925) {925}	445.07	94.91
		1330	6L GREENFIELD BAUNSAGUAR - BARAJA SECTION OF NH-130-CD ROAD FROM KM 293+000 TO KM 338+500 (PACKAGE ? (NHAI) (N24001678)	8-2021	6/2024 (N.A.) {6/2025}	1460 (1460) {1460}	878.94	81.52
	<u>STEEL</u>	1331	REBUILDING OF COKE OVEN BATTERY-2 ALONGWITH AUGMENTATION OF COKE HANDLING AND GAS HANDLING FACILITY (SAIL) (N12000122)	11-2020	5/2023 (N.A.) {3/2025}	377.18 (377.18) {377.18}	420.36	93.92
		1332	INSTALLATION OF 4TH SLAB CASTER ALONG WITH ITS AUXILIARIES AND A NEW LADLE FURNACE IN SMS-II AT RSP (SAIL) (N12000125)	1-2022	5/2025 (N.A.) {5/2025}	970.18 (970.18) {970.18}	543.11	74.22
<u>PUNJAB</u>	<u>DEPARTMENT OF HIGHER EDUCATION</u>	1333	CONSTRUCTION OF PERMANENT CAMPUS OF INDIAN INSTITUTE OF MANAGEMENT (IIM) AMRITSAR, PUNJAB. (CPWD EDUCATION) (N28000142)	10-2019	5/2022 (N.A.) {3/2025}	348.24 (348.24) {348.24}	278.55	88.5
	<u>PETROLEUM</u>	1334	SECOND GENERATION ETHANOL BIOREFINERY PROJECT, BATHINDA, PUNJAB (HPCL) (N16000402)	5-2020	2/2023 () {3/2025}	1421.46 (1421.46) {1421.46}	1084.1	95.3
		1335	BHATINDA SANGRUR PIPELINE (HPCL) (N16000440)	11-2021	5/2024 () {2/2025}	367 (397) {397}	297.62	85.3
		1336	CGD PROJECT AT PATHANKOT DISTRICT (IOCL) (N16000488)	3-2022	3/2030 () {9/2033}	151 (151) {151}	7.8	1.5

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
	RAILWAYS	1337	MANSA-BHATINDA (PHASE-I), INCL. NEW MATERIAL MODIFICATION FOR RAMA MANDI (RAMAN) - SADA SINGHWALA VI (NR) (N22000502)	6-2009	8/2016 (N.A.) {8/2025}	404 (404) {404}	190	0
		1338	LUDHIANA MULLANPUR DOUBLING (NR) (N22000589)	9-2020	3/2025 (N.A.) {3/2025}	82.99 (82.99) {235}	0	0
		1339	RAJPURA-BHATINDA (172.64 KM) (AMR) (N22000597)	6-2017	3/2024 (N.A.) {3/2024}	1775.73 (1775.73) {1775.73}	1750	100
		1340	FEROZPUR - PATTI (25.72 KM) (NR) (N22000614)	4-2017	3/2027 (N.A.) {3/2027}	299.74 (299.74) {299.74}	0	0
	ROAD TRANSPORT AND HIGHWAYS	1341	UP-GRADATION TO TWO LANE WITH PAVED SHOULDER CONFIGURATION OF NH-354 SECTION ARIFKES- FEROZEPUR-MUKTS (MoRTH) (N24001960)	3-2021	10/2023 (N.A.) {4/2025}	263.19 (263.19) {220}	94.08	42
		1342	WORK OF WIDENING/UPGRADATION OF 2-LANE WITH PAVED SHOULDER OF SRI MUKTSAR SAHIB TO MALOUT ROAD FROM (MoRTH) (N24001961)	3-2022	10/2023 (N.A.) {4/2025}	152.58 (152.58) {152.58}	81.25	69
		1343	6L OF JODHPUR ROMANA (BATHINDA) - MANDI DABWALI (PUNJAB HARYANA BORDER) SECTION OF NH-54 FROM KM. 0. (NHAI) (N24002075)	12-2020	8/2025 () {8/2025}	757.13 (757) {757}	246.51	94
		1344	6L AMRITSAR-BATHINDA GREENFIELD SECTION FROM JN. WITH BHAGTA BHAI KA-BHADAUR ROAD NEAR DYALPURA BHAI (NHAI) (N24002076)	3-2021	10/2025 () {6/2026}	2029.17 (2029) {2029}	84.23	36

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1345	6L ACCESS CONTROLLED LUDHIANA-BATHINDA GREENFIELD HIGHWAY FROM JN. WITH AMRITSAR-BATHANDA GREENFIELD (NHAI) (N24002091)	6-2021	9/2025 () {4/2026}	906.51 (906.51) {906.51}	184.35	32.2
		1346	6-LANE AMRITSAR-BATHINDA GREENFIELD SECTION OF NH-754A FROM JUNCTION WITH MOGA JALANDHAR ROAD (NH-70) (NHAI) (N24002092)	3-2021	10/2025 (N.A.) {10/2025}	1801.37 (1801.37) {1801.37}	892.68	26.6
		1347	6L OF AMBALA-CHANDIGARH GREENFIELD SECTION FROM KM. 0.000 TO KM. 25.000 WITH 4L SPUR TO LALRU FROM K (NHAI) (N24002098)	3-2022	10/2025 (N.A.) {10/2025}	1641.66 (1641.66) {1641.66}	106	36
		1348	4L OF EXISTING BEAS ? BABA BAKALA - DERA BABA NANAK SECTION FROM START OF BATALA BYPASS TILL INTERSE (NHAI) (N24002100)	10-2021	6/2025 (N.A.) {6/2025}	1003.38 (1003.38) {1003.38}	244.71	64
		1349	4L OF BEAS-MEHTA-BATALA-DERA BABA NANAK FROM INTERSECTION WITH JALANDHAR-AMRITSAR HIGHWAY (NH-3) NEA (NHAI) (N24002101)	8-2021	6/2025 () {12/2025}	809.51 (809.51) {809.51}	148.9	39.96
		1350	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I SPUR-I) FROM JN. WITH KAPURTHALA - SULTANPUR LODHI ROAD (NH) (NHAI) (N24002102)	1-2020	4/2026 (N.A.) {4/2027}	2165.23 (2165.23) {2165.23}	138.61	15.75
		1351	WIDENING AND PAVED SHOULDER OF TOHANA (IN HARYANA) PUNJAB/HARYANA BORDER TO MOONAK-JAKHAL-BUDHLADA (MoRTH) (N24000907)	3-2018	8/2020 (N.A.) {7/2024}	293.1 (293.1) {315}	306.6	100

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1352	JALANDHAR-HOSHIARPUR SECTION OF NH-70 [NEW NH NO. 3] FROM EXISTING KM 11.400 TO KM 49.200 (MoRTH) (N24000909)	10-2017	10/2019 (N.A.) {12/2025}	1069.59 (1069.59) {1069.59}	739.08	62
		1353	REHABILITATION AND UP GRADATION TO 2 LANE WITH PAVED SHOULDER OF NH-703A FROM MAKHU (DESIGN CH 0 000 (MoRTH) (N24000910)	3-2018	11/2020 (N.A.) {6/2024}	170.57 (192.48) {150}	104.98	79
		1354	REHABILITATION AND UPGADATION TO 2 LANE WITH PAVED SHOULDER OF MOGA (DESIGN CH 0.000) TO MAKHU (DES (MoRTH) (N24000941)	3-2018	8/2020 (N.A.) {8/2020}	293.64 (293.64) {293.64}	295.46	100
		1355	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-VI) FROM JUNCTION WITH PATIALA- SAMANA-PATRAN ROAD (SH-1 (NHAI) (N24001414)	12-2020	1/2024 () {7/2024}	733 (908.28) {908.28}	868.44	95.33
		1356	DELHI-AMRITSAR-KATRA EXPRESSWAY FROM JUNCTION WITH PATIALA-BATHINDA ROAD (NH-7) NEAR BHAWANIGARH TO (NHAI) (N24001415)	12-2020	4/2024 () {7/2024}	881 (881) {881}	868.44	89.33
		1357	DELHI-AMRITSAR-KATRA EXPRESSWAY FROM JUNCTION WITH LUDHIANA-MALERKOTLA ROAD (SH- 11) NEAR BHOGIWAL VI (NHAI) (N24001416)	12-2020	1/2024 () {3/2025}	989.66 (989.66) {989.66}	319.95	31.08
		1358	DELHI-AMRITSAR-KATRA EXPRESSWAY FROM JUNCTION WITH LUDHIANA-MOGA ROAD (NH-5) NEAR MULLANPUR DAKHA TO (NHAI) (N24001417)	12-2020	4/2024 () {9/2025}	1234.4 (1234.4) {1234.4}	783.65	57.82

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1359	DELHI-AMRITSAR-KATRA EXPRESSWAY FROM CH.KM 303+900 TO KM 319+400 OF MAIN EXPRESSWAY) AND AMRITSAR CO (NHAI) (N24001418)	12-2020	4/2024 () {9/2025}	1094.46 (1094.46) {1094.46}	799.56	61.72
		1360	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-XI) FROM JUNCTION WITH JALANDHAR - KAPURTHALA ROAD (NH- (NHAI) (N24001419)	2-2021	4/2024 () {11/2024}	1269.96 (1269.96) {1269.96}	585.86	43.45
		1361	DELHI-AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-XII) FROM JUNCTION WITH AMRITSAR- MEHTA-SRIHARGOBINDPUR- (NHAI) (N24001420)	2-2021	4/2024 () {12/2025}	853.66 (853.66) {853.66}	118.62	14.43
		1362	FOUR LANING OF EXISTING 2 LANE SECTION FROM MALOUT (DESIGN KM 44.500, EXISTING KM 80.200 OF NH- 07) V (NHAI) (N24001514)	1-2021	1/2024 () {11/2024}	1060.29 (1060.29) {1060.29}	975.55	100
		1363	4/6L GREENFIELD LUDHIANA RUPNAGAR HIGHWAY FROM JUNCTION WITH NE 05 VILLAGR NEAR TO MANEWAL (LUDHIANA (NHAI) (N24001630)	7-2021	2/2025 (N.A.) {2/2025}	1501.02 (1501.02) {1501.02}	318	73.5
		1364	6L OF IT CITY CHOWK TO KURALI CHANDIGARH ROAD (NHAI) (N24001631)	3-2021	10/2024 (N.A.) {10/2024}	1525.31 (1525.31) {1525.31}	303	73
		1365	CONSTRUCTION OF FOUR LANE GREENFIELD PROJECT OF DELHI- AMRITSAR-KATRA EXPRESSWAY (PHASE-I PKG-V) FROM (NHAI) (N24001632)	1-2021	5/2024 () {4/2025}	1741.86 (1741.86) {1741.86}	1169.6	87.28

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1366	CONSTRUCTION OF FOUR/SIX LANE GREENFIELD LUDHIANA ? RUPNAGAR NATIONAL HIGHWAY NO. NH-205K UNDER BHAR (NHAI) (N24001636)	5-2021	12/2024 () {10/2026}	1368.91 (1368.91) {1368.91}	163.58	15.31
		1367	DEVELOPMENT OF 6 LANE JALANDHAR BYPASS FROM KAHLWAN NATIONAL HIGHWAY 03 DESIGN KM 0.00 ENDING AT K (NHAI) (N24001637)	3-2021	1/2025 (N.A.) {1/2025}	1754.84 (1754.84) {1754.84}	1060.95	30.95
		1368	4L GREENFIELD A. MALOUT BYPASS FROM CH. KM 44.500 TO CH. KM 35.500 ON NH-07 AND CH. KM 0.000 TO KM 6 (NHAI) (N24001638)	11-2021	7/2024 () {2/2025}	646.42 (646.42) {646.42}	481.67	94
		1369	FOUR LANING OF MOGA TO BAJAKHANA LAMBWALI SECTION OF 105B GREENFIELD ALIGNMENT FROM DESIGN CHAINAGE (NHAI) (N24001639)	5-2020	12/2024 () {8/2025}	864.23 (864.23) {864.23}	434.88	47
		1370	6L AMRITSAR BATHINDA GREENFIELD SECTION FROM VILLAGE TIBA ON NE 5A TO JN. WITH MOGA JALANDHAR ROAD N (NHAI) (N24001640)	3-2021	11/2024 (N.A.) {11/2024}	1229.38 (1229.38) {1229.38}	716.38	34.5
		1371	DELHI AMRITSAR KATRA EXPRESSWAY PHASE I SPUR III FROM JUNCTION WITH AMRITSAR JALANDHAR ROAD NH3 NEAR (NHAI) (N24001641)	3-2021	10/2024 () {12/2025}	1641.75 (1641.75) {1641.75}	179.85	23.75
		1372	FOUR LANING OF AMRITSAR BYPASS FROM NEW TARN TARAN ROAD TO AJNALA ROAD FROM DESIGN KM. 0.750 TO DESI (NHAI) (N24001642)	2-2021	8/2024 () {12/2025}	1474.77 (1474.77) {1474.77}	411.34	67.63

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
RAJASTHAN		1373	4L OF AMRITSAR GHOMAN TANDA UNA SECTION FROM KM 8.270 TO KM 54.000 OF NH 503A PACKAGE I (NHAI) (N24001643)	12-2020	6/2024 () {6/2025}	857.91 (857.91) {857.91}	127.71	36.8
		1374	AMRITSAR AIRPORT JUNCTION RAMDAS FROM KM. 100.835 TO KM. 139.813 PKG IV (NHAI) (N24001644)	12-2020	9/2023 () {9/2025}	524.88 (416.58) {416.58}	157.14	69
		1375	4L OF MALOUT-MANDI DABWALI SECTION PKG-01 DANEWALA AT KM 7.000 TO MANDI DABWALI AT KM 29.500 OF NH-0 (NHAI) (N24001645)	12-2020	6/2023 () {2/2024}	366.85 (366.85) {366.85}	276.34	100
	ATOMIC ENERGY	1376	RAJASTHAN ATOMIC POWER PROJECT -7 AND 8 (2X700 MW) (NPCIL) (N02000027)	10-2009	12/2016 (N.A.) {12/2026}	12320 (22924) {22924}	19056	0
	CIVIL AVIATION	1377	CONSTRUCTION OF NEW TERMINAL BUILDING AT JODHPUR AIRPORT (AAI) (N04000101)	5-2022	11/2024 (N.A.) {6/2025}	480 (480) {480}	162.11	60
		1378	UDAIPUR AIRPORT- CONSTRUCTION OF NEW INTEGRATED PASSENGER TERMINAL BUILDING (AAI) (N04000104)	6-2023	3/2026 () {9/2026}	887 (887) {887}	200.4	42.01
	COAL	1379	NLCIL 300 MW SOLAR POWER PROJECT (PART OF 510 MW CPSU SCHEME) (NLC) (N06000269)	3-2023	9/2024 (N.A.) {3/2025}	1813 (1813) {1813}	424.8	55
	PETROLEUM	1380	NEW MUNDRA-PANIPAT CRUDE OIL PIPELINE (IOCL) (N16000435)	12-2021	10/2024 () {12/2025}	9028 (9028) {9028}	6050.57	72.86

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1381	CGD PROJECT AT JHUNJHUNU, SIKAR AND NAGAU DISTRICTS (IOCL) (N16000489)	3-2022	3/2030 (N.A.) {3/2031}	575 (575) {575}	121.28	8.4
		1382	CGD PROJECT IN TONK, SAWAI MADHOPUR, DAUSA, KARALI (HPCL) (N16000496)	3-2022	3/2030 (N.A.) {3/2030}	1751 (1751) {1751}	195.52	20.6
		1383	SETTING UP OF PETROCHEMICAL EVACUATION MARKETING TERMINAL (PEMT) AT BARMER (HPCL) (N16000512)	12-2023	12/2026 (N.A.) {12/2026}	461.05 (461.05) {461.05}	39.07	27.1
		1384	RAJASTHAN REFINERY PROJECT (HPCLRRLL(JV)) (N16000513)	10-2017	10/2022 () {3/2025}	43129 (72937) {72937}	52332.5	83.8
		1385	CGD PROJECTS AT FAZILKA (EXCEPT AREA ALREADY AUTHORIZED) GANGANAGAR AND HANUMANGARH DISTRICTS (BPCL) (N16000520)	12-2022	6/2030 (N.A.) {6/2030}	3207 (3207) {3207}	198.74	16.3
	POWER	1386	SAMBHU KI BHURJ-II SOLAR 300MW (NTPC) (N18000286)	3-2020	9/2021 (N.A.) {3/2025}	1782 (12) {1782}	1350.5	95
		1387	ANTA SOLAR 90 MW (NTPC) (N18000292)	1-2021	3/2022 (N.A.) {3/2022}	382.22 (382.22) {382.22}	497.17	100
		1388	BHENSARA 320 MW (NTPC) (N18000293)	1-2021	7/2022 (N.A.) {3/2025}	1221.73 (1521) {1221.73}	1010.44	0
		1389	CHHATTARGARH 150 MW (NTPC) (N18000294)	2-2021	7/2022 (N.A.) {3/2024}	599.99 (599.99) {599.99}	599.99	100

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1390	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA (PGCIL) (N18000306)	6-2021	12/2022 (N.A.) {12/2024}	1562 (1562) {1562}	1324.25	100
		1391	TRANSMISSION SYSTEM STRENGTHENING SCHEME FOR EVACUATION OF POWER FROM SOLAR ENERGY ZONES IN RAJASTHA (PGCIL) (N18000307)	6-2021	12/2022 (N.A.) {10/2024}	1006 (1006) {1006}	884.11	100
		1392	NOKH PLOT-1 SOLAR PV PROJECT 245MW (NTPC) (N18000320)	3-2022	8/2023 (N.A.) {3/2025}	1352.71 (1352.71) {1352.71}	851.99	45
		1393	NOKH PLOT-2 SOLAR PV PROJECT 245MW (NTPC) (N18000321)	3-2022	8/2023 (N.A.) {3/2025}	1409.52 (1409.52) {1409.52}	1297.38	95
		1394	NOKH PLOT-3 SOLAR PV PROJECT 245MW (NTPC) (N18000322)	3-2022	8/2023 (N.A.) {3/2025}	1426.94 (1426.94) {1426.94}	965.2	80
		1395	BHADLA-II 500MW SOLAR PV PROJECT (NTPC) (N18000347)	6-2022	3/2024 (N.A.) {3/2025}	2598.92 (2598.92) {2598.92}	1363.43	12
		1396	TRANSMISSION SYSTEM SCHEME FOR EVACUATION OF POWER FROM REZ RAJASTHAN (8.1 GW) UNDER PHASE-II PART (PGCIL) (N18000356)	3-2023	9/2024 (N.A.) {3/2025}	1433.28 (1433.28) {1433.28}	704.47	72
		1397	300 MW SOLAR POWER PROJECT UNDER CPSU SCHEME (NHPC) (N18000368)	5-2022	11/2023 (N.A.) {8/2025}	1677.12 (1677.12) {1677.12}	742.82	72

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1398	TRANSMISSION SYSTEM FOR EVACUATION OF POWER FROM RAJASTHAN REZ PHASE-IV PART-I (BIKANER COMPLEX) PAR (PGCIL) (N18000372)	6-2023	1/2025 () {2/2025}	202.39 (202.39) {202.39}	20.04	89
		1399	TS FOR EVACUATION OF POWER FROM REZ IN RAJASTHAN (20GW) UNDER PHASE-III, PART E1 (PGCIL) (N18000373)	8-2023	2/2025 (N.A.) {2/2025}	688.74 (688.74) {688.74}	215	70
		1400	TS FOR EVACUATION POWER FROM REZ IN RAJASTHAN (20GW) UNDER PHASE-III PART H (PGCIL) (N18000374)	10-2023	4/2025 (N.A.) {4/2025}	2211 (2211) {2211}	603.63	35
		1401	TS FOR EVACUATION POWER FROM REZ IN RAJASTHAN (20GW) UNDER PHASE-III PART C1 (PGCIL) (N18000375)	10-2023	4/2025 (N.A.) {10/2025}	1796 (1796) {1796}	627.48	38
		1402	TS FOR EVACUATION POWER FROM REZ IN RAJASTHAN (20GW) UNDER PHASE-III PART B1 (PGCIL) (N18000376)	9-2023	4/2025 (N.A.) {4/2025}	2191 (2191) {2191}	738.26	47
		1403	TS FOR EVACUATION POWER FROM REZ IN RAJASTHAN (20GW) UNDER PHASE-III PART J (PGCIL) (N18000378)	12-2022	3/2025 (N.A.) {8/2025}	331 (331) {331}	8.66	26
		1404	TS FOR EVACUATION POWER FROM REZ IN RAJASTHAN (20GW) UNDER PHASE-III PART E2 (PGCIL) (N18000379)	11-2023	6/2025 (N.A.) {6/2025}	428 (428) {428}	0	6

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1405	TS FOR EVACUATION OF POWER FROM RAJASTHAN REZ PH-IV (PART- 1) [BIKANER COMPLEX] PART A [BIKANER III N (PGCIL) (N18000386)	12-2023	12/2025 (N.A.) {12/2025}	2998 (2998) {2998}	269.98	26
		1406	TS FOR EVACUATION OF POWER FROM RAJASTHAN REZ PH-IV (PART- 1) [BIKANER COMPLEX] PART D [NEEMRANA II B (PGCIL) (N18000387)	12-2023	12/2025 (N.A.) {12/2025}	2056 (2056) {2056}	263	25
		1407	TS FOR EVACUATION OF POWER FROM REZ IN RAJASTHAN (20GW) UNDER PH-III PART D [SIKAR KHETRI TRANSMISSI (PGCIL) (N18000389)	2-2024	8/2025 (N.A.) {8/2025}	2000 (2000) {2000}	393	28
		1408	TS FOR EVACUATION POWER FROM RAJASTHAN REZ PH-IV (PART- 2:5.5GW) PART-B (JAISALMER/BARMER COMPLEX) (PGCIL) (N18000391)	8-2024	8/2026 (N.A.) {8/2026}	3279 (3279) {3279}	34	2
		1409	TS FOR EVACUATION POWER FROM RAJASTHAN REZ PH-IV (PART- 2:5.5GW) (JAISALMER/BARMER COMPLEX) PART-C (PGCIL) (N18000393)	8-2024	8/2026 (N.A.) {8/2026}	2227 (2227) {2227}	0	5
		1410	TS FOR EVACUATION POWER FROM RAJASTHAN REZ PH-IV (PART- 2:5.5GW) (JAISALMER/BARMER COMPLEX) PART-E (PGCIL) (N18000394)	8-2024	8/2026 (N.A.) {8/2026}	3251 (3251) {3251}	39	5
	RAILWAYS	1411	DAUSA-GANGAPUR CITY(NL),NWR (NWR) (220100184)	2-1997	2/2019 (N.A.) {3/2024}	410.08 (410.08) {1020}	1060.42	100

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1412	AGRA FORT-BANDIKUI (NCR) (N22000553)	6-2022	6/2027 () {5/2026}	1389.81 (1389.81) {987.83}	22.39	11
		1413	GUDHA THATHANA MITHRI TEST TRACK FOR RDSO (NWR) (N22000593)	4-2019	3/2025 (N.A.) {3/2025}	528.48 (528.48) {528.48}	335.42	72
		1414	DEDICATED TEST TRACK FOR RDSO (PHASE II) (NWR) (N22000594)	11-2021	11/2026 (N.A.) {12/2025}	466.42 (466.42) {466.42}	625.77	72
		1415	DOUBLING BETWEEN CHURU- RATANGARH (42.81 KM) (NWR) (N22000605)	2-2023	2/2028 (N.A.) {2/2025}	422.6 (422.6) {422.6}	124.09	60
		1416	SAWAIMADHOPUR - BYPASS LINE (6.98 KM) (UMBRELLA WORK PB#57/2019-20/NR) (NWR) (N22000607)	12-2022	6/2026 (N.A.) {1/2026}	304 (239.54) {239.54}	84.5	20
		1417	GC OF NATHDWARA - DEVGARH MADARIYA (82.5KM) (NWR) (N22000608)	1-2023	6/2028 (N.A.) {12/2026}	968.92 (968.92) {968.92}	256.79	23
	<u>ROAD TRANSPORT AND HIGHWAYS</u>	1418	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER FOR FATEHPUR BYPASS, MANDAWA BYPASS AND JHUNJHUNU BYPAS (MoRTH) (N24001866)	3-2022	8/2024 (N.A.) {6/2025}	186.29 (186.29) {186.29}	142.69	76
		1419	UPGRADATION OF TWO LANE PAVED SHOULDER FROM SHAHPURA TO THANAGAZI OF NH-248A ON EPC MODE IN THE STAT (MoRTH) (N24001867)	3-2022	7/2024 (N.A.) {6/2025}	174.34 (174.34) {174.34}	104.08	76

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1420	Sagwara Bypass and Garhi- Partapur Bypass of NH-927A in the State of Rajasthan. (MoRTH) (N24001868)	3-2022	8/2025 (N.A.) {2/2025}	187.65 (187.65) {187.65}	66.57	72
		1421	UPGRADATION AND REHABILITATION TO TWO LANE WITH PAVED SHOULDER OF GHAGARIYA- MUNABAO SECTION FROM KM (MoRTH) (N24001869)	12-2022	8/2025 (N.A.) {8/2025}	235.15 (235.15) {235.15}	92.69	82
		1422	UP-GRADATION TO 2 LANE WITH PAVED SHOULDER FROM CHARBHUJA AT DESIGN KM 0.00 (EXISTING KM 150.00) TO (MoRTH) (N24001927)	2-2022	9/2025 (N.A.) {9/2025}	838.43 (838.43) {838.43}	245.87	59
		1423	CONSTRUCTION OF 2 LANE WITH PAVED SHOULDER NORTHERN BYPASS PHASE-II OF KOTA CITY FROM DESIGN CHAINAG (MoRTH) (N24001928)	3-2022	4/2025 (N.A.) {4/2025}	317.74 (317.74) {317.74}	136.23	10
		1424	ADDITIONAL STRUCTURES ON 6LGURGAON-JAIPUR SECTION OF NH- 48 BETWEEN KM 42.700 TO KM 273.00 (NHAI) (N24002058)	8-2022	6/2024 () {3/2025}	409.64 (409.64) {409.64}	201.86	68.49
		1425	UPGRADATION TO 2 LANE WITH PAVED SHOULDER OF HANUMANGARH TO KENCHIYAN OF NH 54 ON EPC MODE IN THE ST (MoRTH) (N24002167)	3-2024	10/2026 (N.A.) {10/2026}	334.64 (334.64) {334.64}	28	2
		1426	UPGRADATION TO 2 LANE WITH PAVED SHOULDER FROM NEECHLI ODEN (NATHDWARA) AT DESIGN KM 88.800 TO BHATE (MoRTH) (N24002168)	3-2023	10/2026 (N.A.) {10/2026}	606.61 (606.61) {606.61}	30	2

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1427	CONSTRUCTION/ UP-GRATION OF FOUR/TWO LANE WITH PAVED SHOULDER OF NH68 FROM TANOT- RAMGARH BHADASAR-JA (NHAI) (N24000795)	2-2018	4/2021 () {1/2025}	741.86 (649) {649}	672.53	96
		1428	UP-GRADATION TO TWO LANING WITH PAVED SHOULDER OF AJMER- NAGOUR SECTION BY EXECUTING BALANCE WORK FRO (MoRTH) (N24001241)	3-2020	10/2022 () {6/2024}	255.23 (255.23) {255.23}	256	90
		1429	4L+PS OF NH -58 FROM BEAWAR- GOMTI (OLD CH KM 58.245 TO KM. 108.600) PKG-I. (MoRTH) (N24001411)	12-2020	10/2023 (N.A.) {12/2025}	379.23 (379.23) {379.23}	233.62	96
		1430	2L+PS FOR WORK OF NH-325 (BALOTRA TO SANDERAO VIA JALORE) BY CONSTRUCTION OF BYPASSES:(1) ASOTRA- BR (MoRTH) (N24001527)	12-2021	5/2024 () {4/2024}	411.4 (411.4) {411.4}	162.61	60
		1431	WIDENING OF PACHPADRA-BAGUNDI SECTION TO 4 LANE FROM KM 73/60 TO 95/70 OF NH-25 ON EPC MODE IN THE (MoRTH) (N24001528)	1-2022	12/2024 () {3/2024}	194.88 (194.88) {194.88}	104.69	75
		1432	44 LANE DIVIDED CARRIAGEWAY OF BARMER BYPASS OF NH-15 (NEW NH- 68) IN THE STATE OF RAJASTHAN ON EPC M (MoRTH) (N24001529)	12-2021	8/2024 () {3/2024}	451.66 (451.66) {451.66}	401.78	97
		1433	UPGRADATION TO TWO LANE PAVED SHOULDER OF KOTHUN-LALSOT- KAROLI-DHOLPUR ROAD NH-23 (OLD NH-11B) IN TH (MoRTH) (N24001530)	12-2021	9/2024 (N.A.) {3/2025}	150.11 (150.11) {150.11}	57.83	70

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1434	4L GREENFIELD SPUR FROM DELHI-VADODARA GREENFIELD EXPRESSWAY NEAR BANDIKUI TO JAIPUR (NHAI) (N24001557)	3-2022	11/2024 () {2/2025}	1636.15 (1636.15) {1636.15}	724.06	81.86
		1435	4L OF KARWAR (KM. 281.980 OF NH-62 NAGPUR ROAD) TO DANGIYAVAS OF JODHPUR RING ROAD (PKG-II) (NHAI) (N24001558)	11-2021	8/2024 () {2/2025}	736.75 (736.75) {736.75}	226.31	84.1
		1436	2L PS SRIGANGANAGAR TO RAISINGHNAGAR (DESIGN CHAINAGE -0.500 KM TO DESIGN CHAINAGE 101.000 KM) (PACK (NHAI) (N24001559)	9-2021	6/2024 () {1/2025}	672.35 (672.35) {672.35}	392.56	98.5
		1437	DEOGARH (NEAR DHANDHANIYA)-RAJASTHAN/GUJARAT BORDER (PHASE-I) (AJ/DRGB-PACKAGE-8) (NHAI) (N24001561)	10-2019	10/2023 () {1/2025}	839.63 (839.63) {839.63}	227.66	100
		1438	DEOGARH (NEAR DHANDHANIYA)-RAJASTHAN/GUJARAT BORDER (PHASE-I) (AJ/DRGB-PACKAGE-6) (NHAI) (N24001563)	10-2019	8/2023 () {1/2025}	846.59 (846.59) {846.59}	155.11	97.8
		1439	DEOGARH (NEAR DHANDHANIYA)-RAJASTHAN/GUJARAT BORDER (PHASE-I) (AJ/DRGB-PACKAGE-7) (NHAI) (N24001564)	10-2019	7/2023 () {1/2025}	662.08 (662.08) {662.08}	117.64	96.5
		1440	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-11) (CH. 319.400 TO CH. 331.030) [HARDEOGANJ VILL (NHAI) (N24001566)	11-2019	5/2023 () {1/2025}	1640.1 (1640.1) {1640.1}	1159.5	100

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1441	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-10) (CH. 292.950 TO CH. 319.400) [END OF INTERCHA (NHAI) (N24001567)	11-2019	10/2022 () {2/2025}	1272.97 (1272.97) {1272.97}	607.1	84.03
		1442	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-14) (CH. 388.420 TO CH. 419.000) [JUNCTION WITH N (NHAI) (N24001568)	11-2019	5/2023 () {1/2025}	1119.35 (1119.35) {1119.35}	1438.04	99.8
		1443	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-12) (CH. 331.030 TO CH. 359.170) [MAJOR BRIDGE ON (NHAI) (N24001569)	11-2019	3/2023 () {5/2024}	1425.02 (1425.02) {1425.02}	1386.89	100
		1444	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-13) (CH. 359.170 TO CH. 388.420) [JUNCTION WITH S (NHAI) (N24001571)	11-2019	12/2023 () {1/2025}	1341.36 (1341.36) {1341.36}	1088.24	99.65
		1445	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-09) (CH. 247.310 TO CH. 292.950) [JUNCTION WITH M (NHAI) (N24001573)	11-2019	12/2022 () {12/2024}	1658.06 (1658.06) {1658.06}	180.4	99.9
		1446	DELHI-VADODARA GREENFIELD ALIGNMENT (NH-148N) (PKG-15) (CH. 419.000 TO CH.427.300) [JUNCTION WITH NH (NHAI) (N24001612)	7-2020	1/2024 () {9/2025}	1788.69 (1788.69) {1788.69}	849.22	71.94
SIKKIM	CIVIL AVIATION	1447	PAKYONG AIRPORT- WIDENING OF BASIC STRIP AT WESTERN SIDE OF RUNWAY CHAINAGE 80M TO 920M I/C SLOPE ST (AAI) (N04000110)	11-2023	6/2026 (N.A.) {6/2026}	323.26 (323.26) {323.26}	11.96	6.25
	DEPARTMENT OF HIGHER EDUCATION	1448	CONSTRUCTION OF SIKKIM UNIVERSITY CAMPUS PHASE-I, PACKAGE -II AT YANGANG SOUTH SIKKIM (Sikkim Universi) (N44000002)	8-2020	1/2025 (N.A.) {12/2024}	314.06 (314.06) {303.55}	157.24	54

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
	POWER	1449	TEESTA VI HE PROJECT (NHPC) (N18000325)	3-2019	3/2024 (N.A.) {12/2027}	5748.04 (5748.04) {5748.04}	3926.72	64.71
		1450	RANGIT IV HE PROJECT (NHPC) (N18000326)	3-2021	5/2024 (N.A.) {12/2025}	938.29 (938.29) {1828.11}	1303.49	82.55
	RAILWAYS	1451	SEVOK RANGPO, NEFR (NFR) (N22000102)	4-2008	12/2015 () {12/2027}	1339.48 (12132.95) {12132.95}	7684.79	68.5
	ROAD TRANSPORT AND HIGHWAYS	1452	SPECIAL PROTECTION WORK ON REHABILITATION AND RESTORATION OF SLIDING AND SINKING ZONE FROM RANGPO TO (NHIDCL) (N24001913)	3-2017	6/2022 (N.A.) {6/2022}	165.56 (165.56) {165.56}	0	71.74
		1453	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IMPROVEMENT FROM KM 0.000 TO KM 16.00 (NHIDCL) (N24000767)	3-2017	4/2022 () {12/2023}	375.8 (375.8) {375.8}	287.54	96.55
		1454	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IMPROVEMENT FROM KM 16.000 TO KM 32.5 (NHIDCL) (N24000768)	11-2017	10/2020 () {4/2024}	290.05 (290.05) {290.05}	218.36	100
		1455	CONSTRUCTION/UPGRADATION OF EXISTING HIGHWAY TO 2 LANE WITH PAVED SHOULDER FROM KM 0.00 TO KM 13.00 N (NHIDCL) (N24001251)	3-2019	4/2022 (N.A.) {1/2025}	402.94 (402.94) {402.94}	239.34	74.78
		1456	CONSTRUCTION/UPGRADATION OF EXISTING HIGHWAY TO 2 LANE WITH PAVED SHOULDER FROM KM 13.00 TO KM 25.600 (NHIDCL) (N24001252)	8-2020	4/2023 () {3/2025}	295.97 (295.97) {295.97}	243.94	93.89

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1457	CONSTRUCTION/UPGRADATION OF EXISTING HIGHWAY TO 2 LANE WITH PAVED SHOULDER FROM KM 26.10 TO KM 40.00 (NHIDCL) (N24001254)	3-2020	6/2022 (N.A.) {1/2024}	242.97 (242.97) {244.45}	246.91	100
		1458	CONSTRUCTION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IMPROV (NHIDCL) (N24001261)	8-2020	4/2023 (N.A.) {10/2024}	311 (311) {273.78}	254.48	94.53
		1459	CONSTRUCTION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IMPROV (NHIDCL) (N24001262)	7-2020	4/2023 () {3/2025}	345.38 (395.59) {395.59}	356.67	90.1
		1460	CONSTRUCTION OF 2-LANE ROAD WITH PAVED SHOULDER (GREENFIELD ALIGNMENT) OF EXISTING STRETCH BETWEEN L (NHIDCL) (N24001322)	9-2020	5/2022 () {3/2025}	183.31 (439.56) {439.56}	351.8	46.98
		1461	CONSTRUCTION OF 2-LANE SPECIFICATION ROAD WITH PAVED SHOULDER AS REALIGNMENT (GREENFIELD ALIGNMENT) (NHIDCL) (N24001325)	9-2020	5/2023 () {3/2025}	262.84 (414.2) {414.2}	220.26	46.17
		1462	REHABILITATION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER INCLUDING GEOMETRIC IM (NHIDCL) (N24001327)	8-2020	5/2022 () {3/2025}	292.8 (292.8) {292.8}	189.05	51.7
		1463	CONSTRUCTION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER FROM KM 27.200 (END OF RO (NHIDCL) (N24001336)	8-2020	4/2023 () {6/2025}	230.45 (244.91) {244.91}	200.82	77.45

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1464	CONSTRUCTION AND UPGRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER FROM NEW ROLEP BRIDGE AT (NHIDCL) (N24001337)	10-2020	11/2023 () {7/2025}	493.42 (478.79) {478.79}	277.14	42.73
		1465	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER OF NEW GREEN FIELD ALIGNMENT FROM CHOCHENPHERI AT KM 52.0 (NHIDCL) (N24001338)	10-2020	12/2023 () {12/2025}	816.79 (786.6) {786.6}	291.42	40.8
		1466	RISHI BORDER- ROLEP- MENLA PKG- 2A (NHIDCL) (N24001361)	1-2021	9/2023 () {12/2025}	332.2 (332.2) {332.2}	149.38	41.04
		1467	RISHI BORDER- ROLEP- MENLA PKG- 3B (NHIDCL) (N24001362)	12-2020	2/2024 () {6/2025}	410.6 (379.3) {379.3}	202.84	46.52
		1468	CONSTRUCTION OF 2-LANE WITH PAVED SHOULDER GANGTOK BYPASS ROAD FROM RANIPOOL TO BURTUK (L=23.316KM) (MoRTH) (N24001442)	10-2021	5/2024 () {1/2025}	385.15 (385.15) {385.15}	168.42	78
TAMIL NADU	ATOMIC ENERGY	1469	PROTOTYPE FAST BREEDER REACTOR (BHAVINI, 500 MWE) (BHAVNI) (020100044)	9-2003	9/2010 (N.A.) {3/2025}	3492 (3492) {7670}	6921.72	0
		1470	KUDANKULAM NUCLEAR POWER PROJECT UNIT-3 and 4 (NPCIL) (N02000028)	3-2013	11/2020 (N.A.) {11/2026}	39849 (68893) {68893}	45718	0
		1471	KUDANKULAM NUCLEAR POWER PROJECT 5 AND 6 (NPCIL) (N02000029)	6-2017	9/2027 (N.A.) {9/2027}	49621 (49621) {49621}	18135	0

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
	<u>CIVIL AVIATION</u>	1472	MODERNIZATION OF CHENNAI AIRPORT PHASE II, CHENNAI (AAI) (N04000074)	6-2018	2/2022 () {3/2026}	2467 (2467) {2467}	1527.38	68
		1473	UPGRADATION OF PASSENGER TERMINAL BUILDING AND AIRSIDE FACILITIES AT TIRUCHIRAPALLI INTERNATIONAL AI (AAI) (N04000075)	8-2018	10/2021 (N.A.) {12/2023}	951.28 (951.28) {1112.49}	1112.49	100
		1474	DEVELOPMENT OF TUTICORIN AIRPORT (AAI) (N04000090)	6-2019	3/2022 () {3/2025}	380.87 (380.87) {455.99}	336.23	96
	<u>COAL</u>	1475	JAWAHAR KHANI OPENCAST (JK OC) MINE (SCCL) (N06000259)	12-2021	3/2025 (N.A.) {3/2025}	297.88 (297.88) {297.88}	45.15	20
		1476	50 MW SOLAR POWER PROJECT - NEYVELI MINED OUT AREA (NLC) (N06000279)	5-2023	6/2025 (N.A.) {4/2025}	218.03 (218.03) {218.03}	108.84	23
	<u>FINANCE</u>	1477	CONSTRUCTION OF 726 Nos RESIDENTIAL QUARTERS CHENNAI (CPWD FOR FINANC) (N28000109)	11-2017	11/2021 (N.A.) {11/2022}	348.77 (348.77) {348.77}	223.39	100
	<u>MINES</u>	1478	25.5 MW WIND POWER PROJECT AT KAYATHAR IN TAMILNADU (NALCO) (N10000014)	9-2017	6/2019 () {12/2024}	166.62 (163.17) {163.17}	135.63	65
	<u>PETROLEUM</u>	1479	IRUGUR-DEVANGONTHI POL PIPELINE (BPCL) (N16000234)	11-2012	2/2017 () {10/2025}	678 (1732) {1732}	532.08	45.4

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1480	ENNORE THIRUVALLUR BENGALURU PUDUCHERRY NAGAPATTINAM MADURAITUTICORIN GAS PIPELINE (IOCL) (N16000253)	5-2016	12/2018 () {3/2025}	4497 (6025) {6025}	5519.37	100
		1481	CONSTRUCTION OF CAPTIVE POL LPG JETTY AT KAMARAJAR PORT, CHENNAI (IOCL) (N16000403)	10-2020	9/2023 () {12/2024}	921 (921) {921}	777.15	98
		1482	SETTING UP LUBE COMPLEX AT VILLAGES AMULLAVOYAL AND VAIKKADU, CHENNAI AS RESITEMENT OF EXISTING FACI (IOCL) (N16000405)	10-2020	12/2023 () {1/2025}	1398 (1587) {1587}	1265.66	98
		1483	CBR 9 MMTPA PROJECT (CPCL) (N16000434)	1-2021	6/2025 (N.A.) {6/2025}	31580 (31580) {36354}	1281.78	10.2
		1484	GRASS ROOT POL TERMINAL AT VALLUR, CHENNAI (IOCL) (N16000438)	1-2022	7/2024 () {6/2025}	827 (887.71) {887.71}	518.71	77.9
		1485	CBR ASANUR PIPELINE AND ITS HOOK UP WITH EXISTING CHENNAI TRICHY MADURAI PRODUCT PIPELINE (IOCL) (N16000451)	3-2022	11/2024 (N.A.) {12/2024}	564 (564) {564}	144.55	35.67
		1486	LAYING OF POL PIPELINES IN COMMON CORRIDOR FOR PROPOSED GRASS ROOT TERMINAL AT VALLUR (CHENNAI) (IOCL) (N16000455)	1-2022	7/2024 () {5/2026}	829 (829) {829}	214.79	53.83
		1487	EXTENSION OF ASANUR-SANKARI SECTION OF CHENNAI-TRICHY- MADURAI PIPELINE UPTO COIMBATORE (IRUGUR) (IOCL) (N16000479)	1-2023	1/2025 (N.A.) {12/2024}	346.7 (346.7) {346.7}	0.72	17.25

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1488	CGD PROJECT AT DHARMAPURI AND KRISHNAGIRI DISTRICTS (IOCL) (N16000486)	3-2022	3/2030 (N.A.) {12/2030}	501 (501) {501}	95.17	4.8
		1489	CGD PROJECT AT MADURAI, THENI AND VIRUDHNAGAR DISTRICTS (IOCL) (N16000490)	3-2022	3/2030 () {12/2030}	1328 (1328) {1328}	145.53	4.8
		1490	CGD PROJECT AT KANYAKUMARI, TUTICORIN, TIRUNVELI KATTABO AND TENKASI DISTRICTS (IOCL) (N16000492)	3-2022	3/2030 (N.A.) {12/2030}	1295 (1295) {1295}	144.03	5.2
		1491	CGD PROJECTS AT THE NILGIRIS AND ERODE DISTRICTS (BPCL) (N16000521)	12-2022	3/2030 (N.A.) {3/2030}	3685 (3685) {3685}	114.04	6.6
	RAILWAYS	1492	EXTENSION OF MRTS FROM VELACHERY TO STN. THOMAS, MTP (MRTPT) (N22000028)	4-2006	6/2013 () {1/2025}	495.74 (495.74) {734.01}	631.34	98
		1493	MAYLADUTHURAI-THIRUVARUR- KARAIKUDI-THIRU 'POND'- AGASTIYAMPALLI (SR) (N22000079)	9-2007	2/2019 (N.A.) {3/2027}	724.69 (724.69) {3118.34}	1931.12	78
		1494	TIDIVANAM-NAGARI (NL) (SR) (N22000085)	9-2006	() {3/2028}	582.83 (3631.34) {3631.34}	779.31	10
		1495	Chinnasalem-Kallakurichi New Line (MM of cuddalore- Salem 191 KM) (SR) (N22000567)	1-2006	3/2025 () {12/2025}	417.5 (417.5) {419.44}	184.32	100

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1496	CHENNAI BEACH-CHENNAI EGMORE (4.3 KM) (UMBRELLA WORK PB#57/2019-20/NR) (SR) (N22000568)	3-2022	3/2026 () {1/2025}	359.6 (274.2) {274.2}	231.05	80
		1497	MORAPPUR-DHARMAPURI (SR) (N22000618)	2-2019	3/2028 () {3/2027}	358.95 (358.95) {358.95}	37.7	1
		1498	KARAIKAL PERALAM(23KM)-NEW LINE PROJECT (SR) (N22000625)	1-2019	3/2026 () {1/2025}	304.22 (304.22) {373.42}	232.47	75
		1499	NAGAPATTINAM THIRUTURAIPUNDI (38KM)- NEW LINE PROJECT (SR) (N22000626)	7-2008	3/2026 () {3/2027}	677.12 (677.12) {788.05}	129.22	18
	ROAD TRANSPORT AND HIGHWAYS	1500	CONSTRUCTION OF BYPASS TO GUDIYATHAM TOWN IN KM 23/100 ? 29/250 INCLUDING LA AND SHIFTING OF NH-234 (MoRTH) (N24001828)	1-2022	11/2024 (N.A.) {11/2024}	221.03 (243.95) {243.95}	140.41	75
		1501	FOUR LANING OF OTTANCHATRAM TO PALANI SECTION FROM KM 30/700 TO KM 55/000 OF NH 209(NEW NH-83) INCLU (MoRTH) (N24001829)	10-2022	11/2024 (N.A.) {11/2024}	172.15 (172.15) {172.15}	120.23	91
		1502	CONSTRUCTION OF STRR (WEST SIDE)-NH948A-BALAGONDAPALLI (TAMIL NADU) TO KARNATAKA/TAMIL NADU BORDER F (NHAI) (N24001968)	4-2022	5/2025 (N.A.) {5/2025}	1260.74 (1260.74) {1260.74}	487.46	44.95
		1503	4L OF THIRUMANGALAM TO VADUGAPATTI SECTION FROM KM 0.000 TO KM 36.000 OF NH-744 (NHAI) (N24002084)	3-2022	2/2025 (N.A.) {3/2025}	1076.97 (1076.97) {1076.97}	409.16	73.2

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1504	CONSTRUCTION OF NEW DOUBLE TIER 4 LANE ELEVATED CORRIDOR FROM CHENNAI PORT TO MADURAVOYAL IN CHENNAI (NHAI) (N24002107)	3-2023	5/2026 (N.A.) {5/2026}	1382 (1382) {1382}	0	0
		1505	CONSTRUCTION OF NEW DOUBLE TIER 4L ELEVATED CORRIDOR FROM CHENNAI PORT TO MADURAVOYAL IN CHENNAI DIS (NHAI) (N24002108)	3-2023	5/2026 (N.A.) {5/2026}	1618.96 (1618.96) {1618.96}	0	0
		1506	CONSTRUCTION OF NEW DOUBLE TIER 4L ELEVATED CORRIDOR FROM CHENNAI PORT TO MADURAVOYAL IN CHENNAI DIS (NHAI) (N24002109)	3-2023	5/2026 (N.A.) {5/2026}	1301.37 (1301.37) {1301.37}	0	0
		1507	CONSTRUCTION OF NEW DOUBLE TIER 4L ELEVATED CORRIDOR FROM CHENNAI PORT TO MADURAVOYAL IN CHENNAI DIS (NHAI) (N24002110)	3-2023	5/2026 (N.A.) {5/2026}	1207.4 (1207.4) {1207.4}	0	0
		1508	FOUR LANING OF MUGAIYUR TO MARAKKANAM SECTION OF NH-332A FROM KM 31.000 TO KM 62.000 (NHAI) (N24002111)	2-2019	12/2025 () {12/2025}	825.94 (1116.13) {1116.13}	213.43	28.41
		1509	SIX LANING OF TUTICORIN PORT ROAD SECTION OF NH-7A (NEW NH- 138) FROM KM 0.000 TO KM 6.140 [EFFECTIVE (NHAI) (N24002112)	3-2023	7/2024 (N.A.) {3/2025}	200.3 (200.3) {200.3}	67.17	70.51
		1510	4L OF LEFT-OVER WORKS INCLUDING ADDITIONAL STRUCTURES FROM KERALA/TAMIL NADU BORDER TO KANYAKUMARI S (NHAI) (N24002113)	3-2023	8/2025 (N.A.) {8/2025}	1141.78 (1141.78) {1141.78}	273.01	27.39

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1511	4L OF VADUGAPATTI TO THERKUVENGANALLUR (RAJAPALYAM) SECTION FROM KM 36.000 TO KM 71.600 OF NH744 UND (NHAI) (N24002114)	2-2022	4/2025 (N.A.) {4/2025}	1097.59 (1097.59) {1317.06}	644.13	89.92
		1512	WIDENING TO 4L/4L+PS AND STRENGTHENING IN SELECTED STRETCHES FROM KM 0/8 TO 50/570 OF NH 532 INCLUD (MoRTH) (N24002151)	3-2022	1/2024 (N.A.) {7/2025}	257.14 (294.7) {294.7}	137.25	56
		1513	WIDENING FROM 2L+PS TO 4L/4L+PS AND IMPROVEMENTS THE SELECTED STRETHCES FROM KM 26/5 - 81/2 INCLU (MoRTH) (N24002152)	3-2023	11/2023 (N.A.) {11/2025}	274.84 (274.84) {274.84}	188	85
		1514	STRENGTHENING OF 2L+PS FROM KM 17/8 ? 18/2, CONSTRUCTION OF 2L+PS FROM KM 18/2 TO KM 20/0 AND CONSTR (MoRTH) (N24002153)	3-2023	2/2024 (N.A.) {8/2025}	169.68 (169.68) {169.68}	72.62	47
		1515	CONSTRUCTION OF BYPASS TO MADURAI - ACHAMBATHU - VIRATIPATHU IN KM 6/850 - 10/382 OF NH 49 EXTN. (NE (MoRTH) (N24002165)	3-2022	8/2026 (N.A.) {8/2026}	238.97 (260.07) {260.07}	34.51	10
		1516	FOUR LANNING OF VIKRAVANDI- SETHIYAHOPU FROM KM 0.000 TO KM 60.250(DSIGN CHAINAGE KM 0.000 TO KM 65. (NHAI) (N24000652)	3-2017	3/2020 () {5/2024}	848.45 (848.45) {848.45}	303.04	0
		1517	FOUR LANNING OF CHOLOPURAM- THANJAVUR (NHAI) (N24000697)	8-2017	9/2020 (N.A.) {12/2024}	1176.37 (1176.37) {1176.37}	1325.06	99.5
		1518	4-LANNING OF STHIYATHOPU- CHOLOPURAM (NHAI) (N24000708)	9-2017	8/2020 () {2/2025}	1227.87 (1227.87) {1227.87}	1355.22	92.65

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1519	FOUR LANING OF CHETTIKULAM TO NATHAM SECTION OF NH-785 FROM CHETTIKULUM (KM 7.300) TO NATHAM (KM. 3) (NHAI) (N24000826)	3-2018	10/2022 () {1/2025}	505.35 (505.35) {837.69}	376.61	99.75
		1520	FOUR LANING OF MADURAI-CHETTIKULAM SECTION OF NH-785 FROM MADURAI (KM 0/000) TO CHETTICULAM (7/300) (NHAI) (N24000827)	3-2018	11/2020 () {4/2023}	628.71 (628.71) {756.13}	757.81	99.02
		1521	FOUR LANING OF VILUPPURAM TO PUDHUCHERRY (DESIGN CH. KM. 00/000 TO KM. 29/000) SECTION OF NH-45A ON (NHAI) (N24001428)	3-2018	11/2021 () {12/2024}	998.7 (1358.32) {1358.32}	917.97	97.59
		1522	FOUR LANING OF PUDUCHERRY (KM.29/000) TO POONDIYANKUPPAM (KM.67/000) SECTION OF NH-45A ON HAM UNDER (NHAI) (N24001429)	3-2018	11/2021 () {12/2024}	1294.47 (1588.4) {1588.4}	854.96	98.4
		1523	FOUR LANING OF POONDIYANKUPPAM (KM.67/000) TO SATTANATHAPOURAM (KM.123/800) SECTION OF NH-45A ON HAM (NHAI) (N24001430)	3-2018	1/2022 () {12/2024}	2120.4 (2565.63) {2565.63}	1465.06	99.8
		1524	FOUR LANING OF SATTANATHAPURAM (KM.123/800) TO NAGAPATTINAM (KM.179/555) SECTION OF NH-45A ON HAM UN (NHAI) (N24001431)	3-2018	10/2020 () {8/2025}	1872.68 (2661.51) {2756.09}	1275.52	54.2
		1525	CONSTRUCTION OF 4 LANE WITH PAVED SHOULDERS THIRUVAYARU BYPASS IN BETWEEN EXISTING KM.55/926 TO 62/6 (MoRTH) (N24001455)	2-2022	8/2022 (N.A.) {10/2024}	191.33 (191.33) {191.33}	185.78	94

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1526	BALANCE WORK 2-LANE WITH PAVED SHOULDERS OF NAGAPATTINAM - THANJAVUR SECTION OF NH-67 (NEW NH-83) (NHAI) (N24001600)	10-2020	5/2023 () {1/2025}	434.12 (434.12) {434.12}	258.89	99.3
		1527	4-LANING OF KAMALAPURAM - ODDANCHATRAM SECTION OF NH- 209 (NHAI) (N24001601)	1-2019	1/2023 () {6/2025}	1051.69 (1051.69) {1051.69}	564.34	78.38
		1528	4-LANING OF MADATHUKULAM - POLLACHI SECTION OF NH-209 (NEW NH-83) (NHAI) (N24001602)	1-2019	12/2022 () {11/2025}	1409.38 (1409.38) {1409.38}	644.58	89.03
		1529	4-LANING OF ODDANCHATRAM - MADATHUKULAM SECTION OF NH-209 (NEW NH-83) (NHAI) (N24001603)	1-2019	10/2022 () {1/2025}	1518.53 (1518.53) {1607.54}	915.4	100
		1530	REMAINING WORK OF 2L+PS OF TRICHY - KARAUKUDI SECTION OF NH- 210, INCLUDING TRICHY BYPASS (NHAI) (N24001604)	2-2019	3/2021 (N.A.) {1/2025}	166.9 (166.9) {166.9}	121.94	100
		1531	4-LANING OF MELUR - PILLAYARPATTI - KARAUKUDI SECTION OF NH-338, NH-36, NH-383 (NHAI) (N24001605)	6-2018	3/2022 (N.A.) {5/2025}	1103.86 (1103.86) {1103.86}	461.32	71
		1532	4-LANING OF VADIPPATTI - THAMARAIPATTI SECTION OF NH- 744A (MADURAI RING ROAD) (NHAI) (N24001606)	12-2018	3/2022 () {7/2025}	854.94 (854.94) {854.94}	334.05	67.62

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1533	BALANCE WORKS OF FOUR LANE FROM KM 43+950 (THIRUVALLUR BYPASS) TO KM 61+470 (VEPPAMPATTU BYPASS) PAS (NHAI) (N24001692)	1-2022	9/2024 () {6/2025}	467.99 (467.99) {468}	22.34	62.15
		1534	FOUR LANING OF NERALURU TO THORAPALLI AGRAHARAM SECTION OF NH-844 (PKG-I) FROM KM.0+000 TO KM.23+350 (NHAI) (N24001693)	9-2021	10/2024 (N.A.) {10/2024}	1751.18 (1751.18) {1757.27}	49.69	0
		1535	FOUR LANING OF THORAPALLI AGRAHARAM TO JITTANDAHALLI SECTION OF NH-844 (PKG-II) FROM KM.23+350 TO KM (NHAI) (N24001694)	2-2019	12/2023 () {12/2024}	1243.57 (1243.57) {1243.57}	171.63	0
		1536	FOUR LANING OF JITTANDAHALLI TO DHARMAPURI SECTION OF NH-844 (PKG-III) FROM KM.60+100 TO KM.94+460 (NHAI) (N24001696)	2-2019	8/2023 () {12/2024}	1291.37 (1291.37) {1291.37}	215.02	0
		1537	THOPPUR METTUR BHAVANI ERODE SECTION OF NH 544H FOR A LENGTH OF 85 KM (NHAI) (N24001716)	7-2022	8/2023 () {12/2024}	186.5 (242.4) {242.4}	16.7	95
		1538	BANGALORE CHENNAI EXPRESSWAY PHASE-III PACKAGE III (ARAKKONAM TO KANCHEEPURAM) FROM KM 204.500 TO K (NHAI) (N24001717)	11-2020	8/2024 (N.A.) {12/2025}	1155.49 (1525.1) {1525.1}	485.62	52.41
		1539	BANGALORE CHENNAI EXPRESSWAY PHASE-III PACKAGE II (WALAJAHPET TO ARAKKONAM) FROM KM 180.000 TO KM 2 (NHAI) (N24001718)	12-2020	7/2024 (N.A.) {6/2025}	843.48 (1068.6) {1068.6}	389.23	90

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1540	4L BANGALORE-CHENNAI EXPRESSWAY FROM KM. 230.000 TO KM. 261.705 OF KANCHEPURAM TO SRIPERUMBUDUR SECT (NHAI) (N24001719)	2-2021	7/2024 (N.A.) {9/2025}	2948.31 (3605.73) {3605.73}	728.2	67.15
		1541	BANGALORE CHENNAI EXPRESSWAY PHASE-III ? PACKAGE I (GUDIPALA TO WALAJAHPET) FROM KM 156.000 TO KM 1 (NHAI) (N24001720)	10-2020	5/2024 (N.A.) {6/2025}	1023.91 (1438.62) {1438.62}	574.44	76.02
		1542	FOUR LANING OF MAMALLAPURAM TO MUGAIYUR SECTION OF NH332A FROM KM 0.000 TO KM 31.000 (NHAI) (N24001721)	2-2019	5/2024 () {8/2025}	1008.99 (1360.53) {1360.53}	169.75	40.61
		1543	6L OF MADURAVOYAL TO SRIPERUMBUDUR SECTION FROM KM. 13.800 TO KM. 37.000 OF NH-4 THROUGH STATE HIGH (NHAI) (N24001722)	11-2021	2/2023 (N.A.) {1/2025}	463.44 (463.07) {463.44}	331.22	98.5
		1544	KARAIPETTAI TO WALAJAPET FROM KM 71.015 TO 107.091 (NHAI) (N24001723)	10-2018	2/2021 (N.A.) {4/2025}	707.9 (766.51) {766.51}	475.43	84.15
		1545	6L OF SRIPERUMBUDUR TO KARAIPETTAI FROM KM 37.000 TO KM 71.015 OF NH 48 (NHAI) (N24001725)	1-2019	5/2021 (N.A.) {1/2025}	819.89 (1314.82) {922.85}	394.75	57.32
	URBAN DEVELOPMENT	1546	CHENNAI METRO RAIL LTD (PHASE 1) (CMRL) (N28000084)	2-2009	12/2015 (N.A.) {12/2015}	14600 (14600) {18380}	17619.68	100
		1547	CHENNAI METRO RAIL LTD (PHASE 1 EXT) (CMRL) (N28000097)	6-2016	3/2018 (N.A.) {2/2021}	3770 (3770) {3770}	2527.73	100

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
TELANGANA	CIVIL AVIATION	1548	CO CIVIL AVIATION RESEARCH ORG. (PH-II) AT BEGUMPET AIRPORT, HYDRABAD (AAI) (N04000086)	5-2020	5/2022 () {6/2023}	353.61 (353.61) {353.61}	303.22	100
	COAL	1549	KAKATIAKHANI OPENCASE III PROJECT PHASE-1 (SCCL) (N06000161)	3-2017	3/2022 (N.A.) {3/2025}	413.84 (413.84) {413.84}	381.58	60
		1550	GODAVARIKHANI COAL MINE (SCCL) (N06000202)	7-2019	3/2023 (N.A.) {3/2025}	438.98 (438.98) {438.98}	165.45	68
		1551	VENKATESH KHANI COAL MINE (SCCL) (N06000204)	10-2020	3/2023 (N.A.) {3/2026}	484.51 (484.51) {484.51}	281.16	30
		1552	RCE OF RAMAGUNDAM OPENCASE II EXTENSION PROJECT (SCCL) (N06000210)	11-2015	3/2023 (N.A.) {3/2025}	489.62 (489.62) {489.62}	405.54	70
		1553	RCE OF INDARAM OPENCASE PROJECT (SCCL) (N06000211)	8-2017	3/2021 (N.A.) {3/2025}	349.28 (349.28) {424.81}	401.56	80
		1554	RCE OF KALYANIKHANI OPENCASE PROJECT (SCCL) (N06000213)	3-2016	3/2020 (N.A.) {3/2025}	384.32 (384.32) {384.32}	247.36	75
		1555	RCE OF KAKATHIAKHANI OC - 2 PROJECT (SCCL) (N06000214)	8-2017	3/2020 (N.A.) {3/2025}	442.42 (442.42) {442.42}	201.29	63
		1556	GOLETI OPENCASE MINE (SCCL) (N06000258)	7-2021	3/2026 (N.A.) {3/2026}	345.6 (345.6) {345.6}	56	18

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
	HEALTH AND FAMILY WELFARE	1557	COMPREHENSIVE PLANNING, DESIGNING, EXECUTION OF ALL INDIA INSTITUTE OF MEDICAL SCIENCES AT BIBINAGAR (HITES) (N21000031)	12-2018	7/2024 (N.A.) {3/2025}	1110.55 (1110.55) {1110.55}	679.84	79.51
		1558	ESTABLISHMENT OF NATIONAL ANIMAL RESOURCE FACILITY FOR BIOMEDICAL RESEARCH AT HYDERABAD (CPWD FOR HEALTH) (N28000098)	10-2016	3/2020 () {1/2025}	209.84 (281.05) {281.05}	251.95	97.5
	POWER	1559	TELANGANA SUPER THERMAL POWER PROJECT PHASE I (NTPC) (N18000212)	1-2016	11/2020 (N.A.) {2/2024}	10598.98 (10598.98) {10998}	10437.71	100
	RAILWAYS	1560	MANOHARABAD-KOTHPALL NEW LINE(SCR) (SCR) (N22000032)	4-2006	3/2010 (N.A.) {3/2025}	1160.48 (1160.48) {3014}	1413.39	0
		1561	MANMAD-PARBHANI-NANDED- SECUNDERABAD-GADWAL-DHONE- GUNTAKAL - TRAIN COLLISION AVOIDANCE SYSTEM (958 K (SCR) (N22000432)	4-2017	3/2022 (N.A.) {3/2022}	119.73 (185) {242.28}	54.15	100
	ROAD TRANSPORT AND HIGHWAYS	1562	WIDENING AND STRENGTHENING OF EXISTING 2 LANE WITH PAVED SHOULDER TO 4 LANE WITH PAVED SHOULDER FRO (MoRTH) (N24002000)	3-2021	7/2024 (N.A.) {8/2024}	317.19 (317.19) {317.19}	164.72	67
		1563	WIDENING TO 2 LANE WITH PAVED SHOULDERS OF MEDAK - SIDDIPET SECTION FROM KM 0/0 TO KM 69/978 OF NH- (MoRTH) (N24002001)	1-2022	1/2025 (N.A.) {6/2025}	882.18 (882.18) {882.18}	265.01	63.55
		1564	WIDENING AND IMPROVEMENT OF EXISTING CARRIAGE WAY TO 2 LANE WITH PAVED SHOULDERS FROM KM. 86/160 TO (MoRTH) (N24002002)	1-2022	12/2024 (N.A.) {12/2024}	423.48 (423.48) {423.48}	209.2	68.61

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1565	REHABILITATION AND UP-GRADATION OF VALIGONDA TO THORRUR SECTION TO TWO LANE WITH PAVED SHOULDERS FRO (MoRTH) (N24002003)	1-2022	12/2024 (N.A.) {3/2025}	549.28 (549.28) {549.28}	196.7	61.99
		1566	REHABILITATION AND UPGADATION OF LB-NAGAR TO MALKAPUR SECTION TO 6-LANE MAIN CARRIAGEWAY WITH SERVI (MoRTH) (N24002004)	3-2021	7/2024 (N.A.) {6/2025}	545.11 (545.11) {545.11}	304.76	69.9
		1567	WIDENING TO TWO LANE WITH PAVED SHOULDERS OF 'BODHAN BASAR BHAINSA' SECTION FROM KM 38/900 TO 95/3 (MoRTH) (N24002005)	3-2022	3/2025 (N.A.) {6/2025}	644.45 (644.45) {644.45}	239.3	73.8
		1568	ONSTRUCTION OF 4-LANE FLYOVER AT AMBERPET-X ROAD, HYDERABAD ON NH-202 IN THE STATE OF TELANGANA (MoRTH) (N24002006)	10-2017	6/2023 (N.A.) {12/2024}	186.71 (186.71) {186.71}	184.2	88.11
		1569	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 0/000 TO KM 79/300 OF KALWAKURTHY - KOLLAPUR SECTI (MoRTH) (N24002007)	3-2022	7/2025 (N.A.) {7/2025}	886.69 (886.69) {886.69}	168.83	49.71
		1570	WIDENING TO 2 LANE WITH PAVED SHOULDERS OF SIDDIPET-ELKATHURTHY SECTION FROM KM 69/978 TO KM 133/6 (MoRTH) (N24002008)	1-2022	12/2024 (N.A.) {12/2024}	578.85 (578.85) {578.85}	196.36	76.92
		1571	WIDENING AND STRENGTHENING TO 2/4 LANE WITH PAVED SHOULDERS OF MAHABUBNAGAR ? CHINCHOLI SECTION FROM (MoRTH) (N24002009)	1-2022	1/2025 (N.A.) {7/2025}	703.68 (703.68) {703.68}	265.8	54.91

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1572	WIDENING AND STRENGTHENING TO 4 LANE / 2-LANE WITH PAVED SHOULDERS OF MAHABUBNAGAR-CHINCHOLI SECTION (MoRTH) (N24002010)	3-2022	3/2024 (N.A.) {10/2025}	631.49 (631.49) {631.49}	58.81	17.65
		1573	IMPROVEMENT OF GEOMETRICS OF THONDUPALLY TO KOTHUR FROM KM 22.300 TO KM 34.14 OF NH-44-RCW (NHAI) (N24002082)	2-2022	9/2024 (N.A.) {1/2026}	541.58 (541.58) {541.58}	20.82	0
		1574	FOUR LANING OF KARIMNAGAR-WARANGAL SECTION OF NH-563 FROM DESIGN CH.48.860 KM NEAR SH-1 CH.170.400 K (NHAI) (N24002083)	3-2022	7/2025 (N.A.) {7/2025}	2146.86 (2413) {2414.46}	828.86	59.91
		1575	CONSTRUCTION OF 4-LANE ACCESS CONTROLLED GREENFIELD HIGHWAY SECTION ON NH-163G (KHAMMAM-VIJAYAWADA) (NHAI) (N24002190)	3-2023	8/2026 (N.A.) {8/2026}	983 (983) {983}	0	0
		1576	REHABILITATION AND UPGRADATION OF NH -565 FROM KM 1.00 TO 86.057 (NAKREKAL TO NAGARJUNSAGAR DAM SECT (MoRTH) (N24000245)	1-2014	3/2016 () {9/2019}	270 (270) {270}	0	72.15
		1577	REHABILITATION AND UPGRADATION OF NH-221 FROM KM 121/0 TO 165/00 (OF VIJAYAWADA-JAGDALPUR RUDRAMPUR (MoRTH) (N24000247)	10-2014	2/2017 () {3/2025}	295.47 (295.47) {295.47}	224.42	98.51
		1578	EPC- CORRIDOR APPROACH WORKS - NH (O): WIDENING EXISTING 2 LANE TO 2 LANE WITH PAVED SHOULDERS IN KM (MoRTH) (N24000248)	3-2015	1/2017 (N.A.) {12/2023}	153.21 (153.21) {153.21}	101.15	93.11

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1579	WIDENING TO TWO/FOUR LANE WITH PAVED SHOULDERS FROM EXISTING KM 182.120 TO KM 227.600 OF NH-167 ON (MoRTH) (N24000980)	10-2016	2/2019 () {8/2024}	298.32 (298.32) {298.32}	178.47	98
		1580	WIDENING TO TWO/FOUR LANE WITH PAVED SHOULDERS FROM EXISTING KM 180.60 TO KM 223.00 OF NH-63 ON NIZ (MoRTH) (N24000981)	10-2016	3/2019 () {8/2024}	248.83 (248.83) {248.83}	173.82	100
		1581	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 40/410 TO KM 84/037 OF THIRUMALAGIRI TO SURYAPET SE (MoRTH) (N24000982)	1-2017	5/2019 () {8/2019}	244.54 (244.54) {244.54}	176.32	99.9
		1582	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 0/970 TO KM 40/410 OF JANAGAON- THIRUMALAGIRI OF NH (MoRTH) (N24000983)	1-2017	10/2019 () {2/2024}	196.52 (196.52) {196.52}	125.53	95.7
		1583	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 15.525 TO KM 62.880 OF JADCHERLA- KALWAKURTHY SECTI (MoRTH) (N24000984)	1-2017	12/2019 () {12/2019}	283 (283) {283}	259.15	99.3
		1584	WIDENING TO TWO LANE WITH PAVED SHOULDERS FROM KM 67.00 TO 114.425 OF KALWAKURTHY- MALLEPALLY SECTION (MoRTH) (N24000986)	1-2017	5/2019 () {1/2024}	300 (300) {300}	243.36	96.05
		1585	6 LANING FROM KM 9.90 TO KM 19.948 (ARAMGARH-SAMSHABAD SECTION) OF HYDERABAD- SAMSHABAD SECTION OF NH (MoRTH) (N24000987)	1-2018	5/2020 () {8/2024}	283.15 (283.15) {283.15}	279.54	92.59

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1586	WIDENING AND STRENGTHENING OF EXISTING 2-LANE TO 2-LANE WITH PAVED SHOULDERS FROM KM.159/0 TO 165/4 (MoRTH) (N24000988)	1-2018	12/2019 () {11/2020}	230.03 (230.03) {230.03}	231.64	99.9
		1587	WIDENING AND STRENGTHENING OF EXISTING CARRIAGEWAY IN 2 LANE WITH PAVED SHOULDERS FROM KM.25/0 TO 59 (MoRTH) (N24000989)	2-2018	6/2020 () {1/2021}	206.13 (206.13) {206.13}	190.94	98.36
		1588	REHABILITATION AND UPGRADATION OF NH-167 FROM DESIGN KM.113.900 TO 154.479 (MALLEPALLY - HALIYA SECT (MoRTH) (N24000990)	2-2018	11/2019 () {1/2024}	294.13 (294.13) {294.13}	200.1	87.44
		1589	REHABILITATION AND UPGRADATION OF NH-167 FROM DESIGN KM.187.723 TO 234.434 (MIRYALAGUDA TO KODAD SEC (MoRTH) (N24000993)	3-2018	9/2020 () {6/2023}	322.81 (322.81) {322.81}	317.06	98.09
		1590	CONSTRUCTION OF SIX LANE ELEVATED CORRIDOR FROM KM.7.950 (UPPAL) TO KM.14.200 OF NH-163 TO DE-CONGES (MoRTH) (N24000994)	3-2018	7/2020 () {2/2026}	626.76 (626.76) {626.76}	282.78	44.3
		1591	REHABILITATION AND UP- GRADATION TO TWO LANE WITH PAVED SHOULDERS FROM KM 0/0 TO 72/6 OF NH-365 (NAKR (MoRTH) (N24000996)	1-2017	10/2019 () {6/2021}	605.08 (605.08) {605.08}	416.45	99.84
		1592	REHABILITATION AND UP GRADATION FROM KM. 121/0 TO 154/0 OF NAKAREKAL ? MALLAMPALLY SECTION OF NH-365 (MoRTH) (N24000997)	3-2018	7/2019 () {8/2024}	192.67 (192.67) {192.67}	176.37	92

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1593	WIDENING AND STRENGTHENING/ RECONSTRUCTION OF EXISTING PAVEMENT TO FOUR ALNE WITH PAVED SHOULDERS FR (MoRTH) (N24000998)	1-2019	() {8/2024}	193.19 (249.72) {249.72}	230.79	95
		1594	KHAMMAM-DEVARAPALLE PKG I [4L ACCESS CONTROLLED (GREENFIELD) FROM THALLAMPADU VILLAGE TO SOMAVARAM (NHAI) (N24001482)	8-2022	10/2024 (N.A.) {10/2024}	772.11 (772.11) {772.11}	465.44	64.6
		1595	KHAMMAM DEVARAPALLE PKG II 4L ACCESS CONTROLLED (GREENFIELD) FROM SOMAVARAM VILLAGE TO CHINTAGUDEM V (NHAI) (N24001483)	2-2022	9/2024 (N.A.) {9/2024}	637.11 (637.11) {637.11}	333.8	72.72
		1596	KHAMMAM-DEVARAPALLE PKG III [4L ACCESS CONTROLLED (GREENFIELD) FROM CHINTAGUDEM VILLAGE TO RECHERLA (NHAI) (N24001484)	9-2022	2/2024 () {12/2024}	804.69 (804.69) {804.69}	422.31	71
		1597	4L OF KODAD (DESIGN KM 0.00/EXISTING KM 185.00 OF NH-65) TO KHAMMAM (DESIGN KM 31.800/EXISTING KM 29 (NHAI) (N24001522)	1-2021	1/2024 () {12/2024}	1307.95 (1307.95) {1307.95}	638.32	98.06
		1598	6 LANING OF EXISTING 4-LANE STRETCH FROM KALKALLU AT KM.454+000 TO GUNDLA POCHAMPALLY AT KM.471+000, (NHAI) (N24001555)	3-2022	1/2025 (N.A.) {1/2025}	955.49 (955.49) {955.49}	185.35	29.91
		1599	6L OF EXISTING 4L FROM GUNDLAPOCHAMPALLY TO BOWENPALLY FROM KM 471.300 TO KM 481.331 OF NH-44 (NHAI) (N24001556)	12-2021	7/2024 (N.A.) {7/2024}	521.53 (521.53) {521.53}	229.08	45.01

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
TRIPURA		1600	6L ACCESS CONTROLLED GREENFIELD HIGHWAY OF JULEKAL VILLAGE TO DINNEDEVARAPADU VILLAGE FROM KM 242.20 (NHAI) (N24001625)	1-2022	1/2025 (N.A.) {7/2025}	1227.57 (1227.57) {1227.57}	288.58	37.05
		1601	6L ACCESS CONTROLLED GREENFIELD HIGHWAY OF NANDINNE VILLAGE TO JULEKAL VILLAGE FROM KM 202.900 TO KM (NHAI) (N24001626)	2-2022	1/2025 (N.A.) {1/2025}	972.06 (972.06) {972.06}	368.38	50.32
	PETROLEUM	1602	GRASS ROOT RAIL FED DEPOT AT SEKEREKOTE, AGARTALA AS RESITEMENT OF EXISTING DHARMANAGAR DEPOT (IOCL) (N16000495)	6-2022	8/2025 () {9/2025}	656 (656) {656}	359.77	69.6
	RAILWAYS	1603	AGARTALA-AKHAURA NL (NFR) (N22000195)	4-2012	3/2020 () {9/2022}	569.63 (569.63) {708.73}	380.92	100
	ROAD TRANSPORT AND HIGHWAYS	1604	IMPROVEMENT AND WIDENING TO 2- LANE WITH EARTHEN PAVED SHOULDER FROM UDAIPUR TO SRIMANTAPUR (NHIDCL) (N24001914)	5-2023	11/2024 (N.A.) {2/2025}	195.95 (195.95) {195.95}	21.27	24.75
		1605	4 LANE WITH PAVED SHOULDER AGARTALA BYPASS (WESTERN SIDE) CONNECTING NH-8 (NHIDCL) (N24002132)	3-2023	3/2027 (N.A.) {3/2027}	2026.05 (2026.05) {2026.05}	0	3.12
		1606	REHABILITATION AND UP- GRADATION OF ROAD FROM DESIGN KM 25.250 TO KM 36.460 (TOTAL LENGTH: 11.210 KM) (NHIDCL) (N24002159)	2-2020	3/2026 (N.A.) {3/2026}	174.43 (174.43) {174.43}	0	0.04

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1607	IMPROVEMENT AND WIDENING TO 2-LANE WITH PAVED SHOULDER OF ROAD FROM KM 101.300 TO KM 127.319 (TOTAL (NHIDCL) (N24002160)	1-2024	7/2026 (N.A.) {7/2026}	431.78 (431.78) {431.78}	0	3
		1608	KHOWAI ?TELIAMURA-AMARPUR-HARINA-SABROOM PACKAGE-2 (NHIDCL) (N24002161)	1-2024	9/2026 (N.A.) {9/2026}	657.21 (657.21) {657.21}	8.31	5
		1609	KHOWAI ?TELIAMURA-AMARPUR-HARINA-SABROOM PACKAGE-3 (NHIDCL) (N24002162)	1-2024	9/2026 (N.A.) {9/2026}	670.9 (670.9) {670.9}	0	0
		1610	CHAMPAK NAGAR TO KHAYERPUR SECTION (DESIGN KM 242+500 TO KM 261+610) (NHIDCL) (N24002205)	12-2023	9/2026 (N.A.) {9/2026}	920.66 (920.66) {920.66}	0	3.1
		1611	REHABILITATION AND UPGRADATION OF ROAD FROM KM 0.00 TO KM 18.600 OF KUMARGHAT-KAILASHAHAR SECTION (NHIDCL) (N24001263)	6-2020	1/2022 () {12/2024}	277.5 (302.02) {302.02}	253.5	99.94
		1612	KAILASHAHAR TO KHOWAI PKG-4 (NHIDCL) (N24001309)	11-2020	6/2022 () {11/2024}	159.13 (171.5) {171.5}	84.33	100
		1613	2-LANING FROM JOLAIBARI - BELONIA (NHIDCL) (N24001317)	6-2020	1/2022 () {11/2024}	201.99 (287.47) {287.47}	144.07	96
		1614	2-LANING OF KHOWAI -AGARTALA SECTION FROM DESIGN KM 31.300 TO KM 45.300 OF NH-208A PKG-3 (NHIDCL) (N24001318)	9-2020	4/2022 () {5/2024}	173.17 (173.17) {173.17}	93.35	100

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1615	MANU-SIMLUNG (PKG 4) (NHIDCL) (N24001363)	3-2021	12/2022 () {1/2025}	354.79 (354.79) {354.79}	34.08	17
		1616	2 LANING FROM MANU-SIMLUNG PKG-2 (NHIDCL) (N24001542)	2-2022	1/2025 (N.A.) {5/2025}	456.88 (456.88) {456.88}	101.38	42.27
UTTAR PRADESH	CIVIL AVIATION	1617	CCS INTERNATIONAL AIRPORT , LUCKNOW (AAI) (N04000077)	6-2018	9/2021 () {10/2026}	1383 (1938) {3291.81}	2526.09	76.74
		1618	DEVELOPMENT OF AYODHYA AIRPORT PHASE-01 (AAI) (N04000094)	3-2021	12/2022 () {3/2025}	242.14 (328) {358}	339.12	99.9
		1619	PRAYAGRAJ AIRPORT - CONSTRUCTION OF NEW TERMINAL BUILDING, SECOND LINK TAXI TRACK, APRON EXPANSION, (AAI) (N04000102)	5-2023	11/2024 () {6/2025}	185.75 (274.38) {274.38}	136.96	76
		1620	AGRA: DEVELOPMENT OF NEW CIVIL ENCLAVE AT AGRA AIRPORT. (AAI) (N04000113)	6-2024	7/2026 (N.A.) {7/2026}	579 (579) {579}	0	4.5
		1621	VARANASI: DEVELOPMENT OF LAL BAHADUR SHASTRI INTERNATIONAL AIRPORT, VARANASI. (AAI) (N04000114)	7-2024	7/2027 (N.A.) {7/2027}	2869.65 (2869.65) {2869.65}	24.51	3
	COAL	1622	NEYVELI UTTAR PRADESH POWER PROJECT LIMITED 1980 MW (NLC) (N06000152)	7-2016	11/2021 () {6/2025}	17237 (21780.94) {21780.94}	19230.7	88.15

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1623	KHADIA EXPANSION OCP (NCL) (N06000208)	6-2021	3/2025 (N.A.) {3/2025}	491.67 (491.67) {491.67}	65.21	13.27
	HOME AFFAIRS	1624	CONSTRUCTION OF 683 VARIOUS TYPE FAMILY QUARTERS AT GROUP CENTRE CRPF CHANDALI (CPWD FOR MHA) (N45000003)	5-2019	1/2022 () {3/2023}	199.31 (199.31) {199.31}	86.49	85
	PETROLEUM	1625	60 KTA POLYPROPYLENE PROJECT (GAIL) (N16000429)	3-2019	4/2024 () {3/2025}	910.56 (1299.02) {1299.02}	873.4	93
		1626	AUGMENTATION OF FACILITIES AT MATHURA BITUMEN PLANT (IOCL) (N16000505)	4-2022	4/2025 () {12/2026}	260.12 (260.12) {260.12}	1.03	19.6
		1627	GRASS-ROOT TERMINAL AT MIRZAPUR UTTAR PRADESH (IOCL) (N16000506)	9-2022	6/2026 (N.A.) {11/2026}	980.45 (980.45) {980.45}	143.76	38.9
		1628	CITY GAS DISTRIBUTION PROJECTS AT LAKHIMPUR KHERI , SITAPUR, BAHRAICH, SHRAVASTI,BALRAMPUR, (BPCL) (N16000525)	12-2022	6/2030 (N.A.) {6/2030}	16654 (16654) {16654}	326.07	5.2
	POWER	1629	KHURJA SUPER THERMAL POWER PROJECT (THDCIL) (N18000272)	3-2019	9/2023 (N.A.) {3/2025}	11089.42 (11089.42) {13276.16}	11602.35	93.5
		1630	KALPI SOLAR POWER PROJECT (NHPC) (N18000323)	7-2020	3/2022 () {3/2024}	314.64 (314.64) {350.46}	331.25	96
		1631	SINGRAULI SUPER THERMAL POWER PROJECT, STAGE-III (2X800 MW) (NTPC) (N18000382)	3-2024	2/2030 (N.A.) {2/2030}	17195.31 (17195.31) {17195.31}	531	0

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
	RAILWAYS	1632	VARANASI-MODHOSINGH- ALLAHABAD DOUBLING (RVNL) (N22000401)	4-2015	3/2022 (N.A.) {12/2024}	943.6 (943.6) {2018.23}	1780.22	0
		1633	RAMNA - SINGRAULI DOUBLING (ECR) (N22000417)	8-2015	3/2020 (N.A.) {9/2024}	2436.21 (2880.4) {2880.4}	2977.99	90
		1634	KARAILA ROAD - SHAKTINAGAR DOUBLING (ECR) (N22000419)	8-2015	3/2019 (N.A.) {8/2024}	528.57 (762.97) {762.97}	797.28	90
		1635	BURHWAL - GONDA - 3RD RUNNING LINE. (NER) (N22000468)	4-2016	(N.A.) {9/2025}	602.5 (602.5) {1069.29}	959.49	48
		1636	SHAHGANJ-BHATNI-PHEPHNA- INDARA, MAU-SHAHGANJ (EXCL. MAU- INDARA) PATCH DOUBLING. (NER) (N22000470)	4-2016	12/2019 (N.A.) {3/2025}	1177.96 (1177.96) {2025}	2009.01	80
		1637	JHANSI MANIKPUR AND KHAIRAR BHIMSEN DOUBLING (NCR) (N22000495)	3-2018	3/2023 (N.A.) {3/2027}	4329.53 (4329.53) {4329.53}	1496.51	32
		1638	JHANSI BINA DOUBLING (NCR) (N22000496)	9-2016	3/2021 () {3/2027}	2001 (2001) {2001}	1683.39	85
		1639	MATHURA-JHANSI-3RD LINE (273.80 KM) (RVNL) (N22000501)	6-2016	12/2023 (N.A.) {12/2024}	3677.76 (3677.76) {5190.26}	5046.07	0
		1640	SURFACE TRIANGLE LINE BETWEEN BHADURA STATION AND NEW CROSSING STN KARMA DOUBLING (ECR) (N22000525)	10-2022	10/2027 (N.A.) {10/2027}	199.96 (199.96) {199.96}	55.09	0

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1641	MUGHALSARAI - ALLAHABAD - 3RD LINE (NCR) (N22000544)	8-2019	12/2026 (N.A.) {12/2026}	2390 (2390) {2390}	83.1	55
		1642	ALIGARH-HARDUAGANJ FLYOVER (22 KM) (NCR) (N22000545)	4-2020	6/2026 (N.A.) {6/2026}	1456.89 (1244.13) {1456.89}	0	8
		1643	LALITPUR - BIRARI WITH FLYOVER AT LALITPUR (NCR) (N22000546)	3-2017	12/2024 () {6/2025}	260 (356) {356}	159.93	50
		1644	ALIGARH-DAUD KHAN - 3RD LINE 6.9 KM AND CONSTRUCTION OF FLYOVER AT DAUD KHAN (NCR) (N22000562)	4-2019	12/2025 (N.A.) {12/2025}	451.99 (779.49) {779.49}	0	30
		1645	ALLAHABAD-BAMHRAULI - 4TH LINE (10 KM) WITH FLY-OVER AT SUBEDARGANJ (NCR) (N22000563)	4-2019	3/2026 (N.A.) {3/2026}	494.11 (494.11) {494.11}	42.61	42
		1646	BHANDAI - FLYOVER FOR ETAWAH BOUND DOWN TRAINS (NCR) (N22000564)	4-2019	12/2025 (N.A.) {3/2026}	187.21 (187.21) {250.17}	1.75	8
		1647	SAHJANWA - DOHRIGHAT (NER) (N22000565)	8-2019	3/2029 (N.A.) {12/2027}	371.77 (371.77) {1319.75}	429.61	1
		1648	BAHRAICH - NANPARA -NEPALGANJ (56.15 KM) (NER) (N22000566)	7-2020	12/2024 (N.A.) {6/2025}	950 (950) {341.66}	201.11	18
		1649	BAHRAICH SRAVASTI BALRAMPUR (TULSIPUR) (NER) (N22000569)	10-2018	10/2030 (N.A.) {3/2027}	1600 (1600) {4939.78}	1009.95	5

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1650	BARABANKI AKBARPUR DOUBLING (NR) (N22000578)	9-2017	3/2025 (N.A.) {3/2025}	1200 (1200) {1700}	1650	100
		1651	JAUNPUR AKBARPUR (TANDA) DOUBLING (NR) (N22000582)	8-2017	3/2025 (N.A.) {3/2025}	515.5 (515.5) {676}	670	100
		1652	JANGHAI PRATAPGARH AMETHI DOUBLING (NR) (N22000583)	11-2017	3/2025 (N.A.) {3/2025}	701.98 (701.98) {1100}	0	0
		1653	BARABANKI-MALHAUR - 3RD & 4TH LINE (32.84 KM) (NR) (N22000590)	1-2019	3/2025 (N.A.) {3/2025}	323.85 (323.85) {323.85}	0	0
		1654	DOUBLING BETWEEN JAUNPUR JN- ZAFFARABAD (6.28 KM) (NR) (N22000591)	3-2023	12/2026 (N.A.) {12/2026}	177.33 (177.33) {177.33}	0	0
		1655	JANGHAI-PHAPHAMAU - DOUBLING WITH ELECTRIFICATION (46.79 KM) (RVNL) (N22000596)	11-2018	3/2025 (N.A.) {3/2025}	357.48 (357.48) {409.38}	362.09	0
		1656	BHATNI - AUNRIHAR WITH ELECTRIFICATION (125 KM) (EXCL INDARA - MAU (116.95 KM)) (RVNL) (N22000598)	5-2018	3/2024 (N.A.) {2/2025}	1177.96 (1177.96) {2529.46}	1636.33	0
		1657	MATHURA - VRINDAVAN (11 KM) (NCR) (N22000612)	8-2022	6/2025 (N.A.) {6/2025}	402.88 (402.88) {402.88}	0	0
		1658	DOMINGARH - GORAKHPUR - GORAKHPUR CANTT - KUSUMHI - 3RD RUNNING LINE (21.15 KM) (NER) (N22000613)	11-2016	6/2024 (N.A.) {5/2025}	186.85 (186.85) {470.47}	449.65	85

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
	ROAD TRANSPORT AND HIGHWAYS	1659	4 LANE CONNECTOR FROM DELHI MEERUT EXPRESSWAY KM 50.000 TO KM 8.520 OF NH 235 IN THE STATE OF UTTAR (NHAI) (N24001772)	8-2021	3/2024 () {12/2024}	1147.26 (1147.26) {1147.26}	81.34	39
		1660	4L BYPASSES FOR JAGATPUR, B4ABUGANJ, UNCHAHAR, ALAPUR BYPASS, AND SAI RIVER BRIDGE OF RAEBARELI- PRA (NHAI) (N24001815)	12-2022	11/2024 (N.A.) {11/2024}	1699 (1078) {1699}	64.39	92
		1661	VARANASI RING ROAD (PKG-II) CONNECTING SANDAHA VILLAGE (KM 11.70 / NH-29) WITH REVASA VILLAGE (KM 81 (NHAI) (N24001826)	2-2019	2/2022 () {12/2024}	927.77 (927.77) {1603}	1202.77	79.45
		1662	SIX LANE ACCESS CONTROLLED OF DELHI SAHARANPUR HIGHWAY FROM DELHI UP BORDER TO EPE JUNCTION CH.14.75 (NHAI) (N24001830)	6-2020	11/2023 () {12/2024}	2002.79 (2002.79) {2002.79}	1989.85	99
		1663	4L FROM MATHURA BYPASS (START) AT EXISTING KM. 154.20 OF NH-44 TO GAJU VILLAGE AT KM 32.982 OF NH-53 (NHAI) (N24001851)	1-2022	3/2025 (N.A.) {3/2025}	1738.2 (1738.2) {1738.2}	742.13	65
		1664	6L OF AGRA BYPASS (NORTHERN) CONNECTING KM. 174.500 OF NH-2 (NEW NH-19) TO KM. 141.000 OF YAMUNA EXP (NHAI) (N24001852)	10-2021	2/2025 (N.A.) {2/2025}	957.62 (957.62) {957.62}	784.67	86
		1665	CONSTRUCTION OF LEFT OUT PORTION OF AGRA INNER RING ROAD CONNECTING VILLAGE DEORI TO NH-44 VILLAGE B (NHAI) (N24001853)	10-2021	9/2024 () {3/2025}	772.05 (772.05) {772.05}	583.11	67.5

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1666	CONSTRUCTION OF 4-LANE GREEN FIELD HIGHWAY FROM KM. 35.000 TO KM. 49.155 OF NH-731A WITH PAVED SHOUL (MoRTH) (N24001929)	1-2022	10/2025 (N.A.) {10/2025}	697.66 (697.66) {697.66}	254.54	69
		1667	BALANCE WORKS OF 4-LANNING OF RAMPUR-KATHGODAM SECTION OF NH-87 (NEW NH NO. 09) FROM KM. 0.000 (KM 1 (NHAI) (N24001992)	8-2022	2/2024 () {2/2025}	199.31 (199.38) {199.38}	130.59	70.12
		1668	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER HIGHWAY FROM DESIGN CH.0.000 TO CH.49.200 OF NH-731B ON (MoRTH) (N24001996)	3-2022	11/2025 (N.A.) {11/2025}	640.18 (602.76) {602.76}	388.47	50
		1669	CONSTRUCTION OF SHOHRATGARH BYPASS ON NH-730 UNDER EPC MODE IN THE STATE OF UTTAR PRADESH (MoRTH) (N24001997)	10-2022	5/2025 (N.A.) {5/2025}	189.31 (189.31) {189.31}	50.72	15
		1670	IMPROVEMENT AND UPGRADATION TO TWO LANE WITH PAVED SHOULDER CONFIGURATION FROM EXISTING KM 90.00 TO (MoRTH) (N24002015)	11-2021	6/2025 (N.A.) {6/2025}	403.36 (328.49) {403.36}	102.06	41
		1671	CONSTRUCTION OF PRATAPGARH BYPASS (EXTENSION) CONNECTING NH-31 TO NH-330 (MoRTH) (N24002016)	10-2022	6/2025 (N.A.) {6/2025}	225.17 (225.17) {225.17}	94.39	43
		1672	WIDENING TO FOUR LANE WITH PAVED SHOULDER FROM DESIGN KM.49.200 TO KM.89.285 OF NH-731B ON EPC MODE (MoRTH) (N24002029)	3-2022	1/2026 (N.A.) {1/2026}	917.91 (956.3) {917.91}	510.6	33

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1673	CONSTRUCTION OF TWO LANE WITH PAVED SHOULDER FROM EXISTING KM.0.000 TO KM.55.610 (DESIGN KM. 0.000 T (MoRTH) (N24002031)	12-2021	2/2026 (N.A.) {2/2026}	840.93 (773.58) {840.93}	415.12	14
		1674	CONSTRUCTION OF 4-LANE HIGHWAY WITH PAVED SHOULDERS FROM KM 49.155 TO KM 74.700 OF NH- 731A ON HYBRID (MoRTH) (N24002032)	1-2022	1/2026 (N.A.) {1/2026}	1156.72 (1156.72) {1156.72}	282.7	32
		1675	DEVELOPMENT OF SIX-LANE ACCESS CONTROLLED HIGHWAY FROM GOGWAN JALALPUR (SHAMLI DISTRICT) TO RANIPUR (NHAI) (N24002036)	4-2022	5/2025 (N.A.) {5/2025}	1843.59 (1843.59) {1843.59}	814.7	41
		1676	GARHMUKTESHWAR (KM. 83.200 OF NH-24) TO MEERUT (KM. 9.860 OF NH- 235) INCLUDING CONNECTOR TO NH- 119 (NHAI) (N24002073)	10-2019	10/2023 (N.A.) {6/2024}	2068.99 (2171) {2171}	209.6	52.48
		1677	WIDENING OF RAEBARELI TO PRAYAGRAJ SECTION FROM KM. 82.650 TO KM. 161.450 OF NH-30 AND LINK ROAD FRO (NHAI) (N24002085)	11-2023	3/2025 (N.A.) {3/2025}	1470.93 (1470.93) {1470.93}	69.56	92
		1678	CONSTRUCTION OF FOUR LANE HIGHWAY FORM GHAZIPUR BALLIA UP BIHAR STATE BORDER (GREENFIELD) SECTION OF (NHAI) (N24002086)	10-2022	7/2025 (N.A.) {7/2025}	1706.47 (1706.47) {1706.47}	714.13	47.9
		1679	CONSTRUCTION OF FOUR LANE HIGHWAY FROM GHAZIPUR BALLIA UP BIHAR STATE BORDER (GREENFIELD) SECTION OF (NHAI) (N24002087)	10-2022	10/2025 (N.A.) {10/2025}	1493.14 (1493.14) {1493.14}	87.3	25.69

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1680	CONSTRUCTION OF FOUR LANE HIGHWAY FROM GHAZIPUR BALLIA UP BIHAR STATE BORDER (GREENFIELD) SECTION OF (NHAI) (N24002088)	10-2022	8/2025 (N.A.) {8/2025}	1493.5 (1493.5) {1493.5}	488.56	32.5
		1681	CONSTRUCTION OF FOUR LANE HIGHWAY FROM GHAZIPUR BALLIA UP BIHAR STATE BORDER GREENFIELD SECTION OF N (NHAI) (N24002089)	10-2022	6/2025 (N.A.) {6/2025}	617.87 (617.87) {617.88}	102.2	45.57
		1682	CONSTRUCTION OF FOUR-LANE ?WESTERN SIDE SPUR OF RAMPUR- RUDRAPUR SECTION CONNECTING NH-24 TO NH-87 BY (NHAI) (N24002090)	3-2021	11/2024 () {4/2025}	646.27 (646.27) {646.27}	45.16	25.24
		1683	IMPROVEMENT , UP-GRADATION OF NH-734 SECTION OF MORADABAD - THAKURDWARA - KASHIPUR: ?PACKAGE-I: MORA (NHAI) (N24002093)	10-2022	9/2025 (N.A.) {9/2025}	1841.92 (1841.92) {1841.92}	285.43	35.75
		1684	IMPROVEMENT AND UP-GRADATION OF EXISTING ROAD TO 4L PS FROM KM 123.650 TO 175.080, FROM START OF SHA (NHAI) (N24002094)	9-2022	11/2025 (N.A.) {11/2025}	1212.26 (1212.26) {1212.26}	296.53	17.94
		1685	FOUR LANING OF SONAULI GORAKHPUR SECTION OF NH 29E (NEW NH 24) FROM DESIGN CH. 0.000 TO DESIGN CH. 7 (NHAI) (N24002095)	12-2021	3/2025 (N.A.) {3/2025}	2555.5 (2555.5) {2555.5}	777	40.49
		1686	CONSTRUCTION OF 4 LANE GREEN FIELD NORTHERN EAST SIDE GORAKHPUR BYPASS (26.616 KMS) STARTING FROM NH (NHAI) (N24002096)	2-2023	1/2026 (N.A.) {1/2026}	1973.98 (1973.98) {1973.98}	562.84	26.48

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1687	STRENGTHENING OF EXISTING 4L AYODHYA BYPASS SECTION FROM DESIGN KM.121.600 TO KM. 144.020 OF NH 28 ((NHAI) (N24002097)	2-2023	9/2025 (N.A.) {3/2025}	526.45 (526.45) {526.45}	152.14	66.05
		1688	CONSTRUCTION OF RING ROAD AROUND KANPUR FROM KM.000 TO KM. 23.325 (CHACHENDI SACHENDI I TO MAHARAJPU (NHAI) (N24002104)	1-2023	6/2026 (N.A.) {6/2026}	1754 (1754) {1754}	252.34	19.8
		1689	CONSTRUCTION OF NEW 4 LANE PRAYAGRAJ SOUTHERN BYPASS (PHASE-I) FROM DESIGN KM 43+200 (AT MAHUWARI VI (NHAI) (N24002105)	8-2023	6/2026 (N.A.) {6/2026}	1378.36 (1378.36) {739}	122.46	18
		1690	CONSTRUCTION OF NEW 4 LANE PRAYAGRAJ SOUTHERN BYPASS FROM DESIGN KM 50.860 (NABABA URF NIBI KALA UPA (NHAI) (N24002106)	8-2023	3/2025 (N.A.) {3/2025}	993.77 (993.77) {349.48}	300.45	78
		1691	CONSTRUCTION OF MARIAHU BYPASS WITH FOUR LANE PAVED SHOULDER CONFIGURATION (KM.53.540 TO KM.59.200) (MoRTH) (N24002115)	3-2023	8/2025 (N.A.) {8/2025}	438.24 (362.39) {438.24}	175.39	16
		1692	REHABILITATION AND UPGRADATION FROM KM 51.600 TO KM 75.700 OF NH- 321G (NUHKHAS TO ETAH SECTION) TO T (MoRTH) (N24002116)	1-2022	8/2025 (N.A.) {8/2025}	343.54 (343.54) {343.54}	46.95	19
		1693	CONSTRUCTION OF JASRA BYPASS WITH FOUR LANE PAVED SHOULDER CONFIGURATION FROM KM. 379.670 ON NH-76 ((MoRTH) (N24002120)	2-2023	9/2025 (N.A.) {9/2025}	274.06 (274.06) {274.06}	110.26	70

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1694	IMPROVEMENT AND UP-GRADATION TO TWO LANE WITH PAVED SHOULDER CONFIGURATION FROM EXISTING KM. 420.00 (MoRTH) (N24002121)	1-2022	9/2025 (N.A.) {9/2025}	509.65 (509.65) {509.65}	135.93	12
		1695	REHABILITATION AND UP- GRADATION FROM KM. 0.000 TO KM. 40.390 OF NH-730S (MAHARAJGANJ ? NICHLOUL ? TH (MoRTH) (N24002134)	3-2023	12/2025 (N.A.) {12/2025}	809.25 (809.25) {809.25}	167.63	10
		1696	CONSTRUCTION OF FOUR LANE HIGHWAY WITH PAVED SHOULDER FROM KM.74.700 TO KM.112.950 OF NH-731A (I/C Y (MoRTH) (N24002138)	3-2022	6/2026 (N.A.) {6/2026}	1141.67 (1141.67) {1141.67}	265.14	15
		1697	CONSTRUCTION OF BALRAMPUR BYPASS WITH 2L FLEXIBLE PAVEMENT CONFIGURATION FROM KM.223.000 OF NH-330 T (MoRTH) (N24002150)	12-2022	2/2026 (N.A.) {2/2026}	515.69 (515.69) {515.69}	120.18	0
		1698	WIDENING TO 4L RIGID PAVEMENT CONFIGURATION FROM KM 90.00 TO KM 100.800 OF NH-96 (KM 42.0 TO KM 53.3 (MoRTH) (N24002199)	12-2022	11/2026 (N.A.) {11/2026}	309.63 (309.63) {309.63}	3.47	0
		1699	IMPROVEMENT AND UP-GRADATION TO TWO LANE WITH PAVED SHOULDER/FOUR LANE CONFIGURATION FROM EXISTING K (MoRTH) (N24002201)	1-2022	5/2027 (N.A.) {5/2027}	974.19 (974.19) {974.19}	0	0
		1700	CONSTRUCTION OF RING ROAD FOR RAEBARELI CITY (PHASE -I) ON EASTERN SIDE OF NH 24B (MoRTH) (N24000331)	12-2019	4/2022 (N.A.) {3/2025}	282.41 (282.41) {319.96}	271.17	83

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1701	4-LANNING OF VARANASI GORAKHPUR SECTION OF NH-29 FROM 148.00 208.300 KM [PACKAGE- IV] (NHAI) (N24000551)	3-2016	4/2019 () {12/2024}	1587.49 (3473.59) {3500}	3379.63	96.47
		1702	FOUR LANNING OF RAMPUR- KATHGODAM SECTION OF NH-87 FROM KM 0.000 (KM. 190.000 OF NH- 24) TO KM 42.791 (NHAI) (N24000556)	3-2016	4/2019 () {2/2025}	899 (1623.88) {1623.88}	1143.19	92.69
		1703	4-LANNING OF HARIDWAR-NAGINA SECTION OF NH 74 FROM (KM 204.300 OF NH 58) TO KM 73.00 (NHAI) (N24000564)	3-2016	7/2020 () {3/2025}	1408 (1659.12) {1659.12}	1225.99	81.89
		1704	CONSTRUCTION OF NH-24 EXTENSION 4-LANE BYPASS STARTING FROM BEHTA ROAD AND TERMINATING AT SITAPUR RO (NHAI) (N24000796)	3-2018	12/2021 () {7/2024}	1117.84 (1117.84) {1203.92}	1198.22	99.76
		1705	SIX LANING OF HAPUR BYPASS TO MORADABAD SECTION INCLUDING HAPUR BYPASS FROM KM 50.000 (DESIGN CHAINA (NHAI) (N24000798)	3-2018	11/2021 (N.A.) {6/2025}	2140.93 (2140.93) {2140.93}	2065.27	98.18
		1706	SIX LANING OF CHAKERI TO ALLAHABAD SECTION OF NH-2 FROM KM 483.687 TO KM 628.753 (DESIGN LENGTH ? 14 (NHAI) (N24001185)	11-2017	7/2021 () {12/2024}	2159 (2262) {2262}	2249.93	100
		1707	TWO / FOUR LANING OF RAEBARELI - JAGDISHPUR SECTION OF NH-330A FROM KM. 0.000 TO KM. 47.800 (DESIGN (NHAI) (N24001306)	10-2020	3/2023 (N.A.) {5/2024}	724.6 (724.6) {724.6}	569.96	95

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1708	CONSTRUCTION OF 6 LANE BRIDGE ON GANGA ON NH-96 AND ITS APPROACHES IN PHAPHAMAU ALLAHABAD ON EPC MOD (MoRTH) (N24001421)	7-2018	2/2024 (N.A.) {8/2025}	1948.25 (1948.25) {1948.25}	1042.14	72
		1709	CONSTRUCTION OF BYPASS FOR PROVIDING INTER CONNECTIVITY AMONG (NHS) AROUND THE PRATAPGARH CITY (PRAT (MoRTH) (N24001423)	4-2021	9/2023 (N.A.) {3/2026}	309.48 (309.48) {309.48}	112.99	51
		1710	CONSTRUCTION OF FOUR-LANE ELEVATED VIADUCT FROM KM.4+634 TO KM.6+345 ON NH-24A INCLUDING RETAINING W (MoRTH) (N24001424)	3-2021	9/2023 (N.A.) {1/2025}	185.09 (269.81) {269.81}	261.98	96
		1711	REHABILITATION AND UPGRADATION TO 2 LANE WITH PS OF RADHAITA TO PILIBHIT SECTION OF 46.130 KM (MoRTH) (N24001456)	4-2020	2/2024 (N.A.) {1/2025}	199.39 (212.96) {199.39}	169.77	99
		1712	REHABILITATION AND UPGRADATION TO 2 LANE WITH PS OF MIRANPUR KATRA TO RADHAITA SECTION OF NH- 730C F (MoRTH) (N24001457)	4-2020	7/2024 (N.A.) {3/2025}	172.5 (169.56) {172.5}	95.75	64
		1713	2-LANE WITH PS OF BEWAR TO NEAR KARRI VILLAGE SECTION OF NH-92 FROM KM.0.00 TO 30.00 UNDER GNHCP (MoRTH) (N24001461)	4-2020	3/2024 (N.A.) {1/2025}	236.47 (236.47) {236.47}	129.48	84
		1714	2-LANE WITH PS OF NEAR KARRI VILLAGE TO ETAWAH SECTION OF NH-92 FROM KM.30.000 TO 57.346 UNDER GNHCP (MoRTH) (N24001462)	4-2020	7/2024 (N.A.) {2/2025}	211.09 (211.09) {211.09}	124.22	91

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1715	ALLAHGANJ TO MIRANPUR KATRA SECTION OF NH-730C FROM KM.52.770 TO 114.00 (MoRTH) (N24001463)	4-2020	7/2024 (N.A.) {2/2024}	294.84 (309.99) {294.84}	293.39	100
		1716	PROJECTS- REHABILITATION AND UPGRADATION OF NH-731A FROM KM 0.00 TO KM.35.00 (MoRTH) (N24001464)	3-2021	8/2023 (N.A.) {3/2025}	264.86 (264.86) {264.86}	112.75	77
		1717	IMPROVEMENT AND UPGRADATION TO TWO LANE WITH PAVED SHOULDER CONFIGURATION FROM EXISTING KM 55.00 TO (MoRTH) (N24001469)	11-2021	5/2024 (N.A.) {3/2025}	307.11 (307.11) {307.11}	177.96	85
		1718	R/U TO 2-LANE WITH PS OF BEWAR TO ALLAHGANJ SECTION OF NH-730C FROM KM.0.00 TO 52.770 UNDER GNHCP (MoRTH) (N24001471)	4-2020	11/2024 (N.A.) {3/2025}	325.24 (340.16) {325.24}	236.73	89
		1719	WIDENING AND UPGRADATION TO FOUR LANE CONFIGURATION FROM KM.34.900 (BHADOHI) TO KM.73.134 (JAUNPUR) (MoRTH) (N24001479)	3-2021	5/2024 (N.A.) {6/2025}	395.62 (392.03) {395.62}	256.82	59
		1720	WIDENING AND STRENGTHENING FROM KM 0.00 TO KM 15.089 OF NH- 334A (PURKAJI-LAKSAR-HARIDWAR ROAD) TO TW (MoRTH) (N24001480)	10-2021	4/2024 (N.A.) {1/2025}	227.06 (227.06) {227.06}	129.12	97
		1721	6L ACCESS-CONTROLLED HIGHWAY FROM (GANESHPUR) TO(NEAR MOHAND) OF GANESHPUR ? DEHRADUN SECTION FROM K (NHAI) (N24001523)	3-2021	10/2023 () {12/2024}	836.24 (836.24) {836.24}	782.44	98.63

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1722	6L OF ACCESS-CONTROLLED HIGHWAY FROM MOHAND TO DAAT KALI TUNNEL OF GANESHPUR ? DEHRADUN SECTION FROM (NHAI) (N24001524)	3-2021	10/2023 () {12/2024}	990.28 (990.28) {990.28}	997.51	98.95
		1723	WIDENING AND STRENGTHENING OF SECTION FROM BHARTHANA CHOWK TO KODARKOOT (KM. 0.00 TO KM. 40.00) OF (MoRTH) (N24001587)	3-2020	9/2024 (N.A.) {3/2025}	262.37 (343.77) {343.77}	251.85	74
		1724	4L SPUR OF SHAMLI- MUZZAFARNAGAR CONNECTING NH- 709AD (PANIPAT-SHAMLI- MUZAFFARNAGAR) AND NH-58 (MEERUT (NHAI) (N24001726)	1-2023	8/2024 (N.A.) {8/2024}	391.26 (391.26) {391.26}	14.12	79.1
		1725	IMPROVEMENT AND UP-GRADATION OF EXISTING ROAD TO 2/4L PS FROM KM 40.000 TO 88.750, START OF KHUTAR B (NHAI) (N24001727)	3-2022	2/2025 (N.A.) {2/2025}	762.62 (762.62) {762.62}	455.82	75.5
		1726	IMPROVEMENT AND UP-GRADATION OF EXISTING ROAD TO 4L PS FROM KM 175.080 TO 229.070, FROM END OF HARDO (NHAI) (N24001728)	12-2021	7/2025 (N.A.) {7/2025}	1138.81 (1138.81) {1138.81}	388.77	97.47
		1727	4L SPUR OF PANIPAT - SHAMLI CONNECTING NH-709AD (PANIPAT ? SHAMLI ? MUZAFFARNAGAR) AND NH- 709A (KARN (NHAI) (N24001729)	8-2022	4/2024 (N.A.) {3/2025}	326.79 (326.79) {329.79}	102.54	86
		1728	4L FROM GAJU VILLAGE AT KM 32.982 TO DEVINAGAR BYPASS (END) AT KM 208.000 OF NH 530B (PKG 1C) (NHAI) (N24001730)	12-2021	1/2025 (N.A.) {3/2025}	1384.79 (1384.79) {1384.79}	657.94	97.98

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1729	6L GREENFIELD KANPUR - LUCKNOW (EXPRESSWAY) PKG II FROM KM. 28.500 TO KM. 73.744 (NHAI) (N24001731)	12-2021	5/2025 () {5/2025}	2470.64 (2470.64) {2335}	534.88	72.69
		1730	IMPROVEMENT AND UP-GRADATION OF EXISTING ROAD TO 4L PS FROM KM 229.070 TO 260.800, END OF HARDOI DIS (NHAI) (N24001732)	12-2021	10/2024 (N.A.) {4/2025}	540.97 (540.97) {540.97}	217.29	72.34
		1731	6L ACCESS CONTROLLED GREENFIELD HIGHWAY OF JUNCTION OF EPE (VILL.-MAVIKALAN) TO VILL.- LOHADDA FROM K (NHAI) (N24001733)	3-2022	8/2024 (N.A.) {3/2025}	1602.48 (1602.48) {1602.48}	372.73	76
		1732	6L ACCESS CONTROL GREENFIELD HIGHWAY OF VILL-LOHADDA TO VILL- KARAUNDA MAHAJAN FROM KM. 27.000 TO KM. (NHAI) (N24001734)	3-2022	8/2024 (N.A.) {3/2025}	1335.45 (1335.45) {1335.45}	357.7	72
		1733	6L ACCESS CONTROL GREENFIELD HIGHWAY OF VILL-KHYAWARI TO VILL- LATIFPUR AT SAHARANPUR BYPASS FROM KM (NHAI) (N24001735)	3-2022	8/2024 (N.A.) {3/2025}	1428.19 (1428.19) {1428.19}	449.97	75
		1734	6L ACCESS CONTROL GREENFIELD HIGHWAY OF VILL-KARAUNDA MAHAJAN TO VILL-KHYAWARI FROM KM. 56.500 TO K (NHAI) (N24001736)	1-2022	8/2024 (N.A.) {3/2025}	1159.96 (1159.96) {1159.96}	510.48	98
		1735	4LPS OF MUZAFFARNAGAR TO MIRANPUR SECTION OF NH-709AD, PKG-III (NHAI) (N24001737)	11-2021	4/2024 (N.A.) {4/2024}	923.15 (923.15) {923.15}	455.61	97.73

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1736	2LPS OF BIJNOR TO KOTAWALI SECTION OF NH-709AD, PKG-IV (NHAI) (N24001738)	9-2021	10/2023 () {12/2024}	300.79 (300.79) {300.79}	122.56	62.63
		1737	REHABILITATION and UPGRADATION FROM 2 LANE TO 4 LANE OF NH STRETCH UNDER BHARATMALA PARIYOJANA FOR U (NHAI) (N24001739)	10-2019	11/2023 () {12/2024}	1779.83 (1779.83) {2200}	1066	99.7
		1738	4L OF SHAMLI BYAPSS- SAHARANPUR FROM KM 92.2 TO KM 155.025 SECTION OF NH-709B, PKG-II (NHAI) (N24001744)	5-2019	11/2022 (N.A.) {3/2025}	779.17 (779.17) {779.17}	54.69	95.5
		1739	KANPUR LUCKNOW EXPRESSWAY PKG-1 CONSTRUCTION OF 6-LANE TO EIGHT LANE OF KANPUR LUCKNOW EXPRESSWAY (N (NHAI) (N24001745)	12-2021	7/2025 () {7/2025}	1972.1 (1972.1) {1936}	431.5	56.18
		1740	2-LANE EXISTING RAMPUR BYPASS OF RAMPUR TO BE DEVELOPED TO 4- LANE ON EPC MODE IN THE STATE OF UTTAR (NHAI) (N24001746)	3-2021	4/2024 () {1/2025}	364.47 (364.47) {364.47}	149.94	76.75
		1741	4 LANING OF NAJIBABAD BYPASS OF NH-119 FROM KM. 105.423 TO KM. 118.373 (EXCLUDING 2.45 KM. OF NH- 74 (NHAI) (N24001753)	2-2022	6/2024 () {1/2024}	570.98 (578.02) {578.02}	343.28	84.7
		1742	SPUR OF MEERUT-GARH- MUKTESHWAR SECTION(NH-709A) CONNECTING NH-119 AND NH-58 BYPASSING MEERUT TOWN (NHAI) (N24001754)	1-2022	10/2024 (N.A.) {10/2024}	953.79 (953.79) {953.79}	384.66	46.21

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1743	4-LANING OF MEERUT NAJIBABAD SECTION FROM KM. 11.500 TO KM 39.250 AND KM 86.590 TO KM. 112.545.IN TH (NHAI) (N24001755)	10-2019	3/2023 () {12/2024}	1936.68 (1936.68) {2458.03}	1380.9	98.8
		1744	KANPUR METRO RAIL PROJECT (LMRCL) (N28000144)	5-2019	3/2024 (N.A.) {12/2026}	11076.48 (11076.48) {11076.48}	8089.03	69.1
		1745	AGRA METRO RAIL PROJECT (LMRCL) (N28000145)	5-2019	3/2024 (N.A.) {12/2026}	8379.62 (8379.62) {8379.62}	4262.78	48
	WATER RESOURCES	1746	INTERCEPTION, DIVERSION AND TREATMENT WORKS FOR NAINI DISTRICT G PHAPHAMAU DISTRICT F AND JHUSI AREA (UPJalNigam) (N30000006)	5-2017	9/2021 (N.A.) {6/2023}	767.59 (767.59) {767.59}	276.97	100
		1747	FARRUKHABAD I AND D AND STP WORKS HAM (UPJalNigam) (N30000008)	10-2017	3/2022 () {11/2024}	213.62 (261.12) {261.12}	177.62	100
		1748	STP AT PANKHA KANPUR AND INTEGRATION WITH EXISTING STPS (UPJalNigam) (N30000010)	3-2018	9/2021 (N.A.) {7/2023}	967.23 (708.7) {967.23}	254.98	100
		1749	INTERCEPTION AND DIVERSION WORKS WITH STP AT BAREILLY, UTTAR PRADESH (UPJalNigam) (N30000013)	3-2019	8/2021 (N.A.) {7/2024}	271.39 (271.39) {271.39}	182.26	100
		1750	MATHURA SEWERAGE SCHEME (UPJalNigam) (N30000019)	12-2017	12/2020 () {6/2022}	460.45 (460.45) {460.45}	315.3	100

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1751	INTERCEPTION AND DIVERSION WORKS AND STP AT MUZAFFARNAGAR UTTAR PRADESH (UPJalNigam) (N30000021)	1-2019	12/2021 () {12/2024}	231.79 (234.03) {234.03}	141.79	96
		1752	INTERCEPTION AND DIVERSION WORKS AND SEWAGE TREATMENT PLANT AT JAUNPUR UTTAR PRADESH (UPJalNigam) (N30000022)	1-2019	10/2021 (N.A.) {7/2023}	206.05 (206.05) {206.05}	140.22	100
		1753	SEWERAGE SCHEME INTERCEPTION AND DIVERSION WITH STP WORKS AT MEERUT UTTAR PRADESH (UPJalNigam) (N30000024)	2-2019	6/2022 (N.A.) {12/2025}	681.78 (681.78) {690.71}	13.34	0
		1754	INTERCEPTION AND DIVERSION WORKS WITH STP AT LUCKNOW UTTAR PRADESH (UPJalNigam) (N30000025)	3-2019	7/2021 () {9/2024}	298.12 (298.12) {240.93}	103.24	100
UTTARAKHAND	CIVIL AVIATION	1755	CONSTRUCTION OF DOMESTIC PASSENGER TERMINAL BUILDING AT DEHRADUN AIRPORT, DEHRADUN (AAI) (N04000085)	7-2018	9/2020 (N.A.) {9/2024}	456.86 (456.86) {500}	483.76	100
	POWER	1756	TEHRI PUMPED STORAGE PLANT(1000MW) (THDCIL) (N18000010)	7-2006	2/2016 () {6/2025}	1657 (4825.6) {8182.82}	7285.6	97.85
		1757	TAPOVAN-VISHNUGAD HEP (4X130MW) (NTPC) (N18000014)	11-2006	3/2013 (N.A.) {4/2029}	2978.48 (2978.48) {7103}	6298.38	75
		1758	VISHNUGAD PIPALKOTI HYDRO ELECTRIC PROJECT (THDCIL) (N18000042)	8-2008	6/2013 (N.A.) {6/2026}	2491.58 (3860.35) {6303}	4336.5	68.9

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1759	LATA-TAPOVAN HYDRO ELECTRIC POWER PROJECT 3X57 MW (NTPC) (N18000142)	7-2012	8/2017 (N.A.) {8/2017}	1527 (1527) {1527}	149.93	0
	RAILWAYS	1760	RISHIKESH - KARNAPRAYAG NEW LINE (RVNL) (N22000406)	4-2011	12/2024 (N.A.) {3/2025}	16216 (16216) {24659}	18820.04	0
	ROAD TRANSPORT AND HIGHWAYS	1761	4L POANTA SAHEB?MEDNIPUR FROM KM. 435.65 TO KM. 458.65 OF NH- 07(PKG-1) (NHAI) (N24001990)	6-2022	5/2025 () {5/2025}	524.54 (683.26) {683.26}	74.94	56.79
		1762	ACCESS ROAD/BRIDGE CONNECTIVITY FROM NH-09 AT KM.40 NEAR JAGBUDA BRIDGE (INDIA) TO BOUNDARY PILLAR (NHAI) (N24001991)	5-2022	9/2024 () {5/2025}	314.31 (314.31) {314.31}	158.26	61.31
		1763	4L OF DUDHADHARI ELEVATED FLYOVER (MUZAFFARNAGAR ?HARIDWAR SECTION) FROM KM 356.450 TO KM 353.800 OF (NHAI) (N24001995)	5-2021	11/2023 () {12/2024}	154.52 (154.52) {154.52}	158.26	100
		1764	CONSTRUCTION FOR MITIGATION MEASURES KM 368.00- UTTARAKHAND-TO KM 433.00 ON NH- 07-PKG-1 (NHIDCL) (N24002163)	12-2023	12/2025 (N.A.) {12/2025}	216.88 (216.88) {216.88}	0	15
		1765	CONSTRUCTION FOR MITIGATION MEASURES KM 450.00- UTTARAKHAND-TO KM 468.00 ON NH- 07-PKG-3 (NHIDCL) (N24002164)	12-2023	12/2025 (N.A.) {12/2025}	250.33 (250.33) {250.33}	0	21
		1766	CONSTRUCTION FOR MITIGATION MEASURES PKG-2 (NHIDCL) (N24002206)	12-2023	6/2026 (N.A.) {6/2026}	259.64 (259.64) {259.64}	0	0

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1767	4-LANING OF KASHIPUR-SITARGANJ SECTION (AMR) (N24000465)	11-2012	8/2016 (N.A.) {8/2016}	605.84 (605.84) {605.84}	0	0
		1768	FOUR LANNING OF RAMPUR- KATHGODAM SECTION OF NH-87 FROM KM 42.791 (DESIGN CHAINAGE 43.446) TO KM 88 (NHAI) (N24000559)	3-2016	10/2019 () {1/2025}	720 (1150) {1150}	663.55	97.11
		1769	CONSTRUCTION AND UPGRADATION OF EXISTING ROAD TO 2 LANE WITH PAVED SHOULDER FROM KM 368.00 TO KM 399 (NHIDCL) (N24000741)	3-2018	11/2020 () {3/2024}	274.31 (274.31) {274.31}	251.61	99
		1770	2 LANE WITH PAVED SHOULDER FROM KM 399.00 TO KM 430.00 OF KARANPARYAG TO CHAMOLI UNDER CHARDHAM PARI (NHIDCL) (N24000742)	3-2018	11/2020 () {3/2024}	403.36 (403.36) {403.36}	337.72	99
		1771	2 LANE WITH PAVED SHOULDER FROM KM 430.00 TO KM 468.00 OF CHAMOLI TO PAINI UNDER CHARDHAM PARIYOJNA (NHIDCL) (N24000743)	3-2018	11/2020 () {3/2024}	417.24 (417.24) {417.24}	344.2	100
		1772	RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING 2 LANE/INTERMEDIATE LANE TO 2LANE WITH PAVED S (MoRTH) (N24000772)	12-2017	12/2019 (N.A.) {12/2019}	257.34 (257.34) {257.34}	232.69	100
		1773	RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING 2 LANE/INTERMEDIATE LANE TO 2LANE WITH PAVED S (MoRTH) (N24000773)	12-2017	12/2019 (N.A.) {12/2019}	200.34 (253.43) {200.34}	227.98	100

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1774	WIDENING OF EXISTING SINGLE LANE ROAD TO TWO LANE WITH PAVED SHOULDERS CONFIGURATION FROM KM. 235.00 (MoRTH) (N24000774)	12-2017	12/2019 (N.A.) {12/2019}	248.22 (248.22) {248.22}	236.8	100
		1775	RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING 2 LANE/INTERMEDIATE LANE TO 2LANE WITH PAVED S (MoRTH) (N24000775)	6-2017	6/2019 () {3/2023}	282.08 (282.08) {282.08}	234.97	100
		1776	RECONSTRUCTION WITH GEOMETIC IMPROVEMENT OF EXISTING TWO LANE TO 2- LANE WITH PAVED SHOULDERS CONFIG (MoRTH) (N24000776)	11-2017	11/2019 (N.A.) {11/2019}	232.81 (232.81) {232.81}	201.58	100
		1777	RECONSTRUCTION WITH GEOMETIC IMPROVEMENT OF SINGLE LANE TO 2- LANE WITH PAVED SHOULDER CONFIGURATION (MoRTH) (N24000777)	11-2017	11/2019 (N.A.) {11/2019}	283.51 (283.51) {283.51}	278.51	100
		1778	RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING SINGLE/INTERMEDIATE LANE TO 2LANE WITH PAVED S (MoRTH) (N24000778)	11-2017	11/2019 (N.A.) {11/2019}	266.52 (266.52) {266.52}	250.34	100
		1779	RECONSTRUCTION WITH GEOMETRIC IMPROVEMENT OF EXISTING SINGLE/INTERMEDIATE LANE TO 2 LANE WITH EAR (MoRTH) (N24000779)	2-2018	2/2020 () {3/2023}	418.88 (418.88) {418.88}	339.71	94
		1780	REHABILITATION AND UP GRADATION OF 2 LANE/ 2 LANE WITH PAVED SHOULDER FROM EXISTING KM. 172.900 TO K (MoRTH) (N24000780)	2-2018	() {4/2023}	293.68 (293.68) {293.68}	244.25	100

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1781	CONSTRUCTION OF KUND BYPASS FROM EXISTING KM 33+130 TO KM 41+260 (EXISTING LENGTH: 8.130 KM); DESIGN (MoRTH) (N24000781)	5-2018	5/2020 () {12/2023}	248 (248) {248}	120.5	65.56
		1782	REHABILITATION AND UPGRADATION OF 2 LANE WITH PAVED SHOULDER FROM EXISTING KM. 195.175 TO KM. 220.00 (MoRTH) (N24000782)	3-2018	(N.A.) {}	460.73 (460.73) {461}	0	0
		1783	CONSTRUCTION OF 4.5 KM LONG SILKYARA TUNNEL BETWEEN KM 25.40 TO 50.25 KM (TUNNEL WORK) (NHIDCL) (N24000855)	3-2018	7/2022 () {1/2026}	1383.78 (1383.78) {1383.78}	604.8	62
		1784	RECONSTRUCTION WITH GEOMETRIC IMPROVMENT OF EXISTING INTERMEDIATE LANE TO 2 LANE WITH PAVED SHOULDER (MoRTH) (N24001130)	8-2016	12/2017 (N.A.) {12/2017}	234.88 (273.49) {234.88}	237.19	100
		1785	6L ACCESS-CONTROLLED HIGHWAY OF DAAT KALI TUNNEL - DEHRADUN OF GANESHPUR ? DEHRADUN SECTION FROM KM. (NHAI) (N24001525)	3-2021	3/2024 () {12/2024}	169.08 (169.08) {169.08}	94.67	98.87
		1786	UPGRADATION AND 4L OF HARIDWAR BYPASS FROM KM 0.000 (KM 188.100 OF NH-58) TO KM. 15.100 (KM 5.100 OF (NHAI) (N24001526)	8-2021	10/2024 () {8/2025}	1377.79 (1384.11) {1377.79}	679.1	46.81
		1787	4L MEDINIPUR TO BALLUPUR FROM KM. 458.65 TO KM. 487.65 OF NH- 07(PKG-2) (NHAI) (N24001553)	3-2022	2/2025 () {2/2025}	1092.9 (1092.9) {1092.9}	461.92	65.84

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
	<u>WATER RESOURCES</u>	1788	INTERCEPTION AND DIVERSION WITH STP AT RISHIKESH (UKJalNigam) (N30000004)	3-2017	11/2019 (N.A.) {2/2022}	158 (158) {158}	107.86	100
<u>WEST BENGAL</u>	<u>CIVIL AVIATION</u>	1789	CONSTRUCTION OF ATC TOWER AND TECHNICAL BLOCK AT NSCBI AIRPORT KOLKATA (AAI) (N04000080)	1-2016	3/2020 () {12/2023}	458 (458) {458}	246.68	100
		1790	AIRSIDE CAPACITY ENHANCEMENT OF NSBI AIRPORT, KOLKATA (AAI) (N04000081)	1-2019	11/2021 (N.A.) {5/2023}	389.71 (389.71) {397}	396.49	100
		1791	NSCBI AIRPORT KOLKATA: RE- CONSTRUCTION OF RIGID POSITIONS OF SECONDARY RUNWAY, 'K' AND 'A' TAXIWAY (AAI) (N04000109)	4-2023	10/2025 (N.A.) {10/2025}	328.3 (328.3) {328.3}	70.55	34
		1792	BAGDOGRA AIRPORT: DEVELOPMENT OF NEW CIVIL ENCLAVE AT BAGDOGRA AIRPORT. SUB-HEAD : CONSTRUCTION OF N (AAI) (N04000115)	8-2024	3/2027 (N.A.) {3/2027}	1549 (1549) {1549}	63.19	2.45
	<u>COAL</u>	1793	RANIGANJ MASTER PLAN (ECL) (N06000163)	8-2009	8/2019 (N.A.) {8/2024}	2661.73 (2661.73) {5146.48}	768.22	42
		1794	SIDULI MINE (OC AND UG) (ECL) (N06000165)	5-2018	3/2026 (N.A.) {3/2027}	535.18 (535.18) {535.17}	4.2	14
		1795	NAKRAKONDA KUMARDIH B OCP (ECL) (N06000170)	8-2018	3/2029 (N.A.) {3/2029}	502.68 (502.68) {502.67}	65.26	25

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1796	SHYAMSUNDARPUR UG INCLUDING SAPI UNIT (ECL) (N06000191)	4-2020	3/2025 () {3/2026}	483.65 (483.65) {483.65}	48.62	12
		1797	2.0 MTPA BHOJUDIH NLW WASHERY (BCCL) (N06000195)	12-2015	3/2017 (N.A.) {1/2025}	341.22 (341.22) {341.22}	335.32	94
		1798	SONEPUR BAZARI EXPANSION OC (ECL) (N06000220)	7-2021	3/2029 (N.A.) {3/2029}	5365.88 (5366) {5365.88}	517.7	17
		1799	EXPANSION PR OF JHANJRA UG (5.00 MTY) (ECL) (N06000223)	4-2020	3/2029 (N.A.) {3/2029}	1210.12 (1210.12) {1210.12}	455.95	38
		1800	MOHANPUR EXPANSION OC PHASE II (ECL) (N06000236)	11-2020	3/2025 () {3/2026}	888.99 (888.99) {888.99}	60.73	30
		1801	BONJEMEHARI EXPANSION OCP (ECL) (N06000244)	8-2021	3/2025 () {3/2026}	570.12 (570.12) {570.11}	81.3	16
		1802	ITAPARA OC (ECL) (N06000272)	12-2023	3/2030 (N.A.) {3/2030}	929.1 (929.1) {929.1}	59.33	7
		1803	UCE OF TILABONI UG (ECL) (N06000276)	1-2023	3/2029 (N.A.) {3/2029}	749.07 (749.07) {749.07}	49.44	10
		1804	UCE OF PARASEA BELBAID REORGANISATION UG (ECL) (N06000277)	1-2023	3/2029 () {3/2028}	389.1 (389.1) {389.1}	106.31	16

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1805	PARASCOLE JAMBAD OCP (ECL) (N06000281)	11-2024	3/2037 (N.A.) {3/2037}	1193.55 (1193.55) {1193.55}	0	0
	DEPARTMENT OF HIGHER EDUCATION	1806	CONSTRUCTION OF TWO NOS GIRLS HOSTELS AND ONE NO BOYS HOSTEL OF 500 CAPACITY EACH G PLUS 8 STOREYED (CPWD EDUCATION) (N28000146)	3-2020	6/2020 (N.A.) {5/2024}	193.83 (193.83) {193.83}	185.75	99
	HOME AFFAIRS	1807	NSG AT KOLKATA (CPWD FOR MHA) (N28000104)	10-2014	4/2018 (N.A.) {8/2025}	162.88 (210.83) {210.83}	188.39	89.3
	MINES	1808	CONSTRUCTION OF BASEMENTG FLOOR10 STORIES BUILDING FOR THE STATE OF THE ART, DG, GSI AT SECTOR-V, SA (CPWD) (N10000015)	4-2019	4/2022 (N.A.) {8/2026}	255.37 (255.37) {255.37}	61.25	28
	PETROLEUM	1809	DURGAPUR-HALDIA PIPELINE PROJECT (GAIL) (N16000275)	3-2017	12/2020 () {3/2025}	1740 (2433.15) {2433.15}	2101.9	87.8
		1810	CITY GAS DISTRIBUTION IN WEST BENGAL (HPCL) (N16000392)	3-2019	3/2031 () {3/2029}	5830.2 (5830.2) {5830.2}	794.39	24.8
		1811	HALDIA PANAGARH PIPELINE PROJECT (HPCL) (N16000478)	11-2022	11/2025 (N.A.) {11/2025}	1010 (1010) {1010}	305.28	62.7
		1812	CGD PROJECT AT EAST MEDNIPORE, WEST MEDNIPORE AND JHARGRAM DISTRICTS (IOCL) (N16000491)	3-2022	3/2030 (N.A.) {6/2031}	609 (609) {609}	57.76	1.5

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1813	CGD PROJECT IN WEST BENGAL 11TH ROUND (HPCL) (N16000498)	6-2022	6/2030 (N.A.) {6/2030}	2628 (2628) {2628}	168.36	18.7
		1814	CITY GAS DISTRIBUTION PROJECTS AT ALIPURDUAR AND COOCH BEHAR (BPCL) (N16000522)	12-2022	3/2030 (N.A.) {3/2030}	1017 (1017) {1017}	94.08	21.7
	POWER	1815	RAMMAM-III HEPP (3X40 MW) (NTPC) (N18000178)	9-2014	9/2019 (N.A.) {3/2029}	1381.84 (1381.84) {1803}	1042.24	45.1
		1816	DURGAPUR PP-III (2X20 MW) - NSPCL (NTPC) (N18000277)	12-2016	11/2018 (N.A.) {3/2024}	529.68 (529.68) {679}	558.39	0
	RAILWAYS	1817	TARAKESWAR - BISHNUPUR NEW BG LINE (NL), ER (ER) (220100272)	4-2000	3/2019 () {2/2026}	1188.91 (1188.91) {2582.49}	1128.77	75
		1818	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM NOAPARA- BARASAI VIA BIMANBANDER (MTP) (KOMRCL) (N22000108)	4-2010	3/2016 (N.A.) {3/2016}	2397.72 (2397.72) {2397.72}	197.2	17
		1819	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM BARANAGAR TO BARRACKPORE AND DAKSHINESHWAR (MTP) (RVNL) (N22000109)	4-2010	3/2014 (N.A.) {12/2025}	2298.42 (2298.42) {2733.86}	392.98	0
		1820	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM NSCB AIRPORT TO NEW GARIA VIA RAJARHAT (MTP) (RVNL) (N22000110)	4-2010	3/2016 (N.A.) {3/2026}	3951.98 (3951.98) {8964.35}	7387.4	0

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1821	NEW WORK FOR CONSTRUCTION OF METRO RAILWAY FROM JOKA TO BINOY BADAL DINESH BAGH. (RVNL) (N22000111)	4-2010	3/2016 (N.A.) {12/2026}	2913.51 (2913.51) {4834.54}	3918.86	0
		1822	EAST WEST METRO CORRIDOR FROM HOWRAH MAIDAN TO SALT LAKE (MRTPL) (N22000135)	3-2013	3/2016 () {12/2023}	4874.58 (8574.98) {10442.41}	8008.94	0
		1823	PURULIA TO KOTSHILA DOUBLING (39.1 KM) (SER) (N22000510)	4-2018	6/2022 (N.A.) {2/2025}	338 (338) {393.83}	234.18	70
		1824	AZIMGANJ-MURSHIDABAD (JIYAGANJ) INCL. RLY. BRIDGE OVER RIVER BHAGIRATHI (ER) (N22000609)	10-2001	2/2024 (N.A.) {2/2024}	164.33 (164.33) {187.05}	158.25	100
		1825	NAHATI - RANAGHAT 3RD LINE (MM OF KALINARAYANPUR - KRISHNANAGAR) (ER) (N22000624)	7-2015	3/2025 () {3/2026}	283.54 (283.54) {283.54}	161.67	44
		1826	EAST WEST METRO CORRIDOR KOLKATA (KOMRCL) (N22000628)	2-2009	9/2016 (N.A.) {6/2024}	4874.58 (8575) {10442.41}	0	0
		1827	KALIPAHARI - BAKHTARNAGAR 5TH LINE (17.61 KM) (ER) (N22000630)	4-2024	6/2027 (N.A.) {6/2027}	350.46 (350.46) {350.46}	0	0
		1828	SITARAMPUR BYE - PASS LINE (6.59 KM) (ER) (N22000631)	2-2023	3/2027 (N.A.) {3/2027}	461.64 (461.64) {461.64}	0.31	0

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
	ROAD TRANSPORT AND HIGHWAYS	1829	DEVELOPMENT TO 4/6-LANNING OF NH-31 (NEW NH-10) WITH BOTH SIDE SERVICE ROADS FROM KM 569.258 TO KM 5 (MoRTH) (N24001850)	3-2022	9/2025 () {9/2025}	995.04 (995.04) {995.04}	277.14	36.78
		1830	CONSTRUCTION OR 4 LANE RANIGANJ BYPASS OF LENGTH 5.261 KM ON NH 60 NEW NH 14 FROM KM 273.00 OF NH (MoRTH) (N24002184)	3-2023	3/2026 () {3/2026}	410.83 (410.83) {410.83}	102.1	11
		1831	CONSTRUCTION OF ROB AND ITS APPROACHES IN LIEU OF LEVEL CROSSING NO 10 B T AT KM 307.050 OF NH 60 B (MoRTH) (N24002191)	3-2016	8/2025 (N.A.) {8/2025}	155.87 (155.87) {155.87}	15.35	5.88
		1832	4 LANING OF NH-31D FROM GHOSHPUKUR - SALSALABARI (KM 0.00 TO KM . 83.785) (NHAI) (N24000463)	12-2015	6/2018 () {8/2023}	1083 (1414.01) {1414.01}	1080.05	100
		1833	SIX-LANING OF BARWA ADDA- PANAGARH (NHAI) (N24000515)	4-2014	9/2016 (N.A.) {3/2025}	1665 (1665) {4938.74}	4938.74	94
		1834	REHABILITATION AND UP GRADATION OF EXISTING ROAD TO 2-LANE WITH PAVED SHOULDER CONFIGURATION IN PURU (NHAI) (N24000788)	3-2018	9/2022 () {3/2025}	841.57 (708.3) {708.3}	8424.15	94.2
		1835	CONSTRUCTION OF NEW ROAD AT THE MISSING LINK PORTION OF NH- 81 ALONG THE APPROVED ALIGNMENT BETWEEN H (MoRTH) (N24000874)	3-2016	11/2018 () {1/2025}	271.17 (291.2) {291.2}	185.01	78.4

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	Sl No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1836	UPGRADATION OF NH-81 WITH A MINIMUM OF 2-LANE WITH PAVED SHOULDER CONFIGURATION STARTING FROM KM 19. (MoRTH) (N24000880)	2-2018	9/2020 () {1/2025}	426.18 (426.18) {426.18}	364.92	99.51
		1837	CONSTRUCTION OF ROB AND ITS APPROACHES IN LIEU OF UNMANNED LEVEL CROSSING AT KM 303.9 ON NH-60 (PAND (MoRTH) (N24000885)	3-2016	9/2023 (N.A.) {12/2024}	160.27 (160.27) {213.97}	174.36	100
		1838	CONSTRUCTION OF TWINS 2-LANE ROB AND ITS APPROACHES IN REPLACEMENT OF EXISTING LEVEL CROSSING GATE N (MoRTH) (N24000887)	6-2016	9/2021 () {1/2025}	236.78 (263.26) {263.26}	232.54	100
		1839	SIX LANE OF PALSIT TO DANKUNI SECTION FROM 588.870 TO KM. 652.700 (NHAI) (N24001747)	3-2020	9/2024 (N.A.) {9/2024}	2193.23 (2314) {2314}	2048	83.37
		1840	SIX LANING OF NATIONAL CORRIDOR NH19 FROM PANAGARH TO PALSIT IN THE STATE OF WEST BENGAL UNDER BHARA (NHAI) (N24001748)	3-2021	9/2024 (N.A.) {6/2025}	2200.93 (2200.93) {2614.67}	2614.67	93.62
		1841	FOUR LANING OF PURULIYA BYPASS SECTION OF NH 32 IN THE STATE OF WEST BENGAL ON EPC MODE (NHAI) (N24001749)	8-2021	8/2023 (N.A.) {1/2025}	557.55 (557.55) {557.55}	472.82	91.41
		1842	CONSTRUCTION OF NEW 4 LANE BRIDGE OVER RIVER GANGA AT DOWNSTREAM OF FARAKKA BARRAGE INCLUDING APPROA (NHAI) (N24001750)	8-2018	12/2021 (N.A.) {7/2025}	622.04 (622.04) {622.04}	505.33	81.69

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1843	FOUR LANING OF BAL. WORKS OF BARASAT-KRISHNAGAR FROM KM.48.553 TO KM.115.272 (NHAI) (N24001752)	12-2018	2/2023 () {11/2024}	2375.87 (2843.79) {2843.79}	2701.38	100
	STEEL	1844	REBUILDING OF COKE OVEN BATTERY NO.4 OF DURGAPUR STEEL PLANT (SAIL) (N12000132)	11-2023	12/2026 (N.A.) {12/2026}	916.78 (916.78) {916.78}	51.47	3.9
	WATER RESOURCES	1845	DETAILED PROJECT REPORT FOR I AND D SEWERAGE SYSTEM AND STP FOR ASANSOL AND KULTI TOWNS (KMDA) (N30000029)	1-2019	4/2022 () {12/2024}	384.96 (384.96) {384.96}	0	0
		1846	INTERCEPTION AND DIVERSION WORKS WITH STP FOR DRAINS FALLING IN RIVER DAMODAR AT DURGAPUR (KMDA) (N30000030)	3-2019	4/2022 (N.A.) {12/2024}	287.53 (287.53) {287.53}	0	0
		1847	I AND D AND STP WORKS AT BURDWAN WEST BENGAL (KMDA) (N30000031)	12-2018	4/2022 (N.A.) {12/2024}	234.31 (234.31) {234.31}	0	0
		1848	INTERCEPTION AND DIVERSION WITH STP AT MAHESHTALA (KMDA) (N30000032)	5-2018	2/2022 (N.A.) {3/2025}	198.43 (224.69) {286.97}	75.83	86
		1849	INTEGRATION OF STPS WITH REHABILITATION AND O AND M OF EXISTING ASSETS (KMDA) (N30000033)	3-2018	6/2022 (N.A.) {3/2024}	165.16 (165.16) {165.16}	160	0
		1850	INTERCEPTION DIVERSION TREATMENT WORKS AT TOLLYS NULLAH ADI GANGA (KMDA) (N30000034)	8-2017	9/2022 () {12/2026}	307.12 (307.12) {653.67}	0	0

**Table:-7. Project List: Ongoing Projects 3rd Quarter (October-December),
2024-25**

State	Sector	SI No	Project Name (Agency Name) (Project Code)	Date of Approval (MM/YYYY)	Date of Commissioning Original (Revised) {Anticipated} (MM/YYYY)	Cost Original (Revised) {Anticipated} in Rs. Crore	Cumulative Expenditure in Rs. Crore	Physical Progress (%)
		1851	INTERCEPTION AND DIVERSION WITH STP AT HUGHLY-CHINSURAH (KMDA) (N30000042)	5-2018	2/2022 () {12/2024}	160 (154.73) {154.73}	87.35	89
		1852	INTERCEPTION, DIVERSION AND TREATMENT WORKS AT HOWRAH (KMDA) (N30000045)	8-2017	12/2021 () {2/2024}	185.22 (185.22) {185.22}	49.99	100
		1853	SEWERAGE SYSTEM AND STP WORKS AT HALISHAHR (KMDA) (N30000046)	2-2014	12/2019 (N.A.) {6/2022}	274.76 (274.76) {332.56}	278.02	100
		1854	SEWERAGE SYSTEM WITH SEWER NETWORK AT BARRACKPORE (KMDA) (N30000047)	12-2014	4/2020 (N.A.) {6/2022}	272.32 (341.68) {272.32}	307.73	100
		1855	INTERCEPTION, DIVERSION AND TREATMENT WORKS AT BARANAGAR AND KAMARAHATI (KMDA) (N30000048)	1-2018	12/2021 () {2/2024}	172.1 (172.1) {172.1}	47.2	100
		1856	INTERCEPTION AND DIVERSION WITH STP AT BALLY (KMDA) (N30000049)	10-2017	12/2021 () {2/2024}	164.93 (164.93) {164.93}	45.45	100
			Total			2801563.54 (3,112,004.04) {3398635.89}	1864602.02	

Abbreviations used in the Report

AGENCY_NAME	AGENCY_NAME_SHORT
AIRPORT AUTHORITY OF INDIA LIMITED	AAI
ARTIFICIAL LIMBS MANUFACTURING CORPM. OF INDIA	ALIMCO
BHARAT ALUMINUM CORPORATION	BALCO
BHABHA ATOMIC RESEARCH CENTRE	BARC
BHARAT COKING COAL LIMITED	BCCL
BRAHMAPUTRA CRECKER & POLYMER LTD.	BCPL
BHAVINI LIMITED	BHAVNI
BHARAT HEAVY ELECTRICALS LIMITED	BHEL
BANGALORE METRO RAIL CORPORATION LIMITED	BMRCL
BOKARO STEEL PLANT	BOKARO STEEL PL
BRAHMAPUTRA BOARD	BPB
BHARAT PETROLEUM CORPORATION LIMITED	BPCL
BORDER ROAD ORGANISATION	BRO
BONGAIGAON REFINERY PETROLEUM LIMITED	BRPL
BHARAT SANCHAR NIGAM LIMITED	BSNL
Bihar Urban Infrastructure Development Corporation Ltd	BUIDCO
BRAHMAPUTRA VALLY FERTILISER CORPORATION	BVFC
CENTRE FOR DEVELOPMENT OF TELEMATICS, TELECOM, TECHNOLOGY	C-DOT
CENTRAL COAL FIELDS LIMITED	CCL
CONTAINER CORPORATION OF INDIA	CCOI
CHENAB VALLEY POWER CORPORATION LIMITED	CHENAB VALLEY P
CHENNAI METRO RAIL LTD	CMRL
CHENNAI PETROLEUM CORPORATION LIMITED	CPCL
CENTRAL PUBLIC WORKS DEPARTMENT	CPWD
CPWD OF HIGHER EDUCATION	CPWD EDUCATION
CPWD FOR DEFENCE	CPWD FOR DEFENC
CPWD FOR FINANCE	CPWD FOR FINANC
CPWD FOR HEALTH	CPWD FOR HEALTH
CPWD FOR MHA	CPWD FOR MHA
CPWD FOR POWER	CPWD FOR POWER
CPWD FOR RURAL	CPWD FOR RURAL
CPWD FOR TELECOM	CPWD FOR TELECO
CPWD FOR RENEWABLE ENERGY	CPWD R ENERGY
CENTRAL RAILWAYS	CR
COCHIN REFINERY LIMITED	CRL
COCHIN SHIPYARD LTD	CSL
CHENAB VELLEY POWER PROJECTS [P] LIMITED	CVPPPL
DUMMY AGENCY	DA
DEDICATED FREIGHT CORRIDOR CORPORATION OF INDIA LTD	DFCC
DIRECTORATE GENERAL OF CIVIL AVIATION	DGCA
Delhi Jal Board	DJB
Delhi Mumbai Industrial Corridor	DMIC
DMIC FOR DPIIT	DMIC FOR DPIIT
DELHI METRO RAIL CORPORATION	DMRC
DEPARTMENT OF TELECOMMUNICATION	DOT
Department for Promotion of Industry and Internal Trade	DPIIT
DAMODAR VALLEY CORPORATION	DVC
EASTERN COAL FIELDS LIMITED	ECL
EAST COAST RAILWAY	ECOR
EAST CENTRAL RAILWAYS	ECR

AGENCY_NAME	AGENCY_NAME_SHORT
EDCIL(India) Limited	EDCIL
ENNORE PORT LTD.	ENNORE PORT LTD
ENNORE TANK TERMINAL PVT.LTD.	ENNORE TANK
EASTERN RAILWAYS	ER
FERTILISER AND CHEMICAL TRIVANCORE	FACT
FREIGHT OPERATION INFORMATION SYSTEM	FOIS
SETTING UP FILM AND TELEVISION INSTITUTE	FTI
GAS AUTHORITY OF INDIA LIMITED	GAIL
GOA SHIPYARD LIMITED	GSL
HEALTH & FAMILY WELFARE	H&FW
HINDUSTAN AERONAUTICS LTD	HAL
HINDUSTAN COPPER LIMITED	HCL
HALDIA FERTILISER CORPORATION	HFC
HLL Infra Tech Services Limited	HITES
HYDERABAD METRO RAIL LTD	HMRL
HINDUSTAN PETROLEUM CORPORATION LIMITED	HPCL
HPCL Rajasthan Refinery Limited(JV)	HPCLRRL(JV)
HPOIL Gas Pvt. Ltd	HPOIL(JV)
HOSPITAL SERVICES CONSULTANCY CORPORATION LTD	HSCC
HINDUSTAN STEELWORK CONSTRUCTION LIMITED	HSCL
HINDUSTHAN STEELWORKS CONSTRUCTION LIMITED	HSCL
HSCL FOR DONER	HSCL FOR DONER
HSCL FOR RURAL	HSCL FOR RURAL
HSCL FOR WATER	HSCL FOR WATER
INDIAN FARMERS FERTILISER CORPORATION	IFFCO
INDIRA GANDHI CENTRE FOR ATOMIC RESEARCH	IGCAR
INDRADHANUSH GAS GRID LTD	IGGL
India International Convention and Expo Centre	IICC
IICC FOR DPIIT	IICC FOR DPIIT
INDIAN IRON STEEL COMPANY	IISCO
Indian Institute of Technology, Kharagpur	IITKGP
INDIAN OIL CORPORATION LIMITED	IOCL
INDIAN PETRO-CHEMICAL CORPORATION LIMITED	IPCL
Indian Railway Construction Company Limited	IRCON
INDIAN STRATEGIC PETROLEUM RESERVES LTD	ISPRL
INDIAN TELEPHONE INDUSTRY	ITI
Inland Waterways Authority of India	IWAI
INLAND WATER TRANSPORT	IWT
JAWAHAR LAL NEHRU NATIONAL URBAN RENEWAL MISSION	JNNURM
JWAAHARLAL NEHRU PORT TRUST	JNPT
Jharkhand Urban Infrastructure Development Company Ltd	JUIDCO
Kolkata Metropolitan Development Authority	KMDA
KOCHI METRO RAIL CORPORATION LTD	KMRCL
KOLKATA METRO RAIL CORPORATION LIMITED	KOMRCL
KAMARAJAR PORT LIMITED	KPL
KONKAN RAILWAY	KR
Rail Infrastructure Development Company	KRIDE
KOCHI REFINERIES LIMITED	KRL
Kochi Salem Pipeline Private Limited(JV)	KSPPL(JV)
LINE DOUBLING	LD
LUCKNOW METRO RAIL CORPORATION LIMITED	LMRCL
MANGALORE REFINERY AND PETROCHEMICALS LIMITED	MANGALORE REFIN

AGENCY_NAME	AGENCY_NAME_SHORT
MAHANADI COAL FIELDS LIMITED	MCL
MECON LIMITED	MECON LIMITED
AHMEDABAD METRO RAIL	MEGA
MADRAS FERTILISER LIMITED	MFL
Munitions India Limited	MIL
MAHARASTRA METRO RAIL CORPORATION LTD.	MMRC
MUMBAI METRO RAIL CORPORATION LTD	MMRCL
MINISTRY OF WATER RESOURCES	MOWR
Madhya Pradesh Metro Rail Co Limited	MPMRCL
Maharashtra Rail Infrastructure Development Corporation Limited	MRIDC
MANGALORE REFINARY LIMITED	MRL
METROPOLITAN RAPID TRANSPORT PROJECTS	MRTP
Mumbai Railway Vikas Corporation	MRVC
MAHANAGAR TELEPHONE NIGAM LIMITED	MTNL
MUMBAI PORT TRUST	MUMBAI PORT TRU
Armoured Vehicles Nigam Limited	MVNL
MINISTRY OF ROAD TRANSPORT AND HIGHWAYS (STATE PWDs)	MoRTH
NATIONAL ALUMINUM COMPANY LIMITED (NALCO)	NALCO
NATRIIP IMPLEMENTATION SOCIETY	NATIS
NATIONAL BUILDING CONSTRUCTION CORPORATION LTD	NBCC
NBCC FOR COMMERCE	NBCC FOR COMMER
NBCC FOR HEALTH	NBCC FOR HEALTH
NORTHERN COAL FIELDS LIMITED	NCL
NORTH CENTRAL RAILWAY	NCR
NATIONAL CAPITAL REGION TRANSPORT CORP	NCRTC
NATIONAL CENTRE OF EXCELLENCE	NCoE
NORTH EAST ELECTRIC POWER CORPORATION	NEEPCO
NORTH EAST GAS GRID	NEGG
NORTH EASTERN RAILWAY	NER
National Film Archive of India	NFAI
NUCLEAR FUEL CORPORATION	NFC
NATIONAL FERTILISER LIMITED	NFL
NORTH EAST FRONTIER RAILWAY	NFR
NATIONAL HIGHWAYS AUTHORITY OF INDIA	NHAI
NATIONAL HIGHWAYS AND INFRASTRUCTURE DEVELOPMENT CORPORATION Ltd.	NHIDCL
NATIONAL HYDRO-ELECTRIC POWER CORPORATION	NHPC
National High Speed Rail Corporation Limited	NHSRCL
NEW LINE	NL
NEYVELI LIGNITE CORPORATION	NLC
NATIONAL MISSION FOR CLEAN GANGA	NMCG
NATIONAL MINERAL DEVELOPMENT CORPORATION (NMDC)	NMDC
NAGPUR METRO RAIL CORPORATION LTD	NMRCL
NATIONAL PROJECTS CONSTRUCTION CORPORATION LIMITED	NPCC
NUCLEAR POWER CORPORATION OF INDIA LIMITED	NPCIL
NORTHERN RAILWAY	NR
NUMALIGARH REFINERY LIMITED	NRL
SETTING UP OF NEW RAILWAY ZONES	NRZ
NATIONAL THERMAL POWER CORPORATION	NTPC
NORTH WESTERN RAILWAY	NWR
OIL INDIA LIMITED	OIL
OIL & NATURAL GAS CORPORATION LIMITED	ONGC
PATNA METRO RAIL CORPORATION	PATNA METRO RAI

AGENCY_NAME	AGENCY_NAME_SHORT
PAWAN HANS HELICOPTERTERS LTD.	PAWAN HANS HELI
POWER GRID CORPORATION OF INDIA LIMITED	PGCIL
PORT TRUST	PORT TRUST
Polavaram Project Authority	PPA
RASHTRIYA CHEMICAL & FERTILISER LIMITED	RCF
RAILWAY ELECTRIFICATION	RE
RASTRIYA ISPAT NIGAM LIMITED	RINL
RAIL INDIA TECHNICAL AND ECONOMIC SERVICE	MITES
MITES OF HIGHER EDUCATION	MITES OF HIGHER
RAIL VIKAS NIGAM LTD.	RVNL
SIGNALLING & TELECOMMUNICATIONS	S&T
STEEL AUTHORITY OF INDIA LIMITED (SAIL)	SAIL
SINGARENI COLLIERS COMPANY LIMITED	SCCL
SOUTH CENTRAL RAILWAY	SCR
SOUTH-EASTERN COAL FIELDS LIMITED	SECL
SOUTH EAST CENTRAL RAILWAY	SECR
SOUTH EASTERN RAILWAY	SER
SER(GC) GAUGE CONVERSION	SER(GC
SHIPPING CRP. OF INDIA	SHIPP.
SATLUJ JAL VIDYUT NIGAM LIMITED	SJVN
SOUTHERN RAILWAY	SR
SOUTH WESTERN RAILWAY	SWR
Sikkim University	Sikkim Universi
THDC INDIA LIMITED	THDCIL
TUTICORIN PORT TRUST	TUTICORIN
URANIUM CORPORATION OF INDIA LIMITED	UCIL
URBAN DEVELOPMENT	UD
Uttarakhand Pey Jal Nigam	UKJalNigam
Uttar Pradesh Jal Nigam	UPJalNigam
VISAKHAPATNAM PORT TRUST	VPT
Varanasi Smart City	Varanasi Smart
WAPCOS	WAPCOS
WESTERN COAL FIELDS LIMITED	WCL
WEST CENTRAL RAILWAY	WCR
WESTERN RAILWAY	WR
WORKSHOPS & PRODUCTION UNIT	WS&PU



Government of India
Ministry of Statistics and Programme Implementation
Khurshid Lal Bhawan, Janpath Road, New Delhi-110001
Website: <http://www.cspm.gov.in>